



INTEROFFICE MEMORANDUM

DATE: August 25, 1997
TO: Attendees/Distribution
FROM: D. E. Steffen, E/C/D Project Management, Bldg. T130F, X2164
SUBJECT: MEETING MINUTES: BUILDING 123 DECOMMISSIONING
(8/20/97) - DES-032-97

Previous Action Items:

One more delivery of liquid nitrogen will be required. After the current need is filled, Ron Heitland will look into getting one of the tanks moved to 891R for Rick Gentry. The other tank should go back to the vendor.

John Miller will develop a white paper to determine what is needed to complete isotopic profiles, so that many of the radiological signs can be removed.

Rich Jensen contacted Tom Sydlowski about the drum of sources in room 156. There is not a source in the container in room 163. Tom will remove the drum from room 156 as soon as possible.

Ernie Bentsen arranged for half boxes to be delivered for low level waste. These boxes will allow us to start removing the waste items from RMMAs and other suspect areas.

Meeting Discussion:

Ted Johnson will need to write a new IWCP for core sampling the process waste lines. The samples are needed to characterize the radiological isotopes for disposing the piping as Low Level Waste.

Kent Dorr asked us to put the RCRA closure of 123S on the schedule. Also the documents required as we go forward from today. Doug Steffen will identify those reports.

Ernie Bentsen arranged for the 17 drums of LLW in room 156 to be removed today. He also reported that the LLW boxes can be fireproofed at a later time, so we can begin using them now.

There will be another session of the Davis-Bacon committee to determine whether or not we will use onsite workers to strip out the building.

The APO samplers completed all sampling within the building for Mike Schluterbusch. They will need to sample two drums of scintillation cocktail in the cargo container.

Action Items:

Mike Schluterbusch will get a copy of the Lead Characterization report to Doug Steffen. He will also status the Lead Abatement for Room 105.

ADMIN RECD

B123-A-000162

1/2

Distribution
August 25, 1997
DES-032-97
Page 2

Wayne Pietkiewics will add the shut down of the RCRA Unit in 123S to the schedule.

Kirk Hilbelink was assigned to begin writing a RCRA Contingency Plan for the project.

RF:cb

Attendees:

Jill	Bruse	KH	Matt	Dessi	SEG
Kent	Dorr	KH	Kirk	Hilbelink	SEG
Dennis	Laurita	KH	Mike	Schulterbusch	SEG
Ernie	Bentsen	RMRS			
Harvey	Bostwick	RMRS	John	Miller	SSOC
Bob	Campbell	RMRS	Rob	Sitsler	SSOC
Ron	Heitland	RMRS			
Dorthea	Hoyt	RMRS			
Ron	Jenkins	RMRS			
Richard	Jensen	RMRS			
Ted	Johnson	RMRS			
Bill	Link	RMRS			
Dan	Salyers	RMRS			
Wayne	Pietkiewicz	RMRS			
Tonya	Sangaline	RMRS			
Doug	Steffen	RMRS			
Mike	Putney	Radian			

Distribution:

Kent Dorr Kaiser-Hill

Vern Guthrie RMRS