

**ROCKY FLATS ENVIRONMENTAL  
TECHNOLOGY SITE**

**Building 371/374 Closure Project  
Decommissioning Operations Plan**

**FINAL DRAFT**

**December 20, 2000**



Reviewed for Classification/UCNI: (U,NU)

By: /s/ S.G. Mathiasmeier  
Sr. Classification Analyst

Date: 11/21/00

1/214

## RECORD OF MODIFICATIONS

DOP Modification #	Effective Date	Description



2

# TABLE OF CONTENTS

<b>ACRONYMS AND ABBREVIATIONS</b>	<b>vi</b>
<b>EXECUTIVE SUMMARY</b>	<b>1</b>
<b>1.0 INTRODUCTION</b>	<b>3</b>
1.1 ALTERNATIVES ANALYSIS AND SELECTION	3
1.2 SCOPE AND PURPOSE	3
<b>2.0 PROJECT ORGANIZATION</b>	<b>5</b>
2.1 PROJECT TEAM ORGANIZATION STRUCTURE	5
2.2 PROJECT TEAM INTERFACES	7
2.3 WORKING RELATIONSHIPS	8
<b>3.0 FACILITY DESCRIPTION</b>	<b>9</b>
3.1 BUILDING HISTORY	9
3.2 CURRENT STATUS	11
3.3 EXPECTED CONDITION OF THE TYPE 3 AND TYPE 2 FACILITIES AT THE BEGINNING OF DECOMMISSIONING	11
<b>4.0 PROJECT APPROACH</b>	<b>17</b>
4.1 WORK PLANNING AND EXECUTION	17
4.2 BUILDING 371/374 FACILITY CHARACTERIZATION	17
4.2.1 Scoping Characterization	17
4.2.2 Reconnaissance Level Characterization	17
4.2.3 In-Process Characterization	18
4.2.4 Pre-Demolition Survey	21
4.3 DISMANTLEMENT SETS AND DECOMMISSIONING AREAS	22
4.4 FACILITY COMPONENT REMOVAL, SIZE REDUCTION, AND DECONTAMINATION	33
4.4.1 Removal of Ventilation and Filtration Systems	33
4.4.2 Removal of the CSV and I/O Stations	37
4.4.3 Removal of the Canyons	39
4.4.4 Removal of Conveyors, Chainveyors, and Transfer Systems	42
4.4.5 Size Reduction	43
4.4.6 Decontamination	44
4.5 FACILITY DEMOLITION	45
4.5.1 Mobilization	47
4.5.2 Demolition Site Preparation	47
4.5.3 Removal of Site Features	47
4.5.4 Removal of the Type 2 Aboveground Storage Tanks	48
4.5.5 Demolition of Structures and Appurtenances Specific to Building 371/374	50
4.5.6 Demolition of the Main Portion of Building 371	53
<b>5.0 WASTE MANAGEMENT</b>	<b>55</b>
5.1 MANAGEMENT REQUIREMENTS FOR COMPLIANCE ORDER WASTES	55
5.1.1 Idle Equipment Containing Hazardous Materials Inventory	55

5.1.2	Mixed Residues	60
5.1.3	Site Treatment Plan Wastes	63
5.2	WASTE TREATMENT	64
5.3	WASTE DISPOSAL	64
5.4	WASTE MINIMIZATION AND RECYCLING	64
6.0	CLOSURE OF RCRA-REGULATED UNITS	67
6.1	CLOSURE OPTIONS	67
6.2	CLOSURE SCHEDULE	67
6.3	CLOSURE DOCUMENTATION	67
7.0	APPLICABLE OR RELEVANT AND APPROPRIATE REQUIREMENTS	69
8.0	ENVIRONMENTAL CONSEQUENCES	71
9.0	IMPLEMENTATION SCHEDULE	73
10.0	NOTIFICATION REQUIREMENTS	75
11.0	RECORDS DISPOSITION	77
11.1	CERCLA ADMINISTRATIVE RECORD FILE	77
11.2	RCRA OPERATING RECORD	78
11.3	CLOSURE PROJECT FILES	78
11.4	DECOMMISSIONING FINAL CLOSEOUT REPORT	78
12.0	COMMENT RESPONSIVENESS SUMMARY	79
<b>GLOSSARY OF TERMS</b>		<b>80</b>
<b>APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS</b>		<b>A-1</b>
<b>APPENDIX B - BUILDING 371/374 RCRA UNIT-SPECIFIC CLOSURE INFORMATION SHEETS</b>		<b>B-1</b>
<b>APPENDIX C - BUILDING 371/374 RCRA-REGULATED TANK UNIT DRAWINGS</b>		<b>C-1</b>
<b>APPENDIX D - BUILDING 371/374 CLOSURE PROJECT SCHEDULE</b>		<b>D-1</b>
<b>APPENDIX E - BUILDING 371/374 DECOMMISSIONING OPERATIONS PLAN COMMENT RESPONSIVENESS SUMMARY</b>		<b>E-1</b>

4

## LIST OF FIGURES

FIGURE 1. BUILDING 371/374 CLOSURE PROJECT ORGANIZATION	6
FIGURE 2. BUILDING 371/374 CLOSURE PROJECT FACILITIES	12
FIGURE 3. BUILDING 371/374 GROUND FLOOR LAYOUT	13
FIGURE 4. BUILDING 371/374 BASEMENT LAYOUT	14
FIGURE 5. BUILDING 371/374 SUB-BASEMENT LAYOUT	15
FIGURE 6. BUILDING 371/374 ATTIC LAYOUT	16

## LIST OF TABLES

TABLE 1. FACILITIES COMPRISING THE BUILDING 371/374 CLOSURE PROJECT	10
TABLE 2. SUMMARY OF RESULTS FROM THE BUILDING 371/374 RECONNAISSANCE LEVEL CHARACTERIZATION REPORT	19
TABLE 3. BUILDING 371/374 DISMANTLEMENT SETS	23
TABLE 4. CROSS-REFERENCE TO SET NUMBERS PRESENTED IN THE BUILDING 371/374 RLCR	28
TABLE 5. BUILDING 371/374 DECOMMISSIONING AREAS	31
TABLE 6. BUILDING 371/374 CLOSURE PROJECT WASTE & RECYCLABLE MATERIAL ESTIMATES	56
TABLE 7. BUILDING 371/374 IDLE EQUIPMENT WITH HAZARDOUS MATERIALS INVENTORY	57
TABLE 8. BUILDING 371 MIXED RESIDUE TANK UNITS	60
TABLE 9. MATERIAL RECYCLING OPTIONS	65

## ACRONYMS AND ABBREVIATIONS

<b>ACI</b>	American Concrete Institute
<b>ACM</b>	asbestos containing material
<b>AR</b>	Administrative Record
<b>ARARs</b>	applicable or relevant and appropriate requirements
<b>AST</b>	aboveground storage tank
<b>BIO</b>	Basis for Interim Operation
<b>CCR</b>	Code of Colorado Regulations
<b>CDPHE</b>	Colorado Department of Public Health and Environment
<b>CERCLA</b>	Comprehensive Environmental Response, Compensation and Liability Act
<b>CHWA</b>	Colorado Hazardous Waste Act
<b>cm</b>	centimeter
<b>CPB</b>	Closure Project Baseline
<b>CSRF</b>	central size reduction facility
<b>CSV</b>	central storage vault
<b>CWTS</b>	Caustic Waste Treatment System
<b>DDCP</b>	Decontamination and Decommissioning Characterization Protocol
<b>DNFSB</b>	Defense Nuclear Facilities Safety Board
<b>DOE</b>	U.S. Department of Energy, Rocky Flats Field Office
<b>DOP</b>	Decommissioning Operations Plan
<b>DOT</b>	U.S. Department of Transportation
<b>dpm</b>	disintegrations per minute
<b>DPP</b>	Decommissioning Program Plan
<b>EPA</b>	U.S. Environmental Protection Agency
<b>ER</b>	environmental restoration
<b>ESH&amp;Q</b>	Environment, Safety, Health & Quality
<b>ES&amp;H</b>	environmental safety and health
<b>FDPM</b>	Facility Disposition Program Manual
<b>FP</b>	filter plenum
<b>FUD</b>	Facility Use Decision
<b>FY</b>	fiscal year
<b>HASP</b>	Health and Safety Plan
<b>HDPE</b>	high-density polyethylene

4

<b>HEPA</b>	high efficiency particulate air (filter)
<b>HVAC</b>	heating, ventilation and air conditioning (system)
<b>IAEA</b>	International Atomic Energy Agency
<b>I/O</b>	in/out (station)
<b>ISMS</b>	Integrated Safety Management System
<b>ISSR</b>	in situ size reduction
<b>ITDC</b>	inner tent demolition chamber
<b>IV</b>	independent verification
<b>IWCP</b>	Integrated Work Control Program
<b>LDR</b>	Land Disposal Restriction
<b>LL</b>	low-level (waste)
<b>LLM</b>	low-level mixed (waste)
<b>LRA</b>	lead regulatory agency
<b>MAA</b>	material access area
<b>MOU</b>	Memorandum of Understanding
<b>NEPA</b>	National Environmental Policy Act
<b>NTS</b>	Nevada Test Site
<b>OSHA</b>	Occupational Safety and Health Act
<b>PA</b>	Protected Area
<b>PCBs</b>	polychlorinated biphenyls
<b>PDS</b>	pre-demolition survey
<b>PDSP</b>	Pre-Demolition Survey Plan
<b>PDSR</b>	Pre-Demolition Survey Report
<b>PMP</b>	Project Management Plan
<b>POD</b>	Plan of the Day
<b>POW</b>	Plan of the Week
<b>PPE</b>	personal protective equipment
<b>Pu</b>	plutonium
<b>PU&amp;D</b>	property use and disposition
<b>PuSPS</b>	Plutonium Stabilization and Packaging System
<b>RCRA</b>	Resource Conservation and Recovery Act
<b>RFCA</b>	Rocky Flats Cleanup Agreement
<b>RFCAB</b>	Rocky Flats Citizens Advisory Board
<b>RFCLOG</b>	Rocky Flats Coalition of Local Governments
<b>RFETS</b>	Rocky Flats Environmental Technology Site

7

<b>RISS</b>	Remediation, Industrial Area Decommissioning, and Site Services
<b>RLC</b>	reconnaissance level characterization
<b>RLCP</b>	Reconnaissance Level Characterization Plan
<b>RLCR</b>	Reconnaissance Level Characterization Report
<b>RSOP</b>	RFCA Standard Operating Protocol
<b>SCO</b>	surface-contaminated object
<b>SGS</b>	segmented gamma scanner
<b>SNM</b>	special nuclear material
<b>S/R</b>	stacker retriever
<b>SRA</b>	support regulatory agency
<b>SRS</b>	Savannah River Site
<b>SS&amp;C</b>	sand, slag & crucible
<b>STP</b>	Site Treatment Plan
<b>TBD</b>	to be determined
<b>TPH</b>	total petroleum hydrocarbons
<b>TRM</b>	transuranic mixed (waste)
<b>TRU</b>	transuranic (waste)
<b>TSCA</b>	Toxic Substances Control Act
<b>TSD</b>	treatment, storage, disposal (facility)
<b>UCNI</b>	Uncontrolled Classified Nuclear Information
<b>UST</b>	underground storage tank
<b>WAC</b>	waste acceptance criteria
<b>WIPP</b>	Waste Isolation Pilot Plant
<b>WSRIC</b>	Waste Stream & Residue Identification & Characterization

## EXECUTIVE SUMMARY

The Building 371/374 Closure Project is comprised of Buildings 371, 374, 373, 374A, 377, 378, 381, and 14 aboveground storage tanks (ASTs), which are located within the Protected Area (PA) of the Rocky Flats Environmental Technology Site (RFETS or Site). Closure is necessary to meet the goals of the Rocky Flats Cleanup Agreement (RFCA) and the Rocky Flats Closure Project Baseline (CPB).

Building 371/374 was designed and constructed in the 1970s to replace the plutonium pit assembly and pyrochemical operations in Building 776/777, and the residue and waste operations in Building 771/774. Construction was completed in 1980; however, due to deficiencies in the design and construction of its process equipment, Building 371/374 was unable to achieve designed plutonium recovery capabilities. As a result, plutonium recovery operations in Building 371 were curtailed in 1981. However, waste operations, including material transfer, waste incineration, and laboratory support, continued functioning in Building 371/374.

With suspension of nuclear weapons production operations at the Site in 1989, and subsequent discontinuation of the production mission in 1992, activities within Building 371/374 were re-directed to support the Rocky Flats Vision of safe, accelerated, cost-effective closure. In accordance with the current decommissioning schedule for the Building 371/374 Closure Project, facility components will be decontaminated, size reduced, and removed from the buildings and the buildings will be demolished by June of 2005, at which time environmental restoration (ER) activities will be undertaken to remediate soils, groundwater, and surface water contaminated as a result of building operations.

Hazards associated with Building 371/374 operations include radiological and chemical contamination on building surfaces and in building equipment and systems, and physical hazards common to standard industrial environments. Radiological contamination has been found within Buildings 371/374. Contamination is present on building surfaces (e.g., floors and walls) and in equipment and building systems (e.g., gloveboxes, process tanks and ancillary equipment, and ventilation ducts). Some equipment and areas within Building 371/374 have levels of radiological contamination exceeding 2,000 disintegrations per minute (dpm) per square centimeter (cm<sup>2</sup>) removable and 50,000 dpm/100 cm<sup>2</sup> fixed plus removable. Also, radiological hazards are associated with the presence of in-process nuclear material, nuclear material holdup, other radioactive materials (e.g., containerized special nuclear material [SNM]), and radioactive and mixed wastes.

For planning purposes, the Building 371/374 Closure Project was divided into small, manageable groupings of similar rooms and equipment, referred to as Sets. The *RFETS Reconnaissance Level Characterization Plan (RLCP)* was then used to complete a reconnaissance level characterization (RLC) for each Set.<sup>1</sup> Results were documented in the *Building 371/374 Closure Project Reconnaissance Level Characterization Report (RLCR)*, which identifies the presence of radiological and chemical contamination in and around Building 371/374. Following the RLC, component removal, size reduction, decontamination, and demolition methodologies were examined to complete the development of the decommissioning sequence.

Based upon their review of the RLCR, the U.S. Department of Energy, Rocky Flats Field Office (DOE) and the Colorado Department of Public Health and Environment (CDPHE) concur that the Building 371 side of Building 371/374 has significant contamination or hazards and is therefore a Type 3 facility; Building 374, the vapor effect tanks, and exterior of the spray dryer tank are without significant

---

<sup>1</sup> Since completion of the RLCR, more detailed planning has been completed for the Building 371/374 Closure Project. As a result, the original Sets have been divided into Dismantlement Sets (i.e., equipment and rooms with removable contamination greater than 2,000 dpm) and Decommissioning Areas (i.e., rooms and equipment with removable contamination less than 2,000 dpm), (see Section 4.3 for details).

contamination or hazards, but in need of decontamination, and therefore considered Type 2 facilities; and the remaining buildings and tanks are free of contamination and therefore classified as Type 1 facilities.

In accordance with the *RFETS Decommissioning Program Plan (DPP)*, Type 1 facilities may be decommissioned using Site procedures upon notification of the Lead Regulatory Agency (LRA), (i.e., CDPHE) and Type 2 facilities may be decommissioned in accordance with the Site's approved RFCA Standard Operating Protocols (RSOPs) or included with Type 3 buildings in an approved Decommissioning Operations Plan (DOP). As a result, the scope of this DOP is limited to Building 371/374 and the contaminated tanks.

Decommissioning activities will be planned and executed in accordance with the *RFCA Standard Operating Protocol (RSOP) for Facility Component Removal, Size Reduction and Decontamination Activities* and the *RSOP for Facility Disposition*. This DOP describes how the RSOPs will be implemented for the Type 3 and Type 2 facilities in the Building 371/374 Closure Project.

10

## 1.0 INTRODUCTION

In 1996, DOE, the Environmental Protection Agency (EPA), and CDPHE executed RFCA.<sup>2</sup> RFCA is the Federal Facility Compliance Agreement and Consent Order negotiated pursuant to the Comprehensive Environmental Response, Compensation and Liability Act (CERCLA)<sup>3</sup>, the Resource Conservation and Recovery Act (RCRA)<sup>4</sup>, and Colorado Hazardous Waste Act (CHWA).<sup>5</sup> RFCA provides the regulatory framework for attaining the goals expressed in the Rocky Flats Vision.<sup>6</sup> The overriding goal for RFETS is to achieve accelerated cleanup and Site closure in a manner that is safe to workers and the public, and protective of the environment.

### 1.1 Alternatives Analysis and Selection

Three alternatives were evaluated for the near-term and long-term management and ultimate closure of RFETS facilities<sup>7</sup> (i.e., reuse, no action with safe shutdown, and decommissioning). As described in the *RSOP for Facility Disposition*, RFETS facilities will be decommissioned because this alternative supports the goal of safe, accelerated, cost-effective closure, while maintaining long-term protection of public health and the environment. By removing RFETS facilities and associated contamination, risks posed by the Site will be reduced or eliminated.

### 1.2 Scope and Purpose

Decommissioning activities for the Building 371/374 Closure Project will be planned and executed within the scope of the *RSOP for Facility Component Removal, Size Reduction and Decontamination Activities* and the *RSOP for Facility Disposition*, which discuss the applicable removal, size reduction, decontamination, and demolition techniques and associated hazards, and outline the measures that will be employed to protect worker health and safety and the environment. The purpose of this DOP is to describe the specific decommissioning activities that will be performed in the Type 3 and Type 2 facilities within Building 371/374 Closure Project (e.g., decontamination and demolition of the central storage vault [CSV]). As determined by the RLC and reported in the *RLCR for the Building 371/374 Cluster*, Building 371 has been identified as a Type 3 facility, and Building 374 and the ASTs that are used to support the aqueous waste treatment system (i.e., Tanks T-167, T-168, T-169, and T-224 through T-228) are Type 2 facilities. The remaining facilities are Type 1 facilities and therefore not included within the scope of this DOP.

The DOP is arranged in 12 sections. Project organization, roles and responsibilities, and interfaces with the regulators and other stakeholders are discussed in Section 2.0. Building 371/374, its operational history, and current status are described in Section 3.0. The project approach is described in Section 4.0. Waste management is discussed in Section 5.0, closure options for the Building 371/374 RCRA-

---

<sup>2</sup> Final Rocky Flats Cleanup Agreement (RFCA), Federal Facility Agreement and Consent Order (CERCLA VIII-96-21, RCRA 3008[h] VIII-96-01, State of Colorado Docket 96-07-19-01), July 19, 1996.

<sup>3</sup> Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA), 42 USC 9620 *et seq.*

<sup>4</sup> Resource Conservation and Recovery Act (RCRA), as amended by the Hazardous and Solid Waste Amendments Act (HSWA) and the Federal Facility Compliance Act (FFCAct), 42 USC 6901 *et seq.*

<sup>5</sup> Colorado Hazardous Waste Act (CHWA), CRS 25-15-101 *et seq.*

<sup>6</sup> The Rocky Flats Vision is contained in Appendix 9 of RFCA.

<sup>7</sup> The terms "building" and "facility" are used interchangeably in this DOP.

regulated units are presented in Section 6.0, applicable or relevant and appropriate requirements (ARARs) are described in Section 7.0, and anticipated environmental consequences are presented in Section 8.0. A current project schedule is provided in Section 9.0, notification requirements are contained in Section 10, records management is discussed in Section 11.0, and the comment responsiveness summary is contained in Section 12.0.

12

## 2.0 PROJECT ORGANIZATION

This section of the DOP provides a brief description of the Building 371/374 Closure Project organization structure, functions, and interfaces as they pertain to facility management and decommissioning. This information is being supplied to identify reporting relationships and responsibilities. The organizational structure is not an enforceable part of the DOP, and DOE or its contractor may alter the structure without prior notification to or approval of the LRA. Significant organization changes (e.g., management-level changes) will be shared with the LRA as part of the RFCA consultative process.

### 2.1 Project Team Organization Structure

The Building 371/374 Closure Project will function under an integrated scope, schedule, and cost control system that identifies roles, responsibilities, and interfaces. The project organization is described below, and depicted in Figure 1.

- **Building 371/374 Closure Project Management** – Accountable for the safe planning, execution, and successful completion of the Building 371/374 Closure Project in accordance with applicable standards and requirements.
- **Environment, Safety, Health & Quality (ESH&Q)** – Provides program, policy, and regulatory guidance to Building 371/374 facility management, operations, and project organizations; performs inspections; manages radiological operations; coordinates assessments; collects, tracks, and trends Closure Project ESH&Q metrics; and provides engineering services and planning support to the Closure Project team.
- **Administrative Services** – Assists the Closure Project Manager in resource allocation planning, manages the Building 371/374 Closure Project training program, prepares Closure Project occurrence reports, and provides miscellaneous project administrative support (e.g., document preparation, control, and maintenance).
- **Project Planning, Control, and Resource Allocation** – Manages the Closure Project change control process; monitors and reports Closure Project performance; manages work control, including plan of the day (POD) and plan of the week (POW); administers subcontracts and task orders; and purchases equipment and supplies required to support Closure Project activities.
- **Human Resources** - Provides support in the area of human relations and labor relations, and administers the employee compensation program.
- **Building 371/374 Facility Management** – Operates and maintains Building 371/374 and associated facilities to support Closure Project activities, ensures compliance with the *Building 371/374 Basis for Interim Operation (BIO)*, maintains facility safety category systems (e.g., criticality, fire, ventilation), releases/authorizes work, conducts facility surveillances, maintains facility security, manages facility emergency preparedness, conducts RCRA inspections, and maintains RCRA compliance.
- **Building 374 Waste Operations** - Operates and maintains the Building 374 Aqueous Waste Treatment System, which processes low-level (LL) and low-level mixed (LLM) wastes from various Site operations. The system consists of six processes: (1) waste receiving and neutralization, (2) acid waste neutralization, (3) precipitation, (4) evaporation, (5) spray dryer and saltcrete, and (6) vacuum filter and sludge solidification.




Figure 1. Building 371/374 Closure Project Organization

- **Residue Project** – Responsible for the stabilization of the Site’s remaining inventory of residues and mixed residues:
  - Repackage sand, slag, and crucible (SS&C) for off-Site shipment.
  - Repackage ash and dry combustible residues for off-site shipment.
- **Plutonium Stabilization and Packaging System (PuSPS)** – Removes loose oxide from plutonium metals, thermally stabilizes the oxide, and packages metals and oxide for shipment to DOE’s Savannah River Site (SRS).
- **Facility Disposition** – Accountable for the planning and execution of deactivation and decommissioning activities.
  - **Planning and Work Package Development**: Provides planning, start-up, and technical support for required activities. Functions include routine planning, scheduling, engineering, and operations support (e.g., preparation of Integrated Work Control Program (IWCP) work packages, procedures, and property disposition); closure of the PA; deactivation scheduling and execution; decommissioning planning and execution; and demolition planning and execution. Provides budget and scheduling support, develops data necessary to support the *RFETS 2006 Plan*<sup>8</sup> and the *Building 371/374 Project Management Plan (PMP)*, performs variance analysis, and tracks Closure Project status.
  - **Baseline and Deactivation Operations**: Responsible for the removal of SNM holdup and “loose” materials, such as combustibles, furniture, and waste chemicals; preparation of gloveboxes for decommissioning; removal of organic liquids from equipment and systems; removal of classified material and tooling; and removal of glovebox line- and non-line-generated materials.
  - **Technology Transfer & Development**: Responsible for researching, developing, and procuring decontamination and size reduction techniques and equipment.
- **Material Stewardship** – Provides commodities to support Closure Project needs; manages regulated wastes and coordinates inter-building material movements through facility disposition; provides nuclear material safeguards support (e.g., SNM inventory, assay, and accounting); and provides non-destructive assay services.
- **Communications** – Maintains the Building 371/374 Closure Project website (<http://rfetshp/371/>) and provides Project information to the public and other stakeholders.
- **Information Technology** – Provides computer and data management support to Closure Project management and personnel.

## 2.2 Project Team Interfaces

As owner of the Site, DOE oversees closure operations, provides input to the contractor regarding funding and overall direction, and communicates with the regulators and other stakeholders (e.g., the Rocky Flats Citizens Advisory Board [RFCAB], the Rocky Flats Coalition of Local Governments [RFCLOG]) regarding the status of the Building 371/374 Closure Project. In addition, DOE is responsible for the enforcement of health and safety provisions of certain federal regulations (e.g., Occupational Safety and Health Act [OSHA] requirements).

---

<sup>8</sup> Rocky Flats Environmental Technology Site Closure Project Management Plan (latest revision).

15

CDPHE is the LRA for the Industrial Area, and thus is the LRA for decommissioning activities conducted pursuant to RFCA. EPA is the support regulatory agency (SRA) in the Industrial Area. As a result, both CDPHE and EPA participate in oversight of decommissioning activities at RFETS. The Defense Nuclear Facilities Safety Board (DNFSB) oversees the storage of source, SNM, and byproduct material and radioactive wastes not subject to CDPHE or EPA regulation. CDPHE, EPA, and the DNFSB have executed a Memorandum of Understanding (MOU) with DOE to define their respective roles and responsibilities for oversight of activities conducted in the Industrial Area.<sup>9</sup>

## 2.3 Working Relationships

The personnel of DOE, its contractor and subcontractors, and the regulators (i.e., CDPHE, EPA) will use the RFCA consultative process described in ¶¶51-61 of RFCA, in Appendix 2 of RFCA, and in Section 1.1.1 of the DPP to establish and maintain effective working relationships with each other and with stakeholders throughout the decommissioning process. To expedite decommissioning activities, the parties have agreed the LRA may participate in the IWCP process to facilitate its exercise of authority under RFCA.<sup>10</sup> For the purposes of the Building 371/374 Closure Project, this means the LRA has an opportunity to discuss issues and ask questions, and to access IWCP-related information for review, but it does not mean the LRA has approval authority for IWCP work packages. DOE and its contractor will advise the LRA of IWCP meetings and roundtable review sessions, and will provide relevant information in a timely manner. The LRA, DOE, and the contractor or subcontractors may use these roundtable review sessions as a forum for RFCA consultation. If this process does not address the LRA's concerns about a particular activity, the LRA may issue a "stop work" order pursuant to RFCA.<sup>11</sup>

---

<sup>9</sup> Memorandum of Understanding Governing Regulation and Oversight of Department of Energy Activities in the Rocky Flats Environmental Technology Site Industrial Area (IA), executed February 15, 1996.

<sup>10</sup> The IWCP process is summarized in the *RSOP for Facility Component Removal, Size Reduction and Decontamination Activities* and detailed in the RFETS IWCP Manual (MAN-071-IWCP), (latest revision).

<sup>11</sup> See RFCA (¶¶176-180).

16

## 3.0 FACILITY DESCRIPTION

The Building 371/374 Closure Project is comprised of Building 371/374 and associated support structures located within the Site's Industrial Area (see Table 1). Figure 2 shows the relative location of these facilities. Figures 3 through 6 show the layout of Building 371/374. Facility-specific details are contained in the RLCR. A brief overview of the Type 3 and Type 2 facilities is provided below.

**Building 371 (Type 3)** is the plutonium recovery facility. It is a four-level structure of reinforced concrete containing approximately 315,022 ft<sup>2</sup> of floor space. The sub-basement (Level 1) consists primarily of the lower part of the CSV and stacker retriever (S/R) maintenance bay. The main basement (Level 2) houses heating, ventilation, and air conditioning (HVAC) equipment and mechanical utilities, as well as the upper part of the CSV and maintenance bay, and small plutonium processing areas. The ground floor (Level 3) contains the majority of the plutonium recovery processing equipment, including tanks and gloveboxes. The attic (Level 4) provides protected space for air distribution systems, chemical piping, electrical conduit, and motor generators. Stairways and an elevator provide access to the various levels and airlock double doors facilitate movement of personnel and material within the building.

**Building 374 (Type 2)** is the process waste treatment facility. It consists of a main floor, basement, and mezzanine which house tanks for receiving and storing liquid process wastes; a drum handling and storage area; and support equipment, mechanical equipment, and utility areas. The building is a reinforced concrete structure located adjacent to the east side of Building 371.

**Exterior Storage Tanks (Type 2)** - Nine ASTs have been identified as Type 2 facilities:

- Tank T-167 is a nitric acid storage tank, located north of the Building 374 side of Building 371/374.
- Tank T-168 and Tank T-169 are potassium hydroxide storage tanks, located north of the Building 374 side of Building 371/374.
- Tanks T-224, T-225, T-226, and T-227 are the 1<sup>st</sup> through 4<sup>th</sup> effect vapor body tanks associated with the Building 374 evaporation process. The four tanks are located north of the Building 374 side of Building 371/374 and have a concrete berm, which is constructed of portable concrete road barriers.
- Tank T-228 is the spray dryer tank, located north of the Building 374 side of Building 371/374. The upper part of the tank extends into the mezzanine level of Building 371/374. The tank has a concrete berm and is surrounded by a plywood weather wall.

## 3.1 Building History

Building 371/374 was constructed in the 1970s to replace the plutonium pit assembly and pyrochemical operations in Building 776/777, and residue and waste operations in Building 771/774. The design was more sophisticated and complex than any other buildings at the Site, emphasizing automatically controlled, remotely operated processes and the ability to withstand design-basis accidents such as earthquakes, tornadoes, winds, and fires. Construction was completed in 1980, at which time process units were available for "cold" system operation testing. DOE authorized "hot" testing in 1981. Due to deficiencies in the design and construction of the process equipment and safety-related incidents, as well as the presence of excessive SNM holdup in equipment and piping, DOE directed the Site contractor to curtail plutonium recovery operations in Building 371/374 in 1981. Modifications to Building 371/374 were in process when weapons production operations were terminated at the Site in 1989.

Operations in Building 371/374 focused on the recovery of plutonium from RFETS mission activities (i.e., nuclear weapons parts fabrication, component assembly, and research and development activities) and the treatment of aqueous wastes. Other operations included material storage and transfer, waste incineration, and laboratory support.

Table 1. Facilities Comprising the Building 371/374 Closure Project

Facility	Type	Description
B371	3	Plutonium recover facility
B374	2	Process waste treatment facility
B373	1	Cooling tower <sup>a</sup>
B374A	1	Carpentry shops
B377	1	Air compressor building
B378	1	Waste collection pump house
B381	1	Fluorine storage building
Tanks T-163 and T-164	1	Product water tanks
Tank T-165	1	Cement silo
Tank T-170	1	Liquid nitrogen storage tank
Tank T-262	1	Petroleum underground storage tank (UST) <sup>b</sup>
Tank T-262A	1	Petroleum AST
Tanks T-224 to T-227	2	Evaporation process vapor body tanks
Tank T-228	2	Spray dryer tank
Tank T-167	2	Nitric acid storage tank
Tanks T-168 and T-169	2	Potassium hydroxide storage tanks

<sup>a</sup> A new cooling tower is currently under construction. Building 373 will be taken out of service when the new tower is complete.

<sup>b</sup> In accordance with Attachment 13 to RFCA, the Site's 20 petroleum USTs have been drained and filled with polyurethane foam. Although soil and groundwater samples from the required site assessment met the 5,000 ppm total petroleum hydrocarbon (TPH) standard, the data will be reviewed during ER to determine whether this information is sufficient to support a decision to close the tanks in place, or whether additional information is required to make this decision. In either case, the petroleum USTs will be dispositioned under an approved ER decision document.

18

## 3.2 Current Status

With suspension of nuclear production operations at Rocky Flats in 1989, and the subsequent discontinuation of the production mission in 1992, activities conducted in Building 371/374 have been re-directed to support Site closure, including:

- Storage of plutonium and uranium metal, oxide, residues, transuranic (TRU) waste, transuranic mixed (TRM) waste, LL waste, and LLM waste;
- Completion of mission risk reduction activities, including residue stabilization (i.e., wet combustibles, dry combustibles, ash, fluorides, salts, and sand, slag, and crucible), caustic waste treatment, aqueous waste treatment, and removal of SNM holdup; and
- Completion of deactivation activities in preparation for decommissioning, including shipment of wastes and SNM.

In addition, facility management activities are performed to support day-to-day operations and to ensure compliance with the *Building 371/374 BIO*<sup>12</sup> and other Site requirements, including general housekeeping, routine waste management, maintenance of vital safety systems, laboratory services, records management, inspections, and surveillances.

## 3.3 Expected Condition of the Type 3 and Type 2 Facilities at the Beginning of Decommissioning

Details concerning the condition of the buildings within the 371/374 Closure Project are provided in the RLCR. The Type 3 and Type 2 facilities will be decommissioned using a graded approach. As mission activities are completed in each area, deactivation activities will be undertaken to prepare for decommissioning in accordance with this DOP.

Throughout the course of the Building 371/374 Closure Project, the Site's Integrated Safety Management System (ISMS) will be implemented to provide configuration control and minimize the potential for uncontaminated facilities to become contaminated, or decontaminated facilities to be re-contaminated.<sup>13</sup>

---

<sup>12</sup> Rocky Flats Environmental Technology Site, Basis for Interim Operation, Building 371/374 Complex, latest revision.

<sup>13</sup> ISMS and associated RFETS implementing programs are described in the *RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities*.




Figure 2. Building 371/374 Closure Project Facilities

20

This page has been left blank due to classification issues.

Persons with access to Uncontrolled Classified Nuclear Information (UCNI) may obtain this information from the Building 371/374 Closure Project Manager.

### Figure 3. Building 371/374 Ground Floor Layout

21

This page has been left blank due to classification issues.

Persons with access to Uncontrolled Classified Nuclear Information (UCNI) may obtain this information from the Building 371/374 Project Manager.

## Figure 4. Building 371/374 Basement Layout

22

This page has been left blank due to classification issues.

Persons with access to Uncontrolled Classified Nuclear Information (UCNI) may obtain this information from the Building 371/374 Closure Project Manager.

## Figure 5. Building 371/374 Sub-Basement Layout

23

This page has been left blank due to classification issues.

Persons with access to Uncontrolled Classified Nuclear Information (UCNI) may obtain this information from the Building 371/374 Closure Project Manager.

## Figure 6. Building 371/374 Attic Layout

24

## 4.0 PROJECT APPROACH

The decommissioning planning process for the Building 371/374 Closure Project is under way and the costs and schedules are included in the RFETS CPB. During the course of the Building 371/374 Closure Project, there may be instances where circumstances differ from those predicted. In such cases, planned activities may be revised without revising the CPB. Significant changes will be shared with the LRA as part of the RFCA consultative process and, where required, appropriate modifications will be made to the DOP in accordance with RFCA.

### 4.1 Work Planning and Execution

Decommissioning activities will be planned and executed in accordance with the RFETS ISMS, as described in the *RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities*. Measures employed to protect worker health and safety and the environment are described in the *RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities* and the *RSOP for Facility Disposition*, and discussed in relation to specific activities within the scope of this DOP.

### 4.2 Building 371/374 Facility Characterization

Facilities within the Building 371/374 Closure Project are being characterized using a four-step approach: scoping characterization, RLC, in-process characterization, and pre-demolition survey (PDS). The following paragraphs describe each step in more detail.

#### 4.2.1 Scoping Characterization

During scoping characterization, existing records and documents were collected, and current and former Building 371/374 employees were interviewed to determine the radiological, chemical, and physical conditions of Building 371/374 and associated support facilities. Based on the information collected, the Building 371/374 Closure Project team proceeded to conduct the RLC in accordance with the requirements of the RFETS RLCP.

#### 4.2.2 Reconnaissance Level Characterization

The purpose of RLC is to provide an initial assessment of the contamination, hazards, and other conditions associated with a facility. The overriding goal of RLC is to answer the following questions:

- What surfaces are suitable for unrestricted release?
- What surfaces will require further decontamination?
- What surfaces will be classified as radiological, hazardous, toxic, or asbestos waste?
- What type of decontamination will be required on specific surfaces?
- How will the surfaces be classified for PDS?
- How will the volumes of waste be classified?
- How will the volumes of waste be disposed?
- What equipment presents a decommissioning hazard?

The RLC included all facilities within the Building 371/374 Closure Project (i.e., Buildings 371, 374, 373, 374A, 377, 378, 381, and the ASTs), except the office building (Building 376) and the office trailers

29

to the north of Building 371/374. Results are documented in the *RLCR for the Building 371/374 Cluster* and summarized in Table 2. The office building and trailers will be characterized in the same manner at a later time. Based on historical knowledge, they present no radiological, chemical, or unique physical hazards.

Hazards were assessed based on a review of historical and process knowledge, historical radiological and chemical data, and newly-acquired RLC data. Results from the RLC indicate the presence of radioactive contamination within Building 371 and Building 374, and possibly within the vapor effect tanks and the spray dryer. Radioactive contamination is present on surfaces (e.g., floors, walls and equipment) and in equipment and building systems (e.g., gloveboxes, process tanks and lines, and ventilation ducts). Some areas and equipment and systems have high levels of radioactive contamination. Also, radiological hazards are associated with the presence of in-process nuclear material, nuclear material holdup, other radioactive materials (e.g., containerized SNM and calibration sources), and radioactive and mixed waste. In addition, some elevated radioactivity was detected on metal roofing, which may be due to naturally occurring radioactive material, such as radon decay products. This elevated activity will be investigated further through additional surveys and the collection of physical samples.

Residual amounts of toxic metals, organic solvents, and beryllium are present inside gloveboxes, process equipment and tanks, related piping, and plenums. Some equipment may contain oils contaminated with polychlorinated biphenyls (PCBs). Building 371 also contains considerable amounts of lead shielding, and numerous gloveboxes, equipment and containers are lined with lead. Asbestos-containing material (ACM) is present in most of the buildings in the form of floor and ceiling tile, mastic, and insulation. Some buildings have fluorescent light ballasts containing PCBs. In addition, chemical hazards are associated with in-process nuclear material and hazardous and mixed waste.

Based upon the RLC, and subject to concurrence by the LRA, Building 371 is considered to be a Type 3 facility; Building 374 and Tanks T-167 through T-169 and T-224 through T-228 are Type 2 facilities; and Buildings 373, 374A, 377, 378, 381, and the remaining tanks are Type 1 facilities.

The Type 1 facilities were characterized in accordance with the requirements for PDS, pursuant to the *RFETS Decontamination & Decommissioning Characterization Protocol (DDCP)*.<sup>14</sup> To ensure these facilities remain free of contamination and the PDS data remain valid, isolation controls have been established, and the facilities posted accordingly. Isolation controls restrict the transfer, storage, and use of radioactive materials. Verification surveys will be performed prior to the release of these structures to confirm that radioactive material has not been introduced to these areas.

#### 4.2.3 In-Process Characterization

Additional characterization will be conducted during decommissioning, as facility components are removed and building surfaces are further exposed. This type of characterization is referred to as in-process characterization. Data from in-process characterization is used to identify additional hazards; refine approaches to component removal, size reduction, and decontamination; revise waste volume estimates; and modify environmental, safety and health (ES&H) controls, as necessary. In-process characterization is also conducted to verify that decontamination activities have achieved the applicable performance specifications, such as release or reuse criteria and waste acceptance criteria (WAC) of the receiving disposal facility. Detailed information regarding the characterization process and associated requirements is contained in the DDCP.

<sup>14</sup> Rocky Flats Environmental Technology Site Decontamination and Decommissioning Characterization Protocol (M AN-077-DDCP), latest revision.

26

Table 2. Summary of Results from the Building 371/374 Reconnaissance Level  
Characterization Report

Building/ Facility	Chemical Contamination Indicated?	Type of Chemical Contamination	Location	Radiological Contamination Indicated? <sup>c</sup>	Type of Radiological Contamination	Location	Building Classification <sup>a</sup>
B371	Yes	Asbestos <sup>d</sup>  Metals, organic solvents, beryllium, and PCBs	Multiple; including roofing material, panels, tiles & insulation  As residuals inside gloveboxes, equipment, tanks, piping, and plenums	Yes	Fixed and removeable alpha <sup>b</sup>	Extensive; on interior building surfaces, on and in equipment and systems, and on metal roofing	Type 3
B374	Yes	Asbestos <sup>d</sup>  Metals, organic solvents, beryllium, and PCBs	Multiple, including roofing material, panels, tiles, and insulation  As residuals inside tanks, equipment, and piping	Yes <sup>c</sup>	Fixed and removeable alpha <sup>b</sup>	Extensive; on interior building surfaces, on and in equipment and systems, and on metal roofing	Type 2
B373	Yes	Asbestos <sup>d</sup>	Transite panels and piping insulation	No	None found	Not applicable	Type 1
B374A	Yes	Asbestos <sup>d</sup>	Ceiling and floor tile, and insulation	No	None found	Not applicable	Type 1
B377	Yes	Asbestos <sup>d</sup>	Transite panels, ceiling and floor tile, and insulation	No	None found	Not applicable	Type 1
B378	Yes	Asbestos <sup>d</sup>	Piping insulation	No	None found	Not applicable	Type 1
B381	Yes	Asbestos <sup>d</sup>	Ceiling and floor tile, and insulation	No	None found	Not applicable	Type 1

27

Table 2. Summary of Results from the Building 371/374 Reconnaissance Level  
Characterization Report

Building/ Facility	Chemical Contamination Indicated?	Type of Chemical Contamination	Location	Radiological Contamination Indicated? <sup>c</sup>	Type of Radiological Contamination	Location	Building Classification <sup>a</sup>
Tanks 163-165, 170, 262, & 262A	Yes	Asbestos <sup>d</sup>	Piping insulation	No	None found	Not applicable	Type 1
Tanks 167-169, 224-228	Yes	Asbestos <sup>d</sup>  Acid and caustic  Metals, organics, and beryllium	Piping insulation  Some product tanks  Vapor effect tanks and spray dryer tank	No	None found	Not applicable	Type 2

<sup>a</sup> Per the DPP, Type 3 facilities have significant contamination and/or hazards; Type 2 facilities do not have significant contamination or hazards, but are in need of decontamination; and Type 1 facilities are free of contamination. Building classification does not include environmental media or bulk media beneath the immediate surface of the floors.

<sup>b</sup> Contamination type on roofing to be confirmed; activity may be from naturally occurring radioactive material (i.e., not DOE-added material).

<sup>c</sup> Radiological Engineering recommends surveys where significant configuration changes are implemented in the building prior to demolition due to unknowns associated with movement of bulk material or equipment.

<sup>d</sup> The presence of asbestos does not make a facility a Type 2 as long as the asbestos is removed pursuant to the Site's asbestos abatement procedures.

28

#### 4.2.4 Pre-Demolition Survey

Before facility demolition, a PDS will be conducted to verify the nature and extent of radiological and chemical contamination in the facility. The survey will be conducted in accordance with DDCP. In general, the characterization process will incorporate the following steps:

- The 371/374 Closure Project team will develop characterization packages and take final measurements and samples.
- DOE and the LRA will review the sampling results.
- DOE and/or the LRA will conduct an independent verification (IV) of the characterization data, if required.
- The LRA, at its discretion, will review the results from the IV.
- During the characterization process, the LRA will have access to the facilities to collect samples and measurements, at its discretion.

The PDS is intended to verify that the condition of each survey unit meets the requirements for demolition and disposal as provided in this DOP. The PDS is conducted in accordance with the requirements of the *RFETS Pre-Demolition Survey Plan (PDSP)*.<sup>15</sup> The types of data necessary to satisfy the objectives of PDS include total surface contamination measurements, removable surface contamination measurements, and scan data. Given that suspect surface media will be removed during decommissioning, surface media sampling will only be required on a limited basis, g.

Additional information required to design the PDS includes in-process survey data and updated maps to reflect structural alterations. In-process surveys are performed to assess the changing radiological conditions during the course of decommissioning and to confirm that an area is free of gross contamination. In-process survey data will be incorporated into *the PDS Report (PDSR) for the Building 371/374 Closure Project*.

If isolation controls are maintained throughout the duration of the Project, the PDS will not be repeated for Type 1 facilities. Verification surveys will be performed before the unrestricted release of these structures to confirm that radioactive material was not introduced into these areas. Structures such as administrative support trailers, guard stations and trailers, and auxiliary support trailers are included in this category.

Non-radiological contaminants will be addressed at the in-process characterization phase of decommissioning. In general, non-radiological contaminants will have been removed before the PDS begins and very little, if any, additional sampling will be needed. The non-radiological sampling methodology will be documented in the PDSR.

Based upon available information and data, the following sampling plan is recommended to support the PDS for both radiological and non-radiological constituents:

- Building surfaces will be divided into survey units based on the requirements outlined in the PDSP. The types of measurements that will be performed during PDS include total surface contamination, removable surface contamination, and surface scans.
- Surface media samples may also be required on a limited basis.

---

<sup>15</sup> The RFETS Pre-Demolition Survey Plan is in draft form and currently under-going review and approval by the regulators.

29

- An IV survey may be performed on an established percentage of survey units (typically five percent) following completion of the PDS. The IV contractor will be selected and funded by the DOE and/or the LRA to ensure independence from Building 371/374 Closure Project personnel.

### 4.3 Dismantlement Sets and Decommissioning Areas

For planning purposes, the Building 371/374 Closure Project has been divided into Dismantlement Sets and Decommissioning Areas. Dismantlement Sets and Decommissioning Areas serve as the foundation for scheduling decommissioning work. Dismantlement Sets consist of small groupings of facility components (e.g., equipment, systems, rooms) containing removable contamination in excess of 2,000 disintegrations per minute (dpm). Decommissioning Areas are comprised of components with removable contamination less than 2,000 dpm.

For the most part, Dismantlement Sets will be decommissioned by Steelworkers, who will remove, size reduce (if necessary), decontaminate (if necessary), and package highly contaminated process equipment, such as tanks and gloveboxes, but leave in place equipment and systems required for worker safety and convenience (e.g., fire suppression and alarm systems, ambient lighting, domestic water, sanitary drains). Decommissioning Areas will be decommissioned by the Building Trades, who will remove, size reduce (if necessary), and decontaminate (if necessary) any equipment, systems, and contaminated building surfaces remaining after the Dismantlement Sets have been decommissioned.

The Dismantlement Sets for the Building 371/374 Closure Project are presented in Table 3. Table 4 cross-references the current Dismantlement Set and Decommissioning Area numbers to the original Set numbers provided in the RLCR. The Decommissioning Areas are described in Table 5. Due to the close proximity of contaminated process piping and ventilation systems to uncontaminated areas of the building, it is anticipated that Steelworker dismantlement activities may occur in any room of Building 371/374. As a result, Dismantlement Sets have been assigned for all internal areas of Building 371/374.

Although the Set descriptions include removal of equipment, piping, conduit, and ventilation systems, there may be instances where a building component remains in place upon completion of decommissioning activities for a particular Dismantlement Set. In such cases, the Dismantlement Set will be considered complete when:

- The component is left in place because it is necessary for worker safety and/or project coordination,
- The component meets the applicable unrestricted release criteria,
- It will be easier to remove the component as part of a Decommissioning Area, or
- There is no advantage to removing the component.

30

Table 3. Building 371/374 Dismantlement Sets

Set	Description
1	This Set includes Room 4301 and involves the removal and packaging of piping, conduit, and ventilation ductwork.
2	This Set includes Rooms 4202 and 4203 and involves the removal and packaging of piping, conduit, and ventilation ductwork.
3	This Set involves Room 3517 and involves the removal and packaging of Gloveboxes 61, 63, and 65; Tanks D-64, D-65, D-132 A/B/C; and Trolley Hoist, CV-26. Items internal to these gloveboxes, tanks, and external equipment will also be removed. Piping, conduit, and ventilation ductwork will be removed, as necessary, to facilitate access to the gloveboxes, tanks, and equipment.
4	This Set includes Room 3571 and involves the removal and packaging of Glovebox 66; Tanks D-133, D-150, D-151, D-152A, D-152B; E-55, Evaporator-Reboiler; E-56, Evaporator Bottoms Cooler; E057, Condenser; and E-62, Nitric Acid Feed Heat Exchanger. Items internal to these gloveboxes, tanks, and external equipment will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes, tanks, and equipment.
5	This Set includes Room 3573 and involves the removal and packaging of Gloveboxes 64 and 67, and Tanks D-134A/B/C, D-135A/B, and D-289A/B/C. Items internal to the contaminated gloveboxes and tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes and tanks.
6	This Set includes the Oxide and Residue Tank Vaults (Rooms 3563 and 3559), the Ion Exchange Canyons (Rooms 3553, 3549 and Airlock 3551), the Ion Exchange Valve Maintenance Corridor (Rooms 3543, 3545, 3547, 3555, and 3557), and the Access Corridor 3567. This Set involves the removal and packaging of Gloveboxes 58 and 59, and Tanks D-49 A/B, D-50 A/B, D-51 A/B, D-52 A/B, D-55 A/B, D-56, D-57 A/B/C/D, D-61, D-63 A/B, D-63 A/B, D-66 A/B, D-68 A/B, D-69 A/B/C, D-72 A/B, D-173 A/B, D-191, D-192, and D-305E. In addition, Oxide and Residue Ion Exchange Columns T-4 A/B/C, T-5 A/B/C, T-6 A/B/C/D, T-7 A/B/C/D, T-9 A/B, and T-28 A/B/C will be removed with this Set, as will . Downdraft Tables DDT-6 and DDT-9. Items internal to the contaminated downdraft tables, gloveboxes, and tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes and tanks.
7	This Set includes Rooms 3301, 3303, 3305, and 3315 and involves the removal and packaging of Gloveboxes 36, 37, 38 and 75; Pumps P-22, P-35, and P-99; 34 pencil tanks; and four raschig ring tanks. Items internal to the contaminated gloveboxes and tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes and tanks.
8	This Set includes Rooms 3202, 3204, 3206, and 3208 and involves the removal and packaging of Gloveboxes 39, 40, 41, 42, 43, 44, and 45; 31 pencil tanks; five raschig ring tanks, and one annular tank. Items internal to the contaminated gloveboxes and tanks will also be removed. Piping, conduit, and ventilation ductwork will be removed, as necessary, to facilitate access to the gloveboxes and tanks.
9	This Set consists of the CSV and associated rooms, including Rooms 1204, 1206, 1218, 1216, 1220, 1224, and I/O Stations 1, 2, 3, 4, 5, 6, and 7. This Set involves the removal and packaging of the Pu storage racks and the spare and primary S/Rs. This set will remove and package the stacker transfer vehicle and the repair lift. Items internal to the contaminated I/O stations will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the I/O stations.
10	This Set includes Rooms 1208, 1210, and 2217 and involves the removal and packaging of the CSV racks (Room 1208), Scrubbers D230 A/B, and Tank D-715.

31

Table 3. Building 371/374 Dismantlement Sets

Set	Description
11	This Set includes Rooms 1101, 1103, 1105, and 2319 and involves the removal and packaging of the CSV racks (Room 1101); Gloveboxes 2401, 2402, and 2403; Scrubbers D131 A/B; Tanks D-713, D-229 A/B, D-233 A/B, D-2410 A/B/C/D, D-2402 A/B, D-2403; and Pumps P-82 A/B, P-83 A/B, P-928 A/B. Items internal to the contaminated gloveboxes and tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes and tanks.
12	This Set includes Rooms 1107, 1109, 1111, 1113, 1115, 1117, 1125, 1127, 2319, and 2327, and involves the removal and packaging of Gloveboxes 17, 18, 19, 20, 21, 22, 26, 27, 62, 68, 69, 70, 74, 2404; I/O Station 8; Tanks D-160 A/B/C, D-166, D-293 A/B, D-312, D-400 A/B/C; Pencil Tanks D-43 A/B, and D-44 A/B; Pumps P-1 A/B, P-2 A/B, P-3 A/B, P-4 A/B, P-7 A/B, P-15A/B, P-27 A/B, P-70 A/B, P-76 A/B, P-108 A/B; Scrubbers T-1, T-10, T-30, and T-31; and Evaporators E-63 A/B, A1 to A-5 and E-70. In addition, control room equipment, conduit, and instrument systems will be removed with this Set. Items internal to the contaminated glovebox and tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the equipment.
13	This Set includes Rooms 2307 and 2317 and involves the removal and packaging of Gloveboxes 76, 77; Tanks D-67, D-277 A/B, D-292 A/B, D-912, D-914, D-916, D-922 A/B, D-933; and Pump P-85A. Items internal to the contaminated gloveboxes and tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes and tanks.
14	This Set includes Rooms 2323, 2325, and 2341 and involves the removal and packaging of Gloveboxes 8, 9, 10, 12, 13, 1526, and Tank D-1575. Items internal to the contaminated gloveboxes and tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes and tanks.
15	This Set includes Room 2223 and involves the removal and packaging of Tanks D-934 A/B. Items internal to the contaminated tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the tanks.
16	This Set includes Rooms 3511, 3521, 3523, and 3525 and involves the removal and packaging of Glovebox 33; Precipitation Tanks T-11 A/B/C/D, T-12 A/B/C/D, T-13 A/B/C/D; Furnaces F-4 A/B/C/D, F-5 A/B/C/D, F-6 A/B/C/D; and Pneumatic Lifts ME-94 A/B/C/D, ME-94 A/B/C/D, ME-95 A/B/C/D, ME-96 A/B/C/D, ME-97 A/B/C/D, ME-98 A/B/C/D, and ME-99 A/B/C/D. This Set also includes Fluorination Tanks T-23 A/B/C/D; Fluorination Pumps C-1A/B; and associated equipment. Items internal to the contaminated gloveboxes and tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes and tanks.
17	This Set includes Rooms 3515, and 3531 and involves the removal and packaging of Glovebox 32; Furnaces F-10 A/B/C, F-16 A/B/C; Pneumatic Lifts ME-23 A/B, and ME-39 A/B/C; and Master/Slave Manipulators ME-100 A/B, and ME-169 A/B. This set also includes the Fluorination Pumps C-1A/B and associated equipment. Items internal to the contaminated gloveboxes and tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes and tanks.
18	This Set includes Rooms 3801, 3803, and 3810 and involves the removal and packaging of Gloveboxes 111, 112, 106, 107, 113, 108, 115 A/B, 116 A/B, 118, and Tanks D-806, D-807 A/B, D-808, D-812, D-813, D-814, D-815, D-816, D-817, D-818, D-819, D-820, D-821, D-822, D-823, D-826 A/B/C, D-827, D-878, D-883 A/B, D-884, D-845, and T-807. This Set also includes removal of Pumps P-817 A/B/C, P-819, P-820, P-821, P-822, P-823 A/B, P-824, P-825, P-828, P-840, P-843, P-845, P-846, P-852, and P-857; drum handling equipment; and Conveyor CV-816. Items internal to the contaminated gloveboxes and tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes and tanks.

32

Table 3. Building 371/374 Dismantlement Sets

Set	Description
19	This Set includes Room 2804 and involves the removal and packaging of Gloveboxes 101 A/B, 102 A/B, 105 A/B, 155 A/B, 119, and Tanks D-801 A/B/C, D-802 A/B/C, D-804 A/B/C/D, D-811 A/B, D-824 A/B, D-843, D-852, D-155 A/B. This Set also includes removal of Pumps 855 A/B/C. Items internal to the contaminated gloveboxes and tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes and tanks.
20	This Set includes the Chemical Make-Up Rooms 4101, 4103, 4104, and 4106, and involves the removal and packaging of Gloveboxes 201, 202, 203, 204, 205, 206, and 207. This Set also includes removal of Tanks D-200, D-201, D-203, D-204, D-205, D-206, D-207, D-208, D-210, D-211, D-212, D-213, D-214, D-216, D-217, D-262, D-222, D-223, D-224, D-225, D-226, D-241, D-242, D-243, D-249, D-250, D-251, D-253 A/B, D-254 A/B, D-255, D-256, D-261 A/B, D-306, D-309, D-837 A/B, D-838 A/B, D-839 A/B, D-840 A/B, D-841, D-842, D-849 A/B, and D-850, and Pumps P-161, P-192, P-81, P-78, P-80, P-134, P-138, P-157 and P-158. Items internal to the contaminated gloveboxes and tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes and tanks.
21	This Set includes Rooms 4802, 4804, 4805, 4807, 4812, and 4814 and involves the removal and packaging of Gloveboxes 117 A/B; Heat Exchangers E-806 A/B, E-807, E-808, E-809, E-810, E-812 A/B, E-817 A/B, E-804 A/B/C; and Tanks T-807, D-825 A/B, D-830, D-832, D-848, and D-876. This Set also includes the removal of Vapor Body Tanks T-802, T-803, T-804, T-805, and Spray Dryer W-803. This Set also includes the removal of Spray Dryer Blowers B-805 A/B; Storage Hoppers H-804 and 805; Spray Dryer Bag Filter FL-803; Conveyors CV-807, CV-813, CV-816; and Pumps P-862 A/B. Items internal to the contaminated gloveboxes and tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes and tanks.
22	This Set includes Room 2801, 2802, 2805, and 2808 and involves the removal and packaging of Filter Plenums FP-321 and FP-322; Supply Air Units SAU-301, SAU-302, SAU-303; Chiller Units 701 A/B; and Pumps 703 A/B/C. Items internal to the filter plenums, and external equipment will also be removed. Piping, conduit, and ventilation duct to the plenums and equipment will be removed, as necessary, to facilitate access to the filter plenums and equipment.
23	This Set includes the Americium Processing Tank Vault (Room 3337), Americium Processing Ion Exchange Canyons (Rooms 3327, 3331 and Airlock 3329), the Americium Processing Valve Maintenance Corridor (Rooms 3325, 3333, 3323, 3321, and 3335), and the Access Corridor 3341. This Set involves the removal and packaging of Gloveboxes 52 and 54; Tanks D-82 A/B, D-84 A/B, D-86 A/B, D-87, D-88, D-89 A/B, D-90, D-95; and Evaporators E-39 A/B, E-40 A/B, E-41 A/B, and E-45 A/B. In addition, Downdraft Tables DDT-11 and DDT-12 will be removed with this Set. Items internal to the contaminated downdraft tables, gloveboxes, and tanks will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes and tanks.
24	This Set includes Room 3408 and involves the removal and packaging of Gloveboxes 71, 72, and 73. Items internal to these gloveboxes, and external equipment will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes, tanks, and equipment.
25	This Set includes Room 3412 and involves the removal and packaging of Gloveboxes 48 A/B/C/D/E/F, 49 A/B/C/D/E/F/G/H, 50 A/V/C/D/E/F/G/H, 51 A/B/C/D/E, and the Trolley Hoist, CV-9. Items internal to these gloveboxes, and external equipment will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes, tanks, and equipment.
26	This Set includes Room 3602 and involves the removal and packaging of Gloveboxes 1, 2, 3, and Chainveyors CV-27 and CV-62. Items internal to these gloveboxes, and external equipment will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes, and equipment.

33  
2

Table 3. Building 371/374 Dismantlement Sets

Set	Description
27	This Set includes the offices and administrative areas located on the basement level. These rooms number from 2000 through 2138 and include the breathing air compressor in Room 2101 and Tanks D-902 A/B, D-903, D-923, D-924, D-935, and D-935.
28	This Set includes the offices and administrative areas located on the ground floor level. The majority of this Set is offices but also includes the following shop spaces: Machine Shop, Pipe Shop, Paint Shop, Sheetmetal Shop, Electrical Shop, and the IO and Stacker Control Rooms.
29	This Set includes Rooms 3713, 3715, and 3717 and involves the removal and packaging of Gloveboxes 1509, 1510, 1514, 1521 A/B/C, and 1524. Items internal to these gloveboxes, and external equipment will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes, tanks, and equipment.
30	This Set includes Room 3701 and involves the removal and packaging of Gloveboxes 1500 A/B, 1502, 1503, 1504, 1506, 1512, 1513, 1516, and 1518. Items internal to these gloveboxes, and external equipment will also be removed. Piping, conduit, and ventilation will be removed, as necessary, to facilitate access to the gloveboxes, tanks, and equipment.
31	This Set includes Room 3541 and involves the removal and packaging of drum storage operations.
32	This Set includes Rooms 3501 and involves the removal and packaging of drum storage operations.
33	This Set includes Room 3513 and involves the removal and packaging of drum storage operations.
34	This Set includes Room 3420 and involves the removal and packaging of drum storage operations.
35	This Set includes Rooms 3606 and 3189 and involves the removal and packaging of drum storage operations.
36	This Set includes Rooms 3709 and 3719 and involves the removal of control room equipment.
37	This Set includes the corridors on the ground floor. Items located in the corridor (external equipment) will also be removed. Piping, conduit, and ventilation duct (remaining) will be removed, as necessary, to provide support for adjacent Dismantlement Sets.
38	This Set includes Rooms 2221, 2202 A/B/C, and the corridors on the basement level. Items located in the corridor (external equipment) will also be removed. Piping, conduit, and ventilation duct (remaining) will be removed, as necessary, to provide support for adjacent Dismantlement Sets.
39	This Set includes the corridors in the sub-basement. Items located in the corridor (external equipment) will also be removed. Piping, conduit, and ventilation duct (remaining) will be removed, as necessary, to provide support for adjacent Dismantlement Sets.
40	This Set includes Room 2203 and involves the removal and packaging of Filter Plenums FP-125 A/B. Items internal to these filter plenums, and external equipment will also be removed. Piping, conduit, and ventilation duct to the plenums will be removed, as necessary, to facilitate access to the filter plenums and equipment.
41	This Set includes Room 2213 and involves the removal and packaging of Filter Plenums FP-241 and FP-242. Items internal to these filter plenums, and external equipment will also be removed. Piping, conduit, and ventilation duct to the plenums will be removed, as necessary, to facilitate access to the filter plenums and equipment.
42	This Set includes a portion of Room 2202 and involves the removal and packaging of Filter Plenums FP-221A/B. Items internal to the filter plenums and external equipment will also be removed. Piping, conduit, and ventilation duct to the plenums will be removed, as necessary, to facilitate access to the filter plenums and equipment.
43	This Set includes Room 2202 and involves the removal and packaging of Filter Plenums FP-222 A/B. Items internal to the supply air units and filter plenums, and external equipment will also be removed. Piping, conduit, and ventilation duct to the plenums will be removed, as necessary, to facilitate access to the filter plenums and equipment.

34

Table 3. Building 371/374 Dismantlement Sets

Set	Description
44	This Set includes Room 2202 and involves the removal and packaging of Filter Plenums FP-223 A/B. Items internal to the supply air units and filter plenums, and external equipment will also be removed. Piping, conduit, and ventilation duct to the plenums will be removed, as necessary, to facilitate access to the filter plenums and equipment.
45	This Set includes Room 2202 and involves the removal and packaging of Supply Air Units SAU-201, SAU-202, and SAU-203. Items internal to the supply air units and filter plenums, and external equipment will also be removed. Piping, conduit, and ventilation duct to the plenums will be removed, as necessary, to facilitate access to the filter plenums and equipment.
46	This Set includes Room 2207 and involves the removal of control equipment for ventilation.
47	This Set includes Room 2201 and involves the removal and packaging of electrical equipment and motor control centers for the ventilation equipment servicing the south side of the building.
48	This Set includes a portion of Room 2306 and involves the removal and packaging of Filter Plenums FP-121 A/B. Items internal to these filter plenums and external equipment will also be removed. Piping, conduit, and ventilation duct to the plenums will be removed, as necessary to facilitate access to the filter plenums and equipment.
49	This Set includes Room 2306 and involves the removal and packaging of Filter Plenums FP-121 A/B, and FP-122. Items internal to these filter plenums, and external equipment will also be removed. Piping, conduit, and ventilation duct to the plenums will be removed, as necessary, to facilitate access to the filter plenums and equipment.
50	This Set includes Room 2310 and involves the removal and packaging of Filter Plenum FP-141. Items internal to the filter plenums, and external equipment will also be removed. Piping, conduit, and ventilation duct to the plenums will be removed, as necessary, to facilitate access to the filter plenums and equipment.
51	This Set includes Room 2310 and involves the removal and packaging of Filter Plenum FP-142. Items internal to the filter plenums, and external equipment will also be removed. Piping, conduit, and ventilation duct to the plenums will be removed, as necessary, to facilitate access to the filter plenums and equipment.
52	This Set includes Room 2310 and involves the removal and packaging of Filter Plenum FP-243. Items internal to the filter plenums, and external equipment will also be removed. Piping, conduit, and ventilation duct to the plenums will be removed, as necessary, to facilitate access to the filter plenums and equipment.
53	This Set includes Room 2301 and involves the removal and packaging of Supply Air Units SAU-201, SAU-202, and SAU-203. Items internal to the supply air units, and external equipment will also be removed. Piping, conduit, and ventilation duct to the plenums will be removed, as necessary, to facilitate access to the supply air units and equipment.
54	This Set includes Room 2304 and involves the removal and packaging of electrical equipment and motor control centers for the ventilation equipment servicing the north side of the building.
55	This Set includes Room 2316 and includes removal of equipment.

36

Table 4. Cross-Reference to Set Numbers Presented in the Building 371/374 RLCR

Decommissioning Area	Designation	RLCR Set #	RLCR Subset	DOP Dismantlement Set #	Room #	Notes
AL	Attic North	1	A	1	4301	Attic North
AM	Attic South/Chem Make-Up	1	B	2	4202	Attic South
AM	Attic South/Chem Make-Up	1	B	2	4303	Attic South
AH	Main Aqueous Processing	2	A	3	3517	Nitric Acid Recovery
AH	Main Aqueous Processing	2	B	4	3571	Nitric Acid Recovery
AH	Main Aqueous Processing	2	C	5	3573	Secondary Recovery
AH	Main Aqueous Processing	2	D	6	3543	GB Operating Aisle
AH	Main Aqueous Processing	2	D	6	3545	GB Operating Aisle
AH	Main Aqueous Processing	2	D	6	3547	VMC
AH	Main Aqueous Processing	2	D	6	3549	Ion Exchange Canyon
AH	Main Aqueous Processing	2	D	6	3551	Airlock
AH	Main Aqueous Processing	2	D	6	3553	Ion Exchange Canyon
AH	Main Aqueous Processing	2	D	6	3555	VMC
AH	Main Aqueous Processing	2	D	6	3557	GB Operating Aisle
AH	Main Aqueous Processing	2	D	6	3559	Oxide Tank Vault
AH	Main Aqueous Processing	2	D	6	3561	
AH	Main Aqueous Processing	2	D	6	3563	Residue Tank Vault
AJ	Americium Processing/SGS	3	A	7	3303	Vault
AJ	Americium Processing/SGS	3	A	7	3305	SGS Counting
AK	Wet Residue/SS&C	3	B	8	3204	Wet Residue Samp/Repack
AK	Wet Residue/SS&C	3	B	8	3206	Wet Residue Samp/Repack
AC	Central Storage Vault	4	A	9	1204	CSV Area
AC	Central Storage Vault	4	A	9	1206	CSV Area
AC	Central Storage Vault	4	A	9	1214	CSV Area
AC	Central Storage Vault	4	A	9	1216	CSV Area
AC	Central Storage Vault	4	A	9	1218	CSV Area
AC	Central Storage Vault	4	A	9	1220	CSV Area
AC	Central Storage Vault	4	A	9	1224	CSV Area
AA	East Side--CWTS	4	B	10	1208	Storage Vault
AA	East Side--CWTS	4	B	10	1210	Scrubbers
AA	East Side--CWTS	4	B	10	2217	Scrubbers
AB	West Side CWTS	4	C	11	1101	Storage Vault
AB	West Side CWTS	4	D	12	1103	CWTS
AB	West Side CWTS	4	D	12	1105	CWTS
AA	East Side--CWTS	4	D	12	1107	Pencil Tanks
AA	East Side--CWTS	4	D	12	1109	Pencil Tanks
AA	East Side--CWTS	4	D	12	1111	CWTS
AA	East Side--CWTS	4	D	12	1113	Control Room
AA	East Side--CWTS	4	D	12	1115	CWTS
AA	East Side--CWTS	4	D	12	1117	Incinerator/Scrubber
AA	East Side--CWTS	4	D	12	1125	CWTS
AA	East Side--CWTS	4	D	12	1127	Crit Tank Pit

36

Table 4. Cross-Reference to Set Numbers Presented in the  
Building 371/374 RLCR

Decommissioning Area	Designation	RLCR Set #	RLCR Subset	DOP Dismantlement Set #	Room #	Notes
AA	East Side--CWTS	4	D	12	2327	Incinerator/Scrubber
AE	North Side-Basement	5	A	13	2307	
AE	North Side-Basement	5	A	13	2317	
AB	West Side CWTS	5	A	13	2319	
AD	South Side-Basement	5	B	14	2323	
AD	South Side-Basement	5	B	14	2325	
AD	South Side-Basement	5	B	14	2341	
AD	South Side-Basement	5	C	15	2223	Crit Tanks
AH	Main Aqueous Processing	6	A	16	3511	GB-33
AH	Main Aqueous Processing	6	A	16	3521	Precipitation/Calcination
AH	Main Aqueous Processing	6	A	16	3523	Fluorination
AH	Main Aqueous Processing	6	A	16	3525	Precipitation/Calcination
AH	Main Aqueous Processing	6	A	16	3529	Airlock
AH	Main Aqueous Processing	6	B	17	3515	GB-32
AH	Main Aqueous Processing	6	B	17	3531	Reduction
AN	Waste Processing-B 374	7	A	18	3801	
AN	Waste Processing-B 374	7	A	18	3803	
AN	Waste Processing-B 374	7	A	18	3810	
AN	Waste Processing-B 374	7	B	19	2804	
AM	Attic South/Chem Make-Up	7	C	20	4101	Chem Make-Up
AM	Attic South/Chem Make-Up	7	C	20	4104	Chem Make-Up
AM	Attic South/Chem Make-Up	7	C	20	4106	Chem Make-Up
AN	Waste Processing-B 374	7	D	21	4804	
AN	Waste Processing-B 374	7	D	21	4805	
AN	Waste Processing-B 374	7	D	21	4812	
AN	Waste Processing-B 374	7	D	21	4814	
AN	Waste Processing-B 374	7	E	22	2801	
AN	Waste Processing-B 374	7	E	22	2805	
AN	Waste Processing-B 374	7	E	22	2808	
AJ	Americium Processing/SGS	8	A	23	3325	VMC
AJ	Americium Processing/SGS	8	A	23	3327	Ion Exchange Canyon
AJ	Americium Processing/SGS	8	A	23	3329	Ion Exchange Canyon
AJ	Americium Processing/SGS	8	A	23	3331	Ion Exchange Canyon
AJ	Americium Processing/SGS	8	A	23	3333	VMC
AJ	Americium Processing/SGS	8	A	23	3335	Glovebox Operating Aisle
AJ	Americium Processing/SGS	8	A	23	3337	Americium Vault
AK	Wet Residue/SS&C	8	B	24	3408	Analytical lab
AK	Wet Residue/SS&C	8	C	25	3412	Analytical lab
AG	Wet Combustibles/PuSPS	8	D	26	3602	Salts and SS&C
AF	Basement-Offices/Admin	9	A	27	2001	Offices
AP	Ground Floor Offices/Admin	9	B	28	3001	Offices
AG	Wet Combustibles/PuSPS	10	A	29	3713	PuSPS
AG	Wet Combustibles/PuSPS	10	A	29	3715	PuSPS

37

Table 4. Cross-Reference to Set Numbers Presented in the Building 371/374 RLCR

Decommissioning Area	Designation	RLCR Set #	RLCR Subset	DOP Dismantlement Set #	Room #	Notes
AG	Wet Combustibles/PuSPS	10	A	29	3717	PuSPS
AG	Wet Combustibles/PuSPS	10	B	30	3701	Wet Combustibles
AJ	Americium Processing/SGS	11	A	31	3541	Drum Storage
AJ	Americium Processing/SGS	11	B	32	3501	Drum Storage
AJ	Americium Processing/SGS	11	C	33	3513	Drum Storage
AK	Wet Residue/SS&C	11	D	34	3420	TGS
AG	Wet Combustibles/PuSPS	11	E	35	3189	Drum Storage
AG	Wet Combustibles/PuSPS	11	E	35	3606	Drum Storage
AG	Wet Combustibles/PuSPS	11	F	36	3709	Control Room
AK	Wet Residue/SS&C	12	A	37	3040	Corridor
AE	North Side-Basement	12	B	38	2014	Corridor
AE	North Side-Basement	12	B	38	2221	
AE	North Side-Basement	12	B	38	2202 A/B/C	
AA	East Side--CWTS	12	C	39	1006	Corridor
AD	South Side-Basement	13	A	40	2203	FP-125A/B
AD	South Side-Basement	13	B	41	2213	FP-241/242
AD	South Side-Basement	13	C	42	2202	FP-221A/B
AD	South Side-Basement	13	D	43	2202	FP-222A/B
AD	South Side-Basement	13	E	44	2202	FP-223A/B
AD	South Side-Basement	13	F	45	2202	SAU-201/202/203
AD	South Side-Basement	13	G	46	2207	
AD	South Side-Basement	13	H	47	2201	ELEC ROOM
AE	North Side-Basement	13	J	48	2306	FP-121A/B
AE	North Side-Basement	13	K	49	2306	FP-122
AE	North Side-Basement	13	L	50	2310	FP-141
AE	North Side-Basement	13	M	51	2310	FP-142
AE	North Side-Basement	13	N	52	2310	FP-243
AE	North Side-Basement	13	P	53	2301	SAU-101/102/103
AE	North Side-Basement	13	Q	54	2304	ELEC ROOM
AE	North Side-Basement	13	R	55	2316	
AQ	Outbuildings/Trailers	14	A			
AQ	Outbuildings/Trailers	15				
AQ	Outbuildings/Trailers	16				

38

Table 5. Building 371/374 Decommissioning Areas

Area	Area Description
AA	This Area consists of portions of the CWTS systems and includes removal of any remaining piping, electrical, and ventilation systems in sub-basement Rooms 1208 (storage vault), 1210, 1214, 1216, 1218, 1222, 1109, 1111, 1113, 1115, 1117, and basement incinerator vent scrubber canyon, Room 2327. Interior surfaces will have paint removed to facilitate PDS. In-process characterization will identify areas of surficial contamination, and surface decontamination (e.g., scabbling) will remove contamination. Room 1127 area contains surface areas associated with the criticality tank pit. Included are sub-basement corridor Rooms 1001 through 1005, 1121, 1121A, 1123, 1124, and surface areas of the decontamination storage tank pit.
AB	This Area consists of portions of the CWTS system and includes removal of remaining piping, electrical, and ventilation systems in sub-basement Rooms 1101(storage vault), 1103, and 1105, and basement Room 2319. Interior surfaces will have paint removed to facilitate PDS. In-process characterization will identify areas of surficial contamination, and surface decontamination (e.g., scabbling) will remove contamination
AC	This Area consists of the CSV, repair bay and maintenance area, and I/O Stations #1 through #8 and includes removal of remaining piping, electrical, and ventilation systems in sub-basement vault Rooms 1206 (central storage vault), 1220 (stacker/retriever transfer bay), 1218 (repair bay), and 1224 (maintenance bay). Interior surfaces will have paint removed to facilitate PDS. In-process characterization will identify areas of surficial contamination, and surface decontamination (e.g., scabbling) will remove contamination
AD	This Area includes removal of remaining piping, electrical systems, and System #2 ventilation systems in basement Rooms 2201, 2203 2205, 2207, 2213, 2221, 2011, and 2325. Temporary ventilation systems will be installed to facilitate decontamination activities after filter plenum removal has been completed under the Dismantlement Sets.
AE	This Area includes removal of remaining piping, electrical systems, and System #1 ventilation systems in basement Rooms 2306, 2310, 2301, 2307, 2317, 2316, 2015, and 2016. Temporary ventilation systems will be installed to facilitate decontamination activities after filter plenum removal has been completed under the Dismantlement Sets.
AF	This Area includes removal of remaining piping, electrical systems, and System #4 ventilation systems in basement office areas including Rooms 2101, 2103, 2102, 2107, and remaining administrative areas. In-process characterization will confirm radiological status and decontamination activities are not expected to be required.
AG	This Area includes removal of remaining piping, electrical, and System #1 ventilation systems in ground floor Rooms 3701, 3713 and 3717 (removed incinerators and afterburners for high and low specific activity wastes, now PuSPS), 3189, 3606, 3602, and corridor Room 3031B. Interior surfaces will have paint removed to facilitate PDS. In-process characterization will identify areas of surficial contamination, and surface decontamination (e.g., scabbling) will remove contamination.
AH	This Area consists of the main aqueous processing area and includes the ion exchange, fluorination and precipitator canyons, and includes removal of remaining piping, electrical, and ventilation systems in ground floor Rooms 3559, 3563 (ion exchange tank vault), 3553 (on exchange canyon), 3549, and support Rooms 3545, 3543, 3557, 3521, 3531 (canyons), and support Rooms 3529, 3511, 3515, and 3523. Also included in this Area are Rooms 3517 and 3571 (nitric acid recovery), and 3573 (secondary nitric acid recovery). Interior surfaces will have paint removed to facilitate PDS. In-process characterization will identify areas of surficial contamination, and surface decontamination (e.g., scabbling) will remove contamination.

39

Table 5. Building 371/374 Decommissioning Areas

Area	Area Description
AJ	This Area includes the americium canyons, and anion exchange canyon. Remaining piping, electrical, and System #1 ventilation systems in ground floor Rooms 3337, 3331, 3327 (canyons), and support Rooms 3321, 3325, 3333, 3335, 3513, 3501, 3301, 3303, 3305, 3315, and corridor Rooms 3035 and 3031A will be removed. Interior surfaces will have paint removed to facilitate PDS. In-process characterization will identify areas of surficial contamination, and surface decontamination (e.g., scabbling) will remove contamination.
AK	This Area consists of the residue sampling and wet repack area, and includes the removal of remaining piping, electrical, and ventilation systems in ground floor Rooms 3202, 3204, 3206, 3208, 3408, 3412, and 3420. Interior surfaces will have paint removed to facilitate PDS. In-process characterization will identify areas of surficial contamination, and surfaces will be decontaminated (e.g., scabbling).
AL	This Area includes removal of remaining piping, electrical, and System #1 ventilation systems in attic Rooms 4001, 4301, 4305, 4303, and 4307. Interior surfaces will have paint removed to facilitate PDS. In-process characterization will identify areas of surficial contamination, and surfaces will be decontaminated (e.g., scabbling).
AM	This Area consists of the Chemical Make-Up Area and includes the removal of remaining piping, electrical, and System #2 ventilation systems in attic Rooms 4202, 3189, 4101, 4102, 4103, 4104, 4105, and 4106. Interior surfaces will have paint removed to facilitate PDS. In-process characterization will identify areas of surficial contamination, and surfaces will be decontaminated (e.g., scabbling).
AN	This area consists of Building 374, the Liquid Waste Process Treatment Building. Piping, electrical, and ventilation systems remaining after dismantlement will be removed. Interior surfaces will have paint removed to facilitate PDS. In-process characterization will identify areas of surficial contamination, and surfaces will be decontaminated (e.g., scabbling).
AP	This Area consists of remaining office and support areas, maintenance, and cold laboratories in Building 371, and includes the removal of remaining piping, electrical, and ventilation systems in office areas. In-process characterization will confirm radiological status and decontamination activities are not expected to be required.
AQ	This Area consists of remaining exterior surfaces (walls and roofs) of Buildings 371/374 and 12 structures/trailers (identified as 371A-K, 376A, 377, 378, Building 373 (cooling tower), and the carpenters shop), and includes the removal of remaining exterior surface-mounted electrical and clean piping systems to facilitate PDS. In-process characterization will confirm radiological status and decontamination activities are not expected to be required. Demolition of Building 371/374 will occur at the close of structural decontamination activities, and the completion of PDS, and included within this Area.

The sequencing of decommissioning activities is identified in the Building 371/374 Closure Project Schedule, discussed in Section 9.0 of this DOP. As shown on the schedule, decommissioning activities may be ongoing in two or more Dismantlement Sets and Decommissioning Areas at the same time.

40

## 4.4 Facility Component Removal, Size Reduction, and Decontamination

The *RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities* describes the techniques and controls that will be used to perform these activities in the Type 3 and Type 2 facilities at RFETS. The following paragraphs describe the specific activities associated with the Building 371/374 Closure Project. In some instances, the sequences of activities and methods are specified. The information contained in this section is based on the current planning baseline. The actual sequence and selected methods may differ from what is indicated; however, as long as the activity remains within the scope of the *RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities*, this DOP will not be modified.

Throughout this section of the DOP, statements are made regarding the waste types that will be generated from component removal, size reduction, and decontamination activities. These statements are based on process knowledge and are provided for information only. All wastes generated during decommissioning will be characterized and managed in accordance with applicable waste management procedures described in the *RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities*.

### 4.4.1 Removal of Ventilation and Filtration Systems

The primary ventilation systems for the processing areas of Building 371 consist of six supply-air handling units and 16 exhaust filter plenums. Two filter plenums (FP-125A and FP-125B) are dedicated to re-circulation and filtration of the inert atmosphere used in the CSV and in/out (I/O) stations. Five four-stage filter plenums (FP-141, FP-142, FP-241, FP-242, and FP-243) are dedicated to Zones I and IA ventilation. Six two-stage filter plenums (FP-121A, FP-121B, FP-221A, FP-221B, FP-222A, and FP-222B) are dedicated to Zone II ventilation, and three two-stage filter plenums (FP-122, FP-223A, and FP-223B) are dedicated to Zone III ventilation. Two-stage filtration of building ventilation is normally conducted in a re-circulation configuration.

The building ventilation zones are defined as follows:

- Zone I provides ventilation for primary confinement where highly radioactive material is handled. Zone I is maintained at the lowest pressure for gloveboxes, canyons, and conveyor enclosures.
- Zone IA provides the ventilation for primary confinement in vaults and open enclosures (i.e., hoods and downdraft tables).
- Zone II provides ventilation supply and exhaust for the secondary confinement. Zone II includes any areas containing Zone I and Zone IA equipment.
- Zone III provides ventilation for tertiary confinement in the building. Zone III areas are generally not contaminated.
- Zone IV provides ventilation for administrative areas and other uncontaminated areas.

System #1, a primary system, ventilates the north sections of the building. System #2, a primary system, ventilates the south sections of the building, and the inert system, which ventilates the CSV and the I/O stations. Systems #1 and #2 each contain four ventilation "zones." System #3 ventilates portions of the east office areas of the ground floor, the stairwell, and elevator areas. System #4 ventilates the east office areas in the basement level. System #5 ventilates the north and east ground floor office areas. System #6 ventilates the south section of ground floor area outside the material access area (MAA) containing the emergency generator and building electrical switch gear. The miscellaneous support system ventilates

portions of the east office areas (Room 3185) on the ground floor, and portions of the Chemical Make-Up Area in the attic.

As facility components are removed and/or decontaminated, workers will complete the removal of remaining utilities, including building ventilation and exhaust filtration systems. Due to the potential for radiological and/or chemical contamination within the ventilation systems ductwork, there is the possibility for releases of hazardous and/or radioactive materials to the environment. As a result, the removal sequence is extremely important and will be planned carefully for each area. Although the approach may differ on an area-by-area basis, the removal sequence will generally proceed as described below, and depicted in Figure 7.

- 1) Airflow studies will be performed in accordance with the *RFETS Radiological Safety Practices Manual* to determine feasibility of dismantlement and decontamination activities, and identify potential problems and options.
- 2) Zone I and Zone IA plenums will be maintained until tanks, gloveboxes, downdraft tables, canyons, and ductwork have been stripped out.
- 3) Glovebox removal will be initiated at the glovebox furthest away from the plenum and work will continue toward the plenum to ensure that adequate air continues to flow from areas of least contamination to areas of higher contamination. Depending on access restrictions, there may be exceptions to this rule.
- 4) Airflow studies will continue throughout glovebox, tank, and downdraft table removal to ensure zones are balanced and negative pressure is maintained in accordance with the Building 371/374 BIO. Airflow will be balanced using Zones II and III systems and/or temporary ventilation and filtration systems.
- 5) Once Zone I and Zone IA tanks, gloveboxes, downdraft tables, and ductwork have been removed, the building areas serviced by that ventilation system may be decontaminated to the unrestricted release criteria.
- 6) Plenums and associated ductwork will be removed.
- 7) Airflow will be balanced, if necessary, using temporary ventilation and filtration systems.
- 8) Surface contamination will be measured for Zone II and Zone III systems to determine feasibility of unrestricted release.

A fixative coating will be applied to selected ductwork surfaces to reduce the spread of contamination during ductwork disassembly and movement. The application of fixative coatings will require that ventilation be reduced or terminated in the selected ductwork. Reduction or termination of ventilation may affect or eliminate room and building work activities. Building differential pressures will be monitored to assure building balance and negative pressures are maintained following any reduction or termination of ventilation. Depending on levels of contamination, containments may need to be constructed for dismantlement activities. It is assumed that the use of containments will be minimal for Zone I and Zone IA, and will not be required for Zones II and III. This assumption is based on the successful use of fixatives.

42




Figure 7. Removal Sequence for Ventilation and Filtration Systems

43

As there are two separate ventilation systems in the processing areas of Building 371, an engineering study will be conducted to determine the most effective sequencing for de-energizing and dismantling the ventilation systems. This will provide information for maintenance of adequate building differential pressures and airflow during dismantlement and decontamination activities. The study will detail methods and procedures, and will incorporate the decommissioning schedule into airflow calculations.

Following application of the fixative and re-initiation of complete or reduced system airflow, rigging will be installed to hold and lower the disassembled ductwork. A containment tent or sleeve will be placed around the areas where ductwork will be separated to reduce the spread of contamination. Complete or reduced ventilation system flow will be used to reduce the spread of contamination during ductwork separation. Mechanical cutting techniques and standard disassembly techniques (e.g., unbolting ductwork connections) will be used to disassemble ductwork sections. Open sections of removed ductwork will be sealed with plastic wrap and tape in preparation for transport to a size reduction facility. Open ductwork remaining connected to the ventilation system will be configured (e.g., blanked, capped, valved, or left open) to support maintenance of negative pressure in the room or area and the building.

Penetrations through the floors for Zone I and Zone IA ventilation systems will be removed using concrete removal technologies (e.g., breaking, cutting, or coring methods). Penetrations will be removed before structural decontamination activities. Removal of the ventilation system scrubbers will require flushing and isolation prior to dismantlement of ventilation systems.

Ventilation system plenums may be disassembled just before building demolition activities. Plenums supporting a specific room or area of the building will not be removed until radioactive material holdup or contamination levels of the equipment or structure and corresponding ductwork are below safety analysis and/or radiation protection thresholds.

Plenums will not be disassembled until all connecting ductwork has been removed to the filter plenum intake. Plenum disassembly is initiated by removing the primary stages of high efficiency particulate air (HEPA) filtration. Filters will be packaged in appropriate waste containers. Following primary filter removal, any ductwork openings will be sealed, unnecessary plenum interfaces (e.g., electrical, instrumentation) will be removed and sealed, and exhaust fans will be shut down. Temporary HEPA-filtered ventilation will be installed downstream, and the final stage of HEPA filters removed and packaged for disposal. Where appropriate, non-contaminated stages of the plenums will be separated from the contaminated sections.

Loose contamination in the plenums will be removed using wet wiping techniques. Depending on the situation, strippable coatings may be used to reduce contamination levels of the plenum surfaces. Application of fixatives or strippable coatings to plenum surfaces will reduce the spread of contamination during plenum disassembly.

Following the application of the fixatives or coatings, radiological surveys will be performed and all remaining plenum interfaces will be removed. Mechanical cutting techniques and/or plasma cutting techniques may be used to disassemble and size reduce the plenum for packaging in appropriate waste containers.

Building 374 contains dedicated ventilation systems. Removal will be accomplished in the same manner as the systems servicing Building 371. The primary ventilation systems for the waste processing area of Building 374 consist of three supply-air handling units, and three filter plenums, and two filter plenums (FP-322A and FP-322B) are dedicated to Zone I, two-stage HEPA filtration of tanks, equipment and areas within Building 374. One two-stage filter plenum (FP-321) is dedicated to Zone II exhaust ventilation.

#### 4.4.2 Removal of the CSV and I/O Stations

The CSV in Building 371 is a room measuring 300 feet by 15 feet by 40 feet, with one-foot thick reinforced concrete walls. The CSV contains storage racks constructed of 4-inch by 4-inch steel channel frame designed to hold the 4-foot by 4-foot aluminum and stainless steel pallets, which are used to store and transport solid nuclear materials between gloveboxes within Building 371. The S/R is a computer-controlled remote mobile lifting mechanism, which moves the pallets between storage locations and I/O stations. The I/O stations are gloveboxes extending through the vault walls, up through the first floor, providing direct access to process gloveboxes, without bag-in or bag-out. The I/O stations contain hydraulic lifters. Additional rooms within the CSV are used as a repair bay, as an open area to allow the S/R to be moved between rooms, and as a storage area for the spare S/R. The CSV and I/O stations are serviced by recycled, inert (i.e., nitrogen), Zone 1 (i.e., glovebox) atmosphere.

During deactivation, the storage pallets and maintenance pallets will be removed from the CSV and adjacent areas and equipment will be prepared to support dismantlement and decontamination activities. Decommissioning will proceed using the following general approach:

- Dismantle primary and spare S/Rs.
- Re-configure CSV ventilation and de-inert nitrogen atmosphere.
- Fog CSV to fix loose contamination.
- Survey and scan CSV and storage systems.
- Vacuum pockets of contamination to alleviate airborne incidents.
- Remove storage rack and dismantle I/O stations.
- Dismantle transfer vehicle and repair lifts.
- Decontaminate CSV structure.
- Perform required surveys.

SNM remaining in the CSV are residues that will be removed and processed or repackaged for off-Site shipment during facility deactivation. During decommissioning, empty storage pallets (i.e., approximately 1,200 pallets) will be removed through I/O Station #8 and its associated glovebox line in Room 1111 of the sub-basement. A single storage pallet will be moved into I/O Station #8 at one time, using the existing S/R. Water will be removed from each of four double-walled stainless steel storage cans riveted to the aluminum base plate using vacuum. The water, which served as radiation shielding, will be piped directly to the Caustic Waste Treatment System (CWTS) for processing. The pallets will then be cut into pieces using a rail-mounted circular saw and the pallet pieces will be transferred into the glovebox line, where the storage containers will be removed from the aluminum base plate, using an air-operated chisel. Both the storage containers and the aluminum pieces will be decontaminated using either wet wiping or strippable coating to prepare them for off-Site disposal. The storage containers will be packaged as LLM waste, due to the presence of lead shielding inside the double-walled containers. The aluminum pieces will be packaged as LL waste.

When the inventory of storage pallets has been removed, I/O Station #8 will be modified to allow for removal of the approximately 200 maintenance pallets presently in the CSV. Maintenance pallets are aluminum base plates fitted with a stainless steel dish that holds contaminated tools, process system parts, and excess SNM storage cans. The material stored in each maintenance pallet will be moved into the glovebox line for packaging as TRU waste. Excess SNM storage cans will be crushed prior to packaging. A router, or similar mechanical cutting tool capable of cutting both aluminum and stainless steel simultaneously, will be used to size reduce the maintenance pallets. The maintenance pallets will then be cut into pieces, decontaminated, and packaged for off-Site disposal. Concurrent with removal of the

45

storage pallets from the CSV, Room 1214, located in the sub-basement of Building 371, will be configured for contained access to the repair bay. This room will be used to package materials and waste from the repair bay. Appropriate containment will be provided to allow for transfer of materials and waste through the floor hatch in Room 1218.

Next, storage racks will be surveyed and removed. To accomplish this task, a man-lift or similar device will be installed in the storage area of the CSV to provide for manned access to the storage racks. Following assembly, the man-lift will be covered and moved with the stacker transfer vehicle to the maintenance bay for storage until manned entry can be accomplished. The primary S/R will be moved from the CSV to the repair bay using the stacker transfer vehicle. The repair bay door will be closed to isolate the repair bay from the CSV, and the ventilation for the bay will be reconfigured to support decontamination activities. The primary S/R will be surveyed to determine waste classification. Based on contamination surveys results, some or all of the S/R may be decontaminated to allow disposal as LL waste or a surface-contaminated object (SCO).<sup>16</sup> Major components of the S/R will be removed from the assembly and packaged for off-Site disposal. The mast, lift platform assembly, and carriage frame assembly will be segmented using plasma arc or other cutting technology, supported by the overhead bridge crane in the maintenance area. Using the overhead bridge crane, the removed materials will be transported through the floor access hatchway of Room 1218, and packaged in Room 1214 as LL waste or SCO. The CSV will be de-inerted and adapters will be installed to provide for the insertion a passive aerosol fog into the east and west sections of the CSV. Ventilation of the CSV will be reduced and the interior of the storage area, S/R transfer bay, and the maintenance bay will be fogged to encapsulate the contaminants on the interior surfaces of the vault and reduce the possibility for airborne contamination. Because the repair bay is isolated from the primary vault and spare S/R, dismantlement can be accomplished concurrent with fogging and initial decontamination operations in the CSV. Manned entry to the CSV will be accomplished in powered air purifying respirators, and any loose items will be removed and packaged for disposal as TRU waste. A durable fixative or coating will be applied to the floor area to encapsulate remaining contaminants. The storage racks and structural surfaces will be surveyed to assure that accountable SNM has been removed, and surveys will be conducted to characterize any remaining areas of contamination. The ability to "re-fog" the room will be maintained during the rack removal and initial decontamination operations.

In an effort to reduce the possibility of re-suspending contamination, the man-lift will be moved from the maintenance bay to the storage area and the rack assemblies will be vacuumed using criticality safe vacuum systems to remove remaining loose materials. This vacuuming operation should remove the identified pockets or bulk material-containing areas of contamination from the storage rack assemblies prior to rack removal. Following this evolution, the man-lift will be returned to the maintenance bay or repair bay, the repair bay door will be closed and sealed, and the CSV will be "re-fogged."

<sup>16</sup> As discussed in the *RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities*, the level of radioactive contamination, glovebox construction, and the presence of hazardous constituents will determine the method selected. The surface contaminated object (SCO) criteria allow some items to be removed and shipped as its own container. SCO is a U.S. Department of Transportation (DOT) category of low-level waste. SCO dispositioning is preferred because of the significant potential for reducing worker exposure levels and work hours required for removal. SCO dispositioning will be used when the following conditions are met:

- The majority of glovebox surfaces must be accessible by surveying equipment to ensure there is no concealed nuclear material inventory or holdup.
- Both fixed and removable radioactive contamination must be below the maximum allowable DOT levels.
- Inherently hazardous constituents must be removed from the exterior and interior of the glovebox, allowing the glovebox itself to be characterized as non-hazardous. Examples of hazardous constituents include leaded glass windows and lead-lined glovebox gloves. For gloveboxes that previously stored characteristic waste only, this will occur once waste residuals have been removed. Gloveboxes previously storing listed wastes will be considered non-hazardous once the "clean debris surface" standard has been met following decontamination.

4/6

A specially engineered winch system will be installed to facilitate the segmenting and lowering of removed rack assemblies. The winch system will be designed to lower the vertical sections of rack assemblies to the floor in a controlled manner. The racks will be removed as one "ladder section" at a time. The vertical rack assemblies (i.e., ladder sections) will be supported at the top with the winch system. The wall brackets will be cut free using plasma arc or mechanical cutting, the 4-inch by 4-inch vertical masts will be severed six inches below the ceiling, and the masts will be notched within working distance of the floor. The severed section of vertical rack system will then be lowered to the floor from the top, the 4-inch by 4-inch masts will be segmented, and the sections will be laid flat on the floor. Segmentation of the "ladder" sections will then be accomplished at floor level using plasma arc or mechanical cutting methods, and the pieces packaged as TRU waste. Should in-process characterization indicate that removed rack pieces can be decontaminated to LL waste or SCO, they will be decontaminated at floor level prior to waste packaging. Upper and lower pieces of the vertical mast assembly will be removed prior to proceeding to the next vertical mast assembly. This operation will be completed for each vertical mast section until all storage racks have been removed.

Upon completion of rack size reduction, the I/O stations will be decommissioned in a manner similar to other contaminated gloveboxes. Hydraulic lift stations and transfer vehicles will be decontaminated, (or loose contamination will be "fixed"), dismantled, segmented, and packaged for disposal as TRU waste. I/O stations will be isolated with steel plates mounted at the floor line. The I/O stations will be decontaminated when the CSV is decontaminated.

The stacker transfer vehicle and maintenance repair lift will be removed, segmented, and packaged as LL waste or SCO. The CSV, maintenance bay, and repair bay will be prepared for decontamination. If hydrolasing is the selected method, criticality-safe pumps and collection containers will be installed to collect hydrolasing water. Paint will be removed from upper structural surfaces (i.e., walls and ceilings) using a grit blasting or similar method. Floor areas will be decontaminated using mechanical scarifying equipment. Components embedded in the concrete (e.g., plates, anchors, rails, penetrations) will be removed. Leaded glass windows and maintenance bay glove ports will be removed and the openings covered. Initial surveys will identify surface areas (i.e., floors, walls, or ceilings) requiring further decontamination. Additional decontamination will be performed, as necessary, until surface areas meet the applicable unrestricted release criteria described in the *RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities*.

#### 4.4.3 Removal of the Canyons

The term "canyon" refers to the rooms located on the Building 371 side of Building 371/374 that were designed to contain process equipment too large to be placed in gloveboxes. These rooms are serviced by Zone I and Zone 1A ventilation. The canyons include the incinerator scrubber canyon (Rooms 2327, 1117, and 1125), precipitaton/calcination canyon (Room 3521), fluorination canyon (Room 3523), reduction canyon (Room 3531), residue ion exchange canyons (Rooms 3549 and 3553), residue ion exchange valve maintenance corridors (Rooms 3547 and 3555), and residue ion exchange tank vaults (Rooms 3559 and 3563). Equivalent canyons are located in the americium processing area (Rooms 3325, 3333, 3327, 3331, and 3337).

During deactivation, SNM will be removed from the canyons, non-actinide liquids will be drained, and loose material and equipment will be removed and packaged as TRU or TRM waste. During decommissioning, the mechanical and process equipment will be decontaminated (if necessary), size reduced, and packaged for disposal as TRU or TRM waste. Work in the canyons will require use of respiratory protection.

47

Prior to decontamination, mechanical and process equipment will be removed, manually size reduced, and packaged for disposal as TRU or LL waste. Paint will be removed from upper structural surfaces using an abrasive grit blasting or similar method. Floor areas will be decontaminated using strippable coatings and/or mechanical scarifying equipment to remove the top ½-inch of concrete; contamination in cracks will be chased and removed with portable scabblers or needle guns. Water-filled windows will be drained, leaded glass removed, and window openings decontaminated and sealed with steel plates. Piping, mechanical, and electrical penetrations will be cleaned with an abrasive material and the penetrations sealed to prevent re-contamination. Surveys will identify surface areas (i.e., floors, walls, or ceilings) requiring additional decontamination. Additional decontamination will be performed, as necessary, until surface areas meet the applicable unrestricted release criteria.

Based on available information, and with the exception of spills that have occurred in the incinerator scrubber canyon, spills in the canyons have been limited to minor leaks or overflows directly beneath the valves or tanks. As these areas have not been exposed to liquids, it is anticipated that concrete interfaces (e.g., construction joints, floor to wall, wall to ceiling) are not contaminated beneath the painted surface layer. To eliminate the potential for migration of contamination through the concrete, only dry decontamination methods will be used in the canyons. Structural surfaces will be decontaminated using abrasive grit to remove paint from the surfaces above the floor level. Floors will be scarified with mechanical equipment to an initial depth of ½-inch. Floors or walls with deep contamination will be identified (as to depth of contaminants), and concrete will be removed during the decontamination process or the areas will be sealed and removed prior to demolition of the structure. The following paragraphs describe the individual canyons and associated hazards.

#### **4.4.3.1 Incinerator Scrubber Canyon**

The incinerator scrubber canyon in Rooms 1117, 1127, and 2327 (Dismantlement Set 12), is the lower half of the original canyon that stretched the complete height of the building. The canyon originally housed the scrubbers for off-gas from the incinerators, piping, caustic tanks, and pumps necessary to run the systems. The sub-basement level also contained the acid backwash for the CWTS, used to make the CWTS oxide precipitate acceptable as feed to the ion exchange system on the ground floor.

During facility upgrades in 1987, the incinerators and the top portion of the scrubbers were removed to below the ground level, the areas decontaminated, and a new ground floor poured. The added concrete floor must be removed prior to the demolition of the structure. Room 2327 is moderately contaminated and will be stripped out as LL waste. The sub-basement, separated from the basement by a grating, is more highly contaminated as a result of backwash system leaks. The residual liquids and caustic crystals were cleaned up in the early 1990s, and a painted coating was applied to seal the floor from future leaks. Most of this waste will be LL waste. The ventilation system that draws air from this canyon is the same system that supports the PuSPS system. As a result, decommissioning activities will be carefully coordinated with PuSPS operations.

#### **4.4.3.2 Precipitation/Calcination Canyon**

The precipitation/calcination canyon in Room 3521 (Dismantlement Set 16) housed the process system that was used to convert plutonium nitrate solutions into plutonium oxide feed for the fluorinators. The equipment consists of two "carousels," each containing stations and an automatic transportation system for moving the filter boats to Glovebox 33. The stations are located on a seismically-qualified structure attached to the floor. Each station consists of a 6-foot by 4-inch diameter stainless steel pencil tank and a circular, refractory-containing calciner, 2½ feet in diameter and 1½ feet high. Numerous additional liquid and solenoid valves and instrumentation are located on racks in the rooms. The precipitation process

proceeded through hot start-up, during which numerous batches of nominal 100 gram per liter plutonium nitrate per 1 molar nitric acid slurries were dumped to the canyon floor. After testing was discontinued, the plutonium oxide was cleaned up, leaving the floor pitted and paint peeled in places. In some localized areas gram-levels of contamination may exist; however, due to the limited period of use, it is anticipated that excessive, widespread penetration of contamination into the concrete is unlikely.

#### **4.4.3.3 Fluorination Canyon**

The fluorination canyon in Room 3523 (Dismantlement Set 16) housed the fluorination process that was used for a limited start-up period to process plutonium oxide from in Building 771. Oxide was pneumatically introduced from Glovebox 33 into four fluidized-bed columns in Room 3523. The room also contains the off-gas dust separators, pneumatic piping to the reduction canyon, and various instrumentation. Because of the limited start-up period and the dry nature of the process, the contamination introduced during start-up should not have penetrated the surface paint. Additional contamination due to cross-contamination from airflow or tracking of contamination from the more-contaminated precipitator canyon should be readily removable.

#### **4.4.3.4 Reduction Canyon**

The reduction canyon in Room 3531 (Dismantlement Set 17) housed the reduction process, which was also used only during start-up. Plutonium fluoride was transferred from the fluorinators to the reduction "carousel," magnesium metal added, the material ignited, metal and slag phases allowed to separate and cool, and the coalesced plutonium metal "button" was removed using manipulators. Final processing and packaging occurred in Glovebox 32. The levels of contamination on structural surfaces should be similar to that of the fluorinator canyon; powdery in nature and with little penetration into the paint. Cross-contamination from airflow or tracking of contamination from the more-contaminated precipitator canyon also may have occurred. Glovebox 32 is currently being used to process residues, which may contribute an additional source of contamination to this canyon.

#### **4.4.3.5 Residue Ion Exchange Canyons**

The residue ion exchange canyons in Rooms 3549 and 3553 (Dismantlement Set 6) contained the processes that received liquids from the oxide and residue dissolution lines in Room 2325 via the tanks in Rooms 3563 and 355, purified and concentrated the plutonium nitrate, and prepared the solutions for precipitation in the precipitator canyon. The system was integrated with tanks in the tank vaults, controlled by the valves in the valve maintenance corridors, fed by the pumps and filters in the pump gloveboxes, and supported by the nitric acid recovery process in Rooms 3571 and 3573. The ion exchange canyons extend into the attic space. The equipment consists of numerous columns, pencil tanks, and evaporators hung vertically along the sides of the canyons. During start-up testing, significant liquids were run through the ion exchange columns and evaporators. Historically, there was localized dripping of plutonium nitrate. Liquids have since been drained from the tanks and the resin has been removed from the columns. It is anticipated that contamination consists of localized acid-etched areas on the floor, and some splash areas on the walls.

#### **4.4.3.6 Residue Ion Exchange Valve Maintenance Corridors**

The residue ion exchange valve maintenance corridors in Rooms 3547 and 3555 (Dismantlement Set 6) are long, narrow rooms that wrap around the perimeter of the ion exchange canyons, and contain the solenoid valves and other equipment in an environment that was intended to be more benign than that of the ion exchange canyons. The valve maintenance corridors are comprised of two levels: an upper level, extending into the attic that contains reagent valves, and a lower level, containing valves for plutonium nitrate solutions. The outer wall of the valve maintenance corridors consists of the back side of the pump

49

gloveboxes. As a result, removal of the valve maintenance corridors will be carefully coordinated with removal of the pump gloveboxes. Some valves leaked during start-up testing, and there are areas of localized acid etching on the floors and walls. Pump gloveboxes and downdraft tables will be removed first to provide access to the valve maintenance corridors.

#### 4.4.3.7 *Residue Ion Exchange Tank Vaults*

The residue ion exchange tank vaults in Rooms 3559 and 3563 (Dismantlement Set 6) provided feed storage for the ion exchange process. Solutions originally stored were the liquids from dissolution; however, over the years various solutions of lower plutonium concentrations were added. The tanks contained contaminated acids for more than ten years. Although there is no record of any large spills, leaks from valves and sight glasses contributed to localized, acid-etched contaminated areas. The tanks were drained during the actinide draining program in Building 371, completed in FY98. The raschig rings will be removed and decontaminated to SCO or LL waste during building deactivation.

#### 4.4.3.8 *Americium Processing Area*

The americium processing area in Rooms 3323, 3325, 3327, 3331, 3333, and 3337 (Dismantlement Set 23) was never placed in service. The intended purpose of this process was to purify americium from the molten salt extraction process in Room 3305. The configuration of the canyons in this area is similar to the ion exchange canyons, with tank vaults and valve maintenance corridors surrounding an americium ion exchange canyon. In the early 1990s, the equipment in the tank vault and ion exchange canyons was stripped out and the rooms converted to secured storage vaults to support residue and International Atomic Energy Agency (IAEA)-monitored material storage. The valve maintenance areas and pump gloveboxes remain as installed, and are reported to have become contaminated during ventilation reversals.

#### 4.4.4 Removal of Conveyors, Chainveyors, and Transfer Systems

Building 371/374 is equipped with several types of devices that are used to introduce material into, and transfer material between, systems and processes. These include I/O stations, conveyors, chainveyors, and transfer systems (e.g., pneumatic, vacuum).

Conveyors are electrically-driven devices used to move items along a chain or roller. Chainveyors are used in many gloveboxes to transfer tools, equipment, and plutonium residues for processing or packaging. The chainveyors are rectangular in shape and flanged at each end. The flanges are bolted together to provide an air-tight housing. Typically, the chainveyors are located near the dropped ceiling to minimize operator interference. The chainveyors also serve to direct ventilation flow and maintain containment during material transfer. Lead shielding mounted on the outside of the chainveyors is used to reduce personnel exposure. The Building 371/374 pneumatic transfer system consists of 24 polyethylene lines through which liquid and solid samples and used Fulflo™ filter cartridges were transferred between gloveboxes. The vacuum transfer system consists of 31 polyethylene lines, through which highly radioactive materials were moved between gloveboxes using differential pressure. Two of the vacuum transfer lines also employed argon and nitrogen pressures as the motive force.

During decommissioning, the conveyors, chainveyors, and transfer systems will be disassembled, size reduced (if necessary), decontaminated (if necessary), characterized, and packaged for off-Site disposal as LL waste or SCO. Lead shielding may be removed prior to packaging. The removal sequence will vary from location to location. However, because many of these systems have internal contamination, the opening to each section will be contained (e.g., sealed with plastic and tape) during the removal process and ventilation will be maintained, as necessary, to prevent a release of contamination to the environment.

#### 4.4.5 Size Reduction

Size reduction is the process of reducing equipment to a size compatible with the intended waste container. There are two types of size reduction: central size reduction and in situ size reduction. The major benefits of using central size reduction facilities (CSRFS) over in situ size reduction systems (ISSRs) include a higher level of worker safety through the use of automated tools to reduce manual handling of components; a reduced requirement for personal protective equipment (PPE); and enhanced ventilation and packaging controls, which promote worker safety. An additional benefit is the increased productivity that these facilities have demonstrated in other on-Site applications.

Following are the decision criteria for how a glovebox, tank, section of duct, or piece of equipment should be size reduced and the order in which the decisions will be made:

1. An SCO option will be evaluated and is always preferable for glovebox removal and disposal because it reduces or eliminates the need to size reduce equipment.
2. If the glovebox cannot fit through any door of the room, even with the transom removed, the glovebox (or tank) will be size-reduced in situ by mechanical means.
3. If the glovebox is too big to fit in the elevator and cannot be readily moved to an inner tent demolition chamber (ITDC), then the glovebox will be size reduced by mechanical means.
4. If the ITDC is at capacity, any additional gloveboxes may be sent to an ITDC in another RFETS facility, as schedules permit.

##### 4.4.5.1 *Central Size Reduction*

Centrally-located size reduction facilities are being installed in Buildings 371, 707, 771, and 776 to disposition gloveboxes, ventilation ductwork, tanks, and other process equipment that cannot be economically decontaminated to SCO and are small enough to be readily disconnected and moved.

Currently, an ITDC (Phase 2-1) is planned for installation in Room 3501 in Building 371. The ITDC consists of an engineered enclosure approximately 25 feet long by 6½ feet wide and 13 feet high. This enclosure will be connected to the building ventilation and utilities systems and operate throughout the decommissioning phase of the Project. The ITDC will accept equipment with maximum dimensions of 14 feet long by 5½ feet wide and 8 feet high for size reduction. The unit has an air lock on the feed side and a TRUPACT II bagout ring on the discharge end of the unit. Soft-sided containments will support maintenance and operations tasks on both sides of the ITDC. The ITDC uses both automated and manual means to size reduce equipment and is equipped with automated arms with tool handling capabilities and a hoist for material handling and transfer. Manual operations may also be conducted through a series of glove ports using hand held tools. However, this handwork will be minimized to reduce work risks. Generally, waste from the ITDC will be packaged in TRUPACT II containers through a bag out port and the TRUPACT II will be moved to the loading dock for off-Site shipment.

The overall process to prepare candidate equipment for centralized size reduction involves the following steps.

- The exterior equipment, piping, and tanks are removed from the equipment and the equipment is decontaminated.
- The equipment is characterized and a decision is made on SCO, in situ, or centralized size reduction for disposition.
- Contamination is fixed.

51

- The equipment is isolated from Zone 1 ventilation and disconnected from utility connections. The equipment is partially dismantled, if necessary, and the legs and other ancillary appurtenances are removed. The equipment is sleeved, wrapped, and moved to the ITDC staging area.

In addition, plutonium-contaminated components from the Building 371/374 Closure Project may be shipped to ITDCs located in Buildings 707, 771, and 776. At this time, it is anticipated the Site will have the capability to transport contaminated components between Buildings 371, 707, 771, and 776 by the end of the third quarter of FY01. Components requiring size reduction will be shipped in DOT-certified Type "A" containers, which include cargo-sized containers.

#### 4.4.5.2 *In Situ Size Reduction*

This section applies to ISSR operations for gloveboxes, ventilation duct, tanks, and other process equipment that cannot be economically decontaminated to SCO and cannot be disconnected or moved, or will not fit into a CSRF. The overall process to prepare candidate equipment for ISSR involves the following general steps:

- The equipment, piping, and tanks are removed from the equipment and the equipment is decontaminated.
- The equipment is characterized and decision is made on SCO, in situ, or centralized size reduction for disposition.
- Contaminated surfaces are fixed.
- Soft-sided containment is designed and erected around the equipment.
- The necessary tools, equipment, materials and supplies are mobilized along with support services.
- The equipment is isolated from Zone 1 ventilation, disconnected from the equipment and utility connections removed. The equipment is dismantled and other ancillary appurtenances removed and packaged for disposal. The dismantlement operation will include removals, cutting, and other size reduction operations that are necessary to fit the glovebox into appropriate containers.
- Once the equipment is removed, the interior of the soft-sided containment is decontaminated, along with all tools, equipment and materials, or packaged for disposal.
- The equipment is removed and packaged for disposal.

#### 4.4.6 Decontamination

Structural decontamination will involve the removal of residual contamination from the structure, removal of contaminated structural components (e.g., block walls, partitions), removal of remaining utility systems, decontamination of the remaining structure, and the initial confirmatory survey of release status.

The internal areas of the structure will be dismantled based on the schedule for Dismantlement Sets. At the close of the dismantlement activities, the areas will be empty of all gloveboxes, tanks, and systems providing services to gloveboxes and tanks. The Zones I, IA, and II ventilation systems will have been removed to the nearest isolation point, and ACM removal will be complete. However, the electrical systems supplying lighting and distribution will remain in place.

Room or area walls will be used as containment barriers, or temporary containment barriers will be installed to ensure that decontamination activities will be isolated from adjacent areas. Mobile HEPA ventilation will be installed for ventilation in areas undergoing decontamination activities. HEPA

52

ventilation exhausted to the environment will be monitored or exhausted to the remaining building ventilation systems. Dismantlement activities associated with identified Sets will be accomplished prior to dismantlement and decontamination activities associated with the Decommissioning Areas. The decontamination of Building 371/374 structures will be performed in the following general sequence:

- 1) Remaining electrical systems (conduit, switches, and distribution of electricity) will be removed. Temporary electrical services will be installed, as necessary.
- 2) Remaining safety systems will be removed back to the Decommissioning Area boundary, and any necessary modifications performed to replace required safety items.
- 3) Remaining utility supply systems (water, air, etc.) will be removed to the Decommissioning Area boundary; and temporary services will be installed to support the decontamination activities.
- 4) Prior to characterization, the interior concrete surfaces in contaminated areas will be cleaned using an abrasive decontamination technique unless sub-surface paint sampling has demonstrated radiological characterization meeting unrestricted release criteria. Removed paint debris will be packaged for disposal as TRU waste.
- 5) Scaffolding will be installed or personnel man-lifts will be used to access upper walls and ceiling areas, which will be decontaminated first. Concrete ceilings will be decontaminated (as necessary) initial surveys completed, and the decontaminated surfaces covered to prevent re-contamination.
- 6) Upper and lower walls will be decontaminated, as necessary, and preliminary surveys completed. Scaffolding will be removed to allow decontamination of the floor surfaces.
- 7) Contaminated floor areas exhibiting penetration of less than one inch will be scabbled to remove contamination. Surface cracks in the floor slabs will be decontaminated with "crack chaser" scabbling equipment.
- 8) Floor drains and "below-slab" services will be isolated or removed.
- 9) Areas exhibiting residual contamination following the initial PDS will be physically isolated, decontaminated, and re-surveyed.
- 10) Waste will be removed from the Decommissioning Area
- 11) Systems and equipment attached to the exterior surfaces of the structure will be removed, and initial PDS surveys completed.
- 12) Following decontamination of the exterior structure and removal of remaining asbestos roofing materials, final surveys of the building structure will be completed.

## 4.5 Facility Demolition

This section contains extensive information on the Building 371/374 Closure Project approach to demolition. In some instances, the sequence of activities and methods are specified. The information contained in this section is based on the current planning basis. The actual sequence and selected methods may differ from what is indicated in this section. As long as the activity remains within the scope of the *RSOP for Facility Disposition*, this DOP will not be modified.

Demolition activities will be planned at an appropriate time in the closure process, prior to completion of the PDS. Actual demolition will not proceed until the LRA has concurred with the PDSR and stakeholders have been notified of the demolition schedule and techniques to be used to demolish the facility.

53

The scope of demolition activities includes the structures, facilities, and appurtenances associated with the 371/374 Closure Project, such as retaining walls, loading docks, pads, temporary structures, and underground utilities and structural features to the edge of the foundations. Sidewalks, fences, and aboveground exterior utilities will be removed on a case-by-base basis and coordinated with the Remediation, Industrial Area Decommissioning, and Site Services (RISS) organization. Asphalt roadways and the remaining underground utilities will be addressed under a separate ER decision document. Soils removed incidental to demolition activities will be managed in accordance with the *RSOP for Asphalt and Soil Management* (when approved).

Facility demolition will be accomplished using a variety of mechanized equipment combined with the engineered and controlled use of explosives. Tracked excavators fitted with quick-change attachments are the preferred piece of equipment, using a variety of hydraulic shears, grapples, thumbs and vibratory demolition hammers to accomplish various demolition needs. A large tracked excavator properly outfitted can be used effectively on most two to three-story demolition applications. Additionally, the detachable tools can be fitted with remote operated fogging water-spray nozzles for dust control purposes. During demolition, airborne dust will be monitored on a visual presence or absence criterion, with dust control water spray being applied as required from a fire hose equipped with a fog nozzle.

Excavators may direct-load debris into disposal containers or trucks, or front-end loaders may be brought in, depending on the haul distance. Should a building structure or system be too tall to demolish with a large excavator, a crane and wrecking ball combination will be mobilized. The general sequence of activities associated with the demolition of the 371/374 Closure Project is as follows:

- Mobilization,
- Demolition site preparation,
- Removal of overhead obstructions,
- Removal of Site features required to execute demolition (paved lots and streets for ease of access, retaining walls, inactive exterior fire system components),
- Demolition of outbuildings and Site features (e.g., cooling towers, trailers, tanks, outbuildings, ASTs),
- Demolition of structures and appurtenances specific to Building 371/374 but independent of the main Building 371 structure. These areas will include the Building 374 structure as well as the Support Facility located along the south side of Building 371 and connecting Building 371 to Building 374, and the Switch House and Switch Yard located along the north side of Building 371, Implosion of the main Building 371/374 structure after using the Building 371 as the containment for ER activities,
- Completion of the main Building 371/374 structure demolition using tracked equipment to remove remnant walls and foundation items to a depth at least 3 feet below adjacent grade,
- Placement of an engineered backfill of the Building 371 footprint,
- Demolition site cleanup, and
- Demobilization.

The demolition sequence is based on technical requirements. However, starting the demolition process on the smaller outbuildings will ensure that the process is refined before the more complicated structures are initiated.

51

#### 4.5.1 Mobilization

Demolition will begin with the mobilization of the demolition contractor followed by demolition site preparation. A central staging area will be established in an existing improved area, such as the paved area off the northwest corner of Building 371. The decommissioning contractor may mobilize the following items: office trailers, shower facilities, lunchroom, portable toilets, hand wash units, and tool/equipment storage. The existing PA security fence will be incorporated into an overall access control boundary.

#### 4.5.2 Demolition Site Preparation

As part of demolition site preparation, existing features associated with Site utility systems will be located, marked, and evaluated for isolation purposes. The sanitary sewer system will be isolated to prevent inflow of inappropriate wastewater generated by demolition dust control activities.

Electrical power requirements will be identified as part of the planning process. Maintaining sump and foundation pumps for control of groundwater, power to sanitary sewer lift stations, and some area lighting will be necessary. However, it is likely that all power fed from the main distribution substation located on the east side of Building 371/374 will eventually be terminated and decommissioning activities will be supported by temporary power.

Protective barriers or fences will be erected around permanent Site features designated to remain during demolition and ER. Electrical distribution switch gear, overhead electrical distribution lines, area lighting, and fire protection system hydrants and post indicator valves that will remain operational during and/or after the demolition will be protected as required, and flagged for added operator awareness and overall visibility.

As necessary, run-on and run-off control features will be implemented; temporary diversion berms, erosion control silt fencing and interceptor ditches will be installed; and existing drainage culverts and ditches will be cleaned out as required to divert significant overland flow away from the demolition site. The installation of run-on/run-off control features will be coordinated with Environmental Systems and Stewardship personnel responsible for the surface water monitoring system surrounding the demolition site.

Traffic patterns and specific loading areas for waste management will be established, as will temporary stockpile areas for debris. For any backfill material that will be stockpiled for a long period of time, a more permanent area will be created that will encompass additional erosion or run-on/run-off controls as necessary. The location of any long-term backfill stockpile area will be coordinated with the ER Project. Finally, any known contaminated surficial soils in the areas immediately adjacent to planned demolition activities will be delineated and controlled by ER personnel.

#### 4.5.3 Removal of Site Features

Initial demolition activities will also involve stripping remnant equipment, rooftop entry/landing deterrent systems, ventilation stacks, filter housings, and other miscellaneous materials from rooftops. The removal of overhead obstructions will reduce the possibility of equipment coming in contact with energized electrical lines, and will allow access for operating cranes and long-reach tracked excavators. The removal of remnant equipment is required early in the process to free up the roof system for removal of potential ACM in the membrane of structures with older, multiple fiber-ply, built-up roofing systems.

55

#### 4.5.4 Removal of the Type 2 Aboveground Storage Tanks

**Tank T-167, Nitric Acid Storage (a.k.a. Tank D-222)**, is one of three additive storage tanks located within a concrete-lined secondary containment approximately 100 feet north of Building 371 and 40 feet due west of the secondary containment tank pool. It is a vertically-oriented cylindrical tank constructed of stainless steel, approximately 10 feet in diameter by 16 feet tall. It is mounted on a carbon steel platform, and includes associated miscellaneous electrical controls, pump equipment, and transfer lines. There is also a steel-framed overhead material transfer pipe rack that connects the tank to the north wall of Building 374. This rack supports transfer of nitric acid from this tank, as well as caustic reagent from two adjacent storage tanks, and includes light-steel support towers with cast-in-place concrete bases.

The tank will be drained of residual acid. The paint coating of the tank base will be evaluated for notification purposes to off-Site recycling agents for the presence of lead-based paint. The tank will be declared operationally empty and an interior inspection will be performed. It is expected that no residues or solids will be found within the tank. The tank will be steam-cleaned to address any RCRA waste code issues. This steam cleaning will also be accomplished for the transfer lines associated with this tank's operational history.

With the tank empty and lead-based paint issues addressed, the tank will be detached from the overhead rack and lifted intact onto a suitable flatbed or low-boy trailer, and then transferred off Site for recycling. The carbon steel platform, overhead pipe rack and supporting structure, and associated acid transfer piping will also be transferred off Site for recycling. All electrical and mechanical support equipment will be disposed as items suitable for recycle, or as scrap. Insulating materials, along with other incidental non-recyclable items, will be disposed as solid waste at a permitted off-Site sanitary landfill.

Once the additional two additive storage tanks have been removed, the concrete containment will be demolished. The resulting concrete rubble will be removed for recycling. All underground utilities in the area will be cut and capped within the remnant containment footprint, and the depression will be backfilled and graded to match immediately adjacent elevations and conditions.

**Tanks T-168 and T-169, Potassium Hydroxide Storage (a.k.a. Tanks D-225 and D-842)**, are the tworemaining additive storage tanks located within the concrete-lined secondary containment described above for Tank T-167. They are vertically-oriented cylindrical tanks constructed of stainless steel. Tank T-168 is approximately 10 feet in diameter by 20 feet tall, and Tank T-169 is approximately 10 feet in diameter by 16 feet tall. It is likely that the design for these tanks also included the use of an interior heating coil. The tanks are mounted on painted carbon-steel platforms, and include associated miscellaneous electrical controls, pump equipment, and transfer lines. These two tanks share the overhead transfer line rack described above for Tank T-167.

The tanks will be declared operationally empty and an interior inspection will be performed. It is anticipated that some water-soluble dry residue remains in the bottoms of the tanks and on interior surfaces. These residuals will be mobilized by adding hot water then removed, containerized, and transferred for treatment, storage and disposal. The tanks and associated piping will be steam-cleaned to address any RCRA waste code issues.

The paint coating on the tank platforms will be evaluated for notification purposes to off-Site recycling agents for the presence of lead-based paint. With the tank empty and lead-based paint issues addressed, the tank will be detached from the overhead rack and lifted intact onto a suitable flatbed or low-boy trailer, and then transferred off Site for recycling purposes. The carbon steel platform, overhead pipe rack and supporting structure, and associated acid transfer piping will also be transferred off Site for recycling at this time. Electrical and mechanical support equipment will be disposed as items suitable for recycle,

or as scrap. Insulating materials, along with other incidental non-recyclable items, will be disposed as solid waste at a permitted sanitary landfill.

**Tanks T-224 through T-227, Water and Sodium Hydroxide Storage**, are non-process tanks located on the north wall of Building 371, due east of the breathing air compressor station. The tanks are mounted on the second floor of a two-story steel framework that is supported on cast-in-place concrete piers. Tanks T-224 through T-226 are the most western of the four tanks, are carbon-steel tanks used to store process water, and are approximately 6 feet in diameter by 9 feet tall. Tank T-227 is the most easterly of the four tanks, is a carbon-steel tank for storage of caustic reagent, and is approximately 8 feet in diameter by 20 feet tall. All of these tanks are insulated with fiberglass materials and covered with stainless steel jacketing.

The tanks will be declared operationally empty and an interior inspection will be performed. It is anticipated that some water-soluble dry residue remains in the bottoms of the tanks and on interior surfaces. These residuals will be mobilized by adding hot water then removed, containerized, and transferred for treatment, storage and disposal. The tanks and associated piping will be steam-cleaned to address any RCRA waste code issues. This rinsate will be containerized, and transferred for treatment, storage and disposal. It is expected that Tank T-227 will require no interior treatment.

All piping, electrical conduit, controls and instrumentation will be removed for disposition as recyclable, or for scrap. Tanks will also be stripped of insulation systems. The tanks will be detached from the overhead rack and lifted intact onto a suitable flatbed or low-boy trailer, and then transferred off Site for recycling purposes. The steel framework and any remaining transfer piping will also be transferred off Site for recycling at this time. All remaining electrical and mechanical support equipment will be disposed as items suitable for recycle, or as scrap. Insulating materials, along with other incidental non-recyclable items, will be disposed as solid waste at a permitted off-Site sanitary landfill.

The concrete pads will be removed for recycling. Underground utilities in the area will be cut and capped within the concrete pad footprint, and the depressions will be backfilled and graded to match immediately adjacent elevations and conditions.

**Tank T-228 (a.k.a. Tank W-803)** is a spray dryer used to dry the vapor stream issued from T-805, 4<sup>th</sup> effect vapor body, through the D-878 spray dryer feed tank. It is located outside Building 374, due north of Room 3809, mounted on a two-story steel frame structure. It is a carbon steel tank and hopper arrangement with the straight side upper portion being 16 feet in diameter by 6 feet tall, with an overall height of 26 feet. It is painted black. The straight side portion is housed in a penthouse on the second story of the steel framed support structure, sided and roofed with corrugated transite (ACM) panels, and resting on an elevated concrete platform. Also mounted on the platform is the F-801 spray dryer furnace, D-807 combustion air blower, electrical power and controls, and associated ducting and HVAC support features. The steel framing of the structure is anchored to cast-in-place concrete pads.

Any dry remnants found in the bottom hopper or on horizontal surfaces of the tank interior will be manually removed, containerized, and transferred to the existing salt cementation process or to an off-Site vendor for disposal of residual sludges and solids. The tank will be steam cleaned to address any RCRA waste code issues. This steam cleaning will also be accomplished for the ducting associated with this tank's operational history. It is expected that F-801 and D-807 will require no interior treatment.

Tranite panels on the second-story penthouse will be removed under an asbestos abatement permit. Removed panels will be wrapped and placed into appropriate containers for off-Site disposal as non-friable ACM. Painted transite will require an evaluation for the presence of lead-based paint. If the lead-based painted transite matrix fails to meet the requirements for debris suitable for disposal as solid waste, the material will be managed as hazardous waste and will likely be transported to an off-Site TSD facility for encapsulation and burial.

57

Once the transite paneling has been removed, F-801 and D-807, piping, electrical conduit, ducting, controls, and instrumentation will be removed for disposition as recyclable, or for scrap. The tank will be detached from the concrete slab and lifted intact onto a suitable flatbed or low-boy trailer, and then transferred as SCO to NTS or other approved disposal facility. The steel framework and concrete slab will be demolished using a tracked excavator equipped with a hydraulic shear/grapple. All steel framing will be transferred off Site for recycling. Insulating materials, along with other incidental non-recyclable items, will be disposed as solid waste at a permitted off-Site sanitary landfill.

The concrete pads will be removed for recycling. Underground utilities in the area will be cut and capped within the concrete pad footprint, and the depressions will be backfilled and graded to match immediately adjacent elevations and conditions.

#### 4.5.5 Demolition of Structures and Appurtenances Specific to Building 371/374

Once the majority of the outbuildings have been dispositioned, the structures and appurtenances associated with Building 371 and Building 374, but independent of the main production floor space of Building 371 will be demolished. The objective is to remove structures that do not allow unrestricted access to the main building. These structures include, but are not limited to: Building 374 Waste Treatment Operations, Building 371 Support Facility (offices, shops, and cafeteria that act as the transition between Building 371 and Building 374, and that occupy the south side of Building 371), and the Building 371 Switch House and Switch Yard located on the north side of Building 371. Removal of these features will allow access to structural concrete partition walls separating the production area of Building 371 from Building 374 to the east, and from the support facility to the south.

**Building 374, Waste Treatment Operations Structure**, was constructed along the east side of the Building 371 Support Facility. It is constructed of conventional structural steel framing (i.e., vertical columns and roof beams) with portions of the east, north, and south exterior walls faced with pre-cast concrete tilt-up panels. The remaining exterior wall treatment is primarily painted structural concrete block. The structural framing system attaches to the west side cast-in-place concrete wall of the Building 371 Support Facility. The roofing system is a cast-in-place concrete deck covered with 2-inch rigid insulation and a built-up membrane. The east side loading dock area is a light steel-frame design with an interior metal cladding, and built-up roofing structure supported by open-web steel bar joists.

Floor treatments range from exposed sealed concrete slab, to vinyl composition tile, to glued-down carpet. Interior partition walls are a mix painted concrete block and standard metal-stud walls faced with gypsum board. There is also extensive suspended acoustic ceiling treatment throughout the office portions of the building and evidence of extensive transite paneling on interior walls of the active mechanical and equipment rooms.

It is anticipated that initial conditions for this portion of the Building 371/374 structure will be unrestricted released construction materials and equipment items left in place in Building 374 after the decontamination and stripout phase of the project has been completed, to include: interior partition walls, dropped ceiling systems, kitchen equipment, non-process and utility piping and materials, doors, windows, etc. It is planned that some of these remaining items will be suitable for reuse or for recycle, and as such will be selectively dismantled and removed. Additionally, it is also anticipated that the large tanks from Building 374 will be classified as SCO for disposal purposes, and will be allowed to remain in place until they can be removed intact, to be shipped whole to NTS or other approved disposal facility. This list of tanks includes, but is not limited to Tanks D-801 A-C, Tanks D-802 A-C, D-804 A-D, and D-811A and B in Room 2804; Tanks D-826 A-C, Tank D-823 in Room 3805; and Tank D-819 in Room 2804.

The general approach for the demolition of Building 374, will be to work to the west, beginning at the east side loading dock. The loading dock/ground floor slab will be used as the working surface for

58

moving materials and as a stable surface for staging large demolition equipment. Initial tasks will be focused on the removal of items for recycle (e.g., HVAC equipment, electrical switch gear) and those construction materials and systems easily removed for recycling (e.g. stripping of large power conduits for copper cable). These materials will be moved to the east side loading dock area to be placed into staged debris containers, or to be transported off Site for recycle.

With the building stripped of recyclable items, electrical systems will be isolated from areas still requiring power, and engineered openings will be cut into the roof system of Building 374. The roof system is basically a heavy steel frame supporting a cast-in-place concrete roof deck covered with a high-density polyethylene (HDPE) membrane. The building framing is basically a nominal grid of 30-foot (east-west) by 22½-foot (north-south) bays. With this in mind, appropriate sections of the roof decking and membrane system may be cut with a saw and lifted vertically, leaving the structural steel framing intact beneath. With the decking removed, access to the tops of the tanks will be reasonably unrestricted, and the tanks may be lifted intact through the roof openings, laid out horizontally on the asphalt apron outside of the building, re-slung to be picked for loading, and then loaded onto flatbed or low-boy trailers appropriately configured for the size and weight of a given tank. These tanks will then be shipped intact to the NTS or other approved disposal facility.

With all tanks removed from the building, tracked excavators equipped with hydraulic shear attachments will proceed west across the ground floor slab removing and sizing all building components that remain. The excavators will also segregate the debris to the best extent possible as they turn and move it to awaiting debris or recycle material containers. Initially, these containers will be placed onto the asphalt apron to the east and south of the building. As demolition progresses and floor space on the main slab becomes free, a ramp will be built up to the main floor elevation, and waste containers will be placed directly onto the main concrete slab.

As materials are cut and plucked from the building structure, the materials will be swung behind the excavator for segregation into appropriate debris streams (e.g., concrete for on-Site recycling, steel for off-Site recycling), and further size reduction, as necessary. As additional floor space on the ground floor slab becomes available, additional material processing equipment may be placed on the slab to facilitate the segregation and sizing operation. This approach will require a structural evaluation to guarantee full support of the weight of the excavator/shear attachment, as well as other demolition support equipment. If a conflict arises regarding floor loading, steel plates may be placed on the slab to better distribute the load of demolition equipment.

It is anticipated that the materials remaining after completion of decontamination activities will be suitable for unrestricted release and will not require additional screening prior to being loaded into containers for disposition. Consequently, material will be loaded as soon as possible, with containers leaving the Site immediately upon being filled. It is anticipated that debris materials will not be staged on Site, with shipping containers and/or appropriate trucking available to match the production rate of debris. A possible exception to this staging protocol could be the installation of a temporary concrete crusher at the demolition site. For the Building 374 structure alone, concrete materials suitable for processing into backfill material will come from the roof structure, all exterior pre-cast double-T walls, interior cast-in-place walls, and the floor slab. With this significant amount of concrete rubble suitable for backfill to be generated during this project, there would be a significant cost saving realized by not transporting the concrete to a centralized processing area, and then transporting it back for backfilling purposes.

The **Building 371 Support Facility** was constructed along the south side of Building 371 after completion of the main Building 371 production space. It is constructed of conventional structural steel framing (vertical columns and roof beams) with the east, west, and south exterior walls faced with pre-cast concrete tilt-up panels. The roofing system is a cast-in-place concrete deck covered with 2-inch rigid insulation and a built-up membrane. Interior partition walls are painted concrete block or standard metal-

59

stud walls faced with gypsum board. Floor treatments range from exposed sealed concrete slab, to vinyl composition tile, to glued-down carpet.

There is a decorative fascia applied to the exterior walls that contains a cement asbestos facing product applied to 3/4-inch exterior plywood. This fascia will require a permitted abatement action prior to proceeding with demolition. This material will likely be considered a friable ACM product to be scraped off, thereby requiring a full containment to be implemented. It may be possible to remove the asbestos facing and plywood backer together, but that will require detailed evaluation.

The approach for the demolition of the support facility will mimic that of the Building 374 structure. Upon completion of the asbestos abatement and after isolating the area electrically, demolition will begin along the south wall of the facility. A strip out task similar to that described for Building 374 will be performed, removing recyclable items such as lockers, cafeteria equipment, electrical switch gear, and HVAC equipment. Debris will be loaded directly into staged disposal or transport containers.

**The Building 371 Electrical Switch House and Switch Yard** were constructed as a part of the original structure. The Switch House contains the emergency generator and throw-over switch gear. There is also an exterior transformer yard housing four step-down transformers that receive electricity from the substation located due east of Building 374, through underground duct banks.

The Switch Yard has four separate transformers mounted on cast-in-place concrete pads. There are also concrete walls placed to separate each of the four transformers, isolating them from possible damage caused by explosion of an adjacent unit. The transformers are all placarded as being PCB-free. Power leaves the transformers through an overhead bus duct and enters the north wall of the Switch House.

The Switch House consists of a single-story addition attached to the north side of the main Building 371 production floor, and was constructed of cast-in-place concrete walls, with a steel framed roof support structure covered by a cast-in-place concrete deck and built-up roof membrane. It is approximately 40 feet wide by 160 feet long.

The fence surrounding the Switch Yard currently displays notifications indicating the potential for environmental impacts in this area. The first step in the demolition of this area will be for ER personnel to perform an investigation of the soils within the Switch Yard to identify all areas of soils potentially impacted by past practices. If possible, any impacted soil should be removed early to minimize spread of environmental problems during all demolition tasks, and to allow for complete Site closure once the main Building 371 structure has been razed. Once all impacted soils have been identified, isolated, and possibly removed, and all equipment isolated electrically, the switch gear will be lifted from within the Switch Yard and shipped off Site for recycle. The security fence surrounding the area will also be removed to facilitate access to the equipment to be removed from the Switch House. An underground duct bank system provides the conduit space for the high-voltage cables that feed Building 371. The cabling will be stripped from these duct banks for off-Site recycling, and the duct banks will be capped at either end and abandoned-in-place.

To the extent possible, all switch gear and breakers will be removed from the Switch House with the structure remaining intact. Once all equipment that can be removed through existing doors is out, an opening will be created in the walls or roof in order to access the emergency generator. The generator will then be lifted out of the building, along with any remaining large switch gear and electrical equipment, and shipped off Site for reuse.

With all equipment removed, the structure will then be demolished. Prior to removal, the concrete slab and equipment mounting pedestals will be inspected for staining indicative of past oil spilling. If staining is evident, the concrete will require characterization prior to removal. As described for all other removals, concrete debris will be used as clean backfill material, metal will be sent off Site for recycling purposes, and remaining construction materials will be direct loaded as solid waste suitable for off-Site

60

disposal in a permitted sanitary landfill. The final step will be to grade the entire Switch Yard/Switch House area to match adjacent elevations and conditions.

#### 4.5.6 Demolition of the Main Portion of Building 371

As described below, techniques used to demolish the main portion of the Building 371 structure will differ from those used to demolish the other buildings within the Building 371/374 Closure Project.

Building 371 is a four-level, partially buried structure constructed of reinforced concrete. Even with prior partial removal of Building 374 and the Building 371 Support Facility, the building will still encompass approximately 150,000 ft<sup>2</sup> of floor space. The building construction was hardened to withstand the forces imposed by a design-basis earthquake or tornado. The hardened construction includes the exterior walls and roof, those parts of the building where plutonium recovery operations were conducted, and portions of the building that housed equipment or systems essential to the plutonium recovery processes or were necessary to contain plutonium within the building. Aspects of the hardened construction that will affect facility demolition activities include:

- Quantities of reinforcing steel beyond standard American Concrete Institute (ACI) requirements,
- Cast-in-place concrete interior partition walls versus typical concrete block or metal-stud and drywall partition systems,
- Cast-in-place concrete framing and floor slab system versus steel framing components,
- Concrete wall and slab thicknesses beyond typical industrial use/code requirements,
- An extensive foundation of concrete caissons up to 6 feet in diameter, drilled into bedrock,
- Two full operational levels below the ground floor slab and one above the slab,
- A basement located approximately 20 feet below the ground floor slab, and
- A sub-basement located 20 feet below the basement.

These factors, combined with the numerous vaults and canyons within the main portion of the structure, result in a complex, extremely strong and rigid building that will be resistant to most demolition methods. Consequently, the planned approach for demolition of the main portion of Building 371 includes the use of explosives.

Placement of explosives in an engineered, controlled fashion while the structure is still sound will minimize risks to personnel and equipment. In addition, the use of explosives will be enhanced by the beneficial effects of gravity, eliminating the need to move large quantities of soil away from the building walls. The roof structure and exterior walls will likely not require any explosive actions to initiate collapse, relying solely on gravity to bring them down into the sub-basement void. This will provide a protective shell that will contain any projectiles issued from the interior blasts.

In accordance with the *RSOP for Facility Disposition*, the use of explosives will be evaluated for its effects on worker health and safety and the environment, and for its cost-effectiveness, as compared to mechanical demolition techniques. Site personnel, the LRA, SRA, stakeholders, and the explosives contractor will be involved in the evaluation process. Given the structural aspects of Building 371, the use of explosives seems to be the preferred demolition method because it will provide the safest and most cost-effective means of removing the facility. The proposed method for implosion should also minimize adverse environmental effects.

In general, the sequence of demolition activities for the main portion of the Building 371 structure will proceed as follows:

- 1) Just prior to initiation of demolition activities, the main portion of the Building 371 structure will appear to be a two-story concrete box with the concrete roof system intact, bordered on the south

41

- and east sides by the exposed intact concrete ground floor slab representing the Building 374 and Building 371 Support Facility footprints.
- 2) Passage doors, vault doors, overhead roll up doors, elevator components, windows, grates, diffusers, stairway assemblies, and associated frames will be removed for recycle.
  - 3) Openings will be created to lift the remaining SCO tanks from the facility for direct loading and transport to NTS or other approved disposal facility. This stripout action will include the items currently mounted to the building roof (e.g., aerial landing deterrent systems, security systems, HVAC equipment, lighting, lightning protection, roofing membrane, and roof insulation).
  - 4) Upon completion of pre-demolition activities, the selected demolition contractor will begin preparations for collapse of the building. Following the requirements of the engineered Demolition Plan, the demolition crew will drill into various structural members and key connections to place calculated charges. Charges may also be wrapped around a structural member, such as a column base, depending on the size of the member and the action of the specific charge. Blast mats and/or chain link fencing will be wrapped around charges located near uncovered openings of the building to control projectiles from being ejected from the building.
  - 5) With charges in place, an explosion sequence will be initiated along points of the sub-basement (e.g., along the east-west axis of the CSV), to move upward and outward through the basement, ground floor, and mezzanine structures, creating a void into which the walls and supporting columns will collapse. As the connections for interior structural framing elements are removed by the explosives and fall into the basement and sub-basement, the exterior walls and roof structure will collapse onto the top of the rubble pile created by the collapse interior structures. It is anticipated the rubble pile will be fairly flat and uniform, and free of large voids. The pile will be left as is, with the backfilling operation proceeding directly over it. Voids created by large pieces of concrete structure leaning against an adjacent wall or support column stub will be eliminated using a crane-mounted wrecking ball operating from outside the foundation wall. Exterior basement walls will be left intact, with the tops of the walls extending upward to a point no higher than three feet below the final proposed grade.
  - 6) With the collapse complete, an opening in the basement wall will be made by removing soil from a portion of an exterior basement wall, with an appropriate side sloping for safety, and then nibbling down the exposed concrete wall with an excavator-mounted hydraulic shear to create a ramp. Once the opening and ramp are completed, a bulldozer may be driven out onto the center of the collapsed building structure to manipulate the surface into a more reasonably uniform, flat surface (if necessary). The opening will also facilitate placement, manipulation, and compaction of backfill materials necessary to render the area safe for personnel involved in post-closure actions. Three-inch minus concrete backfill material created from the recycle of demolition debris will be used to fill remaining visible voids and air spaces, and to create a flat backfilling surface. Once this material is exhausted, a soil backfill will be placed to complete the backfilling operation to conform with the subsidence limits contained in the *RSOP for Recycling Concrete*.<sup>17</sup>
  - 7) Finally, permanent run-on/run-off controls and/or erosion controls will be installed or, if appropriate, existing, temporary controls will be stabilized. In addition, the area will be cleaned of trash and miscellaneous debris, and the demolition crew will be demobilized.

---

<sup>17</sup> The concrete will be left as it remains after the implosion. Voids will be knocked out as noted in Item #6, above. A clay-based soil will be used to bridge the concrete and remaining fill material to ensure the lifetime subsidence requirement described in the *RSOP for Facility Disposition* can be maintained.

402

## 5.0 WASTE MANAGEMENT

The *RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities* and the *RSOP for Facility Disposition* describe the various waste types that will be generated during the Building 371/374 Closure Project. Waste estimates for these and other RFETS Closure Project activities are reported in the *Waste Generation, Inventory, and Shipping Forecast*, which includes projections for waste volumes to be generated, stored, and shipped from the Site in each fiscal year. Table 6 provides the current estimate of the types and volumes of remediation waste and recyclable materials that will be generated during the Building 371/374 Closure Project. Remediation waste will be managed in accordance with the ARARs described in Section 7.0 of this DOP, and with the remediation waste management requirements described in a Building 371/374 Operations Order, which will be prepared prior to the initiation of decommissioning activities.

### 5.1 Management Requirements for Compliance Order Wastes

The Site's inventories of idle equipment containing hazardous materials inventory, mixed residues contained in tank systems, and certain mixed wastes for which there is no current disposal path are governed by the terms and conditions of compliance orders on consent. The following paragraphs describe the management requirements for these wastes.

#### 5.1.1 Idle Equipment Containing Hazardous Materials Inventory

Idle equipment containing hazardous materials is managed under the Idle Equipment and Hazardous Waste Tank Compliance Order on Consent and associated Idle Equipment Management Plan.<sup>18</sup> Table 7 contains a list of the currently-identified equipment in the Building 371/374 Closure Project. Some of this equipment may be dispositioned during deactivation and additional pieces of equipment may be identified during deactivation and/or decommissioning. An up-to-date list will be maintained in the Building 371/374 Closure Project Files.

Both existing and newly-identified idle equipment containing hazardous materials will be managed as follows:

- The idle equipment will be locked out/tagged out at the entry and exit points.
- The idle equipment will be subject to the following posting requirements:
  - Hazard Category 1, 2, and 3 equipment will be posted with a sign or tag, stating the following: *"This idle equipment contains material that, if released, could affect worker safety or the environment. Report any spillage to supervision immediately."*
  - Hazard Category 4 equipment will not be posted.
- The idle equipment will be subject to the following inspection requirements:
  - Hazard Category 1 equipment will be inspected monthly.
  - Hazard Category 2 equipment will be inspected bi-monthly.
  - Hazard Categories 3 and 4 equipment will not be inspected.

---

<sup>18</sup> Idle Equipment and Hazardous Waste Tanks Compliance Order on Consent (97-08-21-01), including the RFETS Idle Equipment Management Plan (latest revision).

63

Table 6. Building 371/374 Closure Project Waste & Recyclable Material Estimates

Category	Sub-Category	Volume <sup>a</sup>	Proposed Destination
<b>Rad-Regulated</b>			
Transuranic (TRU)	TRU	2,096 m <sup>3</sup>	WIPP
	TRU Mixed (TRM)	398 m <sup>3</sup>	WIPP
	Residues	4 m <sup>3</sup>	WIPP
	TRU/TRM Liquids	< 1 m <sup>3</sup>	TBD <sup>d</sup>
Low-Level (LL)	LL - Including Asbestos	3,631 m <sup>3</sup>	TSD <sup>b</sup>
	LL - Structural Debris	4,103 m <sup>3</sup>	TSD <sup>b</sup>
	LL - Surface Contaminated Objects (SCO)	17,885 m <sup>3</sup>	TSD <sup>b</sup>
	LL - Contaminated Recycle Metal	<1 m <sup>3</sup>	TBD <sup>d</sup>
	LL - Liquids	<1 m <sup>3</sup>	TBD <sup>d</sup>
	LL - PCBs	3 m <sup>3</sup>	TSD <sup>b</sup>
Low-Level Mixed (LLM)	LLM - RCRA solids	146 m <sup>3</sup>	TSD <sup>b, c</sup>
	LLM - RCRA liquids	4 m <sup>3</sup>	TSD <sup>b, c</sup>
<b>Non-Rad Regulated</b>			
Hazardous/Toxic	RCRA	7 m <sup>3</sup>	TSD <sup>b</sup>
	CERCLA	<1 m <sup>3</sup>	TSD <sup>b</sup>
	PCBs	12 m <sup>3</sup>	TSD <sup>b</sup>
	RCRA/CERCLA Liquids	<1 m <sup>3</sup>	TSD <sup>b</sup>
Sanitary	Routine Sanitary	<1 ton	Sanitary landfill
	Non-Routine Sanitary	10,452 tons	Sanitary landfill
	Rubble/Structural Construction Debris	<1 ton	TBD <sup>d</sup>
	Friable Asbestos	21 m <sup>3</sup>	TSD <sup>b</sup>
	Non-Friable Asbestos	39 tons	Sanitary landfill
Material for Recycle	Salvage/PU&D	<1 m <sup>3</sup>	Vendor
	Rubble/Structural Construction Debris	28,020 tons	Recycled on Site
	Radiological Test/Calibration Sources	<1 m <sup>3</sup>	TBD <sup>d</sup>
	Non-Construction Scrap Metal/Recycle	<1 m <sup>3</sup>	TBD <sup>d</sup>

- <sup>a</sup> Waste estimates are based on best available information. This table is for information purposes only and will not be revised as estimates are updated. Waste estimates include demolished structures.
- <sup>b</sup> The RFETS Environmental Home Page (<http://rfetshp/environmental/>) contains a list of currently authorized treatment, storage, disposal (TSD) facilities. Facilities are selected by the contractor based on periodic environmental audits, which are conducted in accordance with the Off-Site Waste Management Program (1-MAN-037-OWMP, latest revision) and documented in Off-Site Waste Management Facility Use Decisions (FUDs).
- <sup>c</sup> Assumed to include on-Site treatment facilities (e.g., RCRA Unit 374.3).
- <sup>d</sup> Destination to be determined.

44

Table 7. Building 371/374 Idle Equipment with Hazardous Materials Inventory

Location	Idle Equipment Number	Set	Description	Material	Rad-Contaminated ?	Haz Cat	Quantity
Rm. 1117	371-0008	12	Wash Liquid Pump 31-17, P-182, from D170 to D172	nitric acid	Yes	4	< 1 pint
Rm. 1117	371-0009	12	HSA Waste Pump 34-04, P4B, Tank D4B from E9, T10 to 2, D811	potassium hydroxide	Yes	4	< 1 pint
Rm. 1117	371-0010	12	HSA Waste Pump 34-04, P3A, Tank D3A, from E1, E80 to D811	potassium hydroxide	Yes	4	< 1 pint
Rm. 1117	371-0011	12	HSA Waste Pump 34-04, P3B, Tank D3B, from E1, E80 to D811	potassium hydroxide	Yes	4	< 1 pint
Rm. 1117	371-0012	12	HSA Waste Pump 34-04, P4A, Tank D4A, from E9-E10 to D2, D811	potassium hydroxide	Yes	4	< 1 pint
Rm. 3517	371-0049	3	Nitric Acid Recirculation Pump 31-11, P-28A	.35N nitric acid	Yes	4	<1 pint
Rm. 3517	371-0050	3	Nitric Acid Recirculation Pump 31-11, P-28B	.35N nitric acid	Yes	4	<1 pint
Rm. 3517	371-0051	3	Nitric Acid Recirculation Pump 31-11, P-29A	.35N nitric acid	Yes	4	<1 pint
Rm. 3517	371-0052	3	Nitric Acid Recirculation Pump 31-11, P-29B	.35N nitric acid	Yes	4	<1 pint
Rm. 3517	371-0054	3	Nitric Acid Pump 31-15, P-63	.35N nitric acid	Yes	4	< 1 pint
Rm. 3521	371-0055	16	Tank D-70	corrosive liquid	Yes	4	operation-ally empty
Rm. 3545	371-0067	6	Spent Resin Transfer Pump 31-11, P-18	water, .35N nitric acid, and resin	Yes	4	< 1 pint
Rm. 3553	371-0068	6	Evaporator 31-14, P-60A, P-66A	7.5N nitric acid and hydrogen peroxide	Yes	4	< 1 pint

469

Table 7. Building 371/374 Idle Equipment with Hazardous Materials Inventory

Location	Idle Equipment Number	Set	Description	Material	Rad-Contaminated ?	Haz Cat	Quantity
Rm. 3553	371-0069	6	Evaporator Pump 31-14, P-60B, P-66B	7.5N nitric acid and hydrogen peroxide	Yes	4	< 1 pint
Rm. 3559	371-0072	6	Additives Measuring Tank 31-11, D-63A	iron sulfate, aluminum nitrate, sodium	Yes	2	operation-ally empty
Rm. 3559	371-0073	6	Additives Measuring Tank 31-11, D-63B	iron sulfate, aluminum nitrate, sodium	Yes	2	operation-ally empty
Rm. 3563	371-0075	6	Additives Measuring Tank 31-11, D-57A	iron sulfate, aluminum nitrate, sodium	Yes	2	operation-ally empty
Rm. 3563	371-0076	6	Additives Measuring Tank 31-11, D-57B	iron sulfate, aluminum nitrate, plutonium	Yes	2	operation-ally empty
Rm. 3563	371-0077	6	Additives Measuring Tank 31-11, D-57C	iron sulfate, aluminum nitrate, plutonium	Yes	2	operation-ally empty
Rm. 3563	371-0078	6	Additives Measuring Tank 31-11, D-57D	iron sulfate, aluminum nitrate, plutonium	Yes	2	operation-ally empty
Rm. 3571	371-0079	4	Evaporator Bottoms Pump 31-18, P-49A	corrosive, nitric acid	Yes	4	< 1 pint
Rm. 3571	371-0080	4	Evaporator Bottoms Pump 31-18, P-49B	corrosive, nitric acid	Yes	4	< 1 pint
Rm. 3523	371-0104	16	Tanks T-23A, B, C, D	corrosive	Yes	4	operation-ally empty
Rm. 3517	371-0107	3	Pumps P-28A, P-28B, P-29A, and P-29B	corrosive, caustic solution	Yes	4	< 1 pint
Rm. 3545	371-0108	6	Pumps P-30A, P-30B, P-32A, P-32B	corrosive, caustic solution	Yes	4	< 1 pint
Rm. 3517	371-0109	3	Pumps P-33A, P-33B, P-34A, P-34B	corrosive, caustic solution	Yes	4	< 1 pint
Rm. 1105	371-0112	11	Pumps P-83A, P-83B, P-122A, P-122B, P-123A, P-123B, P-125A, P-125B, P-126A, P-126B	corrosive, caustic solution	Yes	4	< 1 pint
Rm. 1115	371-0113	12	Pumps P-140, P-141A, P-141B	corrosive, caustic solution	Yes	4	< 1 pint

666

Table 7. Building 371/374 Idle Equipment with Hazardous Materials Inventory

Location	Idle Equipment Number	Set	Description	Material	Rad-Contaminated ?	Haz Cat	Quantity
Rm. 1117	371-0114	12	Pumps P-181 and P-182	corrosive, caustic solution	Yes	4	< 1 pint
Rm. 1125	371-0115	12	Pumps P-5A, P-5B, P-6A, P-6B, P-7A, P-7B, P-15A, P-15B, P-27A, P-27B, P-107A, P-107B, P-108A, P-108B	corrosive, caustic solution	Yes	4	< 1 pint
Rm. 2307	371-0117	13	Pumps P-21A, P-914	corrosive, caustic solution	Yes	4	< 1 pint
Rm. 2317	371-0119	13	Pumps P-85A, B, C; P-27A, B, C	corrosive, caustic solution	Yes	4	< 1 pint
Rm. 3202	371-0120	8	Pumps P-23, and P-35	corrosive, caustic solution	Yes	4	< 1 pint
Rm. 3206	371-0121	8	Pumps P-10, P-11, P-12, P-13, P-41	corrosive, caustic solution	Yes	4	< 1 pint
Rm. 3305	371-0122	7	Pumps P-171 to P-180	corrosive, caustic solution	Yes	4	< 1 pint

- Inspections will be conducted by RCRA-qualified inspectors, who will ensure the equipment is posted, in good condition, and not leaking. Inspectors will document their inspections in an inspection log, noting any required corrective measures.
- The equipment will be drained and removed according to the schedule established for the applicable Dismantlement Set.
- The equipment will be drained to the point of being empty. For surfaces of the equipment that are visible and readily accessible, the affected surfaces (i.e., surfaces that may have come into contact with hazardous waste) will be cleaned or wiped visually clean (i.e., no oily surface or sheen) to satisfy the RCRA definition of a "clean debris surface."<sup>19</sup> In the event the clean debris surface standard cannot be met, the equipment will be cleaned or wiped down to remove as much removable contamination as reasonably possible, with the objective of eliminating significant risk from the remaining residuals.
- The hazardous waste will be characterized in accordance with 6 CCR 1007-3, Part 262.11. Sampling methods, if used, will comply with those listed in Appendix I of 6 CCR 1007-3, Part 261. Analytical test methods, if used, will comply with those instructions contained in EPA Manual SW-846 and applicable RFETS laboratory procedures.

<sup>19</sup> A "clean debris surface" is defined as "a surface that, when viewed without magnification, is free of all visible contaminated soil or hazardous waste except that residual staining from soil and waste consisting of light shadows, slight streaks, or minor discolorations, and soil and waste in cracks, crevices, and pits may be present provided such staining and soil and waste in cracks, crevices, and pits is limited to no more than 5% of each square inch of surface area." (6 CCR 1007-3, Section 268.45)

67

- When empty, the equipment will be characterized and managed in accordance with the applicable ARARs.

In accordance with ¶62 of the Idle Equipment and Hazardous Waste Tank Compliance Order on Consent, the order is hereby terminated as to each of the mixed residue tanks located in Building 371.

### 5.1.2 Mixed Residues

Residues are plutonium-contaminated liquids and solids that were once held in reserve at RFETS, because they potentially contained plutonium in sufficient quantities to warrant treatment for recovery of nuclear material. Building 371 has an existing inventory of residues and residues mixed with hazardous waste, which are being treated and/or repackaged in preparation for shipment to WIPP. Building 374 does not contain any mixed residue tanks. The mixed residue tank units located within Building 371 are listed in Table 8.

Table 8. Building 371 Mixed Residue Tank Units

Room #	Set#	RCRA Unit #	Tank #	Tank Type	Contents
1107	12	N/A	D44A1	pencil	nitric acid, plutonium
1107	12	N/A	D44A2	pencil	nitric acid, plutonium
1107	12	N/A	D44A4	pencil	nitric acid, plutonium
1107	12	N/A	D44A5	pencil	nitric acid, plutonium
1107	12	N/A	D44A6	pencil	nitric acid, plutonium
1107	12	N/A	D44B1	pencil	nitric acid, plutonium
1107	12	N/A	D44B2	pencil	nitric acid, plutonium
1107	12	N/A	D44B4	pencil	nitric acid, plutonium
1107	12	N/A	D44B5	pencil	nitric acid, plutonium
1107	12	N/A	D44B6	pencil	nitric acid, plutonium
1109	12	N/A	D43A1	pencil	nitric acid, plutonium
1109	12	N/A	D43A2	pencil	nitric acid, plutonium
1109	12	N/A	D43A3	pencil	nitric acid, plutonium
1109	12	N/A	D43A4	pencil	nitric acid, plutonium
1109	12	N/A	D43A5	pencil	nitric acid, plutonium
1109	12	N/A	D43B1	pencil	nitric acid, plutonium
1109	12	N/A	D43B2	pencil	nitric acid, plutonium
1109	12	N/A	D43B3	pencil	nitric acid, plutonium
1109	12	N/A	D43B4	pencil	nitric acid, plutonium
1109	12	N/A	D43B5	pencil	nitric acid, plutonium
1115	12	91.008	D160A	raschig ring	potassium hydroxide, plutonium
1115	12	91.009	D160B	raschig ring	potassium hydroxide, plutonium
1115	12	N/A	D400A	raschig ring	caustic, nitric acid

48

Table 8. Building 371 Mixed Residue Tank Units

Room #	Set#	RCRA Unit #	Tank #	Tank Type	Contents
1115	12	N/A	D400B	raschig ring	caustic, nitric acid
1115	12	N/A	D400C	raschig ring	caustic, nitric acid
1115	12	N/A	D179	raschig ring	nitric acid, potassium hydroxide, plutonium
1117	12	91.010	D2A	raschig ring	caustic, plutonium
1117	12	91.011	D2B	raschig ring	caustic, plutonium
1117	12	N/A	D238A	raschig ring	potassium hydroxide, plutonium
1117	12	N/A	D238B	raschig ring	potassium hydroxide, plutonium
1117	12	N/A	D240A	raschig ring	potassium hydroxide, plutonium
1117	12	N/A	D240B	raschig ring	potassium hydroxide, plutonium
1117	12	N/A	D170	pencil	nitric acid, plutonium
1117	12	N/A	D171	pencil	nitric acid, plutonium
1117	12	N/A	D157A	raschig ring	potassium hydroxide, plutonium
1117	12	N/A	D157B	raschig ring	potassium hydroxide, plutonium
1127	12	91.012	D293A	raschig ring	nitric acid, hydrochloric acid, potassium hydroxide, plutonium
1127	12	91.013	D293B	raschig ring	nitric acid, hydrochloric acid, potassium hydroxide, plutonium
2223	15	91.014	D934A	raschig ring	nitric acid, hydrochloric acid, plutonium
2223	15	91.015	D934B	raschig ring	nitric acid, hydrochloric acid, plutonium
2317	13	91.016	D292A	raschig ring	nitric acid, hydrochloric acid, plutonium
2317	13	91.017	D292B	raschig ring	nitric acid, hydrochloric acid, plutonium
3517	3	N/A	D132A	raschig ring	nitric acid, plutonium
3517	3	N/A	D132B	raschig ring	nitric acid, plutonium
3517	3	N/A	D132C	raschig ring	nitric acid, plutonium
3549	6	N/A	D173A	pencil	nitric acid, plutonium
3549	6	N/A	D173B	pencil	nitric acid, plutonium
3549	6	N/A	D68A	pencil	nitric acid, potassium hydroxide, plutonium
3549	6	N/A	D68B	pencil	nitric acid, potassium hydroxide, plutonium
3549	6	N/A	T-6A	pencil	nitric acid, plutonium
3549	6	N/A	T-6B	pencil	nitric acid, plutonium
3549	6	N/A	T-6C	pencil	nitric acid, plutonium
3549	6	N/A	T-6D	pencil	nitric acid, plutonium
3549	6	N/A	T-7A	pencil	nitric acid, plutonium
3549	6	N/A	T-7B	pencil	nitric acid, plutonium
3549	6	N/A	T-7C	pencil	nitric acid, plutonium

69

Table 8. Building 371 Mixed Residue Tank Units

Room #	Set#	RCRA Unit #	Tank #	Tank Type	Contents
3549	6	N/A	T-7D	pencil	nitric acid, plutonium
3549	6	N/A	T-9A	pencil	nitric acid, plutonium
3549	6	N/A	T-9B	pencil	nitric acid, plutonium
3553	6	N/A	D72A	pencil	nitric acid, plutonium
3553	6	N/A	D72B	pencil	nitric acid, plutonium
3553	6	N/A	D66A	pencil	nitric acid, potassium hydroxide, plutonium
3553	6	N/A	D66B	pencil	nitric acid, potassium hydroxide, plutonium
3553	6	N/A	T-4A	pencil	nitric acid, plutonium
3553	6	N/A	T-4B	pencil	nitric acid, plutonium
3553	6	N/A	T-4C	pencil	nitric acid, plutonium
3553	6	N/A	T-5A	pencil	nitric acid, plutonium
3553	6	N/A	T-5B	pencil	nitric acid, plutonium
3553	6	N/A	T-5C	pencil	nitric acid, plutonium
3553	6	N/A	T-28A	pencil	nitric acid, plutonium
3553	6	N/A	T-28B	pencil	nitric acid, plutonium
3553	6	N/A	T-28C	pencil	nitric acid, plutonium
3559	6	N/A	D50A	raschig ring	nitric acid, plutonium
3559	6	N/A	D50B	raschig ring	nitric acid, plutonium
3559	6	N/A	D51A	raschig ring	nitric acid, plutonium
3559	6	N/A	D51B	raschig ring	nitric acid, plutonium
3559	6	91.039	D55A	raschig ring	nitric acid, plutonium
3559	6	91.040	D55B	raschig ring	nitric acid, plutonium
3559	6	N/A	D59	raschig ring	nitric acid, plutonium
3559	6	N/A	D69A	raschig ring	nitric acid, plutonium
3559	6	N/A	D69B	raschig ring	nitric acid, plutonium
3559	6	N/A	D69C	raschig ring	nitric acid, plutonium
3563	6	N/A	D49A	raschig ring	nitric acid, plutonium
3563	6	91.041	D49B	raschig ring	nitric acid, plutonium
3563	6	91.042	D49C	raschig ring	nitric acid, plutonium
3563	6	91.043	D49D	raschig ring	nitric acid, plutonium
3563	6	N/A	D52A	raschig ring	nitric acid recycled solution
3563	6	N/A	D52B	raschig ring	nitric acid recycled solution
3571	4	N/A	D150	raschig ring	nitric acid, plutonium
3571	4	N/A	D151	raschig ring	acid fumes

70

Table 8. Building 371 Mixed Residue Tank Units

Room #	Set#	RCRA Unit #	Tank #	Tank Type	Contents
3571	4	N/A	D152A	raschig ring	nitric acid, plutonium
3571	4	N/A	D152B	raschig ring	nitric acid, plutonium
3571	4	N/A	D133	raschig ring	nitric acid, plutonium
3573	5	N/A	D134A	raschig ring	nitric acid, plutonium
3573	5	N/A	D134B	raschig ring	nitric acid, plutonium
3573	5	N/A	D134C	raschig ring	nitric acid, plutonium
3573	5	N/A	D135A	raschig ring	nitric acid, plutonium
3573	5	N/A	D135B	raschig ring	acid solution
3573	5	N/A	D289A	raschig ring	nitric acid, plutonium
3573	5	N/A	D289B	raschig ring	acid solvent
3573	5	N/A	D289C	raschig ring	acid solvent

The existing inventory of liquid mixed residues contained in tanks and ancillary equipment has been managed under the terms and conditions of the Mixed Residue Compliance Order on Consent.<sup>20</sup> As part of facility deactivation, these tanks were tapped and drained in 1999. The tanks are currently in a physically empty configuration and are inspected quarterly. In the event additional inventory is discovered in a tank during decommissioning, Building 371/374 facility management will develop an action plan to determine the source of the liquid, or schedule a sampling event or other appropriate action to make a hazardous waste determination. If appropriate, the action plan may include draining the liquid from the system. The Building 371/374 Closure Project Health and Safety Plan (HASP) contains pre-planning requirements for responses to possible releases from mixed residue tank systems. Pre-planning activities include identification of vital elements of the tank system, identification of locations of primary shut-off valves capable of isolating feed to a tank, and a pre-release plan, which specifies the recommended method to drain the tank system (e.g., hot tapping at a low spot, draining into bottles, or draining into another tank system). Facility operations personnel are trained to implement the pre-release plan and accompanying shut-off procedures. In the event of an actual release from a mixed residue tank system, the Site's RCRA Contingency Plan will be implemented.

In accordance with ¶66(i) of the Mixed Residue Compliance Order on Consent, the order is hereby terminated as to each of the mixed residue tanks located in Building 371.

### 5.1.3 Site Treatment Plan Wastes

The Compliance Order Requiring Compliance with the Site Treatment Plan (STP)<sup>21</sup> governs the management of certain mixed wastes for which there is no current treatment or disposal path. These wastes include LLM wastes with actinide activity levels between 10 and 100 nCi/g, and wastes containing hazardous constituents that are prohibited from land disposal under RCRA and the CHWA (i.e., land

<sup>20</sup> Mixed Residue Compliance Order on Consent (99-09-24-01), including the Mixed Residue Tank Plan.

<sup>21</sup> Compliance Order Requiring Compliance with the Site Treatment Plan (95-10-03-01) was issued pursuant to the CHWA and RCRA, as amended by the Federal Facility Compliance Act, which required the development and submittal of a Site Treatment Plan for each facility at which DOE generates or stores mixed wastes.

71

disposal restricted [LDR] wastes. The STP describes the development of treatment capacities and technologies for these wastes. Progress is tracked through the Annual Progress Report and Work Plan, and Quarterly Progress Update reports, which are submitted for review and approval by CDPHE. STP wastes are tracked on a Site-wide basis, by waste form. The current inventory of STP wastes includes combustibles, acids, lab solutions, filters, glass and ground glass, inorganic sludges, insulation, and salt brine.

## 5.2 Waste Treatment

Remediation waste generated during decommissioning may be treated in the Site's RCRA-permitted treatment units; under the generator treatment provisions of 6 CCR 1007-3, Part 264.1(g)(6); under the debris rule standard identified in the 6 CCR 1007-3, Part 258.45; in temporary units established under the substantive requirements of 6 CCR 1007-3, Part 264.553, or under 40 CFR 300.

## 5.3 Waste Disposal

Wastes generated as a result of facility decommissioning activities will be packaged and characterized in compliance with RFETS waste management procedures<sup>22</sup>, which implement treatment, storage, disposal facility WAC and DOT packaging requirements. Treatment, storage, and disposal facilities are selected by the contractor based on periodic environmental assessments of facilities offering the required waste management services. Assessments are performed in accordance with the requirements of the Off-Site Waste Management Program<sup>23</sup> and results are documented in Off-Site Waste Management Facility Use Decisions (FUDs).

Off-Site facilities accepting remediation waste from RFETS must meet the requirements of the CERCLA "off-site rule." The primary purpose of the "off-site rule" is to clarify and codify the CERCLA requirements to prevent waste generated from remediation activities conducted under a CERCLA action from contributing to present or future environmental problems at off-Site waste management facilities. Only facilities meeting EPA's acceptability criteria may be used for off-Site management of remediation waste.

## 5.4 Waste Minimization and Recycling

Waste minimization and recycling will be integrated into the IWCP process and into the management of the remediation waste generated during decommissioning. Unnecessary generation of sanitary, hazardous, LL or LLM, TRU or TRM, and Toxic Substances Control Act (TSCA) waste will be controlled using work techniques that prevent the contamination of areas and equipment; preventing unnecessary packaging, tools, and equipment from entering radiological contaminated areas; and reusing contaminated tools and equipment when practical.

Standard decontamination operations and processes will be evaluated for waste minimization potential and suitable minimization techniques will be implemented. Property with radiological contamination or property containing hazardous materials may be reused or recycled on Site, off Site by other DOE facilities, or by publicly or privately owned facilities having proper authorization to take possession of the property. Materials generated during decommissioning will be recycled based on availability of

<sup>22</sup> See the Building 371/374 Waste Stream and Residue Identification & Characterization (WSRIC), (latest revision); Waste Characterization, Generation, and Packaging (PRO-079-WGI-001), (latest revision); Solid Radioactive Waste Packaging (4-D99-WO-1100), (latest revision); and Non-Radioactive Waste Packaging (PRO-301-WP-1027/NONRAD), (latest revision).

<sup>23</sup> Off-Site Waste Management Program (1-MAN-037-OWMP), (latest revision).

72

appropriate recycle technologies, availability of approved recycle facilities, and cost effectiveness. Table 9 describes the recycling options that will be considered for the Building 371/374 Closure Project.

Table 9. Material Recycling Options

Material	Recycle Option	Comments
"Clean" scrap metal (not radioactively contaminated and not considered hazardous in accordance with RCRA)	Recycle through approved scrap metal vendors or via contract.	Material must meet receiving facility's WAC and licensing requirements, if any.
Radioactively contaminated scrap metal	Recycle by means of metal melt process vendors or contract.	Material must not exceed contamination types and levels identified in the receiving facility's WAC and licensing requirements, if any. <sup>24</sup>
Radioactive mixed scrap material (i.e., radioactively contaminated scrap metal mixed with hazardous constituents)	None	Currently trying to locate and approve facilities that can manage this type of material.
Non-radioactive scrap metal contaminated with beryllium	Decontaminate and recycle through approved commercial facility.	Decontamination must meet the release criteria prescribed by 10 CFR 850.
Clean building rubble	Reuse on Site as backfill.	Must meet release criteria established in the <i>RSOP for Recycling Concrete</i> .
Clean wiring and other electrical components.	Recycle through approved commercial recycling facility.	Material must not exceed contamination types and levels identified in the receiving facility's WAC and license.
Clean bulk plastics and glass	Recycle through approved commercial recycling facility.	Material must not exceed contamination types and levels identified in the receiving facility's WAC and license.
Used lead acid batteries	Recycle through approved commercial recycling facility.	Material must meet receiving facility's WAC and licensing requirements, if any.
Used oil	Recycle through approved commercial fuel blending facility.	Material must meet receiving facility's WAC and licensing requirements, if any.

<sup>24</sup> On January 12, 2000, the Secretary of Energy placed a moratorium on DOE's unrestricted release of scrap metals for recycling, pending a decision by the Nuclear Regulatory Commission (NRC). This was followed by a memorandum to DOE department heads on July 13, 2000, directing further action in four areas: (1) improvement of DOE's release criteria and monitoring practices; (2) expansion of efforts to promote reuse and recycling within the DOE Complex; (3) improvement of DOE's management of information concerning material inventories and releases; and (4) accelerated recovery of sealed sources.

73

This page intentionally left blank

## 6.0 CLOSURE OF RCRA-REGULATED UNITS

The RCRA-regulated units for the Building 371/374 Closure Project are listed in Appendix A, associated unit-specific closure information is provided in Appendix B, and tank drawings are provided in Appendix C.

### 6.1 Closure Options

RCRA-regulated units will be decontaminated and/or removed in compliance with the closure options described in *the RSOP for Facility Component Removal, Size Reduction and Decommissioning Activities*.

### 6.2 Closure Schedule

All RCRA-regulated units or portions of RCRA-regulated units located within the Building 371/374 facility footprint will be closed prior to facility demolition. Units located outside the facility footprint (e.g., process waste tanks T-231A and T-231B [Units 43.01 and 43.02], the valve vaults, and process waste lines associated with the Building 374 Aqueous Waste Treatment System [Unit 374.3] will be closed in three stages:

1. Building 374 liquid waste operations personnel will take the process waste tanks and process waste lines to a RCRA Stable configuration in accordance with *the RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities*.
2. RISS program personnel will close the valve vaults in accordance with *the RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities*.
3. ER program personnel will close the Tanks T-231A, T-231B, and the process waste lines in accordance with an approved ER decision document.

To facilitate final disposition, pertinent characterization information will be transferred to the RISS and ER programs and recorded in the administrative record. The administrative record will describe the location of any remaining piping and applicable characterization information (e.g., process knowledge and sampling results).

### 6.3 Closure Documentation

For RCRA units undergoing clean closure by decontamination or under the "debris rule," a closure certification will be prepared and signed by an independent, Colorado-registered, professional engineer. The closure certification will be submitted to the LRA for review and concurrence within 60 days after completion of the associated closure activities. Units closed by historical knowledge confirmation or removal will not require a professional engineer's certification.

RCRA unit closure activities will be documented in the Building 371/374 Closure Project AR File and referenced in the PDSR, which will be completed prior to building demolition. Upon final closure of each RCRA-regulated unit, the Site's Master List of RCRA Units will be updated to reflect the new closure status and the unit will be removed from the RCRA Part A and Part B Permits in accordance with the applicable hazardous waste regulations.<sup>25</sup>

---

<sup>25</sup> Code of Colorado Regulations, 6 CCR 1007-3, Section 100.63, Permit Modification at the Request of the Permittee.

74

This page intentionally left blank

## 7.0 APPLICABLE OR RELEVANT AND APPROPRIATE REQUIREMENTS

Decommissioning activities conducted at RFETS must comply with the ARARs under CERCLA. ARARs have been identified for the complete scope of decommissioning activities, including demolition, and they are contained in the *RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities* and the *RSOP for Facility Disposition*.<sup>26</sup>

---

<sup>26</sup> Certain State of Colorado Radiation Control Regulations pertaining to decommissioning and environmental releases may be relevant and appropriate to building decommissioning and environmental restoration activities, particularly the cleanup of soils. The parties to RFCA are in the process of negotiating a final list. Appendix A will be modified, as appropriate, when the reach agreement on the final list.

This page intentionally left blank

## 8.0 ENVIRONMENTAL CONSEQUENCES

RFCA mandates incorporation of National Environmental Policy Act (NEPA) values into RFCA decision documents. The *RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities* and the *RSOP for Facility Disposition* summarize the results of the environmental impact analyses that were performed for the full scope of RFETS Closure Project, including the decommissioning activities described in this DOP.

This page intentionally left blank

## 9.0 IMPLEMENTATION SCHEDULE

The recent Site-wide re-baselining effort has resulted in the development of a detailed schedule and basis of estimate for completion of the Building 371/374 Closure Project. A copy of this schedule is provided in Appendix D. The schedule is not an enforceable part of this DOP and DOE or its contractor may alter the schedule without prior notification to or approval by the LRA. Significant schedule changes will be shared with the LRA as part of the RFCA consultative process.

77

This page intentionally left blank

## 10.0 NOTIFICATION REQUIREMENTS

This DOP satisfies the notification requirements for the *RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities* and the *RSOP for Facility Disposition*.

This page intentionally left blank

## 11.0 RECORDS DISPOSITION

Building 371/374 Closure Project records consist of the CERCLA Administrative Record (AR) File, the RCRA Operating Record, the Closure Project Files, and the Decommissioning Final Closeout Report and associated documentation.

### 11.1 CERCLA Administrative Record File

This section identifies the documents that constitute the AR File for the Building 371/374 Closure Project. Upon completion of the public comment period, comments received from stakeholders will be incorporated into this DOP. LRA approval of this DOP constitutes approval of the AR File. The following documents comprise the Building 371/374 Closure Project AR File:

- Final Rocky Flats Cleanup Agreement (RFCA)
- RFETS Decommissioning Program Plan (DPP)
- RFETS Facility Disposition Program Manual (FDPM)
- RFETS Decontamination & Decommissioning Characterization Protocol (DDCP)
- RFETS Reconnaissance Level Characterization Plan (RLCP)
- Building 371/374 Closure Project Joint Scoping Meeting Minutes/Disposition
- Building 371/374 Closure Project Reconnaissance Level Characterization Report (RLCR) and related correspondence
- Draft Building 371/374 Closure Project DOP
- Final Building 371/374 Closure Project DOP and related correspondence
- Concurrence letter for the Building 371/374 RLCR
- Approval letter for the final B371/374 DOP
- All other documents referenced in this DOP

The following information repositories have been established to provide public access to the Building 371/374 Closure Project AR File:

U.S. Environmental Protection Agency (EPA)  
Region VIII  
Superfund Records Center  
999 18th Street, Suite 500  
Denver, Colorado 80202-2466  
(303) 293-1807

Rocky Flats Citizens Advisory Board (RFCAB)  
9035 Wadsworth Parkway  
Suite 2250  
Westminster, Colorado 80021  
(303) 420-7855

Colorado Department of Public Health and Environment  
(CDPHE)  
Information Center, Building A  
4300 Cherry Creek Drive South  
Denver, Colorado 80220-1530  
(303) 692-3312

U.S. Department of Energy Rocky Flats Public  
Reading Room  
Front Range Community College Library  
3645 West 112th Avenue, Level B  
Westminster, Colorado 80030  
(303) 469-4435

19

## 11.2 RCRA Operating Record

RCRA records, including inspection records, will be maintained with the existing Building 371/374 RCRA Operating Record. Upon completion of the Building 371/374 Closure Project, the RCRA Operating Record will be transferred to Site Records Management for storage.

## 11.3 Closure Project Files

Project-specific documents will be stored in the Building 371/374 Closure Project Files until final closure is complete, at which time the Closure Project Files will be processed through Site Records Management and archived. The Closure Project Files will contain characterization documentation, inventory sheets, project correspondence, comment resolution, IWCP work packages, and additional information that is a direct result of the work involved in the project. Maintenance of the Closure Project Files is a Site requirement.

## 11.4 Decommissioning Final Closeout Report

Upon completion of decommissioning activities for the Building 371/374 Closure Project, a Decommissioning Final Closeout Report will be prepared in accordance with RFCA<sup>27</sup> and the DPP<sup>28</sup>. The Closeout Report will consist of a brief description of the work completed, including:

- Any modifications to the original DOP;
- Final sampling and analysis reports;
- A description of the quantity and characteristics of the wastes generated and how the wastes were stored or disposed; and
- A statement, if true, that the goals and objectives of the Project were met and if not, what additional work is required.

The expected outline for the Closeout Report is shown below. The format may change to meet the needs of the Project.

- Introduction
- Remedial action description
- Verification that remedial action goals were met
- Verification of treatment process (if applicable)
- Radiological analysis (if applicable)
- Waste stream disposition
- Site reclamation
- Deviations from the decision document
- Demarcation of where excavation took place
- Dates and durations of specific activities (approximate)
- Final disposition of wastes (actual or anticipated)

Upon completion, the Decommissioning Final Closeout Report will be submitted for review and approval by the LRA.

<sup>27</sup> RFCA Implementation Guidance Document (Appendix 3 to RFCA), (latest revision).

<sup>28</sup> DPP Section 3.3.11, Notifying Regulators of Completion of Decommissioning (latest revision).

80

## 12.0 COMMENT RESPONSIVENESS SUMMARY

The responsiveness summary addressing stakeholder comments on the final draft version of this DOP will be attached as Appendix E.

## GLOSSARY OF TERMS

Following are terms that are unique to this RFCA decision document. For the definitions of other terms used in this and other RFCA decision documents, refer to the *RSOP for Facility Component Removal, Size Reduction, and Decontamination Activities*, the *RSOP for Facility Disposition*, and the *RSOP for Recycling Concrete*.

**Decommissioning Area.** Small, manageable grouping of similar systems, equipment, and areas or rooms that may be worked independently. Dismantlement Sets contain less than 2,000 dpm removable contamination and are generally decommissioned by Building Trades.

**Dismantlement Set.** Small, manageable grouping of similar systems, equipment, and areas or rooms that may be worked independently. Dismantlement Sets contain greater than 2,000 dpm removable contamination and are generally decommissioned by Steelworkers.

APPENDIX A

BUILDING 371/374  
RCRA-REGULATED UNITS

This page intentionally left blank

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Blkg. #	Unit Description	Regulatory Status	EPA Waste Codes
AB	371.1	371	Container Storage, Rm. 1103	Permitted container storage unit; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
AA	371.1	371	Container Storage, Rm. 1210 (90.63) <sup>Ⓟ</sup>	Permitted container storage unit; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
AD	371.1	371	Container Storage, Rm. 2011	Permitted container storage unit; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
AD	371.1	371	Container Storage, Rm. 2202	Permitted container storage unit; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
AE	371.1	371	Container Storage, Rm. 2202A, 2202B, 2202C (90.10) <sup>Ⓔ</sup>	Permitted container storage unit; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
AD	371.1	371	Container Storage, Rm. 2207 (90.5) <sup>Ⓔ</sup>	Permitted container storage unit; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
10	371.1	371	Container Storage, Rm. 2217	Permitted container storage unit; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
15	371.1	371	Container Storage, Rm. 2223/2207 (90.20/90.5) <sup>Ⓟ</sup>	Permitted container storage unit; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
48, 49	371.1	371	Container Storage, Rm. 2306	Permitted container storage unit; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359

84

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
Room not listed in Set or Area Table	371.1	371	Container Storage, Rm. 2321	Permitted container storage unit; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
AD	371.1	371	Container Storage, Rm. 2325 (90.16)	Permitted container storage unit; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
Room not listed in Set or Area Table	371.1	371	Container Storage, Rm. 3187B (counter only), (90.11) <sup>6</sup>	Permitted container storage unit; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
35	371.1	371	Container Storage, Rm. 3189 (90.1) <sup>Ⓔ</sup>	Permitted container storage unit; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
AK	371.1	371	Container Storage, Rm. 3206 (90.9) <sup>Ⓔ</sup>	Permitted container storage unit; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
AJ	371.1	371	Container Staging Area, Rm. 3301	Permitted container staging area; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359

88

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Sev/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
AJ	371.1	371	Container Storage, Rm. 3305 (90.104) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
AJ	371.1	371	Container Staging Area, Rm. 3315 (90.103) <sup>Ⓢ</sup>	Permitted container staging area; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
AJ	371.1	371	Container Storage, Rm. 3321 (90.6) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359

89

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
23	371.1	371	Container Storage, Rm. 3341 (90.7) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
34	371.1	371	Container Storage, Rm. 3420 (63) (90.63) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
32	371.1	371	Container Storage, Rm. 3501 (90.62) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
33	371.1	371	Container Staging Area, Rm. 3513	Permitted container staging area; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
31	371.1	371	Container Staging Area, Rm. 3541	Permitted container staging area; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
36	371.1	371	Container Staging Area, Rm. 3709	Permitted container staging area; in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359

91

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
8	371.1	371	Glovebox Container Storage, Rm. 3206, GB-40 (90.143) <sup>Ⓢ</sup> and GB-42	Permitted container storage area; in active use.	D001-D011, D018, D019, D022, D027, D028, D029, D035, D040, F001-F003, F005
24	371.1	371	Glovebox Container Storage, Rm. 3408, Gloveboxes 72B & 72C (90.142) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D001-D011, D018, D019, D022, D027, D028, D029, D035, D040, F001-F003, F005
25	371.1	371	Glovebox Container Storage, Rm. 3412, Gloveboxes 48B & 48C (90.18) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D001-D011, D018, D019, D022, D027, D028, D029, D035, D040, F001-F003, F005
26	371.1	371	Glovebox Container Storage, Rm. 3602, Glovebox 1 (90.70) (90.141) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D001-D011, D018, D019, D022, D027, D028, D029, D035, D040, F001-F003, F005
AB	371.1	371	Vault Container Storage, Rm. 1101 (90.12) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D003-D011, D018, D019, D035, D040, F001-F003, F005
AA	371.1	371	Vault Container Storage, Rm. 1208 (90.15) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D003-D011, D018, D019, D035, D040, F001-F003, F005
AK	371.1	371	Vault Container Storage, Rm. 3202 (90.72) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D003-D011, D018, D019, D035, D040, F001-F003, F005
AK	371.1	371	Vault Container Storage, Rm. 3204 (90.96) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D003-D011, D018, D019, D035, D040, F001-F003, F005
26	371.1	371	Vault Container Storage, Rm. 3602 (90.70) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D003-D011, D018, D019, D035, D040, F001-F003, F005
35	371.1	371	Vault Container Storage, Rm. 3606 (90.2) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D003-D011, D018, D019, D035, D040, F001-F003, F005
9	371.1	371	Vault Container Storage, Stacker Retriever (90.100) <sup>Ⓢ</sup>	Permitted container storage area; in active use.	D003-D011, D018, D019, D035, D040, F001-F003, F005

92

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
GB18 is listed with Set 12; tanks are not listed anywhere	371.3A	371	Caustic Waste Treatment System: Rms. 1103, 1105, 1113, 1115; Gloveboxes 18 & 2404; Tanks D-2401A, B, C, & D; and Tanks D-2402A & B (91.001-91.006) <sup>®</sup>	Permitted treatment unit; in active use.	D002, D006, D008, D010, D011
Rm. 3701 is listed with Set 30 but GB1509 is not listed anywhere	371.3B	371	Combustible Residues Stabilization Process (Rm. 3701), Gloveboxes 1509, 1509A, Shredder, Franklin-Miller Model TM 1616	Permitted treatment unit; in active use.	D002, D004-D011, D018, D019, D035, D040, F001, F002, F003, F005
17	371.3C	371	Fluoride Treatment Process (Rm. 3515, GB-32)	Permitted treatment unit; in active use.	D007, D008, D010
AH	90.4	371	Container Storage, Rm. 3543	Mixed residue container storage unit; not in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
6	90.8	371	Container Storage, Rm. 3567A	Mixed residue container storage unit; not in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
12	90.14	371	Container Storage, Rm. 1111	Mixed residue container storage unit; not in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
12	90.19	371	Container Storage, Rm. 1115	Mixed residue container storage unit; not in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359

94

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
6	90.71	371	Container Storage, Rm. 3511	Mixed residue container storage unit; not in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
23	90.94	371	Container Storage, Rm. 3331	Mixed residue container storage unit; not in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
23	90.95	371	Container Storage, Rm. 3327	Mixed residue container storage unit; not in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001-F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359

95

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
7	90.104	371	Container Storage, Glovebox 37C in Rm. 3305	Mixed residue container storage unit; not in active use.	D001-D012, D015-D019, D021-D029, D033, D035-D043, F001- F003, F005-F007, F009, F039, P011, P012, P014, P015, P022, P028, P029, P045, P062, P076, P087, P098, P101, P104-P106, P113, P119-P121, U002-U004, U019, U031, U037, U041, U042, U044, U055-U057, U067, U071, U074, U075, U077, U079, U080, U084, U098, U102, U107, U108, U112, U120-U123, U127, U131, U133, U134, U138, U144, U148, U151, U154, U158, U159, U161, U162, U165, U167, U169, U170, U188, U190, U191, U196, U201, U207, U209-U211, U213-U220, U225, U227, U228, U236, U239, U246, U328, U353, U359
12	N/A	371	Tank D-44A-1, Rm. 1107	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-44A-2, Rm. 1107	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-44A-4, Rm. 1107	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-44A-5, Rm. 1107	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-44A-6, Rm. 1107	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-44B-1, Rm. 1107	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008

96

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
12	N/A	371	Tank D-44B-2, Rm. 1107	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-44B-4, Rm. 1107	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-44B-5, Rm. 1107	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-44B-6, Rm. 1107	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-43A-1, Rm. 1109	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-43A-2, Rm. 1109	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-43A-3, Rm. 1109	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-43A-4, Rm. 1109	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-43A-5, Rm. 1109	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008

97

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
12	N/A	371	Tank D-43B-1, Rm. 1109	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-43B-2, Rm. 1109	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-43B-3, Rm. 1109	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-43B-4, Rm. 1109	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-43B-5, Rm. 1109	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	91-008	371	Tank D-160A, Rm. 1115	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	91-009	371	Tank D-160B, Rm. 1115	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-400A, Rm. 1115	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-400B, Rm. 1115	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008

98

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
12	N/A	371	Tank D-400C, Rm. 1115	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-179, Rm. 1115	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	91.010	371	Tank D-2A, Rm. 1117	Mixed residue tank; physically empty (Tap & Drain Area 12B); subject to quarterly inspections.	D002, D006, D008
12	91.011	371	Tank D-2B, Rm. 1117	Mixed residue tank; physically empty (Tap & Drain Area 12B); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-157A, Rm. 1117	Mixed residue tank; physically empty (Tap & Drain Area 12B); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-157B, Rm. 1117	Mixed residue tank; physically empty (Tap & Drain Area 12B); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-238A, Rm. 1117	Mixed residue tank; physically empty (Tap & Drain Area 12B); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-238B, Rm. 1117	Mixed residue tank; physically empty (Tap & Drain Area 12B); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-240A, Rm. 1117	Mixed residue tank; physically empty (Tap & Drain Area 12B); subject to quarterly inspections.	D002, D006, D008

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
12	N/A	371	Tank D-240B, Rm. 1117	Mixed residue tank; physically empty (Tap & Drain Area 12B); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	D-170, Rm. 1117	Mixed residue tank; physically empty (Tap & Drain Area 12B); subject to quarterly inspections.	D002, D006, D008
12	N/A	371	Tank D-171, Rm. 1117	Mixed residue tank; physically empty (Tap & Drain Area 12B); subject to quarterly inspections.	D002, D006, D008
12	91.012	371	Tank D-293A, Rm. 1127	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
12	91.013	371	Tank D-293B, Rm. 1127	Mixed residue tank; physically empty (Tap & Drain Area 12A); subject to quarterly inspections.	D002, D006, D008
15	91.014	371	Tank D-934A, Rm. 2223	Mixed residue tank; physically empty (Tap & Drain Area 7); subject to quarterly inspections.	D002, D006, D008
15	91.015	371	Tank D-934B, Rm. 2223	Mixed residue tank; physically empty (Tap & Drain Area 7); subject to quarterly inspections.	D002, D006, D008
13	91.016	371	Tank D-292A, Rm. 2317	Mixed residue tank; physically empty (Tap & Drain Area 7); subject to quarterly inspections.	D002, D006, D008
13	91.017	371	Tank D-292B, Rm. 2317	Mixed residue tank; physically empty (Tap & Drain Area 7); subject to quarterly inspections.	D002, D006, D008

100

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
3	N/A	371	Tank D-132A, Rm. 3517	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
3	N/A	371	Tank D-132B, Rm. 3517	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
3	N/A	371	Tank D-132C, Rm. 3517	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank D-173A, Rm. 3549	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank D-173B, Rm. 3549	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank D-68A, Rm. 3549	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank D-68B, Rm. 3549	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-6A, Rm. 3549	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-6B, Rm. 3549	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
6	N/A	371	Tank T-6C, Rm. 3549	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-6D, Rm. 3549	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-7A, Rm. 3549	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-7B, Rm. 3549	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-7C, Rm. 3549	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-7D, Rm. 3549	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-9A, Rm. 3549	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Mixed Residue Tank T-9B, Rm. 3549	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank D-72A, Rm. 3553	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008

102

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
6	N/A	371	Tank D-72B, Rm. 3553	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Mixed Residue Tank D-66A, Rm. 3553	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Mixed Residue Tank D-66B, Rm. 3553	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Mixed Residue Tank T-4A, Rm. 3553	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-4B, Rm. 3553	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-4C, Rm. 3553	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-5A, Rm. 3553	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-5B, Rm. 3553	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-5C, Rm. 3553	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
6	N/A	371	Tank T-28A, Rm. 3553	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-28B, Rm. 3553	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank T-28C, Rm. 3553	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	91.039	371	Tank D-55A, Rm. 3559	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections (when BIO permits).	D002, D006, D008
6	91.040	371	Tank D-55B, Rm. 3559	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank D-50A, Rm. 3559	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank D-50B, Rm. 3559	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank D-51A., Rm. 3559	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank D-51B, Rm. 3559	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008

104

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
6	N/A	371	Tank D-59, Rm. 3559	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank D-69A, Rm. 3559	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank D-69B, Rm. 3559	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank D-69C, Rm. 3559	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	91.041	371	Tank D-49B, Rm. 3563	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	91.042	371	Tank D-49C, Rm. 3563	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	91.043	371	Tank D-49D, Rm. 3563	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank D-49A, Rm. 3563	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
6	N/A	371	Tank D-52A, Rm. 3563	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008

105

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
6	N/A	371	Tank D-52B, Rm. 3563	Mixed residue tank; physically empty (Tap & Drain Area 2B); subject to quarterly inspections.	D002, D006, D008
4	N/A	371	Tank D-133, Rm. 3571	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
4	N/A	371	Tank D-150, Rm. 3571	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
4	N/A	371	Tank D-151, Rm. 3571	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
4	N/A	371	Tank D-152A, Rm. 3571	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
4	N/A	371	Tank D-152B, Rm. 3571	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
5	N/A	371	Tank D-134A, Rm. 3573	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
5	N/A	371	Tank D-134B, Rm. 3573	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
5	N/A	371	Tank D-134C, Rm. 3573	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008

106

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
5	N/A	371	Tank D-135A, Rm. 3573	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
5	N/A	371	Tank D-135B, Rm. 3573	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
5	N/A	371	Tank D-289A, Rm. 3573	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
5	N/A	371	Tank D-289B, Rm. 3573	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
18	N/A	371	Tank D-289C, Rm. 3573	Mixed residue tank; physically empty (Tap & Drain Area 2A); subject to quarterly inspections.	D002, D006, D008
Rm. 3813 doesn't appear on the Set or Area tables	374.1	374	Container Storage, Rm. 3813 (19) <sup>6</sup>	Permitted container storage unit; in active use.	D001-D011, D018, D019, D028, D029, D035, D038, D040, D043, F001-F003, F005-F009
Rms. 3809 and 3810 don't appear on the Set or Area tables	374.1	374	Container Storage, Rms. 3809 and 3810	Permitted container storage unit; in active use	D001-D011, D018, D019, D028, D029, D035, D038, D040, D043, F001-F003, F005-F009

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
19 Tanks D-847 and D-951 don't appear on either table.	374.3	374	Waste Receiving & Neutralization Process, Rm. 2804: Tanks D-802 A (42.04), D-802 B (42.05), D-802 C (42.06), D804 A (42.50), D804 B (42.51), D-804 C (42.52), D-804 D (42.53), D-811 A (42.54), D-811 B (42.55), D-852 (42.69), D-875 (42.70), D-847, and D-851 <sup>Ⓢ</sup>	Permitted treatment unit; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
18, 19 D-942 doesn't appear on either table	374.3	374	Acid Waste Neutralization Process, Rms. 3801, 2804, and 3805: Tanks D-806 (42.73), D-807 A (42.71), D-807 B (42.72), D-808 (42.75), D-843 (42.74) and D-942 <sup>Ⓢ</sup>	Permitted treatment unit; in active use (except for Tank D-843, which is RCRA stable per 98-DOE-17097 [10/22/98] and subject to quarterly inspections).	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
18 FL-831 isn't listed on either table	374.3	374	Precipitation Process, Rm. 3801: Tanks D-812 (42.56), D-813 (42.57), D-814 (42.58), D-815 (42.59), D-816 (42.60), D-817 (42.61), D-818 (42.62), D-819 (42.63), D-820 (42.64), D-821 (42.65), D-822 (42.66), D-823 (42.67), D-826 A (42.07), D-826 B (42.08), and Polishing Filter FL-831 (42.68) <sup>Ⓢ</sup>	Permitted treatment unit; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
18, 21 Tanks D-834 and D-879 don't appear on either list	374.3	374	Evaporation Process, Rms. 3810, 4814, and outside B374; Tanks D-827 (42.10), D-830 (42.11), D-832 (42.12), D-834 (42.13), D-876 (42.16), D-879 (42.18), T-802 (42.19), T-803 (42.20), T-804 (42.21), and T-805 (42.22) <sup>ⓔ</sup>	Permitted treatment unit; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
18, 19, 21	374.3	374	Spray Dryer & Saltcrete Process, Rms. 2804, 3801, 3803, 3805, 3809, 3810, 4802, 4812; Tanks D-801 A (42.01), D-801 B (42.02), D-801 C (42.03), D-826 C (42.09), D-878 (42.17), D-883 A (42.27), D-883 B (42.28), D-884 (42.29); Spray Chamber W-803 (42.25); and Spray Dryer Baghouse FL-803 (42.26) <sup>ⓔ</sup>	Permitted treatment unit; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
19, 21  D-844 tanks, FLs, H3 not listed	374.3	374	Vacuum Filter & Sludge Solidification Process, Rms. 2804, 3801, 3803, 3805, 4805, and 4807; Tanks D-824 A (42.76), D-824 B (42.77), D-825 A (42.81), D-825 B (42.82), D-844 A (42.84), D-844 B (42.85), and D-848 (42.83); Drum Filter Basins FL-802 A (42.78) and FL-802 B (42.79); Sludge Dryer W-801 (42.80); Dry Sludge Hopper H-3; and Dry Sludge Conveyors CV-813A/B <sup>®</sup>	Permitted treatment unit; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.50	near 881	Valve Vault 1	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.51	near 883	Valve Vault 2	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.52	near 889	Valve Vault 3	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.53	near 889	Valve Vault 4	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.54	near 889	Valve Vault 5	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.55	near 865	Valve Vault 6	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.56	near 707	Valve Vault 7	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
N/A <sup>†</sup>	40.57	near 707	Valve Vault 8	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.58	near 707	Valve Vault 9	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.59	near 559	Valve Vault 10	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.60	near 559	Valve Vault 11	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.61	near 231	Valve Vault 12	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.62	near 374	Valve Vault 13	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.63	near 371	Valve Vault 14	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.64	near 443	Valve Vault 15	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.65	near 443	Valve Vault 16	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>†</sup>	40.66	near 444	Valve Vault 17	Ancillary to Unit 374.3; RCRA Stable per 99-DOE-03494, 1/28/99); approved by CDPHE 8/23/99; subject to quarterly inspections.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series

APPENDIX A - BUILDING 371/374 RCRA-REGULATED UNITS

Set/Area	Unit #	Bldg. #	Unit Description	Regulatory Status	EPA Waste Codes
N/A <sup>φ</sup>	40.67	Near 460	Valve Vault 18	Ancillary to Unit 374.3; RCRA Stable per 99-DOE-03494, 1/28/99; approved by CDPHE 8/23/99; subject to quarterly inspections.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>φ</sup>	40.68	near 444	Valve Vault 19	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>φ</sup>	40.69	near 444	Valve Vault 20	Ancillary to Unit 374.3; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series and "U" Series
N/A <sup>ψ</sup>	43.01	south of 371	Process Waste Tank D-231A	Interim status tank; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series, "U" Series
N/A <sup>ψ</sup>	43.02	south of 371	Process Waste Tank D-231B	Interim status tank; in active use.	D001, D002, D004-D011, F001-F003, F005-F009, "P" Series, "U" Series

⊕ Numbers appearing in parentheses in the Unit Description column are former unit numbers.

φ The valve vaults and associated piping will be dispositioned during environmental restoration

ψ Tanks D-231A and D-231B will be drained during deactivation, then transferred to the Remediation, Industrial Building Decommissioning, and Site Services (RISS) Program for decommissioning.

This page intentionally left blank

APPENDIX B  
BUILDING 371/374 RCRA UNIT-SPECIFIC CLOSURE  
INFORMATION SHEETS

113

This page intentionally left blank

**Building 371/374  
 RCRA Unit-Specific Closure Information**

SET #	RCRA Unit #	Unit Description	Current Closure Status
2A	N/A	Tank D-132A, Rm. 3517	Physically Empty
	N/A	Tank D-132B, Rm. 3517	Physically Empty
	N/A	Tank D-132C, Rm. 3517	Physically Empty
	N/A	Tank D-133, Rm. 3571	Physically Empty
	N/A	Tank D-150, Rm. 3571	Physically Empty
	N/A	Tank D-151, Rm. 3571	Physically Empty
	N/A	Tank D-152A, Rm. 3571	Physically Empty
	N/A	Tank D-152B, Rm. 3571	Physically Empty
	N/A	Tank D-134A, Rm. 3573	Physically Empty
	N/A	Tank D-134B, Rm. 3573	Physically Empty
	N/A	Tank D-134C, Rm. 3573	Physically Empty
	N/A	Tank D-135A, Rm. 3573	Physically Empty
	N/A	Tank D-135B, Rm. 3573	Physically Empty
	N/A	Tank D-289A, Rm. 3573	Physically Empty
	N/A	Tank D-289B, Rm. 3573	Physically Empty
	N/A	Tank D-289C, Rm. 3573	Physically Empty
<b>Closure Method:</b>		RCRA-regulated units will be closed by removal or clean closed.	
<b>Waste Disposal:</b>		Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.	

114

**Building 371/374  
RCRA Unit-Specific Closure Information**

SET #	RCRA Unit #(s)	Unit Description	Current Closure Status
2B	90.4	Container Storage, Rm. 3543	Not in Active Use
	N/A	Tank D-173A, Rm. 3549	Physically Empty
	N/A	Tank D-173B, Rm. 3549	Physically Empty
	N/A	Tank D-68A, Rm. 3549	Physically Empty
	N/A	Tank D-68B, Rm. 3549	Physically Empty
	N/A	Tank D-6A, Rm. 3549	Physically Empty
	N/A	Tank D-6B, Rm. 3549	Physically Empty
	N/A	Tank D-6C, Rm. 3549	Physically Empty
	N/A	Tank D-6D, Rm. 3549	Physically Empty
	N/A	Tank D-7A, Rm. 3549	Physically Empty
	N/A	Tank D-7B, Rm. 3549	Physically Empty
	N/A	Tank D-7C, Rm. 3549	Physically Empty
	N/A	Tank D-7D, Rm. 3549	Physically Empty
	N/A	Tank D-9A, Rm. 3549	Physically Empty
	N/A	Tank D-9B, Rm. 2317	Physically Empty
	N/A	Tank D-72A, Rm. 3553	Physically Empty
	N/A	Tank D-72B, Rm. 3553	Physically Empty
	N/A	Tank D-66A, Rm. 3553	Physically Empty
	N/A	Tank D-66B, Rm. 3553	Physically Empty
	N/A	Tank D-4A, Rm. 3553	Physically Empty
	N/A	Tank D-4B, Rm. 3553	Physically Empty
	N/A	Tank D-4C, Rm. 3553	Physically Empty
	N/A	Tank D-5A, Rm. 3553	Physically Empty
	N/A	Tank D-5B, Rm. 3553	Physically Empty
	N/A	Tank D-5C, Rm. 3553	Physically Empty
	N/A	Tank D-28A, Rm. 3553	Physically Empty
	N/A	Tank D-28B, Rm. 3553	Physically Empty
	N/A	Tank D-28C, Rm. 3553	Physically Empty
	91.039	Tank D-55A, Rm. 3559	Physically Empty
	91.040	Tank D-55B, Rm. 3559	Physically Empty
	N/A	Tank D-50A, Rm. 3559	Physically Empty
	N/A	Tank D-50B, Rm. 3559	Physically Empty
	N/A	Tank D-51A, Rm. 3559	Physically Empty
	N/A	Tank D-51B, Rm. 3559	Physically Empty
	N/A	Tank D-59, Rm. 3559	Physically Empty
	N/A	Tank D-69A, Rm. 3559	Physically Empty
	N/A	Tank D-69B, Rm. 3559	Physically Empty
	N/A	Tank D-69C, Rm. 3559	Physically Empty
	91.041	Tank D-49B, Rm. 3563	Physically Empty
	91.042	Tank D-49C, Rm. 3563	Physically Empty
	91.043	Tank D-49D, Rm. 3563	Physically Empty
	N/A	Tank D-49A, Rm. 3563	Physically Empty
	N/A	Tank D-52A, Rm. 3563	Physically Empty
	N/A	Tank D-52B, Rm. 3563	Physically Empty
<b>Closure Method:</b>		RCRA-regulated units will be closed by removal or clean closed.	

115

SET #	RCRA Unit #(s)	Unit Description	Current Closure Status
		<p>Waste Disposal:</p> <p>Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.</p>	

116

**Building 371/374  
 RCRA Unit-Specific Closure Information**

SET #	RCRA Unit #(s)	Unit Description	Current Closure Status
3	371.1	Vault Container Storage, Rm. 3202 (90.72)	In Active Use
	371.1	Vault Container Storage, Rm. 3204 (90.96)	In Active Use
	90.104	Glovebox Container Storage, Rm. 3305 (GB 37C)	Not in Active Use
	371.1	Container Storage, Rm. 3206 (90.9)	In Active Use
	371.1	Container Storage, Rm. 3305 (90.104)	In Active Use
	371.1	Glovebox Container Storage, Rm. 3206, GB40 (90.143) and GB 42	In Active Use
<b>Closure Method:</b>		RCRA-regulated units will be closed by removal or clean closed.	
<b>Waste Disposal:</b>		Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.	

117

**Building 371/374**  
**RCRA Unit-Specific Closure Information**

<b>SET #</b>	<b>RCRA Unit #(s)</b>	<b>Unit Description</b>	<b>Current Closure Status</b>
4	371.1	Vault Container Storage, Stacker Retriever (90.100)	In Active Use
<b>Closure Method:</b>		RCRA-regulated units will be closed by removal or clean closed.	
<b>Waste Disposal:</b>		Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.	

118

**Building 371/374  
RCRA Unit-Specific Closure Information**

SET #	RCRA Unit #(s)	Unit Description	Current Closure Status
4A	371.1	Container Storage, Rm. 1103	In Active Use
	371.1	Container Storage, Rm. 1210	In Active Use
	371.1	Vault Container Storage, Rm. 1101 (90.12)	In Active Use
	371.1	Vault Container Storage, Rm. 1208 (90.15)	In Active Use
	371.1	Caustic Waste Treatment System: Rms. 1103, 1105, 1113, 1115; Gloveboxes 18, 23, and 2404; Tanks D2401A, B, C, & D; and Tanks D02402A & B (91.001-91.006)	In Active Use
	90.14	Container Storage, Rm. 1111	Not in Active Use
	90.19	Container Storage, Rm. 1115	Not in Active Use
	N/A	Tank D-44A-1, Rm. 1107	Physically Empty
	N/A	Tank D-44A-2, Rm. 1107	Physically Empty
	N/A	Tank D-44A-4, Rm. 1107	Physically Empty
	N/A	Tank D-44A-5, Rm. 1107	Physically Empty
	N/A	Tank D-44A-6, Rm. 1107	Physically Empty
	N/A	Tank D-44B-1, Rm. 1107	Physically Empty
	N/A	Tank D-44B-2, Rm. 1107	Physically Empty
	N/A	Tank D-44B-4, Rm. 1107	Physically Empty
	N/A	Tank D-44B-5, Rm. 1107	Physically Empty
	N/A	Tank D-44B-6, Rm. 1107	Physically Empty
	N/A	Tank D-43A-1, Rm. 1109	Physically Empty
	N/A	Tank D-43A-2, Rm. 1109	Physically Empty
	N/A	Tank D-43A-3, Rm. 1109	Physically Empty
	N/A	Tank D-43A-4, Rm. 1109	Physically Empty
	N/A	Tank D-43A-5, Rm. 1109	Physically Empty
	N/A	Tank D-43B-1, Rm. 1109	Physically Empty
	N/A	Tank D-43B-2, Rm. 1109	Physically Empty
	N/A	Tank D-43B-3, Rm. 1109	Physically Empty
	N/A	Tank D-43B-4, Rm. 1109	Physically Empty
	N/A	Tank D-43B-5, Rm. 1109	Physically Empty
	91.008	Tank D-160A, Rm. 1115	Physically Empty
	91.009	Tank D-160B, Rm. 1115	Physically Empty
	N/A	Tank D-400A, Rm. 1115	Physically Empty
	N/A	Tank D-400B, Rm. 1115	Physically Empty
	N/A	Tank D-400C, Rm. 1115	Physically Empty
	N/A	Tank D-179, Rm. 1115	Physically Empty
	91.012	Tank D-293A, Rm. 1127	Physically Empty
	91.013	Tank D-293B, Rm. 1127	Physically Empty
<b>Closure Method:</b>		RCRA-regulated units will be closed by removal or clean closed.	
<b>Waste Disposal:</b>		Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.	

119

**Building 371/374  
 RCRA Unit-Specific Closure Information**

SET #	RCRA Unit #(s)	Unit Description	Current Closure Status	
4B	91.010	Tank D-2A, Rm. 1117	Physically Empty	
	91.011	Tank D-2B, Rm. 1117	Physically Empty	
	N/A	Tank D-157A, Rm. 1117	Physically Empty	
	N/A	Tank D-157B, Rm. 1117	Physically Empty	
	N/A	Tank D-238A, Rm. 1117	Physically Empty	
	N/A	Tank D-238B, Rm. 1117	Physically Empty	
	N/A	Tank D-240A, Rm. 1117	Physically Empty	
	N/A	Tank D-240B, Rm. 1117	Physically Empty	
	N/A	Tank D-170, Rm. 1117	Physically Empty	
	N/A	Tank D-171, Rm. 1117	Physically Empty	
	<b>Closure Method:</b>	RCRA-regulated units will be closed by removal or clean closed.		
	<b>Waste Disposal:</b>	Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.		

120

**Building 371/374  
 RCRA Unit-Specific Closure Information**

SET #	RCRA Unit #(s)	Unit Description	Current Closure Status
5A/13	371.1	Container Storage, Rm. 2223/2207 (90.20/90.5)	In Active Use
5A	91.014	Tank D-934A, Rm. 2223	Physically Empty
	91.015	Tank D-934B, Rm. 2223	Physically Empty
	91.016	Tank D-292A, Rm. 2317	Physically Empty
	91.017	Tank D-292B, Rm. 2317	Physically Empty
<b>Closure Method:</b>		RCRA-regulated units will be closed by removal or clean closed.	
<b>Waste Disposal:</b>		Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.	

121

**Building 371/374**  
**RCRA Unit-Specific Closure Information**

<b>SET #</b>	<b>RCRA Unit #(s)</b>	<b>Unit Description</b>	<b>Current Closure Status</b>
5B	371.1	Container Storage, Rm. 2325 (90.16)	In Active Use
<b>Closure Method:</b>		RCRA-regulated units will be closed by removal or clean closed.	
<b>Waste Disposal:</b>		Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.	

122

**Building 371/374  
RCRA Unit-Specific Closure Information**

<b>SET #</b>	<b>RCRA Unit #(s)</b>	<b>Unit Description</b>	<b>Current Closure Status</b>
6	90.71	Container Storage, Rm. 3511	Not in Active Use
<b>Closure Method:</b>		RCRA-regulated units will be closed by removal or clean closed.	
<b>Waste Disposal:</b>		Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.	

**Building 371/374  
RCRA Unit-Specific Closure Information**

SET #	RCRA Unit #(s)	Unit Description	Current Closure Status
7	374.1	Container Storage, Rm. 3813 (19)	In Active Use
	374.1	Container Storage, Rm. 3809, 3810	In Active Use
	374.3	Waste Receiving and Neutralization Process, Rm. 2804: Tanks D802A (42.04), D802B (42.05), D802C (42.06), D804A (42.50), D804B (42.51), D804C (42.52), D804D (42.53), D811A (42.54), D811B (42.55), D852 (42.69), D875 (42.70), D847, and D851	In Active Use
	374.3	Acid Waste Neutralization Process, Rms: 3801, 2804, 3805: Tanks D806 (42.73), D807A (42.71), D807B (42.72), D808 (42.75), D843 (42.74), and D942	In Active Use except: Tank D843 is RCRA Stable
	374.3	Precipitation Process, Rm. 3801: Tanks D812(42.56), D813 (42.57), D814 (42.58), D815 (42.59), D816 (42.60), D817 (42.61), D818 (42.62), D819 (42.63), D820 (42.64), D821 (42.65), D822 (42.66), D823 (42.67), D826A (42.07), D826B (42.08), and Polishing Filter FL-831 (42.68)	In Active Use
	374.3	Evaporation Process, Rms: 3810, 4814, and Outside Building 374: Tanks: D827 (42.10), D830 (42.11), D832 (42.12), D834 (42.13), D876 (42.16), D879 (42.18), T802 (42.19), T803 (42.20), T804 (42.21), and T805 (42.22)	In Active Use
	374.3	Spray Dryer and Saltcrete Process, Rms: 2804, 3801, 3803, 3805, 3809, 3810, 4802, 4812: Tanks: D801A (42.01), D801B (42.02), D801C (42.03), D826C (42.09), D878 (42.17), D883A (42.27), D883B (42.28), D884 (42.29), Spray Chamber W-803 (42.25), and Spray Dryer Bag House FL-803 (42.26)	In Active Use
	374.3	Vacuum Filter and Sludge Solidification Process, Rms: 2804, 3801, 3803, 3805, 4805, 4807: Tanks: D824A (42.76), D824B (42.77), D825A (42.81), D825B (42.82), D844A (42.84), D844B (42.85), D848 (42.83); Drum Filter Basins: FL-802A (42.78), FL-802B (42.79); Sludge Dryer W-801 (42.80); Dry Sludge Hopper H-3; and Dry Sludge Conveyors CD-813A/B	In Active Use except: Room 2804, 3803, 4805: Tank 807 (42.87), Vent Scrubber is not subject to RCRA
	43.01	Process Waste Tank D231A (south of 371)	In Active Use
	43.02	Process Waste Tank D231B (south of 371)	In Active Use
<b>Closure Method:</b>	RCRA-regulated units will be closed by removal or clean closed.		
<b>Waste Disposal:</b>	Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.		

**Building 371/374  
 RCRA Unit-Specific Closure Information**

SET #	RCRA Unit #(s)	Unit Description	Current Closure Status
8	90.94	Container Storage, Rm. 3331	Not In Active Use
	90.95	Container Storage, Rm. 3327	Not In Active Use
	371.1	Container Storage, Rm. 3321 (90.6)	In Active Use
	371.1	Container Storage, Rm. 3341 (90.7)	In Active Use
	371.1	Glovebox Container Storage, Rm. 3408, GBs 72B and 72C (90.142)	In Active Use
	371.1	Glovebox Container Storage, Rm. 3412, GBs 48B and 48C (90.18)	In Active Use
	371.1	Glovebox Container Storage, Rm. 3602, GB 1 (90.70) (90.141)	In Active Use
	371.1	Vault Container Storage, Rm. 3602 (90.70)	In Active Use
<b>Closure Method:</b>		RCRA-regulated units will be closed by removal or clean closed.	
<b>Waste Disposal:</b>		Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.	

125

**Building 371/374**  
**RCRA Unit-Specific Closure Information**

<b>SET #</b>	<b>RCRA Unit #(s)</b>	<b>Unit Description</b>	<b>Current Closure Status</b>
9	371.1	Container Storage, Rm. 3187B (counter only) (90.11)	In Active Use
<b>Closure Method:</b>		RCRA-regulated units will be closed by removal or clean closed.	
<b>Waste Disposal:</b>		Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.	

126

**Building 371/374**  
**RCRA Unit-Specific Closure Information**

<b>SET #</b>	<b>RCRA Unit #(s)</b>	<b>Unit Description</b>	<b>Current Closure Status</b>
10	371.3B	Combustible Residues Stabilization Process (rm. 3701, Gloveboxes 1509, 1509A, Shredder, Franklin-Miller Model TM1616)	In Active Use
	371.1	Container Staging, Rm. 3709	In Active Use
<b>Closure Method:</b>		RCRA-regulated units will be closed by removal or clean closed.	
<b>Waste Disposal:</b>		Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.	

**Building 371/374  
 RCRA Unit-Specific Closure Information**

SET #	RCRA Unit #(s)	Unit Description	Current Closure Status
11	371.1	Container Storage, Rm. 3501 (90.62)	In Active Use
	371.1	Container Staging, Rm. 3513	In Active Use
	371.1	Container Staging, Rm. 3541	In Active Use
	371.1	Vault Container Storage, Rm. 3606 (90.2)	In Active Use
	371.3C	Fluoride Treatment Process rm. 3515, Glovebox 32	In Active Use
	371.1	Container Storage, Rm. 3189 (90.1)	In Active Use
	371.1	Container Staging, Rm. 3301	In Active Use
	371.1	Container Staging, Rm. 3315 (90.103)	In Active Use
	371.1	Container Storage, Rm. 3420 (63) (90.63)	In Active Use
<b>Closure Method:</b>		RCRA-regulated units will be closed by removal or clean closed.	
<b>Waste Disposal:</b>		Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.	

128

**Building 371/374**  
**RCRA Unit-Specific Closure Information**

<b>SET #</b>	<b>RCRA Unit #(s)</b>	<b>Unit Description</b>	<b>Current Closure Status</b>
12	371.1	Container Storage, Rm. 2011	In Active Use
	371.1	Container Storage, Rm. 2306	In Active Use
	371.1	Container Storage, Rm. 2321	In Active Use
	90.8	Container Storage, Rm. 3567A	Not In Active Use
<b>Closure Method:</b>		RCRA-regulated units will be closed by removal or clean closed.	
<b>Waste Disposal:</b>		Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.	

129

**Building 371/374**  
**RCRA Unit-Specific Closure Information**

<b>SET #</b>	<b>RCRA Unit #(s)</b>	<b>Unit Description</b>	<b>Current Closure Status</b>
13	371.1	Container Storage, Rm. 2202	In Active Use
	371.1	Container Storage, Rm. 2202A, 2202B, 2202C (90.10)	In Active Use
	371.1	Container Storage, Rm. 2207 (90.5)	In Active Use
	371.1	Container Storage, Rm. 2217	In Active Use
<b>Closure Method:</b>		RCRA-regulated units will be closed by removal or clean closed.	
<b>Waste Disposal:</b>		Non-contaminated concrete rubble will be managed in accordance with the RSOP For Recycling Concrete or packaged to meet disposal facility WAC. Future RSOPs that address waste disposal will be utilized. Other waste, including tanks, gloveboxes, ancillary equipment, contaminated concrete, etc., will be shipped directly to an approved disposal facility or stored in an onsite storage unit until shipment can be scheduled.	

130

This page intentionally left blank

## APPENDIX C

### BUILDING 371/374 RCRA-REGULATED TANK UNIT DRAWINGS

These drawings are under assembled under a separate cover and may be obtained from the Building 371/374 Closure Project POC.

131

This page intentionally left blank

## APPENDIX D

# BUILDING 371/374 CLOSURE PROJECT SCHEDULE

132

This page intentionally left blank





## APPENDIX E

# BUILDING 371/374 DECOMMISSIONING OPERATIONS PLAN COMMENT RESPONSIVENESS SUMMARY

This page intentionally left blank

**Appendix E**  
**Comment Responsiveness Summary**  
**for the Final Draft of the**  
**Building 371/374 Decommissioning Operations Plan**

Reviewer	Comment No.	Sec./Page/ Para.	Comment Description	Comment Resolution


**Appendix E**  
**Comment Responsiveness Summary**  
**for the Final Draft of the**  
**Building 371/374 Decommissioning Operations Plan**

Reviewer	Comment No.	Sec./Page/Para.	Comment Description	Comment Resolution






151



**APPROVED FOR USE: C.K. CHAMBERS**  
**05/18/00**

KEYWORDS		A		ORIGINAL ISSUE		DATE		DATE		DATE		DATE	
1. ROOM	ISSUE	RESERVED	BY	U.S. DEPARTMENT OF ENERGY	DATE								
2. ROOM TNC	REVISION	BY	DATE	U.S. DEPARTMENT OF ENERGY	DATE								
3. TYPING	REVISION	BY	DATE	U.S. DEPARTMENT OF ENERGY	DATE								
4. LAYOUT	REVISION	BY	DATE	U.S. DEPARTMENT OF ENERGY	DATE								
5. APPROVED	REVISION	BY	DATE	U.S. DEPARTMENT OF ENERGY	DATE								
<p>DEACTIVATION</p> <p>SK-571-10102842-02 A 1 of 1</p>													




APPROVED FOR USE: C.K. Chambers  
 DATE: 3/10/99

Ⓢ TAP TO BE INSTALLED

KEYWORDS	A	ORIGINAL ISSUE
1. ROOM	REVISION	DATE
2. SCS	BY	DATE
3. ISSUE	DATE	DATE
4. ISSUE	DATE	DATE
5. ISSUE	DATE	DATE
6. ISSUE	DATE	DATE
7. ISSUE	DATE	DATE
8. ISSUE	DATE	DATE
9. ISSUE	DATE	DATE
10. ISSUE	DATE	DATE
11. ISSUE	DATE	DATE
12. ISSUE	DATE	DATE
13. ISSUE	DATE	DATE
14. ISSUE	DATE	DATE
15. ISSUE	DATE	DATE
16. ISSUE	DATE	DATE
17. ISSUE	DATE	DATE
18. ISSUE	DATE	DATE
19. ISSUE	DATE	DATE
20. ISSUE	DATE	DATE
21. ISSUE	DATE	DATE
22. ISSUE	DATE	DATE
23. ISSUE	DATE	DATE
24. ISSUE	DATE	DATE
25. ISSUE	DATE	DATE
26. ISSUE	DATE	DATE
27. ISSUE	DATE	DATE
28. ISSUE	DATE	DATE
29. ISSUE	DATE	DATE
30. ISSUE	DATE	DATE
31. ISSUE	DATE	DATE
32. ISSUE	DATE	DATE
33. ISSUE	DATE	DATE
34. ISSUE	DATE	DATE
35. ISSUE	DATE	DATE
36. ISSUE	DATE	DATE
37. ISSUE	DATE	DATE
38. ISSUE	DATE	DATE
39. ISSUE	DATE	DATE
40. ISSUE	DATE	DATE
41. ISSUE	DATE	DATE
42. ISSUE	DATE	DATE
43. ISSUE	DATE	DATE
44. ISSUE	DATE	DATE
45. ISSUE	DATE	DATE
46. ISSUE	DATE	DATE
47. ISSUE	DATE	DATE
48. ISSUE	DATE	DATE
49. ISSUE	DATE	DATE
50. ISSUE	DATE	DATE
51. ISSUE	DATE	DATE
52. ISSUE	DATE	DATE
53. ISSUE	DATE	DATE
54. ISSUE	DATE	DATE
55. ISSUE	DATE	DATE
56. ISSUE	DATE	DATE
57. ISSUE	DATE	DATE
58. ISSUE	DATE	DATE
59. ISSUE	DATE	DATE
60. ISSUE	DATE	DATE
61. ISSUE	DATE	DATE
62. ISSUE	DATE	DATE
63. ISSUE	DATE	DATE
64. ISSUE	DATE	DATE
65. ISSUE	DATE	DATE
66. ISSUE	DATE	DATE
67. ISSUE	DATE	DATE
68. ISSUE	DATE	DATE
69. ISSUE	DATE	DATE
70. ISSUE	DATE	DATE
71. ISSUE	DATE	DATE
72. ISSUE	DATE	DATE
73. ISSUE	DATE	DATE
74. ISSUE	DATE	DATE
75. ISSUE	DATE	DATE
76. ISSUE	DATE	DATE
77. ISSUE	DATE	DATE
78. ISSUE	DATE	DATE
79. ISSUE	DATE	DATE
80. ISSUE	DATE	DATE
81. ISSUE	DATE	DATE
82. ISSUE	DATE	DATE
83. ISSUE	DATE	DATE
84. ISSUE	DATE	DATE
85. ISSUE	DATE	DATE
86. ISSUE	DATE	DATE
87. ISSUE	DATE	DATE
88. ISSUE	DATE	DATE
89. ISSUE	DATE	DATE
90. ISSUE	DATE	DATE
91. ISSUE	DATE	DATE
92. ISSUE	DATE	DATE
93. ISSUE	DATE	DATE
94. ISSUE	DATE	DATE
95. ISSUE	DATE	DATE
96. ISSUE	DATE	DATE
97. ISSUE	DATE	DATE
98. ISSUE	DATE	DATE
99. ISSUE	DATE	DATE
100. ISSUE	DATE	DATE

APPROVED FOR USE: C.K. Chambers  
 DATE: 3/10/99



149  
35614

3559

TAP TO BE INSTALLED

APPROVED BY: C.K. CHAMBERS  
09/08/00

PART QUANTITY DESCRIPTION MATERIAL

KEYWORDS	A	ORIGINAL ISSUE	DATE	BY	CLASS	JOB NO.	ADDITIONAL
1. ROOM	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
2. 3559	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
3. ISOMETRIC	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
4. TYPING	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
5. AREA 28	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
6. AREA 31	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
7. AREA 32	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
8. AREA 33	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
9. AREA 34	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
10. AREA 35	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
11. AREA 36	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
12. AREA 37	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
13. AREA 38	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
14. AREA 39	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
15. AREA 40	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
16. AREA 41	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
17. AREA 42	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
18. AREA 43	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
19. AREA 44	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
20. AREA 45	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
21. AREA 46	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
22. AREA 47	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
23. AREA 48	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
24. AREA 49	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
25. AREA 50	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
26. AREA 51	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
27. AREA 52	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
28. AREA 53	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
29. AREA 54	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
30. AREA 55	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
31. AREA 56	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
32. AREA 57	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
33. AREA 58	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
34. AREA 59	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
35. AREA 60	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
36. AREA 61	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
37. AREA 62	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
38. AREA 63	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
39. AREA 64	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
40. AREA 65	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
41. AREA 66	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
42. AREA 67	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
43. AREA 68	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
44. AREA 69	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
45. AREA 70	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
46. AREA 71	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
47. AREA 72	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
48. AREA 73	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
49. AREA 74	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
50. AREA 75	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
51. AREA 76	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
52. AREA 77	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
53. AREA 78	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
54. AREA 79	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
55. AREA 80	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
56. AREA 81	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
57. AREA 82	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
58. AREA 83	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
59. AREA 84	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
60. AREA 85	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
61. AREA 86	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
62. AREA 87	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
63. AREA 88	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
64. AREA 89	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
65. AREA 90	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
66. AREA 91	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
67. AREA 92	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
68. AREA 93	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
69. AREA 94	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
70. AREA 95	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
71. AREA 96	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
72. AREA 97	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
73. AREA 98	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
74. AREA 99	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL
75. AREA 100	ISSUE	DESCRIPTION	DATE	BY	CLASS	JOB NO.	ADDITIONAL

AUTOCAD REL 13 GENERATED

DEACTIVATION


BRIDGING 371 ROOM 3559  
SET 2B TAP & DRAIN

D SK-371-10102844-01 A 1 of 1





146




APPROVED FOR USE: C.K. CHAMBERS  
 DATE: 5/8/00

REVISIONS	A	ORIGINAL ISSUE	DATE	BY	CHKD	APP'D
1	ISSUE	DESCRIPTION	5/8/00	C.K. CHAMBERS		
2	ROOM	BY				
3	ISOMETRIC	DATE				
4		DATE				
5		DATE				
6		DATE				
7		DATE				
8		DATE				
9		DATE				
10		DATE				

U.S. DEPARTMENT OF ENERGY  
 Building 771 Room 5517  
 SET 2A NON-ACTIVIDE TAP & DRAIN  
 DEACTIVATION  
 SCALE: NONE  
 DATE: 5/8/00  
 D/SK-571-10102842-01 1 of 1





TAP TO BE INSTALLED

APPROVED FOR USE: C.K. CHAMBERS 10/19/98

KEYWORDS	A	ORIGINAL ISSUE	DATE	BY	DATE
1. ROOM	ISSUE	DESCRIPTION	10/14/98	RT	
2.223	ISSUE	DESCRIPTION			
3. ISOMETRIC	ISSUE	DESCRIPTION	10/14/98		
4. PIPING	ISSUE	DESCRIPTION	10/14/98		
5. DRAWING	ISSUE	DESCRIPTION	10/14/98		
6. CHECKED	ISSUE	DESCRIPTION	10/14/98		
7. APPROVED	ISSUE	DESCRIPTION	10/14/98		

DATE PLOTTED	10/14/98
SCALE	1=1
SIZE	D
DRAWING NUMBER	SK-371-10097922-03
SHEET	A
TOTAL SHEETS	1 of 1

DATE PLOTTED 10/14/98  
 SCALE 1=1  
 AUTOCAD REL 13 GENERATED  
 REV 0 10/14/98


PART QUANTITY	DESCRIPTION	MATERIAL











TAP TO BE INSTALLED

APPROVED FOR USE: RANDY BLAIR  
DATE: 4/4/99

KEYWORDS	A	ORIGINAL ISSUE	DATE	BY	JOB NO.
1 ROOM			4/6/99		DAK4200
2 1109					
3 ISOMETRIC			4/6/99		
4 PIPING			4/6/99		
5			4/6/99		

ISSUE	DESCRIPTION	DATE	BY	JOB NO.
1	ISSUED	4/6/99		
2	REVISION	4/6/99		
3	REVISION	4/6/99		
4	REVISION	4/6/99		
5	REVISION	4/6/99		


  

PROJECT	BUILDING 571 ROOM 1109
AREA	AREA 12 TAP & DRAIN
DRAWN BY	L.S.P.
CHECKED BY	
DATE	4/6/99
SCALE	AS SHOWN
SHEET	1 OF 1

PART QUANT. DESCRIPTION MATERIAL



37



- ① 1-1/2"-L-6288-A
- ② 1"-L-8948-PY
- ③ 1"-L-9459-PY
- ④ 1"-L-9488-PY
- ⑤ 1"-L-9628-PY
- ⑥ 1"-L-8204-PY
- ⑦ 1-1/2"-L-6284-AU
- ⑧ 1-1/2"-L-6288-AU
- ⑨ 1-1/2"-L-522-AU
- ⑩ 1-1/2"-L-1129-A
- ⑪ 1-1/2"-PW-154-PA
- ⑫ 6"-L-6384-A
- ⑬ 6"-L-6389-A
- ⑭ 1"-K-125-A
- ⑮ 1"-L-6411-A
- ⑯ 4"-L-6418-A
- ⑰ 1"-C-771-AU
- ⑱ 6"-W-2064-SL B.O.P. EL:75'-0"
- ⑲ 6"-W-2008-SL B.O.P. EL:71'-2"
- ⑳ 6"-W-2008-SL B.O.P. EL:75'-0"
- ㉑ 6"-W-217-SL

TAP TO BE INSTALLED

REV	DATE	BY	CHKD	DESCRIPTION
1	12/27/98			ORIGINAL ISSUE
2	12/27/98			ISSUE
3	12/27/98			REVISIONS
4	12/27/98			REVISIONS
5	12/27/98			REVISIONS

PROJECT	U.S. DEPARTMENT OF ENERGY
CLIENT	Ready Tech Environmental Technology, Inc.
LOCATION	Golden, Colorado
DATE	12/27/98
SCALE	NONE
PROJECT NO.	SK-37-10098868-01
SHEET NO.	1 of 1

SCALE: ORIGINAL 1:1

AUTOCAD REV 13 GENERATED

SCALE: 1"=1'

PART QUANTITY MATERIAL DESCRIPTION


**D-804 C AND D  
2ND & 3RD STAGE FEED  
STORAGE TANK**

40,000 GAL. CAPACITY  
11" - 0.0031" - 0.011" C.S.  
INTERNAL PRESSURE 2 PSIG  
EXTERNAL PRESSURE 2 PSIG  
DESIGN TEMP. 200°F

**P-802 C & D  
2ND & 3RD STAGE  
TRANSFER PUMP**

3" x 1 1/2" C.S.  
4" x 2" FT.

**GB-102 A & B  
PUMP ENCL. ENCLOSURE  
GL OVEBOX**



- NOTES:**
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.


**MASTER DRAWING**  
MAINTAIN AS-BUILT PER COEM 6.6.2

KEYWORDS	DESCRIPTION	DATE
1. WASTE		
2. TREATMENT		
3. 2ND & 3RD STAGE		
4. FEED		
5. PAID		
6. PAID		
7. PAID		
8. PAID		
9. PAID		
10. PAID		
11. PAID		
12. PAID		
13. PAID		
14. PAID		
15. PAID		
16. PAID		
17. PAID		
18. PAID		
19. PAID		
20. PAID		
21. PAID		
22. PAID		
23. PAID		
24. PAID		
25. PAID		
26. PAID		
27. PAID		
28. PAID		
29. PAID		
30. PAID		
31. PAID		
32. PAID		
33. PAID		
34. PAID		
35. PAID		
36. PAID		
37. PAID		
38. PAID		
39. PAID		
40. PAID		
41. PAID		
42. PAID		
43. PAID		
44. PAID		
45. PAID		
46. PAID		
47. PAID		
48. PAID		
49. PAID		
50. PAID		
51. PAID		
52. PAID		
53. PAID		
54. PAID		
55. PAID		
56. PAID		
57. PAID		
58. PAID		
59. PAID		
60. PAID		
61. PAID		
62. PAID		
63. PAID		
64. PAID		
65. PAID		
66. PAID		
67. PAID		
68. PAID		
69. PAID		
70. PAID		
71. PAID		
72. PAID		
73. PAID		
74. PAID		
75. PAID		
76. PAID		
77. PAID		
78. PAID		
79. PAID		
80. PAID		
81. PAID		
82. PAID		
83. PAID		
84. PAID		
85. PAID		
86. PAID		
87. PAID		
88. PAID		
89. PAID		
90. PAID		
91. PAID		
92. PAID		
93. PAID		
94. PAID		
95. PAID		
96. PAID		
97. PAID		
98. PAID		
99. PAID		
100. PAID		

U.S. DEPARTMENT OF ENERGY  
ROCKY FLATS PLANT  
SOL. DEK. COLORADO

UNIT 41-5 2ND AND 3RD STAGE FEED STOR  
PIPING & INSTRUMENT DIAGRAM

D/25101-326-M/D



**D-875** NEUTRALIZER MIX TANK  
**A-828** NEUTRALIZING TANK AGITATOR  
**GB-114** INSTR. ENCLOSURE GLOVEBOX  
**P-860** BASEMENT SUMP PUMP  
**D-804 A & B** 2ND & 3RD STAGE FEED STORAGE TANK  
**P-802 A & B** 2ND & 3RD STAGE TRANSFER PUMP  
**GB-101 A & B** PUMP ENCLOSURE GLOVEBOX

- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.

**MASTER DRAWING**

MAINTAIN AS-BUILT PER COEM 6.6.2  
 CRIMP RESPONSIBLE

NO.	DATE	DESCRIPTION	BY	CHKD.
1	08-20-79	ORIGINAL ISSUE		
2	09-02-72	REVISION		
3	05-23-74	REVISION		
4	05-24-74	REVISION		


U.S. DEPARTMENT OF ENERGY  
 ROCKY FLATS PLANT  
 LIQUID WASTE TREATMENT FACILITY  
 UNIT 41-5 2ND AND 3RD STAGE FEED STIC  
 PIPING & INSTRUMENTATION DIAGRAM  
**D 25101-325-M C**

**D-802 C**  
**EVAPORATOR FEED**  
**STORAGE TANK**

75,000 GAL. CAPACITY  
 15" DIA. DIA. 16'-0" T.C.S.  
 INTERM. PRESS. 9.43 PSIG  
 EXTERN. PRESS. 2 PSIG  
 DESIGN TEMP. 200°F

**P-801 C**  
**EVAPORATOR FEED**  
**TRANSFER PUMP**

3" x 1 1/2" C.S.  
 70 GPM  
 40' SIF.T.



- NOTES:**
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.

KEYWORDS		REVISIONS	
1. WASTE	A ORIGINAL ISSUE	08-20-79	SD RKL
2. TREATMENT		09-15-73	
3. EVAPORATOR		05-23-74	
4. FEED		05-24-74	
5. PUMP			
6. INSTRUMENT			
7. VALVE			
8. PIPE			
9. TANK			
10. OTHER			


  

DESIGNED BY	DATE	BY	DATE
DESIGNED BY	DATE	BY	DATE
DESIGNED BY	DATE	BY	DATE
DESIGNED BY	DATE	BY	DATE
DESIGNED BY	DATE	BY	DATE

PROJECT NO.	25101-324-M/D
UNIT	LIQUID WASTE TREATMENT FACILITY
DESCRIPTION	UNIT 41-4 EVAPORATOR FEED STORAGE TANK PIPING & INSTRUMENT DIAGRAM
SCALE	AS SHOWN
DATE	08-20-79
BY	SD RKL
CHECKED BY	
APPROVED BY	
DESIGNED BY	
DATE	
BY	
CHECKED BY	
APPROVED BY	

159



**A-801**  
**INLINE MIXER**  
 70 GPM  
 120" H  
 316 SS

**D-802 A AND B**  
**EVAPORATOR FEED STORAGE TANK**  
 25-36" DIA. COMPACT  
 1500 GAL. CAPACITY  
 1500 PSI  
 EXTERNAL PRESS. 2 PSI  
 DESIGN TEMP. 200°F

**P-801 A AND B**  
**EVAPORATOR FEED TRANSFER PUMP**  
 3" X 1 1/2" C.S.  
 70 GPM FL.

- NOTES:**
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.

**MASTER DRAWING**  
 MAINTAIN AS-BUILT PER COEM 6.6.2  
 GROUP RESPONSIBLE: WPF


KEYWORDS	D REDRAWN ON CADOS/PAS BUILT
1. WASTE	A ORIGINAL ISSUE
2. TREATMENT	
3. EVAPORATOR	
4. FEED	
5. PUMP	
6. INSTRUMENT	
7. VALVE	
8. PIPE	
9. TANK	
10. PIPING	
11. INSTRUMENT	
12. PIPING	
13. INSTRUMENT	
14. PIPING	
15. INSTRUMENT	
16. PIPING	
17. INSTRUMENT	
18. PIPING	
19. INSTRUMENT	
20. PIPING	
21. INSTRUMENT	
22. PIPING	
23. INSTRUMENT	
24. PIPING	
25. INSTRUMENT	
26. PIPING	
27. INSTRUMENT	
28. PIPING	
29. INSTRUMENT	
30. PIPING	
31. INSTRUMENT	
32. PIPING	
33. INSTRUMENT	
34. PIPING	
35. INSTRUMENT	
36. PIPING	
37. INSTRUMENT	
38. PIPING	
39. INSTRUMENT	
40. PIPING	
41. INSTRUMENT	
42. PIPING	
43. INSTRUMENT	
44. PIPING	
45. INSTRUMENT	
46. PIPING	
47. INSTRUMENT	
48. PIPING	
49. INSTRUMENT	
50. PIPING	
51. INSTRUMENT	
52. PIPING	
53. INSTRUMENT	
54. PIPING	
55. INSTRUMENT	
56. PIPING	
57. INSTRUMENT	
58. PIPING	
59. INSTRUMENT	
60. PIPING	
61. INSTRUMENT	
62. PIPING	
63. INSTRUMENT	
64. PIPING	
65. INSTRUMENT	
66. PIPING	
67. INSTRUMENT	
68. PIPING	
69. INSTRUMENT	
70. PIPING	
71. INSTRUMENT	
72. PIPING	
73. INSTRUMENT	
74. PIPING	
75. INSTRUMENT	
76. PIPING	
77. INSTRUMENT	
78. PIPING	
79. INSTRUMENT	
80. PIPING	
81. INSTRUMENT	
82. PIPING	
83. INSTRUMENT	
84. PIPING	
85. INSTRUMENT	
86. PIPING	
87. INSTRUMENT	
88. PIPING	
89. INSTRUMENT	
90. PIPING	
91. INSTRUMENT	
92. PIPING	
93. INSTRUMENT	
94. PIPING	
95. INSTRUMENT	
96. PIPING	
97. INSTRUMENT	
98. PIPING	
99. INSTRUMENT	
100. PIPING	

U.S. DEPARTMENT OF ENERGY  
 REELEY PLANT  
 REELEY, COLORADO  
 UNIT 41-4 EVAPORATOR FEED STORAGE PIPING & INSTRUMENT DIAGRAM  
 25101-323-M D

D-801 C  
LAUNDRY WASTE  
STORAGE TANK  
30,550 GAL. CAPACITY  
18" DIA. X 16'-0" TT C.S.  
INTERM PRESS & PSIG  
EXTERM PRESS & PSIG  
DESIGN TEMP 200°F

FL-855 C  
DUAL FILTER

P-855 C  
LAUNDRY WASTE  
TRANSFER PUMP  
3" x 1 1/2" C.S.  
3" x 7 1/2" DIA.  
DESIGN TEMP 200°F



- NOTES:
- REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  - ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  - ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.

KEYWORDS		DATE		BY		CHECKED		APPROVED	
1. WASTE	A ORIGINAL ISSUE	02-11-74	12-11-74	WJ	WJ	WJ	WJ	WJ	WJ
2. TREATMENT		8-20-79	09-03-72	WJ	WJ	WJ	WJ	WJ	WJ
3. LAUNDRY									
4. STORAGE									
5. PUMP									
6. INSTRUMENTS									
7. VALVES									
8. PIPING									
9. OTHER									

**MASTER DRAWING**  
 MAINTAIN AS-BUILT PER COEM 6.6.2  
 GROUP RESPONSIBLE WJF


UNIT 41-3 LAUNDRY WASTE STORAGE PIPING & INSTRUMENT DIAGRA  
 D 25101-322-M C

**P-859**  
**BASEMENT SUMP PUMP**  
 22' DIA.  
 31' FT. C.I.

**D-801 A AND B**  
**LAUNDRY WASTE STORAGE TANK**  
 24,558 GAL. CAPACITY  
 30" O.D. 5'-0" TALL C.S.  
 18" INTERM. PRESS. 2 PSIG  
 DESIGN TEMP. 200°F

**FL-855 A AND B**  
**DUAL FILTERS**

**P-855 A AND B**  
**LAUNDRY WASTE TRANSFER PUMP**  
 3" X 1 1/2" C.S.  
 7'0" DIA.  
 8'5" FT.



NOTES:

1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
4. PNEUMATIC OPERATOR HAS BEEN PERMANENTLY REMOVED FROM AOV-7335A. THIS IS CURRENTLY A MANUALLY OPERATED VALVE (REF. MV XXXX).

NOT INSTALLED

SAMPLER DETAIL  
 LOCATED IN ROOM 3805

KEYWORDS	DESCRIPTION	DATE	BY	CHKD.
1 WASTE	C	03-4-94	CR	PK
2 TREATMENT	A	08-20-79	SD	PL
3 LAUNDRY				
4 STORAGE				
5 PUMP				
6 TREATMENT				
7 FACILITY				
8				
9				
10				

REVISION	DATE	DESCRIPTION
1	09-08-72	REWORK WITTING
2	05-23-74	ALAMO
3	05-23-74	DECORO SALT
4	05-24-74	FRONK
5	05-24-74	FRONK
6	05-24-74	FRONK
7	05-24-74	FRONK
8	05-24-74	FRONK
9	05-24-74	FRONK
10	05-24-74	FRONK

NO.	DATE	DESCRIPTION
1	03-4-94	REWORK ON CADS/AS BUILT
2	08-20-79	SD PL

NO.	DATE	DESCRIPTION
1	03-4-94	REWORK ON CADS/AS BUILT
2	08-20-79	SD PL


**MASTER DRAWING**  
 MAINTAIN AS-BUILT PER COEM 6.6.2  
 GROUP RESPONSIBLE

UNIT 41-3 LAUNDRY WASTE STORAGE PIPING & INSTRUMENT DIAGRAM  
 D 25101-321-M C





108



- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. FURNISHED BY PUMP VENDOR.

CROSS TIE IS NOT CONNECTED TO THE NaOH LINE.

HAS BEEN DISCONNECTED AND/OR REMOVE D.

HAS BEEN REMOVED

MASTER DRAWING		GROUP RESPONSIBLE	
MAINTAIN AS-BUILT PER O&M 6.6.2		WPF	
REVISIONS		DATE	
1	ORIGINAL ISSUE	03-11-94	8-23-79
2	REWORK ON CADOS/AS BUILT		
3			
4			
5			
6			
7			
8			
9			
10			
11			
12			
13			
14			
15			
16			
17			
18			
19			
20			
21			
22			
23			
24			
25			
26			
27			
28			
29			
30			
31			
32			
33			
34			
35			
36			
37			
38			
39			
40			
41			
42			
43			
44			
45			
46			
47			
48			
49			
50			
51			
52			
53			
54			
55			
56			
57			
58			
59			
60			
61			
62			
63			
64			
65			
66			
67			
68			
69			
70			
71			
72			
73			
74			
75			
76			
77			
78			
79			
80			
81			
82			
83			
84			
85			
86			
87			
88			
89			
90			
91			
92			
93			
94			
95			
96			
97			
98			
99			
100			


Rocky Flats Plant  
U.S. DEPARTMENT OF ENERGY  
Rocky Flats Site

UNIT 41-9 LIQUID WASTE TREATMENT FACILITY  
PIPING & INSTRUMENT DIAGRAM

25101-334-M D




**BASIC WASTE RECEIVING TANK**  
 12,000 GAL. CAPACITY  
 INTERNAL PRESS. 16 PSIG  
 EXTERNAL PRESS. 2 PSIG  
 DESIGN TEMP. 200°F



THIS LINE HAS BEEN CAPPED AND A SECTION OF THE LINE HAS BEEN REMOVED INSIDE RM 2325 (TYPICAL 2 PLACES)

THIS HAS NOT BEEN VERIFIED



- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. DRAWINGS 25101-333A & B REPLACE DRAWING 25101-333. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADD.

<b>MASTER DRAWING</b>		MAINTAIN AS-BUILT PER COEM 6.6.2	
GROUP RESPONSIBILITY		WPE	
<b>KEYWORDS</b>	A	ORIGINAL ISSUE/SEE NOTE 4	03-11-94
1. WASTE	DESIGNED BY	BRUNN	06-04-74
2. TREATMENT	DATE	12-17-92	
3. BASIC	DRAWN BY	BRUNN	09-29-93
4. WASTE	CHECKED BY	BRUNN	09-29-93
5. P&ID	APPROVED BY	BRUNN	09-29-93
6. INSTRUMENT	DATE		
7. WASTE	SCALE		
8. INSTRUMENT	SCALE		
9. P&ID	SCALE		
10. INSTRUMENT	SCALE		
<b>UNIT</b>		LIQUID WASTE TREATMENT FACILITY	
<b>DESCRIPTION</b>		UNIT 41-B BASIC WASTE STORAGE TANK PIPING & INSTRUMENT DIAGRAM	
<b>PROJECT</b>		ROONEY FLEET PLANT	
<b>LOCATION</b>		GOLDEN, COLORADO	
<b>DEPARTMENT</b>		U.S. DEPARTMENT OF ENERGY	
<b>OFFICE</b>		GOLDEN, COLORADO	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>		WPE	
<b>APP'D</b>		WPE	
<b>SCALE</b>		AS SHOWN	
<b>DATE</b>		03-11-94	
<b>BY</b>		WPE	
<b>CHKD</b>			

105

**D-808**  
NITRATE WASTE  
NEUTRALIZER TANK  
200 GAL. CAP. 36" X 4'-0" T.T.  
INTERNAL PRESSURE 5 PSIG  
EXTERNAL PRESSURE 2 PSIG  
DESIGN TEMPERATURE 75°F


**A-803**  
NITRATE WASTE AGITATOR  
SS

**GB-107**  
PUMP ENCLOSURE  
GL VIB BOX

**P-806 A & B**  
NITRATE WASTE  
TRANSFER PUMP  
24 GPM 316 SS 52 FT.

**E-801**  
NITRATE WASTE  
NEUTRALIZER COOLER  
304 SS TUBES  
200,000 BTU/HR  
DES PRESS 75 PSIG DES TEMP 150°F

**GB-113**  
INSTRUMENT  
ENCLOSURE



- NOTES:**
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.

**MASTER DRAWING**  
MAINTAIN AS-BUILT PER CODE 6.6.2

KEYWORDS	A	ORIGINAL ISSUE	DATE	BY	REVISION
1. WASTE					
2. TREATMENT					
3. NITRATE					
4. WASTE					
5. PLOD					
6. WASTE					
7. WASTE					
8. WASTE					
9. WASTE					
10. WASTE					

REVISION	DATE	BY	REASON
1	9-30-93	BR	REWORK ON CAD/OS/AS BUILT
2	8-22-79	SD	SD RCD

U.S. DEPARTMENT OF ENERGY  
ROCKY FLATS PLANT  
90C  
UNIT 41-6 NITRATE WASTE NEUTRALIZATION PIPING & INSTRUMENT DIAGRAM  
25101-329-M

DATE: \_\_\_\_\_  
DESCRIPTION: \_\_\_\_\_  
MATERIAL: \_\_\_\_\_


D-807A & B  
NITRIC ACID  
RECEIVING TANK

P-805A & B  
NITRIC ACID  
TRANSFER PUMP

GB-106  
PUMP ENCLOSURE  
GL OVERBOX

304L SS  
2.290 GAL CAPACITY  
INTERNAL PRESS 16 PSIG  
EXTERNAL PRESS 2 PSIG  
DESIGN TEMP 185°F

316 SS  
2.2 GAL  
27.34 FT



THIS LINE HAS BEEN  
CAPPED AND A SECTION  
OF THE LINE HAS BEEN  
REMOVED INSIDE RM 2525  
(TYPICAL 3 PLACES)

THIS HAS NOT  
BEEN VERIFIED

NOTES:

1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
3. ALL CONTROL VALVES FAIR CLOSE UNLESS OTHERWISE NOTED.
4. ACCUMULATOR/DAMPENER FINISHED BY PUMP VENDOR.
5. DRAWINGS 25101-328A & B REPLACE DRAWING 25101-328. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADDS.

KEYWORDS		A1 ORIGINAL ISSUE/SEE NOTE 5	
1 WASTE	NO 380	03-11-94	1991
2 TREATMENT	RU 280		
3 NITRIC	(CS1)		
4 ACID			
5 PBD			
6 374			
7 374			
8 374			
9 374			
10 374			
11 374			
12 374			
13 374			
14 374			
15 374			
16 374			
17 374			
18 374			
19 374			
20 374			
21 374			
22 374			
23 374			
24 374			
25 374			
26 374			
27 374			
28 374			
29 374			
30 374			
31 374			
32 374			
33 374			
34 374			
35 374			
36 374			
37 374			
38 374			
39 374			
40 374			
41 374			
42 374			
43 374			
44 374			
45 374			
46 374			
47 374			
48 374			
49 374			
50 374			
51 374			
52 374			
53 374			
54 374			
55 374			
56 374			
57 374			
58 374			
59 374			
60 374			
61 374			
62 374			
63 374			
64 374			
65 374			
66 374			
67 374			
68 374			
69 374			
70 374			
71 374			
72 374			
73 374			
74 374			
75 374			
76 374			
77 374			
78 374			
79 374			
80 374			
81 374			
82 374			
83 374			
84 374			
85 374			
86 374			
87 374			
88 374			
89 374			
90 374			
91 374			
92 374			
93 374			
94 374			
95 374			
96 374			
97 374			
98 374			
99 374			
100 374			

MASTER DRAWING  
MAINTAIN AS-BUILT PER COEM 6.6.2  
GROUP RESPONSIBLE


KEYWORDS		A1 ORIGINAL ISSUE/SEE NOTE 5	
1 WASTE	NO 380	03-11-94	1991
2 TREATMENT	RU 280		
3 NITRIC	(CS1)		
4 ACID			
5 PBD			
6 374			
7 374			
8 374			
9 374			
10 374			
11 374			
12 374			
13 374			
14 374			
15 374			
16 374			
17 374			
18 374			
19 374			
20 374			
21 374			
22 374			
23 374			
24 374			
25 374			
26 374			
27 374			
28 374			
29 374			
30 374			
31 374			
32 374			
33 374			
34 374			
35 374			
36 374			
37 374			
38 374			
39 374			
40 374			
41 374			
42 374			
43 374			
44 374			
45 374			
46 374			
47 374			
48 374			
49 374			
50 374			
51 374			
52 374			
53 374			
54 374			
55 374			
56 374			
57 374			
58 374			
59 374			
60 374			
61 374			
62 374			
63 374			
64 374			
65 374			
66 374			
67 374			
68 374			
69 374			
70 374			
71 374			
72 374			
73 374			
74 374			
75 374			
76 374			
77 374			
78 374			
79 374			
80 374			
81 374			
82 374			
83 374			
84 374			
85 374			
86 374			
87 374			
88 374			
89 374			
90 374			
91 374			
92 374			
93 374			
94 374			
95 374			
96 374			
97 374			
98 374			
99 374			
100 374			

D-806  
PHOSPHORIC ACID  
RECEIVING TANK

P-804  
PHOSPHORIC ACID  
TRANSFER PUMP

1.275 GAL. CAPACITY  
5' O.D. X 7' T.T.  
INTERNAL PRESS. 5 PSIG  
EXTERNAL PRESS. 2 PSIG  
DESIGN TEMP. 140 F.

50  
1.50 M.  
1.50 FT.



NOTES:

1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
4. ACCUMULATOR/DAMPENER FURNISHED BY PUMP VENDOR.
5. DRAWINGS 25101-328A & B REPLACE DRAWING 25101-328. NEW DRAWINGS ARE AS BUILT AND REDRAWN ON CADD.


<b>MASTER DRAWING</b>		MAINTAIN AS-BUILT PER CODE 6.6.2		GROUP RESPONSIBLE	
KEYWORDS		A	ORIGINAL ISSUE/SEE NOTE 5	03-#-94	1986
1. WASTE	TOLERANCE	AS SHOWN	BY	DATE	1986
2. TREATMENT	PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986
3. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
4. ACID	AS SHOWN	BY	DATE	1986	
5. FLUID	AS SHOWN	BY	DATE	1986	
6. WASTE	AS SHOWN	BY	DATE	1986	
7. TREATMENT	AS SHOWN	BY	DATE	1986	
8. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
9. WASTE	AS SHOWN	BY	DATE	1986	
10. TREATMENT	AS SHOWN	BY	DATE	1986	
11. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
12. WASTE	AS SHOWN	BY	DATE	1986	
13. TREATMENT	AS SHOWN	BY	DATE	1986	
14. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
15. WASTE	AS SHOWN	BY	DATE	1986	
16. TREATMENT	AS SHOWN	BY	DATE	1986	
17. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
18. WASTE	AS SHOWN	BY	DATE	1986	
19. TREATMENT	AS SHOWN	BY	DATE	1986	
20. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
21. WASTE	AS SHOWN	BY	DATE	1986	
22. TREATMENT	AS SHOWN	BY	DATE	1986	
23. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
24. WASTE	AS SHOWN	BY	DATE	1986	
25. TREATMENT	AS SHOWN	BY	DATE	1986	
26. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
27. WASTE	AS SHOWN	BY	DATE	1986	
28. TREATMENT	AS SHOWN	BY	DATE	1986	
29. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
30. WASTE	AS SHOWN	BY	DATE	1986	
31. TREATMENT	AS SHOWN	BY	DATE	1986	
32. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
33. WASTE	AS SHOWN	BY	DATE	1986	
34. TREATMENT	AS SHOWN	BY	DATE	1986	
35. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
36. WASTE	AS SHOWN	BY	DATE	1986	
37. TREATMENT	AS SHOWN	BY	DATE	1986	
38. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
39. WASTE	AS SHOWN	BY	DATE	1986	
40. TREATMENT	AS SHOWN	BY	DATE	1986	
41. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
42. WASTE	AS SHOWN	BY	DATE	1986	
43. TREATMENT	AS SHOWN	BY	DATE	1986	
44. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
45. WASTE	AS SHOWN	BY	DATE	1986	
46. TREATMENT	AS SHOWN	BY	DATE	1986	
47. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
48. WASTE	AS SHOWN	BY	DATE	1986	
49. TREATMENT	AS SHOWN	BY	DATE	1986	
50. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
51. WASTE	AS SHOWN	BY	DATE	1986	
52. TREATMENT	AS SHOWN	BY	DATE	1986	
53. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
54. WASTE	AS SHOWN	BY	DATE	1986	
55. TREATMENT	AS SHOWN	BY	DATE	1986	
56. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
57. WASTE	AS SHOWN	BY	DATE	1986	
58. TREATMENT	AS SHOWN	BY	DATE	1986	
59. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
60. WASTE	AS SHOWN	BY	DATE	1986	
61. TREATMENT	AS SHOWN	BY	DATE	1986	
62. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
63. WASTE	AS SHOWN	BY	DATE	1986	
64. TREATMENT	AS SHOWN	BY	DATE	1986	
65. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
66. WASTE	AS SHOWN	BY	DATE	1986	
67. TREATMENT	AS SHOWN	BY	DATE	1986	
68. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
69. WASTE	AS SHOWN	BY	DATE	1986	
70. TREATMENT	AS SHOWN	BY	DATE	1986	
71. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
72. WASTE	AS SHOWN	BY	DATE	1986	
73. TREATMENT	AS SHOWN	BY	DATE	1986	
74. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
75. WASTE	AS SHOWN	BY	DATE	1986	
76. TREATMENT	AS SHOWN	BY	DATE	1986	
77. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
78. WASTE	AS SHOWN	BY	DATE	1986	
79. TREATMENT	AS SHOWN	BY	DATE	1986	
80. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
81. WASTE	AS SHOWN	BY	DATE	1986	
82. TREATMENT	AS SHOWN	BY	DATE	1986	
83. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
84. WASTE	AS SHOWN	BY	DATE	1986	
85. TREATMENT	AS SHOWN	BY	DATE	1986	
86. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
87. WASTE	AS SHOWN	BY	DATE	1986	
88. TREATMENT	AS SHOWN	BY	DATE	1986	
89. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
90. WASTE	AS SHOWN	BY	DATE	1986	
91. TREATMENT	AS SHOWN	BY	DATE	1986	
92. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
93. WASTE	AS SHOWN	BY	DATE	1986	
94. TREATMENT	AS SHOWN	BY	DATE	1986	
95. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
96. WASTE	AS SHOWN	BY	DATE	1986	
97. TREATMENT	AS SHOWN	BY	DATE	1986	
98. PHOSPHORIC ACID	AS SHOWN	BY	DATE	1986	
99. WASTE	AS SHOWN	BY	DATE	1986	
100. TREATMENT	AS SHOWN	BY	DATE	1986	

**PORTABLE TANKS**  
(AS RECEIVED BY OPERATIONS)

D-843  
UNLOADING  
SUMP TANK

GB-119  
PUMP ENCLOSURE  
GL OVERBOX

P-835  
SUMP TANK  
TRANSFER PUMP  
45 GPM  
4' x 5' FT.




**NOTES:**

1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
4. ACCUMULATOR/DAMPENER FURNISHED BY PUMP VENDOR

<b>MASTER DRAWING</b>		MAINTAIN AS-BUILT PER COCM 6.6.2		GROUP RESPONSIBLE		WPE	
KEYWORDS		D REBRAM ON CADOS/AS BUILT		DATE		9/1 96	
1. WASTE		A ORIGINAL ISSUE		DATE		8-20-79	
2. TREATMENT		REVISION		DATE		SD RUL	
3. UNLOADING		DESIGNED BY		DATE		900	
4. STATION		DRAWN BY		DATE		900	
5. PIPING		CHECKED BY		DATE		900	
6. INSTRUMENTS		APPROVED BY		DATE		900	
7. ELECTRICAL		DESIGNED BY		DATE		900	
8. OTHER		DRAWN BY		DATE		900	
9. SCALE		CHECKED BY		DATE		900	
10. UNIT		APPROVED BY		DATE		900	
11. UNIT 41-6 WASTE UNLOADING STATION PIPING & INSTRUMENT DIAGRAM		DESIGNED BY		DATE		900	
12. UNIT 25101-327-M		DRAWN BY		DATE		900	
13. UNIT D		CHECKED BY		DATE		900	

185

- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.



UNIT	DESCRIPTION	MATERIAL
J-804	VENT GAS VENTURI SCRUBBER	
T-807	VENT GAS ABSORBER	
MATERIAL: 1. FWP 5 PSIG INTERNAL PRESSURE 2. 300 F. DESIGN TEMPERATURE 3. 50 F.		
P-816A & B	SCRUBBER PUMP	
2. 1/2" I.D. C.S. # 1.50 I.D. C.S.		
GB-118	GL OVEBOX	
B-806A & B	SCRUBBER BLOWER	
5.5 V.C.S. # 30 AC/H # 30 AC/H		
E-804A, B, & C	SCRUBBER COOLER	
C.S. 300,000 BTU/H 5.5 PSIG DESIGN TEMPERATURE 50 F.		

**MASTER DRAWING**  
MAINTAIN AS-BUILT PER COEM 6.6.2  
GROUP RESPONSIBLE WPE

KEYWORDS	DATE	REVISION	BY	DATE
1. WASTE				
2. TREATMENT				
3. GAS				
4. ABSORBER				
5. PUMP				
6. BLOWER				
7. COOLER				
8. VALVE				
9. INSTRUMENT				
10. PIPE				
11. TANK				
12. HEATER				
13. MOTOR				
14. ELECTRICAL				
15. OTHER				

NO.	DATE	DESCRIPTION	BY	DATE
1	08-30-79	ORIGINAL ISSUE	WPE	
2	06-07-74	REVISION	WPE	
3	06-07-74	REVISION	WPE	
4	06-07-74	REVISION	WPE	

NO.	DATE	DESCRIPTION	BY	DATE
1	08-30-79	ORIGINAL ISSUE	WPE	
2	06-07-74	REVISION	WPE	
3	06-07-74	REVISION	WPE	
4	06-07-74	REVISION	WPE	

UNIT 41-12 VE GAS ABSORBER  
PIPING & INSTRUMENT DIAGRAM

Reedy Flats Plant  
GOLDEN, COLORADO


U.S. DEPARTMENT OF ENERGY  
MORRIS AVIS SERVICE  
GOLDEN, COLORADO

900223

25101-348-M E

MD-801  
 DRUM SCALE  
 500 kg CAPACITY

CV-816  
 DRUM CONVEYOR




- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.

<b>MASTER DRAWING</b>		MAINTAIN AS-BUILT PER CODE 6.6.2																									
<table border="1"> <tr> <th>KEYWORDS</th> <th>A</th> <th>B</th> <th>REVISION ON CADS/AS BUILT</th> </tr> <tr> <td>1. WASTE TREATMENT</td> <td>ORIGINAL ISSUE</td> <td></td> <td></td> </tr> <tr> <td>2. TREATMENT</td> <td></td> <td></td> <td></td> </tr> <tr> <td>3. SILE PING</td> <td></td> <td></td> <td></td> </tr> <tr> <td>4. SYSTEM</td> <td></td> <td></td> <td></td> </tr> <tr> <td>5. PIPING</td> <td></td> <td></td> <td></td> </tr> </table>				KEYWORDS	A	B	REVISION ON CADS/AS BUILT	1. WASTE TREATMENT	ORIGINAL ISSUE			2. TREATMENT				3. SILE PING				4. SYSTEM				5. PIPING			
KEYWORDS	A	B	REVISION ON CADS/AS BUILT																								
1. WASTE TREATMENT	ORIGINAL ISSUE																										
2. TREATMENT																											
3. SILE PING																											
4. SYSTEM																											
5. PIPING																											
<table border="1"> <tr> <th>DESIGNED BY</th> <th>DATE</th> </tr> <tr> <td>WITKOP</td> <td>11-30-72</td> </tr> <tr> <th>DESIGNED BY</th> <th>DATE</th> </tr> <tr> <td>RIVERA</td> <td>11-30-72</td> </tr> <tr> <th>DESIGNED BY</th> <th>DATE</th> </tr> <tr> <td>SALT</td> <td>06-25-74</td> </tr> </table>		DESIGNED BY	DATE	WITKOP	11-30-72	DESIGNED BY	DATE	RIVERA	11-30-72	DESIGNED BY	DATE	SALT	06-25-74	<table border="1"> <tr> <th>DATE</th> <th>BY</th> <th>REVISION</th> </tr> <tr> <td>03-11-73</td> <td>CFB</td> <td>REVISION</td> </tr> <tr> <td>08-30-79</td> <td>SD</td> <td>REVISED</td> </tr> </table>		DATE	BY	REVISION	03-11-73	CFB	REVISION	08-30-79	SD	REVISED			
DESIGNED BY	DATE																										
WITKOP	11-30-72																										
DESIGNED BY	DATE																										
RIVERA	11-30-72																										
DESIGNED BY	DATE																										
SALT	06-25-74																										
DATE	BY	REVISION																									
03-11-73	CFB	REVISION																									
08-30-79	SD	REVISED																									
U.S. DEPARTMENT OF ENERGY Rocky Flats Plant LIQUID WASTE TREATMENT FACILITY UNIT 41-II SLODGE PACKAGING SYSTEM PIPING & INSTRUMENT DIAGRAM		25101-347-M-B																									

184

W-801  
SLUDGE DRYER  
WITH VARIABLE SPEED MOTOR & DRIVE

GB-118  
SLUDGE DRYER  
GLOVE BOX



- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. SLUDGE DRYER (W-801) HAS BEEN INACTIVE SINCE DCP PROCESS WAS MADE INACTIVE. WET SLUDGE IMMOBILIZATION PROCESS (WSIP) BYPASSES THE SLUDGE DRYER.

KEYWORDS	A	ORIGINAL ISSUE	DATE	BY	CHK	DATE	BY	CHK
1. WASTE TREATMENT								
2. TREATMENT								
3. SLUDGE								
4. DRYER								
5. PLOD								
6. WASTE								
7. WASTE								
8. WASTE								
9. WASTE								
10. WASTE								

REBRAWN ON CADDS/A. BUILT: 03-11-94 (CERBERUS)

U.S. DEPARTMENT OF ENERGY

Rocky Flats Plant

COLORED, COLORADO

UNIT 41-H SLUDGE DRYER & WSIP SYS PIPING & INSTRUMENT DIAGRAM

DATE: 06-25-74

BY: [Signature]

CHK: [Signature]

NO. 98

90

D|25101-346-M C

MASTER DRAWING

MAINTAIN AS-BUILT PER OEM 6.6.2




**P-853A PUMP**  
**ENCLOSURE**

**P-853A VACUUM PUMP**  
MANUFACTURED BY 790 SERIES  
NO. 460000 H4

**D-844A MIST TANK**  
40 GAL. CAP. 1'-4" DIA. X 4'-0" TT C.S.  
INTERNAL PRESSURE 7 PSIG  
DESIGN TEMPERATURE 133°F

**P-851A RECIRCULATING PUMP**  
NORTHINGTON D-50  
1 1/2" C.I.

**E-812A COOLER**  
SHELL: 80 SQFT C.S.  
SHELL: 80 PSIG AT 150°F  
TUBE: 16 PSIG AT 150°F



NOT FOUND  
IN PANEL

**NOTES:**

1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
4. DRAWINGS 25101-345A & B REPLACE DRAWING 25101-345. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADD.

KEYWORDS		ORIGINAL ISSUE/SEE NOTE		DATE		BY		CHECKED		DATE		BY		CHECKED	
1. WASTE	A	03-14-94	4	03-14-94	4	03-14-94	4	03-14-94	4	03-14-94	4	03-14-94	4	03-14-94	4
2. TREATMENT	A	06-04-94	1	06-04-94	1	06-04-94	1	06-04-94	1	06-04-94	1	06-04-94	1	06-04-94	1
3. VACUUM	A	12-17-92	1	12-17-92	1	12-17-92	1	12-17-92	1	12-17-92	1	12-17-92	1	12-17-92	1
4. SYSTEM	A	09-29-93	1	09-29-93	1	09-29-93	1	09-29-93	1	09-29-93	1	09-29-93	1	09-29-93	1
5. PIPING	A	09-29-93	1	09-29-93	1	09-29-93	1	09-29-93	1	09-29-93	1	09-29-93	1	09-29-93	1

DESIGNED	BRAM	DATE	06-04-94
DRAWN	LRA	DATE	12-17-92
CHECKED	BRONKHORST	DATE	09-29-93
APPROVED	BRONKHORST	DATE	09-29-93
SCALE	AS SHOWN	DATE	
PROJECT	LIQUID WASTE TREATMENT FACILITY	DATE	
UNIT	UNIT 41-0 VACUUM SYSTEM A	DATE	
PIPING & INSTRUMENT DIAGRAM		DATE	
NO. OF SHEETS	1	DATE	
SHEET NO.	1	DATE	

PROJECT	LIQUID WASTE TREATMENT FACILITY
UNIT	UNIT 41-0 VACUUM SYSTEM A
PIPING & INSTRUMENT DIAGRAM	
NO. OF SHEETS	1
SHEET NO.	1

PROJECT	LIQUID WASTE TREATMENT FACILITY
UNIT	UNIT 41-0 VACUUM SYSTEM A
PIPING & INSTRUMENT DIAGRAM	
NO. OF SHEETS	1
SHEET NO.	1


**MASTER DRAWING**

MAINTAIN AS-BUILT PER COEN 6.6.2

180

P-815A & B  
FILTRATE  
TRANSFER PUMP  
# 53 FT.

GB-118  
GL OVEBOX  
(REV.)



- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. DRAWINGS 25101-344A, B & C REPLACE DRAWING 25101-344. NEW DRAWINGS ARE "AS BUILT" AND REPLACE DRAWING ON CA005.

**MASTER DRAWING**  
MAINTAIN AS-BUILT PER CODE 6.6.2  
CONV. 02/03/01  
WPF

KEYWORDS	A	ORIGINAL ISSUE/SEE NOTE	4
1. WASTE			
2. TREATMENT			
3. FILTRATE			
4. PUMPS			
5. PIPING			
6. INSTRUMENTS			
7. VALVES			
8. TANKS			
9. OTHER			


U.S. DEPARTMENT OF ENERGY  
Rocky Flats Plant  
LIQUID WASTE TREATMENT FACILITY  
UNIT 41-0 ROTARY DRUM FILTRATE PUMP  
PIPING & INSTRUMENT DIAGRAM  
D 25101-344C-M A





D-824B FILTER FEED TANK A-818B FILTER FEED AGITATOR  
 P-814A & B FILTER FEED PUMP GB-103A & B DECATER FEED PUMP  
 P-854 DECATER FEED PUMP GB-104  
 P-814A & B ENCL. P-814A & B PUMP ENCL. P-854 PUMP ENCL.

5.650 GAL. CAP. 9'-0" DIA X 10'-0" HT  
 INTERNAL PRESSURE 5 PSIG  
 EXTERNAL PRESSURE 2 PSIG  
 DESIGN TEMPERATURE 135°F



- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. ACCUMULATOR/DAMPENER FURNISHED BY VENDOR.
  5. DRAWINGS 25101-343A & B REPLACE DRAWING 25101-343. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CAODS.

KEYWORDS		A ORIGINAL ISSUE / SEE NOTE 5	
1. WASTE	2. TREATMENT	3. FILTER	4. PUMP
5. PUMP	6. PUMP	7. PUMP	8. PUMP
9. PUMP	10. PUMP	11. PUMP	12. PUMP
13. PUMP	14. PUMP	15. PUMP	16. PUMP
17. PUMP	18. PUMP	19. PUMP	20. PUMP
21. PUMP	22. PUMP	23. PUMP	24. PUMP
25. PUMP	26. PUMP	27. PUMP	28. PUMP
29. PUMP	30. PUMP	31. PUMP	32. PUMP
33. PUMP	34. PUMP	35. PUMP	36. PUMP
37. PUMP	38. PUMP	39. PUMP	40. PUMP
41. PUMP	42. PUMP	43. PUMP	44. PUMP
45. PUMP	46. PUMP	47. PUMP	48. PUMP
49. PUMP	50. PUMP	51. PUMP	52. PUMP
53. PUMP	54. PUMP	55. PUMP	56. PUMP
57. PUMP	58. PUMP	59. PUMP	60. PUMP
61. PUMP	62. PUMP	63. PUMP	64. PUMP
65. PUMP	66. PUMP	67. PUMP	68. PUMP
69. PUMP	70. PUMP	71. PUMP	72. PUMP
73. PUMP	74. PUMP	75. PUMP	76. PUMP
77. PUMP	78. PUMP	79. PUMP	80. PUMP
81. PUMP	82. PUMP	83. PUMP	84. PUMP
85. PUMP	86. PUMP	87. PUMP	88. PUMP
89. PUMP	90. PUMP	91. PUMP	92. PUMP
93. PUMP	94. PUMP	95. PUMP	96. PUMP
97. PUMP	98. PUMP	99. PUMP	100. PUMP

MASTER DRAWING  
 MAINTAIN AS-BUILT PER COEM 6.6.2  
 GROUP RESPONSIBLE WPE


U.S. DEPARTMENT OF ENERGY  
 ROCKY FLATS PLANT  
 LIQUID WASTE TREATMENT FACILITY  
 UNIT 41-0 DRUM FILTER FEED TANK B  
 PIPING & INSTRUMENT DIAGRAM  
 25101-343B-MA

**D-824A**  
**FILTER FEED TANK**  
**A-818A**  
**FILTER FEED AGITATOR**

5.550 GAL. CAP. 30" O.D. X 10'-0" H  
 INTERNAL PRESSURE 5 PSIG  
 EXTERNAL PRESSURE 2 PSIG  
 DESIGN TEMPERATURE 135°F

316 SS

AOV HAS  
 BEEN REMOVED



THIS HAS BEEN  
 DISCONNECTED IN ROOM 1115

**NOTES:**

1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
4. AOV-7604 IS LABELED AOV-7615 IN FIELD AND AOV-7615 IS LABELED AOV-7604 IN FIELD.
5. DRAWINGS 25101-343A & B REPLACE DRAWING 25101-343. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADD.

**MASTER DRAWING**  
 MAINTAIN AS-BUILT PER COEM 6.6.2  
 GROUP RESPONSIBLE: WPE

KEYWORDS	A	ORIGINAL	ISSUE/SEE NOTE	DATE
1. WASTE				
2. TREATMENT				
3. FILTER				
4. FEED				
5. PUMP				

U.S. DEPARTMENT OF ENERGY  
 ROCKY FLATS OFFICE  
 Rocky Flats Plant  
 GOLDEN, COLORADO

LIQUID WASTE TREATMENT FACILITY  
 UNIT 41-10 DRUM FILTER FEED TANK  
 PIPING & INSTRUMENT DIAGRAM


DATE: 03-11-94  
 BY: [Signature]  
 CHECKED: [Signature]  
 APPROVED: [Signature]

SCALE: NONE  
 DRAWING NO: D/25101-343A-M/A



CV-818-1 FILTER AID CONVEYOR  
 CV-818-2 FILTER AID VIBRATOR  
 ME-816 PRECOAT ROTARY FEEDER  
 D-848 PRECOAT MIXIN. TANK  
 A-823 FILTER PRECOAT AGITATOR  
 GB-120 GLOVEBOX

REF. DNO. 25101-176  
 3-40 GAL. CAP. 5'-0" x 2'-7" x 11' C.S.  
 EXTERNAL PRESSURE  
 DESIGN TEMPERATURE




- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. ALL INFORMATION SHOWN ON THIS DRAWING WAS PREVIOUSLY SHOWN ON DRAWING 25101-345, REV. E.

KEYWORDS		AS BUILT	
1. WASTE TREATMENT	2. PRECOAT	1. WASTE TREATMENT	2. PRECOAT
3. TANK	4. TANK	3. TANK	4. TANK
5. PRECOAT	6. PRECOAT	5. PRECOAT	6. PRECOAT
7. TANK	8. TANK	7. TANK	8. TANK
9. PRECOAT	10. PRECOAT	9. PRECOAT	10. PRECOAT
11. TANK	12. TANK	11. TANK	12. TANK
13. PRECOAT	14. PRECOAT	13. PRECOAT	14. PRECOAT
15. TANK	16. TANK	15. TANK	16. TANK
17. PRECOAT	18. PRECOAT	17. PRECOAT	18. PRECOAT
19. TANK	20. TANK	19. TANK	20. TANK
21. PRECOAT	22. PRECOAT	21. PRECOAT	22. PRECOAT
23. TANK	24. TANK	23. TANK	24. TANK
25. PRECOAT	26. PRECOAT	25. PRECOAT	26. PRECOAT
27. TANK	28. TANK	27. TANK	28. TANK
29. PRECOAT	30. PRECOAT	29. PRECOAT	30. PRECOAT
31. TANK	32. TANK	31. TANK	32. TANK
33. PRECOAT	34. PRECOAT	33. PRECOAT	34. PRECOAT
35. TANK	36. TANK	35. TANK	36. TANK
37. PRECOAT	38. PRECOAT	37. PRECOAT	38. PRECOAT
39. TANK	40. TANK	39. TANK	40. TANK
41. PRECOAT	42. PRECOAT	41. PRECOAT	42. PRECOAT
43. TANK	44. TANK	43. TANK	44. TANK
45. PRECOAT	46. PRECOAT	45. PRECOAT	46. PRECOAT
47. TANK	48. TANK	47. TANK	48. TANK
49. PRECOAT	50. PRECOAT	49. PRECOAT	50. PRECOAT
51. TANK	52. TANK	51. TANK	52. TANK
53. PRECOAT	54. PRECOAT	53. PRECOAT	54. PRECOAT
55. TANK	56. TANK	55. TANK	56. TANK
57. PRECOAT	58. PRECOAT	57. PRECOAT	58. PRECOAT
59. TANK	60. TANK	59. TANK	60. TANK
61. PRECOAT	62. PRECOAT	61. PRECOAT	62. PRECOAT
63. TANK	64. TANK	63. TANK	64. TANK
65. PRECOAT	66. PRECOAT	65. PRECOAT	66. PRECOAT
67. TANK	68. TANK	67. TANK	68. TANK
69. PRECOAT	70. PRECOAT	69. PRECOAT	70. PRECOAT
71. TANK	72. TANK	71. TANK	72. TANK
73. PRECOAT	74. PRECOAT	73. PRECOAT	74. PRECOAT
75. TANK	76. TANK	75. TANK	76. TANK
77. PRECOAT	78. PRECOAT	77. PRECOAT	78. PRECOAT
79. TANK	80. TANK	79. TANK	80. TANK
81. PRECOAT	82. PRECOAT	81. PRECOAT	82. PRECOAT
83. TANK	84. TANK	83. TANK	84. TANK
85. PRECOAT	86. PRECOAT	85. PRECOAT	86. PRECOAT
87. TANK	88. TANK	87. TANK	88. TANK
89. PRECOAT	90. PRECOAT	89. PRECOAT	90. PRECOAT
91. TANK	92. TANK	91. TANK	92. TANK
93. PRECOAT	94. PRECOAT	93. PRECOAT	94. PRECOAT
95. TANK	96. TANK	95. TANK	96. TANK
97. PRECOAT	98. PRECOAT	97. PRECOAT	98. PRECOAT
99. TANK	100. TANK	99. TANK	100. TANK

**MASTER DRAWING**  
 MAINTAIN AS-BUILT PER COEN 6.6.2  
 GROUP RESPONSIBLE: [Signature]  
 DATE: 03-8-94  
 U.S. DEPARTMENT OF ENERGY  
 Rocky Flats Plant  
 GOLDEN, COLORADO  
 LIQUID WASTE TREATMENT FACILITY  
 UNIT 41-40 PRECOAT MIXING TANK  
 PIPING & INSTRUMENT DIAGRAM  
 D 25101-341-M A

113

- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. FURNISHED BY VENDOR.




MASTER DRAWING		DESCRIPTION	
NO.	DATE	BY	DESCRIPTION
1	03-11-94	RECHAWAN	ON CAD/DWG/AS BUIL-T
2	08-16-72	WITTOPF	11-27-72
3	05-23-74	COLMAN	08-16-72
4	05-28-74	SALY	05-23-74
5	05-28-74	PROHMAN	05-28-74
6	05-28-74	PROHMAN	05-28-74
7	05-28-74	PROHMAN	05-28-74
8	05-28-74	PROHMAN	05-28-74
9	05-28-74	PROHMAN	05-28-74
10	05-28-74	PROHMAN	05-28-74
11	05-28-74	PROHMAN	05-28-74
12	05-28-74	PROHMAN	05-28-74
13	05-28-74	PROHMAN	05-28-74
14	05-28-74	PROHMAN	05-28-74
15	05-28-74	PROHMAN	05-28-74
16	05-28-74	PROHMAN	05-28-74
17	05-28-74	PROHMAN	05-28-74
18	05-28-74	PROHMAN	05-28-74
19	05-28-74	PROHMAN	05-28-74
20	05-28-74	PROHMAN	05-28-74
21	05-28-74	PROHMAN	05-28-74
22	05-28-74	PROHMAN	05-28-74
23	05-28-74	PROHMAN	05-28-74
24	05-28-74	PROHMAN	05-28-74
25	05-28-74	PROHMAN	05-28-74
26	05-28-74	PROHMAN	05-28-74
27	05-28-74	PROHMAN	05-28-74
28	05-28-74	PROHMAN	05-28-74
29	05-28-74	PROHMAN	05-28-74
30	05-28-74	PROHMAN	05-28-74
31	05-28-74	PROHMAN	05-28-74
32	05-28-74	PROHMAN	05-28-74
33	05-28-74	PROHMAN	05-28-74
34	05-28-74	PROHMAN	05-28-74
35	05-28-74	PROHMAN	05-28-74
36	05-28-74	PROHMAN	05-28-74
37	05-28-74	PROHMAN	05-28-74
38	05-28-74	PROHMAN	05-28-74
39	05-28-74	PROHMAN	05-28-74
40	05-28-74	PROHMAN	05-28-74
41	05-28-74	PROHMAN	05-28-74
42	05-28-74	PROHMAN	05-28-74
43	05-28-74	PROHMAN	05-28-74
44	05-28-74	PROHMAN	05-28-74
45	05-28-74	PROHMAN	05-28-74
46	05-28-74	PROHMAN	05-28-74
47	05-28-74	PROHMAN	05-28-74
48	05-28-74	PROHMAN	05-28-74
49	05-28-74	PROHMAN	05-28-74
50	05-28-74	PROHMAN	05-28-74
51	05-28-74	PROHMAN	05-28-74
52	05-28-74	PROHMAN	05-28-74
53	05-28-74	PROHMAN	05-28-74
54	05-28-74	PROHMAN	05-28-74
55	05-28-74	PROHMAN	05-28-74
56	05-28-74	PROHMAN	05-28-74
57	05-28-74	PROHMAN	05-28-74
58	05-28-74	PROHMAN	05-28-74
59	05-28-74	PROHMAN	05-28-74
60	05-28-74	PROHMAN	05-28-74
61	05-28-74	PROHMAN	05-28-74
62	05-28-74	PROHMAN	05-28-74
63	05-28-74	PROHMAN	05-28-74
64	05-28-74	PROHMAN	05-28-74
65	05-28-74	PROHMAN	05-28-74
66	05-28-74	PROHMAN	05-28-74
67	05-28-74	PROHMAN	05-28-74
68	05-28-74	PROHMAN	05-28-74
69	05-28-74	PROHMAN	05-28-74
70	05-28-74	PROHMAN	05-28-74
71	05-28-74	PROHMAN	05-28-74
72	05-28-74	PROHMAN	05-28-74
73	05-28-74	PROHMAN	05-28-74
74	05-28-74	PROHMAN	05-28-74
75	05-28-74	PROHMAN	05-28-74
76	05-28-74	PROHMAN	05-28-74
77	05-28-74	PROHMAN	05-28-74
78	05-28-74	PROHMAN	05-28-74
79	05-28-74	PROHMAN	05-28-74
80	05-28-74	PROHMAN	05-28-74
81	05-28-74	PROHMAN	05-28-74
82	05-28-74	PROHMAN	05-28-74
83	05-28-74	PROHMAN	05-28-74
84	05-28-74	PROHMAN	05-28-74
85	05-28-74	PROHMAN	05-28-74
86	05-28-74	PROHMAN	05-28-74
87	05-28-74	PROHMAN	05-28-74
88	05-28-74	PROHMAN	05-28-74
89	05-28-74	PROHMAN	05-28-74
90	05-28-74	PROHMAN	05-28-74
91	05-28-74	PROHMAN	05-28-74
92	05-28-74	PROHMAN	05-28-74
93	05-28-74	PROHMAN	05-28-74
94	05-28-74	PROHMAN	05-28-74
95	05-28-74	PROHMAN	05-28-74
96	05-28-74	PROHMAN	05-28-74
97	05-28-74	PROHMAN	05-28-74
98	05-28-74	PROHMAN	05-28-74
99	05-28-74	PROHMAN	05-28-74
100	05-28-74	PROHMAN	05-28-74

U.S. DEPARTMENT OF ENERGY  
 ROCKY FLATS PLANT  
 LIQUID WASTE TREATMENT FACILITY  
 UNIT 41-9 3RD STAGE FLOCCULATOR & CLARIFIER  
 PIPING & INSTRUMENT DIAGRAM  
 25101-339-M G



- D-818  
2ND STAGE FLOCCULATOR
- A-812  
2ND STAGE FLOCCULATOR AGITATOR
- D-819  
2ND STAGE CLARIFIER
- A-832  
2ND STAGE CLARIFIER RAKE
- P-838  
2ND STAGE TRANSFER PUMP
- GB-111  
P-838 PUMP ENCLASURE



- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. FURNISHED BY VENDOR.

KEY	NO	DATE	DESCRIPTION	BY	DATE
1	WAS	03-11-94	RE-DRAWN ON CADS/JAS BUILT	JAS	03-11-94
2	TREATMENT	05-23-74	ISSUE	STIERNS	05-23-74
3	FLOCCULATOR	05-23-74		STIERNS	05-23-74
4	CLARIFIER	05-23-74		STIERNS	05-23-74
5	PAID	05-23-74		STIERNS	05-23-74
6	REVISION	05-23-74		STIERNS	05-23-74

U.S. DEPARTMENT OF ENERGY  
ROOPLY FIELDS PROJECT  
GOLDEN, COLORADO

UNIT 41-9 2ND STAGE FLOCCULATOR & CLARIFIER  
PIPING & INSTRUMENT DIAGRAM


SCALE: AS-BUILT PER CODE 6.6.2

GROUP RESPONSIBLE: WPE

DATE: 03-11-94

BY: JAS

NO: 25101-337-M/F



- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. FURNISHED BY PUMP VENDOR.

MASTER DRAWING		SCALE		DATE	
MAINTAIN AS-BUILT PER COEM 6.6.2		NONE		8-24-79	
GROUP RESPONSIBLE		WPC		DATE	
E REBRAN ON CADOS/AS BUIL T		03-11-94		DATE	
A ORIGINAL ISSUE		8-24-79		DATE	
KEYWORDS		U.S. DEPARTMENT OF ENRG		DATE	
1 WASTE		ROBY FILE PLANT		DATE	
2 TREATMENT		ROBY FILE OFFICE		DATE	
3 FEED		ROBY FILE OFFICE		DATE	
4 REACTOR		ROBY FILE OFFICE		DATE	
5 P&ID		ROBY FILE OFFICE		DATE	
6 INSTRUMENTS		ROBY FILE OFFICE		DATE	
7 CONTROL		ROBY FILE OFFICE		DATE	
8 P&ID		ROBY FILE OFFICE		DATE	
9 INSTRUMENTS		ROBY FILE OFFICE		DATE	
10 CONTROL		ROBY FILE OFFICE		DATE	
11 P&ID		ROBY FILE OFFICE		DATE	
12 INSTRUMENTS		ROBY FILE OFFICE		DATE	
13 CONTROL		ROBY FILE OFFICE		DATE	
14 P&ID		ROBY FILE OFFICE		DATE	
15 INSTRUMENTS		ROBY FILE OFFICE		DATE	
16 CONTROL		ROBY FILE OFFICE		DATE	
17 P&ID		ROBY FILE OFFICE		DATE	
18 INSTRUMENTS		ROBY FILE OFFICE		DATE	
19 CONTROL		ROBY FILE OFFICE		DATE	
20 P&ID		ROBY FILE OFFICE		DATE	
21 INSTRUMENTS		ROBY FILE OFFICE		DATE	
22 CONTROL		ROBY FILE OFFICE		DATE	
23 P&ID		ROBY FILE OFFICE		DATE	
24 INSTRUMENTS		ROBY FILE OFFICE		DATE	
25 CONTROL		ROBY FILE OFFICE		DATE	
26 P&ID		ROBY FILE OFFICE		DATE	
27 INSTRUMENTS		ROBY FILE OFFICE		DATE	
28 CONTROL		ROBY FILE OFFICE		DATE	
29 P&ID		ROBY FILE OFFICE		DATE	
30 INSTRUMENTS		ROBY FILE OFFICE		DATE	
31 CONTROL		ROBY FILE OFFICE		DATE	
32 P&ID		ROBY FILE OFFICE		DATE	
33 INSTRUMENTS		ROBY FILE OFFICE		DATE	
34 CONTROL		ROBY FILE OFFICE		DATE	
35 P&ID		ROBY FILE OFFICE		DATE	
36 INSTRUMENTS		ROBY FILE OFFICE		DATE	
37 CONTROL		ROBY FILE OFFICE		DATE	
38 P&ID		ROBY FILE OFFICE		DATE	
39 INSTRUMENTS		ROBY FILE OFFICE		DATE	
40 CONTROL		ROBY FILE OFFICE		DATE	
41 P&ID		ROBY FILE OFFICE		DATE	
42 INSTRUMENTS		ROBY FILE OFFICE		DATE	
43 CONTROL		ROBY FILE OFFICE		DATE	
44 P&ID		ROBY FILE OFFICE		DATE	
45 INSTRUMENTS		ROBY FILE OFFICE		DATE	
46 CONTROL		ROBY FILE OFFICE		DATE	
47 P&ID		ROBY FILE OFFICE		DATE	
48 INSTRUMENTS		ROBY FILE OFFICE		DATE	
49 CONTROL		ROBY FILE OFFICE		DATE	
50 P&ID		ROBY FILE OFFICE		DATE	
51 INSTRUMENTS		ROBY FILE OFFICE		DATE	
52 CONTROL		ROBY FILE OFFICE		DATE	
53 P&ID		ROBY FILE OFFICE		DATE	
54 INSTRUMENTS		ROBY FILE OFFICE		DATE	
55 CONTROL		ROBY FILE OFFICE		DATE	
56 P&ID		ROBY FILE OFFICE		DATE	
57 INSTRUMENTS		ROBY FILE OFFICE		DATE	
58 CONTROL		ROBY FILE OFFICE		DATE	
59 P&ID		ROBY FILE OFFICE		DATE	
60 INSTRUMENTS		ROBY FILE OFFICE		DATE	
61 CONTROL		ROBY FILE OFFICE		DATE	
62 P&ID		ROBY FILE OFFICE		DATE	
63 INSTRUMENTS		ROBY FILE OFFICE		DATE	
64 CONTROL		ROBY FILE OFFICE		DATE	
65 P&ID		ROBY FILE OFFICE		DATE	
66 INSTRUMENTS		ROBY FILE OFFICE		DATE	
67 CONTROL		ROBY FILE OFFICE		DATE	
68 P&ID		ROBY FILE OFFICE		DATE	
69 INSTRUMENTS		ROBY FILE OFFICE		DATE	
70 CONTROL		ROBY FILE OFFICE		DATE	
71 P&ID		ROBY FILE OFFICE		DATE	
72 INSTRUMENTS		ROBY FILE OFFICE		DATE	
73 CONTROL		ROBY FILE OFFICE		DATE	
74 P&ID		ROBY FILE OFFICE		DATE	
75 INSTRUMENTS		ROBY FILE OFFICE		DATE	
76 CONTROL		ROBY FILE OFFICE		DATE	
77 P&ID		ROBY FILE OFFICE		DATE	
78 INSTRUMENTS		ROBY FILE OFFICE		DATE	
79 CONTROL		ROBY FILE OFFICE		DATE	
80 P&ID		ROBY FILE OFFICE		DATE	
81 INSTRUMENTS		ROBY FILE OFFICE		DATE	
82 CONTROL		ROBY FILE OFFICE		DATE	
83 P&ID		ROBY FILE OFFICE		DATE	
84 INSTRUMENTS		ROBY FILE OFFICE		DATE	
85 CONTROL		ROBY FILE OFFICE		DATE	
86 P&ID		ROBY FILE OFFICE		DATE	
87 INSTRUMENTS		ROBY FILE OFFICE		DATE	
88 CONTROL		ROBY FILE OFFICE		DATE	
89 P&ID		ROBY FILE OFFICE		DATE	
90 INSTRUMENTS		ROBY FILE OFFICE		DATE	
91 CONTROL		ROBY FILE OFFICE		DATE	
92 P&ID		ROBY FILE OFFICE		DATE	
93 INSTRUMENTS		ROBY FILE OFFICE		DATE	
94 CONTROL		ROBY FILE OFFICE		DATE	
95 P&ID		ROBY FILE OFFICE		DATE	
96 INSTRUMENTS		ROBY FILE OFFICE		DATE	
97 CONTROL		ROBY FILE OFFICE		DATE	
98 P&ID		ROBY FILE OFFICE		DATE	
99 INSTRUMENTS		ROBY FILE OFFICE		DATE	
100 CONTROL		ROBY FILE OFFICE		DATE	

**D-814**  
 1ST STAGE  
 FLOCCULATOR  
 250 GPM CAP. C.S.  
 157' O.D. X 8'-0" I.D.  
 INTERNAL PRESS. 2 PSIG  
 EXTERNAL PRESS. 2 PSIG  
 DESIGN TEMP. 200°F


**A-808**  
 1ST STAGE  
 FLOCCULATOR  
 AGITATOR  
 C.S.

**D-815**  
 1ST STAGE  
 CLARIFIER  
 300 GPM CAP. C.S.  
 157' O.D. X 8'-0" I.D.  
 INTERNAL PRESS. 2 PSIG  
 EXTERNAL PRESS. 2 PSIG  
 DESIGN TEMP. 200°F

**A-831**  
 1ST STAGE  
 CLARIFIER RAKE  
 0.1 TO 1.0 RPM OUTPUT C.S.  
 MANUAL SPEED ADJUSTMENT

**P-837**  
 1ST STAGE  
 TRANSFER PUMP  
 FLOWMATE 24 GPM C.S.  
 1/2" X 1/2"

**GB-109**  
 P-837 PUMP  
 ENCL. ENCLOSURE



- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. FURNISHED BY VENDOR.

KEYWORDS		E   REDRAWN ON CADDS/AS BUILT		03-11-94	
1. WASTE	2. TREATMENT	A   ORIGINAL ISSUE	DESCRIPTION	DATE	BY
WASTE	TREATMENT	ORIGINAL ISSUE	LIQUID WASTE TREATMENT FACILITY	03-23-79	SO RKL
FLOCCULATOR	CLARIFIER	REVISED	LIQUID WASTE TREATMENT FACILITY	05-23-74	SO RKL
AGITATOR	CLARIFIER	REVISED	LIQUID WASTE TREATMENT FACILITY	05-23-74	SO RKL
TRANSFER PUMP	CLARIFIER	REVISED	LIQUID WASTE TREATMENT FACILITY	05-23-74	SO RKL
CLARIFIER RAKE	CLARIFIER	REVISED	LIQUID WASTE TREATMENT FACILITY	05-23-74	SO RKL
ENCLOSURE	CLARIFIER	REVISED	LIQUID WASTE TREATMENT FACILITY	05-23-74	SO RKL

DESIGNED BY	DATE	BY
DRAWN BY	DATE	BY
CHECKED BY	DATE	BY
APPROVED BY	DATE	BY


  

PROJECT NO.	25101-335-M
SCALE	AS SHOWN
DATE	03-11-94
BY	SO RKL
CHECKED BY	SO RKL
APPROVED BY	SO RKL

**MASTER DRAWING**  
 MAINTAIN AS-BUILT PER COEM 6.6.2  
 GROUP RESPONSIBLE: WPE



P-823A & B  
CONCENTRATED SALT  
PUMPS  
C.S.  
6.0PW 2'-4" FT




NOT CURRENTLY INSTALLED.  
INSTRUMENT SITTING ON FLOOR.  
SPOOL PIECE INSTALLED.

- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES ARE FAIL CLOSED UNLESS OTHERWISE AS NOTED.
  4. DRAWINGS 25101-355A, B & C REPLACE DRAWING 25101-355. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADDS.

<b>MASTER DRAWING</b>		MAINTAIN AS-BUILT PER COCH 6.6.2		GROUP RESPONSIBLE		WPE	
<b>KEYWORDS</b>		A ORIGINAL ISSUE/SEE NOTE 4		03-11-94		CFBRANKOS	
1. WASTE		TOLERANCE		DATE		JOB NO.	
2. TREATMENT		REVISION		BY		JOB NO.	
3. EVAPORATION		REVISION		DATE		JOB NO.	
4. 7TH EFFECT		REVISION		DATE		JOB NO.	
5. ROAD		REVISION		DATE		JOB NO.	
6. REACTIVITY		REVISION		DATE		JOB NO.	
7. 374		REVISION		DATE		JOB NO.	
8. 374		REVISION		DATE		JOB NO.	
9. 374		REVISION		DATE		JOB NO.	
10. 374		REVISION		DATE		JOB NO.	
11. 374		REVISION		DATE		JOB NO.	
12. 374		REVISION		DATE		JOB NO.	
13. 374		REVISION		DATE		JOB NO.	
14. 374		REVISION		DATE		JOB NO.	
15. 374		REVISION		DATE		JOB NO.	
16. 374		REVISION		DATE		JOB NO.	
17. 374		REVISION		DATE		JOB NO.	
18. 374		REVISION		DATE		JOB NO.	
19. 374		REVISION		DATE		JOB NO.	
20. 374		REVISION		DATE		JOB NO.	
21. 374		REVISION		DATE		JOB NO.	
22. 374		REVISION		DATE		JOB NO.	
23. 374		REVISION		DATE		JOB NO.	
24. 374		REVISION		DATE		JOB NO.	
25. 374		REVISION		DATE		JOB NO.	
26. 374		REVISION		DATE		JOB NO.	
27. 374		REVISION		DATE		JOB NO.	
28. 374		REVISION		DATE		JOB NO.	
29. 374		REVISION		DATE		JOB NO.	
30. 374		REVISION		DATE		JOB NO.	
31. 374		REVISION		DATE		JOB NO.	
32. 374		REVISION		DATE		JOB NO.	
33. 374		REVISION		DATE		JOB NO.	
34. 374		REVISION		DATE		JOB NO.	
35. 374		REVISION		DATE		JOB NO.	
36. 374		REVISION		DATE		JOB NO.	
37. 374		REVISION		DATE		JOB NO.	
38. 374		REVISION		DATE		JOB NO.	
39. 374		REVISION		DATE		JOB NO.	
40. 374		REVISION		DATE		JOB NO.	
41. 374		REVISION		DATE		JOB NO.	
42. 374		REVISION		DATE		JOB NO.	
43. 374		REVISION		DATE		JOB NO.	
44. 374		REVISION		DATE		JOB NO.	
45. 374		REVISION		DATE		JOB NO.	
46. 374		REVISION		DATE		JOB NO.	
47. 374		REVISION		DATE		JOB NO.	
48. 374		REVISION		DATE		JOB NO.	
49. 374		REVISION		DATE		JOB NO.	
50. 374		REVISION		DATE		JOB NO.	
51. 374		REVISION		DATE		JOB NO.	
52. 374		REVISION		DATE		JOB NO.	
53. 374		REVISION		DATE		JOB NO.	
54. 374		REVISION		DATE		JOB NO.	
55. 374		REVISION		DATE		JOB NO.	
56. 374		REVISION		DATE		JOB NO.	
57. 374		REVISION		DATE		JOB NO.	
58. 374		REVISION		DATE		JOB NO.	
59. 374		REVISION		DATE		JOB NO.	
60. 374		REVISION		DATE		JOB NO.	
61. 374		REVISION		DATE		JOB NO.	
62. 374		REVISION		DATE		JOB NO.	
63. 374		REVISION		DATE		JOB NO.	
64. 374		REVISION		DATE		JOB NO.	
65. 374		REVISION		DATE		JOB NO.	
66. 374		REVISION		DATE		JOB NO.	
67. 374		REVISION		DATE		JOB NO.	
68. 374		REVISION		DATE		JOB NO.	
69. 374		REVISION		DATE		JOB NO.	
70. 374		REVISION		DATE		JOB NO.	
71. 374		REVISION		DATE		JOB NO.	
72. 374		REVISION		DATE		JOB NO.	
73. 374		REVISION		DATE		JOB NO.	
74. 374		REVISION		DATE		JOB NO.	
75. 374		REVISION		DATE		JOB NO.	
76. 374		REVISION		DATE		JOB NO.	
77. 374		REVISION		DATE		JOB NO.	
78. 374		REVISION		DATE		JOB NO.	
79. 374		REVISION		DATE		JOB NO.	
80. 374		REVISION		DATE		JOB NO.	
81. 374		REVISION		DATE		JOB NO.	
82. 374		REVISION		DATE		JOB NO.	
83. 374		REVISION		DATE		JOB NO.	
84. 374		REVISION		DATE		JOB NO.	
85. 374		REVISION		DATE		JOB NO.	
86. 374		REVISION		DATE		JOB NO.	
87. 374		REVISION		DATE		JOB NO.	
88. 374		REVISION		DATE		JOB NO.	
89. 374		REVISION		DATE		JOB NO.	
90. 374		REVISION		DATE		JOB NO.	
91. 374		REVISION		DATE		JOB NO.	
92. 374		REVISION		DATE		JOB NO.	
93. 374		REVISION		DATE		JOB NO.	
94. 374		REVISION		DATE		JOB NO.	
95. 374		REVISION		DATE		JOB NO.	
96. 374		REVISION		DATE		JOB NO.	
97. 374		REVISION		DATE		JOB NO.	
98. 374		REVISION		DATE		JOB NO.	
99. 374		REVISION		DATE		JOB NO.	
100. 374		REVISION		DATE		JOB NO.	

197

E-810	D-834	P-824	J-801	J-803	E-820	D-879	P-861
CONDENSER	CONDENSATE RECEIVER	PRODUCT WATER PUMP	START-UP EJECTOR	OPERATIONAL EJECTOR	EJECTOR AFTERCOOLER	MAKE-UP WATER HOLDING TANK	MAKE-UP WATER TRANSFER PUMP
C.S. SPECIES 30 S.P. SPECIES DUTY 8.6 MM BTU/HR DES PRESS FULL VAC 4.75 PSIG DESIGN TEMPERATURE 300 °F	C.S. SPECIES 4.5 STD. 5.5 °F T.T. INTERNAL PRESSURE 20 PSIG EXTERNAL PRESSURE 15 PSIG DESIGN TEMPERATURE 176 °F	C.S. 19 GPM @ 36 FT	C.S.	C.S.	C.S. 0.0, 0.5, 2.0 T.T. DESIGN PRESSURE 20 PSIG DESIGN TEMPERATURE 350 °F	C.S. 3.0 °F 0.0, 0.5, 2.0 T.T. INTERNAL PRESSURE 15 PSIG EXTERNAL PRESSURE 2 PSIG	C.S. 104 GPM @ 106 FT




- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES ARE FAIL CLOSED EXCEPT OTHERWISE AS NOTED.
  4. STEAM TRACE OUTSIDE BUILDING ONLY.
  5. LT-7962 MISS TAGGED IN FIELD.
  6. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADD5.

<b>MASTER DRAWING</b>		MAINTAIN AS-BUILT PER COEM 6.6.2		GROUP RESPONSIBLE	
KEYWORDS		A ORIGINAL ISSUE/SEE NOTE 6		DATE 03-11-94	
1. WASTE	2. TREATMENT	3. TREATMENT	4. TREATMENT	5. TREATMENT	6. TREATMENT
7. TREATMENT	8. TREATMENT	9. TREATMENT	10. TREATMENT	11. TREATMENT	12. TREATMENT
13. TREATMENT	14. TREATMENT	15. TREATMENT	16. TREATMENT	17. TREATMENT	18. TREATMENT
19. TREATMENT	20. TREATMENT	21. TREATMENT	22. TREATMENT	23. TREATMENT	24. TREATMENT
25. TREATMENT	26. TREATMENT	27. TREATMENT	28. TREATMENT	29. TREATMENT	30. TREATMENT
31. TREATMENT	32. TREATMENT	33. TREATMENT	34. TREATMENT	35. TREATMENT	36. TREATMENT
37. TREATMENT	38. TREATMENT	39. TREATMENT	40. TREATMENT	41. TREATMENT	42. TREATMENT
43. TREATMENT	44. TREATMENT	45. TREATMENT	46. TREATMENT	47. TREATMENT	48. TREATMENT
49. TREATMENT	50. TREATMENT	51. TREATMENT	52. TREATMENT	53. TREATMENT	54. TREATMENT
55. TREATMENT	56. TREATMENT	57. TREATMENT	58. TREATMENT	59. TREATMENT	60. TREATMENT
61. TREATMENT	62. TREATMENT	63. TREATMENT	64. TREATMENT	65. TREATMENT	66. TREATMENT
67. TREATMENT	68. TREATMENT	69. TREATMENT	70. TREATMENT	71. TREATMENT	72. TREATMENT
73. TREATMENT	74. TREATMENT	75. TREATMENT	76. TREATMENT	77. TREATMENT	78. TREATMENT
79. TREATMENT	80. TREATMENT	81. TREATMENT	82. TREATMENT	83. TREATMENT	84. TREATMENT
85. TREATMENT	86. TREATMENT	87. TREATMENT	88. TREATMENT	89. TREATMENT	90. TREATMENT
91. TREATMENT	92. TREATMENT	93. TREATMENT	94. TREATMENT	95. TREATMENT	96. TREATMENT
97. TREATMENT	98. TREATMENT	99. TREATMENT	100. TREATMENT	101. TREATMENT	102. TREATMENT
103. TREATMENT	104. TREATMENT	105. TREATMENT	106. TREATMENT	107. TREATMENT	108. TREATMENT
109. TREATMENT	110. TREATMENT	111. TREATMENT	112. TREATMENT	113. TREATMENT	114. TREATMENT
115. TREATMENT	116. TREATMENT	117. TREATMENT	118. TREATMENT	119. TREATMENT	120. TREATMENT
121. TREATMENT	122. TREATMENT	123. TREATMENT	124. TREATMENT	125. TREATMENT	126. TREATMENT
127. TREATMENT	128. TREATMENT	129. TREATMENT	130. TREATMENT	131. TREATMENT	132. TREATMENT
133. TREATMENT	134. TREATMENT	135. TREATMENT	136. TREATMENT	137. TREATMENT	138. TREATMENT
139. TREATMENT	140. TREATMENT	141. TREATMENT	142. TREATMENT	143. TREATMENT	144. TREATMENT
145. TREATMENT	146. TREATMENT	147. TREATMENT	148. TREATMENT	149. TREATMENT	150. TREATMENT
151. TREATMENT	152. TREATMENT	153. TREATMENT	154. TREATMENT	155. TREATMENT	156. TREATMENT
157. TREATMENT	158. TREATMENT	159. TREATMENT	160. TREATMENT	161. TREATMENT	162. TREATMENT
163. TREATMENT	164. TREATMENT	165. TREATMENT	166. TREATMENT	167. TREATMENT	168. TREATMENT
169. TREATMENT	170. TREATMENT	171. TREATMENT	172. TREATMENT	173. TREATMENT	174. TREATMENT
175. TREATMENT	176. TREATMENT	177. TREATMENT	178. TREATMENT	179. TREATMENT	180. TREATMENT
181. TREATMENT	182. TREATMENT	183. TREATMENT	184. TREATMENT	185. TREATMENT	186. TREATMENT
187. TREATMENT	188. TREATMENT	189. TREATMENT	190. TREATMENT	191. TREATMENT	192. TREATMENT
193. TREATMENT	194. TREATMENT	195. TREATMENT	196. TREATMENT	197. TREATMENT	198. TREATMENT
199. TREATMENT	200. TREATMENT	201. TREATMENT	202. TREATMENT	203. TREATMENT	204. TREATMENT
205. TREATMENT	206. TREATMENT	207. TREATMENT	208. TREATMENT	209. TREATMENT	210. TREATMENT
211. TREATMENT	212. TREATMENT	213. TREATMENT	214. TREATMENT	215. TREATMENT	216. TREATMENT
217. TREATMENT	218. TREATMENT	219. TREATMENT	220. TREATMENT	221. TREATMENT	222. TREATMENT
223. TREATMENT	224. TREATMENT	225. TREATMENT	226. TREATMENT	227. TREATMENT	228. TREATMENT
229. TREATMENT	230. TREATMENT	231. TREATMENT	232. TREATMENT	233. TREATMENT	234. TREATMENT
235. TREATMENT	236. TREATMENT	237. TREATMENT	238. TREATMENT	239. TREATMENT	240. TREATMENT
241. TREATMENT	242. TREATMENT	243. TREATMENT	244. TREATMENT	245. TREATMENT	246. TREATMENT
247. TREATMENT	248. TREATMENT	249. TREATMENT	250. TREATMENT	251. TREATMENT	252. TREATMENT
253. TREATMENT	254. TREATMENT	255. TREATMENT	256. TREATMENT	257. TREATMENT	258. TREATMENT
259. TREATMENT	260. TREATMENT	261. TREATMENT	262. TREATMENT	263. TREATMENT	264. TREATMENT
265. TREATMENT	266. TREATMENT	267. TREATMENT	268. TREATMENT	269. TREATMENT	270. TREATMENT
271. TREATMENT	272. TREATMENT	273. TREATMENT	274. TREATMENT	275. TREATMENT	276. TREATMENT
277. TREATMENT	278. TREATMENT	279. TREATMENT	280. TREATMENT	281. TREATMENT	282. TREATMENT
283. TREATMENT	284. TREATMENT	285. TREATMENT	286. TREATMENT	287. TREATMENT	288. TREATMENT
289. TREATMENT	290. TREATMENT	291. TREATMENT	292. TREATMENT	293. TREATMENT	294. TREATMENT
295. TREATMENT	296. TREATMENT	297. TREATMENT	298. TREATMENT	299. TREATMENT	300. TREATMENT

195

- NOTES:**
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES ARE FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. STEAM OR ELECTRIC TRACE OUTSIDE BUILDING ONLY.
  5. NEW DRAWINGS ARE AS BUILT AND REDRAWN ON CADDS.




<b>MASTER DRAWING</b>		MAINTAIN AS-BUILT PER COCM 5.6.2		GROUP RESPONSIBLE		WFE	
<p><b>KEYWORDS</b></p> <p>1. WASTE 2. TREATMENT 3. EVAPORATION 4. 4TH EFFECT 5. P810 6. 374</p>							
A		ORIGINAL ISSUE/SEE NOTE 5		03-11-94		986806	
REVISIONS		BY		DATE		DESCRIPTION	
1		BRANIN		06-05-74		REVISED	
2		KOLBYE		04-26-83		REVISED	
3		SIMONS		05-25-94		REVISED	
4		SIMONS		05-25-94		REVISED	
5		SIMONS		05-25-94		REVISED	
6		SIMONS		05-25-94		REVISED	
7		SIMONS		05-25-94		REVISED	
8		SIMONS		05-25-94		REVISED	
9		SIMONS		05-25-94		REVISED	
10		SIMONS		05-25-94		REVISED	
11		SIMONS		05-25-94		REVISED	
12		SIMONS		05-25-94		REVISED	
13		SIMONS		05-25-94		REVISED	
14		SIMONS		05-25-94		REVISED	
15		SIMONS		05-25-94		REVISED	
16		SIMONS		05-25-94		REVISED	
17		SIMONS		05-25-94		REVISED	
18		SIMONS		05-25-94		REVISED	
19		SIMONS		05-25-94		REVISED	
20		SIMONS		05-25-94		REVISED	
21		SIMONS		05-25-94		REVISED	
22		SIMONS		05-25-94		REVISED	
23		SIMONS		05-25-94		REVISED	
24		SIMONS		05-25-94		REVISED	
25		SIMONS		05-25-94		REVISED	
26		SIMONS		05-25-94		REVISED	
27		SIMONS		05-25-94		REVISED	
28		SIMONS		05-25-94		REVISED	
29		SIMONS		05-25-94		REVISED	
30		SIMONS		05-25-94		REVISED	
31		SIMONS		05-25-94		REVISED	
32		SIMONS		05-25-94		REVISED	
33		SIMONS		05-25-94		REVISED	
34		SIMONS		05-25-94		REVISED	
35		SIMONS		05-25-94		REVISED	
36		SIMONS		05-25-94		REVISED	
37		SIMONS		05-25-94		REVISED	
38		SIMONS		05-25-94		REVISED	
39		SIMONS		05-25-94		REVISED	
40		SIMONS		05-25-94		REVISED	
41		SIMONS		05-25-94		REVISED	
42		SIMONS		05-25-94		REVISED	
43		SIMONS		05-25-94		REVISED	
44		SIMONS		05-25-94		REVISED	
45		SIMONS		05-25-94		REVISED	
46		SIMONS		05-25-94		REVISED	
47		SIMONS		05-25-94		REVISED	
48		SIMONS		05-25-94		REVISED	
49		SIMONS		05-25-94		REVISED	
50		SIMONS		05-25-94		REVISED	
51		SIMONS		05-25-94		REVISED	
52		SIMONS		05-25-94		REVISED	
53		SIMONS		05-25-94		REVISED	
54		SIMONS		05-25-94		REVISED	
55		SIMONS		05-25-94		REVISED	
56		SIMONS		05-25-94		REVISED	
57		SIMONS		05-25-94		REVISED	
58		SIMONS		05-25-94		REVISED	
59		SIMONS		05-25-94		REVISED	
60		SIMONS		05-25-94		REVISED	
61		SIMONS		05-25-94		REVISED	
62		SIMONS		05-25-94		REVISED	
63		SIMONS		05-25-94		REVISED	
64		SIMONS		05-25-94		REVISED	
65		SIMONS		05-25-94		REVISED	
66		SIMONS		05-25-94		REVISED	
67		SIMONS		05-25-94		REVISED	
68		SIMONS		05-25-94		REVISED	
69		SIMONS		05-25-94		REVISED	
70		SIMONS		05-25-94		REVISED	
71		SIMONS		05-25-94		REVISED	
72		SIMONS		05-25-94		REVISED	
73		SIMONS		05-25-94		REVISED	
74		SIMONS		05-25-94		REVISED	
75		SIMONS		05-25-94		REVISED	
76		SIMONS		05-25-94		REVISED	
77		SIMONS		05-25-94		REVISED	
78		SIMONS		05-25-94		REVISED	
79		SIMONS		05-25-94		REVISED	
80		SIMONS		05-25-94		REVISED	
81		SIMONS		05-25-94		REVISED	
82		SIMONS		05-25-94		REVISED	
83		SIMONS		05-25-94		REVISED	
84		SIMONS		05-25-94		REVISED	
85		SIMONS		05-25-94		REVISED	
86		SIMONS		05-25-94		REVISED	
87		SIMONS		05-25-94		REVISED	
88		SIMONS		05-25-94		REVISED	
89		SIMONS		05-25-94		REVISED	
90		SIMONS		05-25-94		REVISED	
91		SIMONS		05-25-94		REVISED	
92		SIMONS		05-25-94		REVISED	
93		SIMONS		05-25-94		REVISED	
94		SIMONS		05-25-94		REVISED	
95		SIMONS		05-25-94		REVISED	
96		SIMONS		05-25-94		REVISED	
97		SIMONS		05-25-94		REVISED	
98		SIMONS		05-25-94		REVISED	
99		SIMONS		05-25-94		REVISED	
100		SIMONS		05-25-94		REVISED	

UNIT 41-3 EVAPORATION 4TH EFFECT RCMA #2  
PIPING & INSTRUMENT DIAGRAM  
25101-355A-M A



- NOTES:**
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL OPERATED VALVES ARE FAIL CLOSED EXCEPT AS NOTED.
  4. STEAM OR ELECTRIC TRACE OUTSIDE BUILDING ONLY.



**MASTER DRAWING**  
 MAINTAIN AS-BUILT PER COEM 6.6.2  
 GROUP RESPONSIBLE WPE

Keywords	Revision	Date	By	Check	Appr.	Scale	Notes
1. WASTE TREATMENT	1	02-11-94	CD	WPE	WPE	AS-BUILT	REVISION ON CAD/SR/AS BUILT
2. TREATMENT	2	04-16-80	SD	RKL		4:10-P	
3. EVAPORATION	3	06-22-74	SAH				
4. 2ND EFFECT	4	05-22-74	SAH				
5. P&ID	5	06-22-74	SAH				


Equipment	Designation	Notes
U.S. DEPARTMENT OF ENERGY		
Rocky Flats Plant		
COL. DR. COLOMADO		
UNIT 4-13 EVAPORATION AND EFFECT RORA #42		
PIPING & INSTRUMENT DIAGRAM		
25101-353-M		
I		

P-941  
NITRIC ACID  
DRAIN  
PUMP  
304L SS  
300 GPM @ 11.1 FT

E-815  
NITRIC ACID  
HEATER  
304L SS  
300,000 BTU/MR

D-845  
NITRIC ACID  
TANK  
304L SS  
1,000 GALLONS 1.1 FT  
I.D. X 7.0 FT  
MAX. V.L. PRESSURE 2 PSIG  
DESIGN TEMPERATURE 180°F

P-840  
ACID  
CLEANING  
PUMP  
304L SS  
50 GPM @ 34.6 FT



THIS PUMP HAS NEVER BEEN WIRED FOR OPERATION

- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES ARE FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. DRAWINGS 25101-352A & B REPLACE DRAWING 25101-352. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADD5.

192

MASTER DRAWING		GROUP RESPONSIBLE	
MAINTAIN AS-BUILT PER CODE 6.6.2		WPE	
KEYWORDS	A ORIGINAL ISSUE/SEE NOTE 4	DATE	03-11-94
1. WASTE		U.S. DEPARTMENT OF ENERGY	
2. TREATMENT		ROCKY FLATS OFFICE	
3. EVAPORATION		ROCKY FLATS PLANT	
4. LIST EFFECT			
5. PAID			
6. REVISED			
7. SCALE			
8. UNIT			
9. SHEET			
10. DRAWING NUMBER			
11. SHEET			
12. UNIT			
13. PROJECT			
14. DRAWING TITLE			
15. PROJECT NUMBER			
16. SHEET			
17. UNIT			
18. PROJECT			
19. DRAWING TITLE			
20. PROJECT NUMBER			
21. SHEET			
22. UNIT			
23. PROJECT			
24. DRAWING TITLE			
25. PROJECT NUMBER			
26. SHEET			
27. UNIT			
28. PROJECT			
29. DRAWING TITLE			
30. PROJECT NUMBER			
31. SHEET			
32. UNIT			
33. PROJECT			
34. DRAWING TITLE			
35. PROJECT NUMBER			
36. SHEET			
37. UNIT			
38. PROJECT			
39. DRAWING TITLE			
40. PROJECT NUMBER			
41. SHEET			
42. UNIT			
43. PROJECT			
44. DRAWING TITLE			
45. PROJECT NUMBER			
46. SHEET			
47. UNIT			
48. PROJECT			
49. DRAWING TITLE			
50. PROJECT NUMBER			
51. SHEET			
52. UNIT			
53. PROJECT			
54. DRAWING TITLE			
55. PROJECT NUMBER			
56. SHEET			
57. UNIT			
58. PROJECT			
59. DRAWING TITLE			
60. PROJECT NUMBER			
61. SHEET			
62. UNIT			
63. PROJECT			
64. DRAWING TITLE			
65. PROJECT NUMBER			
66. SHEET			
67. UNIT			
68. PROJECT			
69. DRAWING TITLE			
70. PROJECT NUMBER			
71. SHEET			
72. UNIT			
73. PROJECT			
74. DRAWING TITLE			
75. PROJECT NUMBER			
76. SHEET			
77. UNIT			
78. PROJECT			
79. DRAWING TITLE			
80. PROJECT NUMBER			
81. SHEET			
82. UNIT			
83. PROJECT			
84. DRAWING TITLE			
85. PROJECT NUMBER			
86. SHEET			
87. UNIT			
88. PROJECT			
89. DRAWING TITLE			
90. PROJECT NUMBER			
91. SHEET			
92. UNIT			
93. PROJECT			
94. DRAWING TITLE			
95. PROJECT NUMBER			
96. SHEET			
97. UNIT			
98. PROJECT			
99. DRAWING TITLE			
100. PROJECT NUMBER			
101. SHEET			
102. UNIT			
103. PROJECT			
104. DRAWING TITLE			
105. PROJECT NUMBER			
106. SHEET			
107. UNIT			
108. PROJECT			
109. DRAWING TITLE			
110. PROJECT NUMBER			
111. SHEET			
112. UNIT			
113. PROJECT			
114. DRAWING TITLE			
115. PROJECT NUMBER			
116. SHEET			
117. UNIT			
118. PROJECT			
119. DRAWING TITLE			
120. PROJECT NUMBER			
121. SHEET			
122. UNIT			
123. PROJECT			
124. DRAWING TITLE			
125. PROJECT NUMBER			
126. SHEET			
127. UNIT			
128. PROJECT			
129. DRAWING TITLE			
130. PROJECT NUMBER			
131. SHEET			
132. UNIT			
133. PROJECT			
134. DRAWING TITLE			
135. PROJECT NUMBER			
136. SHEET			
137. UNIT			
138. PROJECT			
139. DRAWING TITLE			
140. PROJECT NUMBER			
141. SHEET			
142. UNIT			
143. PROJECT			
144. DRAWING TITLE			
145. PROJECT NUMBER			
146. SHEET			
147. UNIT			
148. PROJECT			
149. DRAWING TITLE			
150. PROJECT NUMBER			
151. SHEET			
152. UNIT			
153. PROJECT			
154. DRAWING TITLE			
155. PROJECT NUMBER			
156. SHEET			
157. UNIT			
158. PROJECT			
159. DRAWING TITLE			
160. PROJECT NUMBER			
161. SHEET			
162. UNIT			
163. PROJECT			
164. DRAWING TITLE			
165. PROJECT NUMBER			
166. SHEET			
167. UNIT			
168. PROJECT			
169. DRAWING TITLE			
170. PROJECT NUMBER			
171. SHEET			
172. UNIT			
173. PROJECT			
174. DRAWING TITLE			
175. PROJECT NUMBER			
176. SHEET			
177. UNIT			
178. PROJECT			
179. DRAWING TITLE			
180. PROJECT NUMBER			
181. SHEET			
182. UNIT			
183. PROJECT			
184. DRAWING TITLE			
185. PROJECT NUMBER			
186. SHEET			
187. UNIT			
188. PROJECT			
189. DRAWING TITLE			
190. PROJECT NUMBER			
191. SHEET			
192. UNIT			
193. PROJECT			
194. DRAWING TITLE			
195. PROJECT NUMBER			
196. SHEET			
197. UNIT			
198. PROJECT			
199. DRAWING TITLE			
200. PROJECT NUMBER			



FL-801A & B  
EVAPORATOR FEED FILTER  
BASKET STRAINER


BODY C.S.  
BASKET S.S.  
# 70 GPM  
DESIGN PRESSURE 125 PSIG  
DESIGN TEMPERATURE 130°F

D-827  
EVAPORATOR  
FEED TANK

8,000 GAL. CAP.  
C.S. 5'-0" DD X 11'-0" TT  
INTERNAL PRESSURE 16 PSIG  
EXTERNAL PRESSURE 2 PSIG  
DESIGN TEMPERATURE 200°F

P-818A & B  
EVAPORATOR  
FEED PUMP

37.11/2" C.S.  
# 70 GPM TT.  
# 1 80 FT.



- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.

190

KEYWORDS		REVISIONS		DATE		BY		CHECKED		DATE		BY		DATE	
1. WASTE	2. TREATMENT	1. ORIGINAL ISSUE		03-11-94	CTB/BRK/EP										
3. EVAPORATOR	4. FEED TANK			04-16-80	SD/RKJ										
5. P.O.D	6. PROJECT														
7. UNIT	8. FACILITY														
9. DRAWING	10. SHEET														

DESIGNED	WITTKOPF	11-30-72			
CHECKED	SALY	06-12-74			
APPROVED	ROTHMAN	06-12-74			
DESIGNED	WITTKOPF	11-30-72			
CHECKED	SALY	06-12-74			
APPROVED	ROTHMAN	06-12-74			


UNIT 41-13 EVAPORATOR FEED TANK PIPING & INSTRUMENT DIAGRAM	37 986806 4410-P
LIQUID WASTE TREATMENT FACILITY ROCKY FLATS OFFICE GOLDEN, COLORADO	U.S. DEPARTMENT OF ENERGY ROCKY FLATS OFFICE GOLDEN, COLORADO
GROUP RESPONSIBLE	WPE
MASTER DRAWING	MAINTAIN AS-BUILT PER COEM 6.6.2
D 25101-351-M	G

**D-826C**  
**CLARIFIER EFFLUENT**  
**HOLDING TANK**

2500 GAL. CAPACITY  
 2500 G.P.S.  
 EXTERNAL PRESSURE 2 PSIG  
 DESIGN TEMPERATURE 200 F

**P-817C**  
**CLARIFIER EFFLUENT**  
**TRANSFER PUMP**

7 1/2" I.D. C.S.  
 1" I.D. I.T.L.



- NOTES:**
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. D-826C LEVEL TRANSMITTER IS CALIBRATED FOR SP. GR. OF 1.3.
  5. DRAWINGS 25101-350 A, B & C REPLACE DRAWING 25101-350. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADD.

**MASTER DRAWING**  
 MAINTAIN AS-BUILT PER COEM 5.6.7  
 W.P.F.

KEYWORDS	A	ORIGINAL	ISSUE/SEE NOTE	5
1. WASTE				
2. TREATMENT				
3. CLARIFIER				
4. EFFLUENT				
5. PUMP				
6. WASTE				
7. WASTE				
8. WASTE				
9. WASTE				
10. WASTE				

DATE: 03-18-94  
 U.S. DEPARTMENT OF ENERGY  
 Rocky Flats Plant  
 SOLIDW. COLORADO

UNIT 41-9 CLARIFIER EFFLUENT TANK  
 PIPING & INSTRUMENT DIAGRAM  
 D/25101-350C-M A






1860

**NOTES:**

1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
4. DIRECTIONAL ARROW FOR LINE 3"-PRWR 1102A-L IS MARKED INCORRECTLY IN FIELD.



**D-882**  
POI FEEDER  
10 3/4" O.D. X 2'-0" I.D.  
INTERNAL PRESSURE 75 PSIG  
DESIGN TEMPERATURE 125°F

**D-880**  
EXPANSION TANK  
16" I.D. X 5'-0" H.  
INTERNAL PRESSURE 125 PSIG  
DESIGN TEMPERATURE 125°F  
WITH AIR SEPARATION CAPABILITY

**D-881**  
AIR SEPARATOR  
12" O.D. X 2'-0" H.  
INTERNAL PRESSURE 75 PSIG  
DESIGN TEMPERATURE 125°F

**P-862A & B**  
CHILLED WATER PUMPS  
11.0W RATE, 225 GPM  
11.0" I.D.

**E-817A & B**  
CHILLED WATER EXCHANGER  
DUTY: 1,450,000 BTU/HR EACH  
SHELL PRESSURE 75 PSIG AT 50°F  
TUBE PRESSURE 75 PSIG AT 50°F

KEYWORDS		REVISIONS	
1. WASTE		A	ORIGINAL ISSUE
2. TREATMENT		B	REWORK ON C&P'S AS BUILT. 03-11-94 (SIGNED) [Signature]
3. CHILLED			
4. WATER			
5. PAID			
6. [unclear]			
7. [unclear]			
8. [unclear]			
9. [unclear]			
10. [unclear]			

DESIGNED BY	WITTON	DATE	07-10-73
DRAWN BY	FAIR	DATE	06-07-74
CHECKED BY	SAV	DATE	06-07-74
APPROVED BY	[Signature]	DATE	06-07-74
PROJECT NO.	374		
UNIT	UNIT 41-12 CHILLED WATER SYSTEM PIPING & INSTRUMENT DIAGRAM		
PROJECT	LIQUID WASTE TREATMENT FACILITY		
CLIENT	Rocky Flats Plant		
LOCATION	GOLDEN, COLORADO		
U.S. DEPARTMENT OF ENERGY			
PROJECT NO.	986806		
DATE	08-30-79		
SCALE	AS SHOWN		
BY	[Signature]		
CHECKED BY	[Signature]		
APPROVED BY	[Signature]		
DATE			
PROJECT	25101-349-M		
SCALE			
BY			
CHECKED BY			
APPROVED BY			
DATE			

**MASTER DRAWING**  
MAINTAIN AS-BUILT PER CORE 6.6.2  
GROUP RESPONSIBLE






FL-804A  
PROCESS HEPA  
FILTER STAGE  
NOTE 4

FL-804B  
PROCESS HEPA  
FILTER STAGE  
NOTE 4

B-805A & B  
SPRAY DRYER  
BLOWERS  
NOTE 4




B-807  
25101-3598

**MASTER DRAWING**  
MAINTAIN AS-BUILT PER COEM 6.6.2  
GROUP RESPONSIBLE: WPE

KEYWORDS	A	ORIGINAL ISSUE/SEE NOTE 6	DATE	BY	DATE
1. WASTE					
2. TREATMENT					
3. SPRAY					
4. DRYER					
5. PID					
6. INSTRUMENTATION					
7. PIPING					
8. VALVES					
9. CONTROLS					
10. SAFETY					
11. ELECTRICAL					
12. MECHANICAL					
13. HYDRAULIC					
14. PNEUMATIC					
15. INSTRUMENTATION					
16. PIPING					
17. VALVES					
18. CONTROLS					
19. SAFETY					
20. ELECTRICAL					
21. MECHANICAL					
22. HYDRAULIC					
23. PNEUMATIC					
24. INSTRUMENTATION					
25. PIPING					
26. VALVES					
27. CONTROLS					
28. SAFETY					
29. ELECTRICAL					
30. MECHANICAL					
31. HYDRAULIC					
32. PNEUMATIC					
33. INSTRUMENTATION					
34. PIPING					
35. VALVES					
36. CONTROLS					
37. SAFETY					
38. ELECTRICAL					
39. MECHANICAL					
40. HYDRAULIC					
41. PNEUMATIC					
42. INSTRUMENTATION					
43. PIPING					
44. VALVES					
45. CONTROLS					
46. SAFETY					
47. ELECTRICAL					
48. MECHANICAL					
49. HYDRAULIC					
50. PNEUMATIC					
51. INSTRUMENTATION					
52. PIPING					
53. VALVES					
54. CONTROLS					
55. SAFETY					
56. ELECTRICAL					
57. MECHANICAL					
58. HYDRAULIC					
59. PNEUMATIC					
60. INSTRUMENTATION					
61. PIPING					
62. VALVES					
63. CONTROLS					
64. SAFETY					
65. ELECTRICAL					
66. MECHANICAL					
67. HYDRAULIC					
68. PNEUMATIC					
69. INSTRUMENTATION					
70. PIPING					
71. VALVES					
72. CONTROLS					
73. SAFETY					
74. ELECTRICAL					
75. MECHANICAL					
76. HYDRAULIC					
77. PNEUMATIC					
78. INSTRUMENTATION					
79. PIPING					
80. VALVES					
81. CONTROLS					
82. SAFETY					
83. ELECTRICAL					
84. MECHANICAL					
85. HYDRAULIC					
86. PNEUMATIC					
87. INSTRUMENTATION					
88. PIPING					
89. VALVES					
90. CONTROLS					
91. SAFETY					
92. ELECTRICAL					
93. MECHANICAL					
94. HYDRAULIC					
95. PNEUMATIC					
96. INSTRUMENTATION					
97. PIPING					
98. VALVES					
99. CONTROLS					
100. SAFETY					
101. ELECTRICAL					
102. MECHANICAL					
103. HYDRAULIC					
104. PNEUMATIC					
105. INSTRUMENTATION					
106. PIPING					
107. VALVES					
108. CONTROLS					
109. SAFETY					
110. ELECTRICAL					
111. MECHANICAL					
112. HYDRAULIC					
113. PNEUMATIC					
114. INSTRUMENTATION					
115. PIPING					
116. VALVES					
117. CONTROLS					
118. SAFETY					
119. ELECTRICAL					
120. MECHANICAL					
121. HYDRAULIC					
122. PNEUMATIC					
123. INSTRUMENTATION					
124. PIPING					
125. VALVES					
126. CONTROLS					
127. SAFETY					
128. ELECTRICAL					
129. MECHANICAL					
130. HYDRAULIC					
131. PNEUMATIC					
132. INSTRUMENTATION					
133. PIPING					
134. VALVES					
135. CONTROLS					
136. SAFETY					
137. ELECTRICAL					
138. MECHANICAL					
139. HYDRAULIC					
140. PNEUMATIC					
141. INSTRUMENTATION					
142. PIPING					
143. VALVES					
144. CONTROLS					
145. SAFETY					
146. ELECTRICAL					
147. MECHANICAL					
148. HYDRAULIC					
149. PNEUMATIC					
150. INSTRUMENTATION					
151. PIPING					
152. VALVES					
153. CONTROLS					
154. SAFETY					
155. ELECTRICAL					
156. MECHANICAL					
157. HYDRAULIC					
158. PNEUMATIC					
159. INSTRUMENTATION					
160. PIPING					
161. VALVES					
162. CONTROLS					
163. SAFETY					
164. ELECTRICAL					
165. MECHANICAL					
166. HYDRAULIC					
167. PNEUMATIC					
168. INSTRUMENTATION					
169. PIPING					
170. VALVES					
171. CONTROLS					
172. SAFETY					
173. ELECTRICAL					
174. MECHANICAL					
175. HYDRAULIC					
176. PNEUMATIC					
177. INSTRUMENTATION					
178. PIPING					
179. VALVES					
180. CONTROLS					
181. SAFETY					
182. ELECTRICAL					
183. MECHANICAL					
184. HYDRAULIC					
185. PNEUMATIC					
186. INSTRUMENTATION					
187. PIPING					
188. VALVES					
189. CONTROLS					
190. SAFETY					
191. ELECTRICAL					
192. MECHANICAL					
193. HYDRAULIC					
194. PNEUMATIC					
195. INSTRUMENTATION					
196. PIPING					
197. VALVES					
198. CONTROLS					
199. SAFETY					
200. ELECTRICAL					
201. MECHANICAL					
202. HYDRAULIC					
203. PNEUMATIC					
204. INSTRUMENTATION					
205. PIPING					
206. VALVES					
207. CONTROLS					
208. SAFETY					
209. ELECTRICAL					
210. MECHANICAL					
211. HYDRAULIC					
212. PNEUMATIC					
213. INSTRUMENTATION					
214. PIPING					
215. VALVES					
216. CONTROLS					
217. SAFETY					
218. ELECTRICAL					
219. MECHANICAL					
220. HYDRAULIC					
221. PNEUMATIC					
222. INSTRUMENTATION					
223. PIPING					
224. VALVES					
225. CONTROLS					
226. SAFETY					
227. ELECTRICAL					
228. MECHANICAL					
229. HYDRAULIC					
230. PNEUMATIC					
231. INSTRUMENTATION					
232. PIPING					
233. VALVES					
234. CONTROLS					
235. SAFETY					
236. ELECTRICAL					
237. MECHANICAL					
238. HYDRAULIC					
239. PNEUMATIC					
240. INSTRUMENTATION					
241. PIPING					
242. VALVES					
243. CONTROLS					
244. SAFETY					

**D-884**  
SALT TRANSFER  
TANK  
C.S.

**P-1**  
SPRAY DRYER  
PUMP  
DYNAMIC AIR POWER PUMP  
6000 LBS/HR AT 25 SCFM



SEE NOTE 4


- NOTES:**
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL LOCAL BOARD MOUNTED INSTRUMENTS ARE IN SALT CRETE CONTROL PANEL UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. FURNISHED BY VENDOR.
  5. LOCATED IN D-884 SALT CONTROL PANEL.
  6. DRAWINGS 25101-360A, B, C & D REPLACE DRAWING 25101-360. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADD.

KEYWORDS		A		ORIGINAL ISSUE/SEE NOTE 6		03-4-94		REVISED		REVISED	
1. WASTE	2. TREATMENT	3. SPRAY	4. DRYER	5. PUMP	6. SALT	7. TANK	8. AIR	9. PIPING	10. INSTRUMENTS	11. CONTROL	12. DIAGRAM
<p><b>MASTER DRAWING</b> MAINTAIN AS-BUILT PER CODE 6.6.2 GROUP RESPONSIBLE: WPE</p>											
<p>U.S. DEPARTMENT OF ENERGY Rocky Flats Plant LIQUID WASTE TREATMENT FACILITY UNIT 41-14 SPRAY DRYER PIPING &amp; INSTRUMENT DIAGRAM D 25101-360C-M A</p>											

**FL-803**  
**SPRAY DRYER**  
**BAG FILTER**

**ME-815**  
**BAG FILTER**  
**ROTARY VALVE**

1'-0" TO 5'-0" BOTTOM  
 FILTER: 240 BAGS @ 3'-4" DIA. @ 18" L/D  
 SUPPORTS: TITANUM B-THERMOGLASS



- NOTES:**
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. EV-1 THRU -16 ARE ON OPPOSITE SIDE OF FL-803 FROM EV-17 THRU -32.
  5. LINE 4"-V 100 IS GROUNDED ENTIRE LENGTH TO PREVENT STATIC CHARGE BUILDUP.
  6. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADDS.

TO D-884  
 CLOSE COUPLED

KEYWORDS	A	ORIGINAL ISSUE/SEE NOTE 6	DATE	BY	DATE
1. WASTE					
2. TREATMENT					
3. SPRAY DRYER					
4. FILTER					
5. PUMP					
6. ROTARY VALVE					
7. CONDENSER					
8. STORAGE TANK					
9. CONTROL VALVE					
10. FLOWMETER					
11. INSTRUMENT					
12. PIPING					
13. ELECTRICAL					
14. OTHER					

**MASTER DRAWING**  
 MAINTAIN AS-BUILT PER CODE 6.6.2  
 GROUP RESPONSIBLE: WPE


**U.S. DEPARTMENT OF ENERGY**  
 Rocky Flats Plant  
 GOLDEN, COLORADO

**LIQUID WASTE TREATMENT FACILITY**  
 UNIT 41-14 SPRAY DRYER  
 PIPING & INSTRUMENT DIAGRAM

**25101-360B-M A**

ME-920 SPRAY MACHINE  
 COOLING SYSTEM  
 P-920 COOLANT PUMP  
 E-920 COOLANT HEAT EXCHANGER

W-803 SPRAY DRYER  
 CHAMBER NO. 0.0  
 W/ST. CONTROL BOTTOM



- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. STEAM TRACED OUTSIDE THE BUILDING ONLY.
  5. ROOM 4812 IS THE SPRAY DRYER METAL ENCLOSURE.
  6. DRAWINGS 25101-360A, B, C & D REPLACE DRAWING 25101-360. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADD.

KEYWORDS		A ORIGINAL ISSUE/SEE NOTE 6		DATE		BY		NO.	
1. WASTE	2. TREATMENT	03-11-94	03-11-94	03-11-94	03-11-94	03-11-94	03-11-94	03-11-94	03-11-94
3. SPRAY	4. DRYER	06-05-74	01-05-94	01-05-94	01-05-94	01-05-94	01-05-94	01-05-94	01-05-94
5. PUMP	6. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
7. VALVE	8. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
9. PIPE	10. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
11. PUMP	12. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
13. VALVE	14. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
15. PIPE	16. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
17. PUMP	18. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
19. VALVE	20. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
21. PIPE	22. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
23. PUMP	24. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
25. VALVE	26. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
27. PIPE	28. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
29. PUMP	30. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
31. VALVE	32. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
33. PIPE	34. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
35. PUMP	36. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
37. VALVE	38. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
39. PIPE	40. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
41. PUMP	42. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
43. VALVE	44. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
45. PIPE	46. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
47. PUMP	48. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
49. VALVE	50. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
51. PIPE	52. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
53. PUMP	54. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
55. VALVE	56. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
57. PIPE	58. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
59. PUMP	60. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
61. VALVE	62. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
63. PIPE	64. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
65. PUMP	66. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
67. VALVE	68. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
69. PIPE	70. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
71. PUMP	72. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
73. VALVE	74. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
75. PIPE	76. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
77. PUMP	78. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
79. VALVE	80. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
81. PIPE	82. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
83. PUMP	84. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
85. VALVE	86. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
87. PIPE	88. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
89. PUMP	90. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
91. VALVE	92. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
93. PIPE	94. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
95. PUMP	96. HEAT EXCHANGER	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
97. VALVE	98. INSTRUMENT	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84
99. PIPE	100. CONTROL	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84	01-08-84

201


MASTER DRAWING  
 MAINTAIN AS-BUILT PER COEM 6.6.2  
 GROUP RESPONSIBLE  
 WPE

NO.	DESCRIPTION	DATE	BY	NO.	DESCRIPTION	DATE	BY
1	ORIGINAL ISSUE/SEE NOTE 6	03-11-94	WPE	1	ORIGINAL ISSUE/SEE NOTE 6	03-11-94	WPE
2	TREATMENT	06-05-74	WPE	2	TREATMENT	06-05-74	WPE
3	SPRAY	01-05-94	WPE	3	SPRAY	01-05-94	WPE
4	DRYER	01-08-84	WPE	4	DRYER	01-08-84	WPE
5	PUMP	01-08-84	WPE	5	PUMP	01-08-84	WPE
6	HEAT EXCHANGER	01-08-84	WPE	6	HEAT EXCHANGER	01-08-84	WPE
7	VALVE	01-08-84	WPE	7	VALVE	01-08-84	WPE
8	INSTRUMENT	01-08-84	WPE	8	INSTRUMENT	01-08-84	WPE
9	PIPE	01-08-84	WPE	9	PIPE	01-08-84	WPE
10	CONTROL	01-08-84	WPE	10	CONTROL	01-08-84	WPE
11	HEAT EXCHANGER	01-08-84	WPE	11	HEAT EXCHANGER	01-08-84	WPE
12	INSTRUMENT	01-08-84	WPE	12	INSTRUMENT	01-08-84	WPE
13	CONTROL	01-08-84	WPE	13	CONTROL	01-08-84	WPE
14	HEAT EXCHANGER	01-08-84	WPE	14	HEAT EXCHANGER	01-08-84	WPE
15	INSTRUMENT	01-08-84	WPE	15	INSTRUMENT	01-08-84	WPE
16	CONTROL	01-08-84	WPE	16	CONTROL	01-08-84	WPE
17	HEAT EXCHANGER	01-08-84	WPE	17	HEAT EXCHANGER	01-08-84	WPE
18	INSTRUMENT	01-08-84	WPE	18	INSTRUMENT	01-08-84	WPE
19	CONTROL	01-08-84	WPE	19	CONTROL	01-08-84	WPE
20	HEAT EXCHANGER	01-08-84	WPE	20	HEAT EXCHANGER	01-08-84	WPE
21	INSTRUMENT	01-08-84	WPE	21	INSTRUMENT	01-08-84	WPE
22	CONTROL	01-08-84	WPE	22	CONTROL	01-08-84	WPE
23	HEAT EXCHANGER	01-08-84	WPE	23	HEAT EXCHANGER	01-08-84	WPE
24	INSTRUMENT	01-08-84	WPE	24	INSTRUMENT	01-08-84	WPE
25	CONTROL	01-08-84	WPE	25	CONTROL	01-08-84	WPE
26	HEAT EXCHANGER	01-08-84	WPE	26	HEAT EXCHANGER	01-08-84	WPE
27	INSTRUMENT	01-08-84	WPE	27	INSTRUMENT	01-08-84	WPE
28	CONTROL	01-08-84	WPE	28	CONTROL	01-08-84	WPE
29	HEAT EXCHANGER	01-08-84	WPE	29	HEAT EXCHANGER	01-08-84	WPE
30	INSTRUMENT	01-08-84	WPE	30	INSTRUMENT	01-08-84	WPE
31	CONTROL	01-08-84	WPE	31	CONTROL	01-08-84	WPE
32	HEAT EXCHANGER	01-08-84	WPE	32	HEAT EXCHANGER	01-08-84	WPE
33	INSTRUMENT	01-08-84	WPE	33	INSTRUMENT	01-08-84	WPE
34	CONTROL	01-08-84	WPE	34	CONTROL	01-08-84	WPE
35	HEAT EXCHANGER	01-08-84	WPE	35	HEAT EXCHANGER	01-08-84	WPE
36	INSTRUMENT	01-08-84	WPE	36	INSTRUMENT	01-08-84	WPE
37	CONTROL	01-08-84	WPE	37	CONTROL	01-08-84	WPE
38	HEAT EXCHANGER	01-08-84	WPE	38	HEAT EXCHANGER	01-08-84	WPE
39	INSTRUMENT	01-08-84	WPE	39	INSTRUMENT	01-08-84	WPE
40	CONTROL	01-08-84	WPE	40	CONTROL	01-08-84	WPE
41	HEAT EXCHANGER	01-08-84	WPE	41	HEAT EXCHANGER	01-08-84	WPE
42	INSTRUMENT	01-08-84	WPE	42	INSTRUMENT	01-08-84	WPE
43	CONTROL	01-08-84	WPE	43	CONTROL	01-08-84	WPE
44	HEAT EXCHANGER	01-08-84	WPE	44	HEAT EXCHANGER	01-08-84	WPE
45	INSTRUMENT	01-08-84	WPE	45	INSTRUMENT	01-08-84	WPE
46	CONTROL	01-08-84	WPE	46	CONTROL	01-08-84	WPE
47	HEAT EXCHANGER	01-08-84	WPE	47	HEAT EXCHANGER	01-08-84	WPE
48	INSTRUMENT	01-08-84	WPE	48	INSTRUMENT	01-08-84	WPE
49	CONTROL	01-08-84	WPE	49	CONTROL	01-08-84	WPE
50	HEAT EXCHANGER	01-08-84	WPE	50	HEAT EXCHANGER	01-08-84	WPE
51	INSTRUMENT	01-08-84	WPE	51	INSTRUMENT	01-08-84	WPE
52	CONTROL	01-08-84					

**B-807  
COMBUSTION  
AIR BLOWER**

**F-801  
SPRAY DRYER  
FURNACE**

3,000,000 BTU/HR



- NOTES:**
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. PIPING AND INSTRUMENTS FURNISHED BY VENDOR.
  5. TV-7871 REQUIRES MECHANICAL LIMIT STOP FOR LOW FLOW.
  6. CO-ORDINATE THIS P&I WITH 25101-360.
  7. DRAWINGS 25101-359A & B REPLACE DRAWING 25101-359. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADD.

**MASTER DRAWING**  
MAINTAIN AS-BUILT PER COCM 6.6.2  
GROUP RESPONSIBLE: WPF

KEYWORDS	A	ORIGINAL ISSUE/SEE NOTE 7
1. WASTE		
2. TREATMENT		
3. SPRAY DRYER		
4. FURNACE		
5. TREATMENT		
6. WASTE		
7. TREATMENT		
8. WASTE		
9. TREATMENT		
10. WASTE		
11. TREATMENT		
12. WASTE		
13. TREATMENT		
14. WASTE		
15. TREATMENT		
16. WASTE		
17. TREATMENT		
18. WASTE		
19. TREATMENT		
20. WASTE		
21. TREATMENT		
22. WASTE		
23. TREATMENT		
24. WASTE		
25. TREATMENT		
26. WASTE		
27. TREATMENT		
28. WASTE		
29. TREATMENT		
30. WASTE		
31. TREATMENT		
32. WASTE		
33. TREATMENT		
34. WASTE		
35. TREATMENT		
36. WASTE		
37. TREATMENT		
38. WASTE		
39. TREATMENT		
40. WASTE		
41. TREATMENT		
42. WASTE		
43. TREATMENT		
44. WASTE		
45. TREATMENT		
46. WASTE		
47. TREATMENT		
48. WASTE		
49. TREATMENT		
50. WASTE		
51. TREATMENT		
52. WASTE		
53. TREATMENT		
54. WASTE		
55. TREATMENT		
56. WASTE		
57. TREATMENT		
58. WASTE		
59. TREATMENT		
60. WASTE		
61. TREATMENT		
62. WASTE		
63. TREATMENT		
64. WASTE		
65. TREATMENT		
66. WASTE		
67. TREATMENT		
68. WASTE		
69. TREATMENT		
70. WASTE		
71. TREATMENT		
72. WASTE		
73. TREATMENT		
74. WASTE		
75. TREATMENT		
76. WASTE		
77. TREATMENT		
78. WASTE		
79. TREATMENT		
80. WASTE		
81. TREATMENT		
82. WASTE		
83. TREATMENT		
84. WASTE		
85. TREATMENT		
86. WASTE		
87. TREATMENT		
88. WASTE		
89. TREATMENT		
90. WASTE		
91. TREATMENT		
92. WASTE		
93. TREATMENT		
94. WASTE		
95. TREATMENT		
96. WASTE		
97. TREATMENT		
98. WASTE		
99. TREATMENT		
100. WASTE		

U.S. DEPARTMENT OF ENERGY  
Rocky Flats Plant  
LIQUID WASTE TREATMENT FACILITY  
UNIT 41-14 SPRAY DRYER  
PIPING & INSTRUMENT DIAGRAM  
SCALE: NONE  
DATE: 03-11-94  
DRAWING NO: 25101-359B-M A



P-1  
TRANSFER  
PUMP  
2" x 1 1/2" SS  
#1 - 10' FT.

P-2  
TRANSFER  
PUMP  
2" x 1 1/2" SS  
#2 - 10' FT.


P-3  
SUMP  
PUMP  
2" x 1 1/2" SS  
#3 - 10' FT.

COLLECTION  
TANK

BUILDING 231  
PROCESS WATER  
PUMP HOUSE

T-231B  
PROCESS WASTE  
STORAGE TANK  
36" SS 10' x 10' x 10' TT  
50,000 GAL. CAP.  
INTERNAL PRESSURE 15 PSIG  
EXTERNAL PRESSURE 15 PSIG  
DESIGN TEMPERATURE 100°F

T-231A  
PROCESS WASTE  
STORAGE TANK  
36" SS 10' x 10' x 10' TT  
50,000 GAL. CAP.  
INTERNAL PRESSURE 15 PSIG  
EXTERNAL PRESSURE 15 PSIG  
DESIGN TEMPERATURE 100°F





- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. THIS SYSTEM WAS DESIGNED AND BUILT BY DENVER COMMERCIAL BUILDERS.



214/214

<b>MASTER DRAWING</b>		MAINTAIN AS-BUILT PER COCK 6.6.2	
GROUP RESPONSIBLE		WDF	
<p>COMPUTER GENERATED - 8:51:15 PM 5/24/94 001.0.MK</p>			
KEYWORDS		<p>1. PROCESS</p> <p>2. WASTE</p> <p>3. STORAGE</p> <p>4. TANKS</p> <p>5. PIPING</p> <p>SITE</p>	
REVISIONS		<p>NO. 1</p> <p>DATE 08-01-92</p> <p>BY [Signature]</p> <p>DESCRIPTION [Signature]</p>	
U.S. DEPARTMENT OF ENERGY		<p>Rocky Flats Plant</p> <p>Golden, Colorado</p>	
PROJECT		<p>LIQUID WASTE TREATMENT FACILITY</p> <p>PROCESS WASTE STORAGE TANKS UPGRADE</p> <p>PIPING &amp; INSTRUMENT DIAGRAM</p>	
SCALE	DATE	SIZE	NO.
AS SHOWN	08-08-92	D	50424-001-M
BY	DATE	BY	DATE
[Signature]	08-17-92	[Signature]	08-17-92

**D-155 A & B**  
**NEUTRALIZED WASTE TANK**  
 822 GAL. CAPACITY  
 6'-0" O.D. X 8'-0" H  
 DESIGN PRESSURE 16 PSIG  
 DESIGN TEMP 100°F



**P-255 A & B**  
**ROTARY DRUM FILTER FEED PUMP**  
 2" X 1"  
 17 GPM  
 1.53 PSIG  
 DRIVEN 3 HP




- NOTES:**
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS OTHERWISE NOTED.
  3. D-155 TANKS INSTALLED UNDER JOB #486067. ORIGINAL PAID FOR PROJECT CAN BE FOUND UNDER THE JOB #486067. INSTALLATION WAS NOT COMPLETED. BUT TANKS AND PUMPS ARE IN PLACE IN ROOM 2804.


213

<b>MASTER DRAWING</b>		MAINTAIN AS-BUILT PER CODE 6.6.2		GROUP RESPONSIBLE: WPE	
<b>KEYWORDS</b>	A	ORIGINAL ISSUE	DATE	09-30-88	BY: RZ
1. WASTE	DESIGNED	ZANDI	DATE	08-24-88	
2. TREATMENT	DRAWN	BRADY	DATE	08-24-88	
3. NEUTRALIZED	DESIGNED	ZANDI	DATE	09-26-88	
4. TANKS	DRAWN	ZANDI	DATE	09-26-88	
5. P&ID	DESIGNED	BILLOCK	DATE	09-26-88	
REVISIONS	DATE	BY	REASON		
1	09-30-88	RZ	ORIGINAL ISSUE		
2	10-15-88	RZ	REVISED		
3	10-15-88	RZ	REVISED		
4	10-15-88	RZ	REVISED		
5	10-15-88	RZ	REVISED		
6	10-15-88	RZ	REVISED		
7	10-15-88	RZ	REVISED		
8	10-15-88	RZ	REVISED		
9	10-15-88	RZ	REVISED		
10	10-15-88	RZ	REVISED		
11	10-15-88	RZ	REVISED		
12	10-15-88	RZ	REVISED		
13	10-15-88	RZ	REVISED		
14	10-15-88	RZ	REVISED		
15	10-15-88	RZ	REVISED		
16	10-15-88	RZ	REVISED		
17	10-15-88	RZ	REVISED		
18	10-15-88	RZ	REVISED		
19	10-15-88	RZ	REVISED		
20	10-15-88	RZ	REVISED		
21	10-15-88	RZ	REVISED		
22	10-15-88	RZ	REVISED		
23	10-15-88	RZ	REVISED		
24	10-15-88	RZ	REVISED		
25	10-15-88	RZ	REVISED		
26	10-15-88	RZ	REVISED		
27	10-15-88	RZ	REVISED		
28	10-15-88	RZ	REVISED		
29	10-15-88	RZ	REVISED		
30	10-15-88	RZ	REVISED		
31	10-15-88	RZ	REVISED		
32	10-15-88	RZ	REVISED		
33	10-15-88	RZ	REVISED		
34	10-15-88	RZ	REVISED		
35	10-15-88	RZ	REVISED		
36	10-15-88	RZ	REVISED		
37	10-15-88	RZ	REVISED		
38	10-15-88	RZ	REVISED		
39	10-15-88	RZ	REVISED		
40	10-15-88	RZ	REVISED		
41	10-15-88	RZ	REVISED		
42	10-15-88	RZ	REVISED		
43	10-15-88	RZ	REVISED		
44	10-15-88	RZ	REVISED		
45	10-15-88	RZ	REVISED		
46	10-15-88	RZ	REVISED		
47	10-15-88	RZ	REVISED		
48	10-15-88	RZ	REVISED		
49	10-15-88	RZ	REVISED		
50	10-15-88	RZ	REVISED		
51	10-15-88	RZ	REVISED		
52	10-15-88	RZ	REVISED		
53	10-15-88	RZ	REVISED		
54	10-15-88	RZ	REVISED		
55	10-15-88	RZ	REVISED		
56	10-15-88	RZ	REVISED		
57	10-15-88	RZ	REVISED		
58	10-15-88	RZ	REVISED		
59	10-15-88	RZ	REVISED		
60	10-15-88	RZ	REVISED		
61	10-15-88	RZ	REVISED		
62	10-15-88	RZ	REVISED		
63	10-15-88	RZ	REVISED		
64	10-15-88	RZ	REVISED		
65	10-15-88	RZ	REVISED		
66	10-15-88	RZ	REVISED		
67	10-15-88	RZ	REVISED		
68	10-15-88	RZ	REVISED		
69	10-15-88	RZ	REVISED		
70	10-15-88	RZ	REVISED		
71	10-15-88	RZ	REVISED		
72	10-15-88	RZ	REVISED		
73	10-15-88	RZ	REVISED		
74	10-15-88	RZ	REVISED		
75	10-15-88	RZ	REVISED		
76	10-15-88	RZ	REVISED		
77	10-15-88	RZ	REVISED		
78	10-15-88	RZ	REVISED		
79	10-15-88	RZ	REVISED		
80	10-15-88	RZ	REVISED		
81	10-15-88	RZ	REVISED		
82	10-15-88	RZ	REVISED		
83	10-15-88	RZ	REVISED		
84	10-15-88	RZ	REVISED		
85	10-15-88	RZ	REVISED		
86	10-15-88	RZ	REVISED		
87	10-15-88	RZ	REVISED		
88	10-15-88	RZ	REVISED		
89	10-15-88	RZ	REVISED		
90	10-15-88	RZ	REVISED		
91	10-15-88	RZ	REVISED		
92	10-15-88	RZ	REVISED		
93	10-15-88	RZ	REVISED		
94	10-15-88	RZ	REVISED		
95	10-15-88	RZ	REVISED		
96	10-15-88	RZ	REVISED		
97	10-15-88	RZ	REVISED		
98	10-15-88	RZ	REVISED		
99	10-15-88	RZ	REVISED		
100	10-15-88	RZ	REVISED		


COMPUTER GENERATED PLOTS, PLO 38545-001-M/B  
 NO MANUAL CHANGES ALLOWED



- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL LOCAL BOARD MOUNTED INSTRUMENTS ARE IN THE SALTCRETE CONTROL PANEL IN ROOM 3810.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. DRAWINGS 25026-186A & B REPLACE DRAWING 25026-186. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADD.



<b>MASTER DRAWING</b>		MAINTAIN AS-BUILT PER COEM 6.6.2		GROUP RESPONSIBLE		WPC	
<b>KEYWORDS</b>							
1. WASTE	A	ORIGINAL	ISSUE/SEE NOTE 4	03-11-94	PROF	ROCKLEY	986806
2. TREATMENT							
3. UTILIZATION							
4. PROCESS							
5. P&ID							
6. SCALE							
7. DATE							
8. DESIGNED BY							
9. CHECKED BY							
10. DATE							
11. SCALE							
12. PROJECT							
13. SHEET							
14. TOTAL SHEETS							
U.S. DEPARTMENT OF ENERGY							
ROCKY MOUNTAIN PLANT							
SOLID. COLORADO							
LIQUID WASTE TREATMENT FACILITY							
IMMOBILIZATION PROCESS							
PIPING & INSTRUMENT DIAGRAM							
D 25026-186B-MA							
COMPUTER GENERATED							



**D-885**  
CEMENT TRANSFER TANK  
277 GAL. CAP. 12" X 12" X 11"  
INTERNAL PRESSURE 15 PSIG  
DESIGN TEMPERATURE 300°F

**P-2**  
PNEUMATIC TRANSFER PUMP  
500W  
3/4" AIR INLET  
3/4" AIR CONSUMPTION

**FL-**  
DUST FILTER  
DUST FILTER MODEL

SEE NOTE 4


TO SALT TONNETTE  
PANEL PLC  
25026-1868

- NOTES:**
- REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  - ALL LOCAL BOARD MOUNTED INSTRUMENTS ARE LOCATED IN D-885
  - CEMENT CONTROL PANEL.
  - ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.

- LOCATED IN SALT TONNETTE CONTROL PANEL.
- LOCATED IN CEMENT SILO CONTROL PANEL.
- DRAWINGS 25026-186A & B REPLACE DRAWING 25026-185.
- NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADD.

<b>MASTER DRAWING</b>		MAINTAIN AS-BUILT PER COEN 6.6.2		GROUP RESPONSIBLE	
W.P.F.		W.P.F.		W.P.F.	
COMPUTER-GENERATED		AUTOMATICALLY		DATE: 03-11-94	
KEYWORDS		ORIGINAL ISSUE/SEE NOTE 7		DATE: 03-11-94	
1. WASTE		DESCRIPTION		U.S. DEPARTMENT OF ENERGY	
2. TREATMENT		DATE: 07-12-84		ROCKY FLATS SITE	
3. IMMOBILIZATION		DATE: 11-30-93		ROCKY FLATS PLANT	
4. PROCESS		DATE: 12-01-93		ROCKY FLATS PLANT	
5. PUMP		DATE: 12-01-93		ROCKY FLATS PLANT	
6. PIPING		DATE: 12-01-93		ROCKY FLATS PLANT	
7. INSTRUMENTATION		DATE: 12-01-93		ROCKY FLATS PLANT	
8. ELECTRICAL		DATE: 12-01-93		ROCKY FLATS PLANT	
9. MECHANICAL		DATE: 12-01-93		ROCKY FLATS PLANT	
10. OTHER		DATE: 12-01-93		ROCKY FLATS PLANT	
11. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
12. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
13. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
14. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
15. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
16. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
17. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
18. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
19. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
20. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
21. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
22. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
23. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
24. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
25. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
26. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
27. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
28. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
29. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
30. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
31. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
32. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
33. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
34. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
35. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
36. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
37. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
38. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
39. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
40. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
41. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
42. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
43. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
44. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
45. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
46. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
47. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
48. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
49. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
50. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
51. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
52. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
53. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
54. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
55. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
56. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
57. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
58. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
59. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
60. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
61. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
62. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
63. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
64. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
65. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
66. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
67. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
68. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
69. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
70. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
71. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
72. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
73. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
74. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
75. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
76. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
77. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
78. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
79. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
80. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
81. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
82. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
83. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
84. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
85. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
86. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
87. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
88. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
89. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
90. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
91. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
92. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
93. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
94. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
95. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
96. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
97. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
98. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
99. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	
100. TOTAL		DATE: 12-01-93		ROCKY FLATS PLANT	

- P-6 PRESS PUMP  
0 - 3.5 GPM  
200 PSIG  
3/4" H.P.
- CV-813A SLUDGE CONVEYOR  
6" DIA. SCREW + 2'-10" LG.  
304 S.S.T.  
(DWG. 25025-153)
- CV-813B SLUDGE CONVEYOR  
6" DIA. SCREW + 15'-6" 3/4" LG.  
304 S.S.T. + 2 H.P.  
(DWG. 25025-154)
- H-2 CEMENT HOPPER  
20 CUBIC FEET  
3'-3"-6" L x 4'-3" 5/8" H  
304 S.S.T.  
PROCESS HOPPER  
(DWG. 25107-065)
- H-3 SLUDGE HOPPER  
20 CUBIC FEET  
3'-3"-6" L x 4'-3" 5/8" H  
304 S.S.T.  
PROCESS HOPPER  
(DWG. 25107-065)
- A-7 FEED/MIX SYSTEM  
INCLUDES SLUDGE METERING SCREEN 4" DIA x 3'-0" LG  
3-30 RPM, 12.5 RPM SET, 304 S.S.T.  
CEMENT METERING SCREEN 4" DIA x 3'-0" LG  
2-15 RPM, 4.7 RPM SET, 304 S.S.T. TYPE  
MIXER 6" DIA x 3 RPM SET, 304 S.S.T.  
10-100 RPM, 3 RPM SET, 304 S.S.T.  
ALL 304 INTERNAL SUPPLY BY R80 WASTE SYSTEM
- ME-930 SPRAY CLEANING SYSTEM  
(DWG. 25109-181)
- GB-20 GLOVEBOX  
304 S.S.T.  
SUPPLY BY WASTE SYSTEM  
(25027-070 TO 081)
- GB-118 GLOVEBOX
- GB-120 GLOVEBOX




- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-II UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. MANUAL OVER-RIDE THE MIXER SRC CONTROL.
  5. CV-813B ON BEFORE CV-813A AND CV-813A OFF BEFORE CV-813B.
  6. ENTIRE DIRECT CEMENTATION PROCESS (DCPI) HAS BEEN INACTIVE SINCE 1985.
- SEE WET SLUDGE IMMOBILIZATION PROCESS (WSIP).

<b>MASTER DRAWING</b>		MAINTAIN AS-BUILT PER CDEM 6.6.2		GROUP RESPONSIBLE:	
KEYWORDS:		E PRECAUTION ON CADDS/AS-BUILT		DATE: 03-11-94	
1. WASTE TREATMENT	A ORIGINAL ISSUE	DATE:	08-24-84	BY:	RC
2. TREATMENT	DATE:	08-13-84	DESIGNED BY:	FRANK	08-13-84
3. CEMENTATION	DATE:	08-16-84	DRAWN BY:	FRANK	08-16-84
4. APPROCESS	DATE:	08-16-84	CHECKED BY:	FRANK	08-16-84
5. PAID	DATE:	08-16-84	APPROVED BY:	FRANK	08-16-84
6. NO. OF COPIES	DATE:	08-16-84	SCALE:	AS SHOWN	
7. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
8. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
9. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
10. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
11. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
12. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
13. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
14. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
15. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
16. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
17. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
18. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
19. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
20. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
21. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
22. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
23. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
24. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
25. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
26. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
27. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
28. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
29. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
30. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
31. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
32. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
33. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
34. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
35. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
36. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
37. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
38. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
39. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
40. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
41. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
42. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
43. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
44. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
45. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
46. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
47. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
48. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
49. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
50. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
51. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
52. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
53. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
54. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
55. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
56. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
57. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
58. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
59. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
60. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
61. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
62. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
63. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
64. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
65. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
66. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
67. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
68. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
69. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
70. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
71. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
72. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
73. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
74. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
75. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
76. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
77. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
78. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
79. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
80. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
81. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
82. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
83. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
84. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
85. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
86. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
87. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
88. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
89. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
90. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
91. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
92. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
93. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
94. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
95. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
96. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
97. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
98. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
99. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	
100. NO. OF SHEETS	DATE:	08-16-84	PROJECT NO.:	25025-151-M	

MANIPULATOR OPERATOR

209

- NOTES:**
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. NEW DRAWINGS 25025-150A & B REPLACE DRAWING 25025-150. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADDS.



**H-5**  
RECEIVING HOPPER  
20 CU FT. 304 SST WITH RECEIVER AND 40 AIR PADS (AIR PADS REQUIRE 65 CU FT. AIR AT 5 PSI)

**DC-14**  
DUST COLLECTOR  
20 SQ. FT. 304 SST AREA  
2.5 SQ. FT. AT 100 PSI

**DC-15**  
DUST COLLECTOR  
9 SQ. FT. 304 SST AREA  
1 SQ. FT. AT 100 PSI

**CV-6**  
AIR SLIDE  
6" DIA. 4'-6" LG  
304 SST  
20 SQ. FT. AT 5 PSI

**GB-120**  
GLOVE BOX  
(REF.)


KEYWORDS		A ORIGINAL ISSUE/SEE NOTE 4		03-11-94 DWK BRK/MS		986806	
1. WASTE	RESOURCES	DATE	BY	DATE	BY	DATE	BY
2. TREATMENT	RESOURCES	08-21-94	LM	08-21-94	LM	08-21-94	LM
3. CEMENT	RESOURCES	10-18-93	LM	10-18-93	LM	10-18-93	LM
4. HOPPER	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
5. FIELD	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
6. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
7. PIPING	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
8. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
9. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
10. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
11. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
12. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
13. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
14. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
15. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
16. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
17. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
18. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
19. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
20. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
21. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
22. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
23. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
24. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
25. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
26. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
27. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
28. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
29. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
30. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
31. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
32. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
33. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
34. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
35. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
36. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
37. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
38. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
39. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
40. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
41. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
42. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
43. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
44. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
45. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
46. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
47. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
48. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
49. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
50. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
51. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
52. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
53. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
54. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
55. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
56. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
57. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
58. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
59. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
60. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
61. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
62. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
63. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
64. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
65. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
66. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
67. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
68. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
69. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
70. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
71. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
72. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
73. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
74. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
75. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
76. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
77. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
78. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
79. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
80. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
81. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
82. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
83. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
84. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
85. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
86. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
87. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
88. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
89. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
90. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
91. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
92. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
93. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
94. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
95. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
96. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
97. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
98. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
99. INSTRUMENT	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM
100. DIAGRAM	RESOURCES	10-29-93	LM	10-29-93	LM	10-29-93	LM

COMPUTER GENERATED

**MASTER DRAWING**  
MAINTAIN AS-BUILT PER COEM 6.6.2  
GROUP RESPONSIBLE WPE

LIQUID WASTE TREATMENT FACILITY  
CEMENT RECEIVING HOPPER  
PIPING & INSTRUMENT DIAGRAM

D 25025-150B-M A



- NOTES:**
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL LOCAL BOARD MOUNTED INSTRUMENTS ARE IN CEMENT SILO CONTROL PANEL UNLESS OTHERWISE NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. NEW DRAWINGS 25101-150A & B REPLACE DRAWING 25101-150. NEW DRAWINGS ARE "AS BUILT" AND REDRAWN ON CADD.

**MASTER DRAWING**  
 MAINTAIN AS-BUILT PER CODEM 6.6.2  
 GROUP RESPONSIBLE: WJF

KEYWORDS	A	ORIGINAL ISSUE/SEE NOTE	4
1. WASTE			
2. TREATMENT			
3. CEMENT			
4. SUPPLY			
5. TANK			
6. PIPING			
7. INSTRUMENT			
8. CONTROL			
9. VALVE			
10. GAUGE			
11. FILTER			
12. DRYER			
13. CONVEYOR			
14. SILO			
15. DUST COLLECTOR			

REVISION	DATE	DESCRIPTION
1	08-03-84	DESIGNED
2	12-13-93	REVISED
3	12-14-93	REVISED
4		REVISED
5		REVISED
6		REVISED
7		REVISED
8		REVISED
9		REVISED
10		REVISED


U.S. DEPARTMENT OF ENERGY  
 Rocky Flats Plant  
 SOLIDIFICATION  
 LIQUID WASTE TREATMENT FACILITY  
 CEMENT SUPPLY SYSTEM  
 PIPING 5. INSTRUMENT DIAGRAM

PROJECT NO. 25025-150A-M  
 SHEET NO. A

DATE: 03-11-94  
 DRAWN BY: [Signature]  
 CHECKED BY: [Signature]  
 PROJECT NO. 25025-150A-M  
 SHEET NO. A

20

- NOTES:
1. REFER TO DRAWING 25101-X12 FOR GENERAL NOTES, LEGEND AND SYMBOLS.
  2. ALL MAIN BOARD MOUNTED INSTRUMENTS ARE IN CB 41-1 UNLESS NOTED.
  3. ALL CONTROL VALVES FAIL CLOSE UNLESS OTHERWISE NOTED.
  4. THIS SYSTEM WAS A DESIGN-BUILD PROJECT (NO. 355237) BY MERRICK & COMPANY COMPLETED IN 1987.



PIPELINE & VALVE SIZE CANNOT BE VERIFIED IN FIELD

MASTER DRAWING  
 MAINTAIN AS-BUILT PER COCM 6.6.2  
 GROUP RESPONSIBLE: WPE

KEYWORDS	REVISION	DATE	DESCRIPTION
1. PRODUCT	A	02-18-86	ORIGINAL ISSUE
2. WATER	B	02-17-86	REVISION
3. STORAGE	C	02-17-86	REVISION
4. TANKS	D	02-17-86	REVISION
5. PUMP	E	02-17-86	REVISION
6. INSTRUMENTATION	F	02-17-86	REVISION
7. PIPING	G	02-17-86	REVISION
8. ELECTRICAL	H	02-17-86	REVISION
9. CONTROL	I	02-17-86	REVISION
10. INSTRUMENTATION	J	02-17-86	REVISION
11. PIPING	K	02-17-86	REVISION
12. ELECTRICAL	L	02-17-86	REVISION
13. CONTROL	M	02-17-86	REVISION
14. INSTRUMENTATION	N	02-17-86	REVISION
15. PIPING	O	02-17-86	REVISION
16. ELECTRICAL	P	02-17-86	REVISION
17. CONTROL	Q	02-17-86	REVISION
18. INSTRUMENTATION	R	02-17-86	REVISION
19. PIPING	S	02-17-86	REVISION
20. ELECTRICAL	T	02-17-86	REVISION
21. CONTROL	U	02-17-86	REVISION
22. INSTRUMENTATION	V	02-17-86	REVISION
23. PIPING	W	02-17-86	REVISION
24. ELECTRICAL	X	02-17-86	REVISION
25. CONTROL	Y	02-17-86	REVISION
26. INSTRUMENTATION	Z	02-17-86	REVISION

COMPUTER GENERATED