

### **MEMORANDUM**

Date:

March 27, 2002

Minutes are uncl NOT UCNI:

To:

Jan Robbins

From:

Pam Arnold

Subject: WEEKLY STATUS MEETING DOE/LRA for March 27, 2002

Attached are the minutes for the referenced weekly meeting for the Operating Record. In attendance were:

P. Arnold

D. Foss

K. Kunert

D. McGinn

D. Ward

A. Cameron

F. Gerdeman

J. Long

W. Moe D.

J. Floerke

L. Langlois

M. McGrory

D. Onyskiw

In addition to the attached status, the following was discussed:

Action Items were reviewed from last week's minutes. Items number 2 and 5 were completed; items 1, 3, and 4 were not and will be carried over until completed.

### ACTION ITEMS FROM THIS MEETING: (to be included in next week's agenda)

- McGrory is to indicate when the Tank T231A is scheduled for sludge removal, which is 1. dependent on a sub-contractor selection and subsequent agreements. (carry over from
- McGrory is to forward the latest 800 package to Onyskiw and Hindman upon completion. 2.
- Arnold is to seek approval for the proposed language change to the DOP at next week's 3. meeting.

End



### Arnold, Pam

From:

Green, Ken

Sent:

Wednesday, April 03, 2002 6:02 AM

To:

Arnold, Pam; Nesheim, Janet; Mathiasmeier, Sue; Hoffman, Betty

Subject:

RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

### Pam:

I have reviewed the attached meeting minutes of the Bldg, 371 Closure Project and find them all to be unclassified and not UCNI (U/NU).

Please retain this e-mail as your record of classification/UCNI review for public release on file:

- TRANS MINUTES.doc (25,600 bytes)
- Weekly State Status 3-27a 1.doc (90,112 bytes)

Thanks.

# Ken Green Worldwide Security Services X5689

-----Original Message-----From:

Arnold, Pam

Sent:

Tuesday, April 02, 2002 1:10 PM

To: Subject: Nesheim, Janet; Green, Ken; Mathiasmeier, Sue; Hoffman, Betty WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

Attached is the weekly DOP minutes along with the transmittal memorandum for March 27, 2002. Both documents have been reviewed by Jim Floerke, who has signed on the cover page of the transmittal memorandum, that they are unclassified and NOT UCNI.

Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

### Pam

<< File: TRANS MINUTES.doc >> << File: Weekly State Status - 3-27a 1.doc >>

### B371 CLOSURE PROJECT WEEKLY STATUS MEETING

Every Wednesday, 9:30 a.m. B371 Conference Room March 27, 2002

### **AGENDA**

INTRODUCTION - Pam Arnold, X6035, Pager 303-212-4835

### D&D

**Presenters** – Jim Floerke, X2850, Pager 303-212-3292 & Mike McGrory, X5100, Pager 303-212-2146

- B374 Deactivation
- EM50 Funded Activities
- Liquids Draining
- Tank Deactivation
- Glovebox Deactivation
- CSV Deactivation
- Cerium Nitrate
- MAA/PA Closure
- Breathing Air
- Cold Area Status
- Sets 7, 21, 14, and 36 Status

ENVIRONMENTAL - Pam Arnold, X6035, Pager 303-212-4835

AUTHORIZATION BASIS/BIO - John Almon x3217, Pager 303-212-3426

### **ACTION ITEMS FROM LAST MEETING:**

- 1. McGrory is to indicate when the Tank T231A is scheduled for sludge removal, which is dependent on a sub-contractor selection and subsequent agreements. (carry over from 2/13/02)
- 2. McGrory is to provide a copy of the D&D schedule, which has been recently revised to include reviews by DOE/CDPHE, to Gerdeman and Ahlstrand. (carried over from 2/27/02)
- 3. McGrory is to forward the latest 800 package to Onyskiw and Hindman upon completion.
- 4. Arnold is to seek approval for the proposed language change to the DOP at next week's meeting.
- 5. Arnold is to check on the progress in Sets 13 and 16 with Idle Equipment evaluations.

1

### **ACTION ITEMS FOR NEXT MEETING:**

### D&D Summary (AAC/AAD) Week Ending 3/22/02

### **B374 Deactivation**

- Blowdown of process waste water lines 400 package is signed off; 800 package is in signoff.
- 231 sludge removal Package to add equipment to melt ice prior to pumping sludge is complete.

### EM50 Funded Activities

- Active Projects:
  - Tank Sludge Removal The Statement of Work revision was emailed to Ken Walters of Clean Horizons and a hard copy was mailed to him. K-H has asked for a proposal to be back to the Site by April 1, 2002. However, more changes may need to be made to the SOW because the current revision may not be clear enough for a firm, fixed price bid. We won't have any more information until Clean Horizons has a chance to review the SOW and get back to us with questions/comments.
  - SCO Assay Instrumentation Technical authorization expected on 3/27 for development of alternative instrument (contract to be placed with Ludlum for delivery of alternative instrument once technical approval authorized).
- Pending Projects:
  - Remote SNM Measurement CSV Shanka completed 3 day tour and KH is waiting on a final quote.
  - Remote Area Decon CSV Strategy meeting pending.
  - Remote Dismantlement CSV Strategy meeting pending.

### Non-actinide Liquid Draining

Continuing to develop Set 6 strategy. (1AQ31DR02B)

### **Tanks**

- Set 3 (3517) Completed removing Raschig Rings from Tanks. Tanks met SCO criteria (cerium decon not needed). (1AC103ET00)
- Set 4 Raschig Ring removal from tanks 152A & B complete; surveys determined tanks meet SCO requirements; tanks 150 & 133 (non-boron silica rings) also meet SCO requirements. (1AD104AH00)
- Set 13 cerium decon and D&D ready packages for 2307 and 2317 are ready-to-work. Pre-reqs for 2307 Raschig Ring removal completed (currently setting up for ring removal). The 2317 mechanical line isolation package is ready to work (waiting on room scans). The line isolation work package for 2319 is in Engineering. (1AC113AT00)
- Set 15 (2223) line isolation walkdown complete; package waiting for signatures.
   (1AC115AT00)

### Gloveboxes

- Planning GB deactivation as contingent work for the Waste Team.
- Deactivation of Set 16 Room 3511 completed. Completed all items that did not require disassembly to get out of the GB. This included wiping, cleaning, and scans. (1AC116EG00)
- Deactivation of Set 13 Room 2317 completed. Three GBs contained large pumps. Scans of GBs revealed less than 0.5 grams/square foot. Therefore, removal of pumps requiring size reduction will be deferred to D&D. (1AC113EG00)

## Set 9 (CSV) and Set 12 (Glovebox Removal)

- I/O 8 Mods (1AC109HD00):
  - I/O 8 modification package ECR has been signed off..
  - The guillotine door switch relocation package ECR is complete; lubrication ECR pending.
  - I/O 8 drain line installation package is in progress.
- Glovebox Removal (1AD112BD01):
  - Lead removal is 100% complete.
  - Mechanical isolation package started 2/19 and is approximately 98% complete (will close after oil has been removed).
  - GB removal walkdown complete.
  - Health Physics Vent Removal package pre-reqs complete.
  - Package for overheat removal ready to work on 3/26.
  - Installation of Mag. DP Guage is 100% complete.

### Cerium Nitrate

- CeN Tank Steam Delivery System has been shipped to B774 where one tank has been successfully decontaminated and another containing sludge is being attempted.
- CeN decontamination procedure for gloveboxes (spray on/wipe off method) is in progress for B371. Two gloveboxes in B371 using IWCP have been decontaminated. B771 has decontaminated 7 gloveboxes and 4 tanks using the spray on/wipe off method.
- Internal management review to be performed prior to hot startup for tanks in B371.

### MAA/PA Closure (1AC11PNN20)

- Incorporating comments from DOE Safeguards and Security into the Closure Plan continues.
- A schedule for B371 Closure activities is being prepared.
- A Statement of Work is being prepared for the system to provide measurement scans of the Central Storage Vault.

### **Breathing Air Modification (1AD11BAJ40)**

- Room 2103 electrical and mechanical modifications are in progress (ECR #6 and guages).
- Room 2103 wall will be replaced after installation of piping (wall is complete and all equipment is in the room and anchored down).
- Installing B371 breathing air. Completed ECR for S.O. test information. 8 of 10 drops are complete. 1 remaining in B371 Room 1111 and 1 remaining in B374 Room 3801.
- 3 pieces of pipe need to be re-washed due to some moisture and odor that was in the 3 pieces.

### Cold Area D&D (1AD1AVGX20)

- Engineering of the B381 fluorine building is complete; mechanical and electrical isolation packages are in signature review.
- Room 3179 engineering is complete, will get packages ready, and work when craft personnel are available.
- Area AM (Rooms 4101, 4102, 4103 and 4104)
  - IWCP for the Electrical Isolations is with KH Construction. Intrusive walkdowns started (5/14 projected completion).
  - IWCP for mechanical isolations walkdown is complete. Pre-reqs complete. Will start setting taps on 3/26 and LO/TO on 3/27 (4/3 LO/TO projected completion).
- Mechanical engineering package for demolition of the UGST is in final signatures and should be signed off this week.

### Set 7 Dismantlement (1AD107BD00)

- Electrical dismantlement (Room 3305) is complete.
- Ancillary equipment mechanical isolation (Room 3305) is 70% complete.
- Working GB75 removal.
- Waterwall drain package is ready to work, pending the sequence of work in the building.
- Working GB 38/37 internal equipment removal.

### Set 21 Dismantlement (1AD421BD00)

- Electrical isolations for Saltcrete is complete.
- Moving manlift in for the demo of overhead piping.

### Set 14 Dismantlement (1AD114BD00)

- Lead removal package is complete.
- Electrical isolation is 65% complete.
- Draining of waterwalls, port covers and windows is 50% complete.
- Mechanical isolation package is 15% complete; LO/TO is done.
- Removal of glovebox contents is nearly complete in GB12. Began working GB10.
- Package for cold glovebox / cold tank will go to KH Construction. Currently developing IWCP package (draft of IWCP package completed).
- Size reduction tent has been received.

### Set 36 (Rooms 3709 and 3719) Dismantlement (1AD136BD00)

• Set 36 dismantlement is 100% complete.

# ENVIRONMENTAL STATUS REGULATED ITEMS

STATUS	Evaluating for Idle Equipment and inspection frequency			Contains approximately 200 callons of HNO3 7 5 N + 1% H2SO4	Contains approximately 1-2 gallons of 12 N HNO3	Evaluated and will not be included in the IE inventory	Raschig Rings removed from Tank D132A. No visible sludge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.	Raschig Rings removed from Tanks D64 and D65. No visible sludge	or rings remaining; these tanks will be closed pursuant to "Unit	Removal Without On-Site Treatment (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.	Evaluated and will not be included in the IE inventory								Danahir Diama remanad from Tanka D450A and D450B Medials	stability ruligs remaining; these tanks will be closed pursuant to	"Unit Removal without On-Site Treatment" (Section 5.1.3,	component nemoval noor) and dispositioned as non-nazardous waste.
LOCATION	4103	4103	4104	4104	4104	4104	3517	3517	•			3517	3517	3517	3517	3517	3517	3517		2000		
Unit #/idie LOCATION Equip. #				IE: 371-03	IE: 371-04	N/A	MRT	A/N				IE: 0049	IE: 0050	IE: 0051	IE: 0052	IE: 0054	IE: 0107	IE: 0109	TOM			,
RCRA UNIT DESCRIPTION	Tanks: D-200, D-241, D-242, D-243, and D2860	Electric Motor/Pump	Tanks: D261A, D261B, D253A, D253B, D254A, D254B, D223, D210, D204, D723, D256, D205, D203, D207, D266, D266, D207, D266, D207	7239, 7233, 7303 Tank D250	Tank D254A	Glovebox, Pumps, Motors, Piping	Tanks: D132A, B, and C	Tanks: D64	D65			Nitric Acid Recirc. pump 31-11, P-28A	Nitric Acid Recirc pump 31-11, P28B	Nitric Acid Recirc pump 31-11, P29A	Nitric Acid Recirc pump 31-11, P29B	Nitric Acid pump 31-15, P63	Pumps P-28A, P-28B, P-29A, and P-29B	Pumps P-33A, P-33B, P-34A, P-34B	Tonko: D432 D450 D454 D452A D452B	Talins: 0133, 0133, 0131, 0132A, 0132B		
SET AREA	W																					
SET							က													t 		

Continued to next page

# ENVIRONMENTAL STATUS - REGULATED UNITS, cont.

SET	AREA	RCRA UNIT DESCRIPTION	Unit #/idle	LOCATION	STATUS
			equip. #		
4		Ancillary Equipment: Evaporator-reboiler E-	MRT	3571	
		Condenser E-57 and Nitric Acid Feed Heat			
		Exchanger E-62.	;		
		Evaporator Bottoms Pump 31-18 P49A	IE: 0079	3571	
		Evaporator Bottoms Pump 31-18 P49B	IE: 0080	3571	
		Pumps 33 A&B, 34 A&B	IE: 0109	3571	
D.		Tanks: D134A, D134B D134C, D135A, D135B, D289A, D289B, and D289C.	MRT	3573	Raschig Rings removed from all Tanks listed. No visible studge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.
7		Container Storage - Room	371.1A	3301	
		Mixed Residue Tank – Ancillary Equipment only	N/A	3303	
		Container Storage – Room	371.1A	3305	The container storage refers to 3 crated gloveboxes only. The first crated glovebox, X16534, has been removed and temporarily stored in room 3408 awaiting a cargo.
		Pumps: P171, P172, P173, P174, P175, P176, P177, P178, P179, P180	IE: 0122	3305	
		Mixed Residue Tank – Ancillary Equipment only	A/N	3305	
		Mixed Residue Piping in room 3305	MRT (ancillary equip.)	3305	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
		Container Storage - Glovebox 37C	90.104	3305	
		Container Storage - Room	371.1A	3315	
		GB Storage - GB#32	371.1B	3315	
Ç		CMTO. CB 2404	371 34	1105	
<u> </u>		CWTS: GB 2402 2403	371.3A	1103	
<b></b>		CWTS: GB 18, 23, 2404	371.3A	1115	
	·	CWTS: Tanks 2401A, B, C & D, 2402A & B, and 2403	371.3A	1103	
		Master process control and alarm panel	N/A	1113	
		Container Storage - Room	90.14	1111	Not currently in Permit – to be closed
Contin	Continued to next page	xt page			Agency.

Continued to next page Revision: 03/26/02

# ENVIRONMENTAL STATUS - REGULATED UNITS, cont.

ENVIRONMENTAL STATUS - REGULATED UNITS, cont.

SET	AREA	RCRA UNIT DESCRIPTION	Unit #/idle Equip. #	LOCATION	STATUS
4		Container Storage - Room	371.1A	2325	
		Mixed Residue Piping in room 2325	MRT (ancillary equip.)	2325	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
16		Container Storage - Room	90.71	3511	
		Tank D-70	IE: 0055	3521	Tank not listed in Table 3, DOP Set Descriptions
		Tanks T-23A, B, C, D	ID: 0104	3523	
		Tanks: T-11 A/B/C/D, T-12 A/B/C/D, T 13 A/B/C/D			Evaluating for Idle Equipment and inspection frequency
<del>6</del>		Tanks: D816. D817. D818. D819. D820.	374.3	3801	
2		D821, D822, D823, D826A, D826B, D826C.			
		See Set 19 also			
19	_	Tanks: D827, D830, D832, D834, D876, D879, T802, T803, T804, T805.	374.3	3810/4814	
_	1	Tanks: D802A, B, C, D804A, B, C, D, D811A, B, D843, D852, D875, D847, D851.	374.3	2804	
18/19	<u> </u>	Tanks: D806, D807A & B, D808, D843, D942.	374.3	2804/3801	
	ſ	Tanks: D801A, B, & C, D826C, D878,	374.3	2804/3801/	Tanks D883A/B have been declared RCRA Stable and transferred to D&D.
		U883A & B, D004,		3809/3810/ 4802/4812	
	1	Spray Chamber W803, Spray Dryer Bachouse FI 803	374.3	2804/3801/	
				3809/3810/ 4802/4812	
19/21	<del> -</del>	Tanks: D824A & B, DD825 A & B, D844 A	374.3	2804/3801/	
		& B, U848		4805/4807	
19	Т	Drum Filter Basins: FL802A & B, Sludge	374.3	2804/3801/	
		Dryer: W801, Dry Sludge Hopper: H3, Dry Sludge Conveyors: CV813A & B		3803/3805/ 4805/4807	

Continued to next page

4807

117AB, 118 AB.

**D848** 

28

57



SET AREA

24

29

# **Basis for Interim Operations (BIO)**

Week Ending 03-22-02

## **PuSPS Page Changes**

- Process less than 80% Pu oxides
  - DOE approval received March 19, 2002
  - Implementation pending
- Install TGA/IR in Room 3701
  - Draft completed

# **Operations Page Changes**

- Page change to incorporate all JCOs
  - Approved by PRC
  - Submitted to DOE Thursday, February 14, 2002
- Residue Product Carts
  - Still waiting for DOE approval
- Combustible Loading
  - Only if needed to support CSV pallet removal

### **BIO Update**

- Building 371/374 PHA
  - Draft completed 02-28-02; comments have been incorporated

# **D&D** Support

Out-of-commission - USODs completed for placing dismantlement sets out-of-commission:

Set	Date Completed	Date to DOE	Response Due	Response/ Approval
Pending	<del> </del>		4	
Process Vent, Sets 12/13	03-13-02			
Caustic transfer line				
56				
21, Ph. II		`		
Complete				
24	09-27-01	10-01-01	10-08-01	10-01-01
7	10-24-01	10-30-01	11-06-01	11-06-01
14	11-13-01	11-28-01	12-05-01	12-05-01
13	12-13-01	12-18-01	12-25-01	01-30-02
21, Ph. I	12-11-01	01-15-02	01-22-02	01-29-02
12, Ph. 1	01-02-02	01-15-02	01-22-02	01-29-02
15	01-09-02	01-24-02	01-31-02	N/A
15	02-19-02	02-26-02	03-05-02	03-19-02
AM, Ph. 1	02-27-02	03-11-20	03-18-02	03-18-02
PWTS	Cancelled			