



KAISER • HILL
COMPANY

MEMORANDUM

Date: October 15, 2003

Minutes are unclassified and
NOT UCNI: *[Signature]*

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for October 15, 2003

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

J. Brothers	S. McNitt
D. Coyne	D. Onyskiw
D. Delvecchio	K. Trice
K. Ferrera	R. Vonfeldt
J. Floerke	D. Ward
H. Gilpin	J. Zaret
R. Leitner	

Additional items discussed:

The monthly walkdown for November, Wednesday the 5th, will cover the sets completed in B374.

Action items:

End

1/5

A
OCT 2003
RECEIVED
RECORDS CENTER

371/4 Project
WEEKLY STATUS MEETING DOE/LRA for October 15, 2003

ADMIN RECORD

B371-A-000156

Ward, David

From: Hoffman, Betty
Sent: Wednesday, October 15, 2003 12:50 PM
To: Ward, David; Cunningham, Steven; Green, Ken; Nesheim, Janet
Subject: RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

The October 15, 2003, DOP minutes, in two parts, along with the transmittal memorandum, are Unclassified/Not UCNI.

Betty Hoffman

-----Original Message-----

From: Ward, David
Sent: Wednesday, October 15, 2003 11:49 AM
To: Cunningham, Steven; Green, Ken; Hoffman, Betty; Nesheim, Janet
Subject: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for October 15, 2003. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they are unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 10-15-03.doc >>

B371 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

October 15, 2003

INTRODUCTION – David Ward, X5938 (212-2578)

D&D – Jim Floerke, X2850 ((212-3292)

CONSTRUCTION / MAINTENANCE – Dan Coyne X2820 (212-6200)

D&D WASTE –Randy Leitner

ENVIRONMENTAL & ACTION ITEMS – David Ward

OUTSTANDING ACTION ITEMS

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. D&D package for Room 3563 in process, attic isolation complete, 2 tanks removed. D&D package for Room 3553 in process. 9 of 9 anion exchangers removed. Working piping removal. D&D package for Room 3559 in process, 1 tank removed. Electrical isolation and stripout package on hold 	<ul style="list-style-type: none"> Electrical work on-hold pending resources 	<ul style="list-style-type: none"> MRT; IE quarterly insps.;
8 1AD108BD00	<ul style="list-style-type: none"> D&D operations initiated, glovebox clean out on process. Working GB 40 and 39. GB 43, 42, and 44 removed. Tank and piping removal in 3202 in process. Electrical Isolation and strip-out in process. 		Rm 3202 and 3204 vault storage are RCRA stable Rm 3206 room container str.
9 (CSV)	<ul style="list-style-type: none"> Making preps for I/O 6 conversion to add pallet removal station. Initiated pallet removal through I/O 8, pallet decon in I/O 6. 781 of 1,147 pallets removed. Electrical isolation and stripout of I/O stations in process. 	<ul style="list-style-type: none"> Electrical Isolation of IO stations is complete except for stations 1, 6 and 8. 	<ul style="list-style-type: none"> RCRA stable – no insps.
12 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> Dismantlement engineering/planning in process. Internal GB component removal and piping removal in process for GBs 17, 20, 21 and 2404. GB 31, 27, 14, 20, 19 and section 1 of 17 removed. Electrical isolation and stripout in process. Rooms 1103 and 1105 stripout is in process. 2401A/B/C/D, 2402A/B, 2403 (7 tanks) isolated and removed. GB 2402 and 2403 removed. NOCHAR for liquids in process. 	<ul style="list-style-type: none"> Electrical removal in progress room 1103. 	<ul style="list-style-type: none"> CWTS haz. Waste removed, quarterly insp. Rm. 1208 vault storage RCRA stable MRT; IE quarterly insp.
16 1AD116BD00 Dismantlement	<ul style="list-style-type: none"> Electrical isolation and stripout package in process. Mechanical isolation and stripout package initiated. <ul style="list-style-type: none"> GB33 removed. SWB port installed. Canyon entries for component size reduction and removal in process. 	<ul style="list-style-type: none"> 3521 Electrical removal complete w/exception of lighting and receptacles 	<ul style="list-style-type: none"> IE
23 1A116BD00 Disassembly	<ul style="list-style-type: none"> Electrical isolation and strip-out on hold due to resources. Currently 90% complete for air gap. 	<ul style="list-style-type: none"> On-hold due to resources, Air gapping 90% complete. 	<ul style="list-style-type: none"> RCRA permitted storage
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> Deinerting of Glovebox line complete. Misc. equipment removal in process. 	<ul style="list-style-type: none"> Started electrical removal 	<ul style="list-style-type: none">
18 Dismantlement		<ul style="list-style-type: none"> Set 18 sludge removal complete. Electrical stripout room 3801. Approximately 90% Complete 	<ul style="list-style-type: none"> RCRA stable letter has been submitted to State

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
19 Sludge Removal		<ul style="list-style-type: none"> D-801C/B has been cleaned, encapsulated and surveyed. Tanks 804C/D complete 	<ul style="list-style-type: none"> RCRA Daily inspections
56 Dismantlement		<ul style="list-style-type: none"> Complete. Waiting trades 	<ul style="list-style-type: none"> All tanks RCRA stable
57 1AD457BD00		<ul style="list-style-type: none"> Tap and Drain in process. Completed sludge removal Tanks 834, 879, 830, 832 and 876. Outside tanks all that remains in the set. Started sludge removal from Vapor bodies. Removal of insulation in process 	<ul style="list-style-type: none"> All tanks RCRA stable container storage
58 Dismantlement		<ul style="list-style-type: none"> Will commence when crew returns from 771 tank removal. 	<ul style="list-style-type: none"> All tanks RCRA stable
Area AM Dismantlement [1ADIAMBX00		<ul style="list-style-type: none"> All tanks removed. Started removing stainless steel flooring. 	<ul style="list-style-type: none"> IE
Steam conversion to electrical		<ul style="list-style-type: none"> Complete 	
Washington Group Activities		<ul style="list-style-type: none"> Mobilizing for set 21. 	
Sets Pending Resources		<ul style="list-style-type: none"> 6, 21, 58 	

Work "Pending Resources" is bolded and underlined. MR – Mixed Residue tank systems IE – Idle Equipment

D&D Waste – Randy Leitner			
<u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	October 14, 2003 inventory: B371 947 B374 84 Total 1001	Net Drum Loss for Week	Material Stewardship containers received to date:
<u>Room 3305 Repack/Size Reduction Tent Status</u>	Tent size reduction operations : Tent size reduction activities continue. Repack ops. for low risk drums resumed.	30	100