



KAISER • HILL  
COMPANY

## MEMORANDUM

Date: December 17, 2003

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for December 17, 2003

Minutes are unclassified and  
NOT UCNI: *[Signature]*

---

Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:

D. Coyne	R. Leitner
D. Delvecchio	D. Onyskiw
K. Ferrera	R. Vonfeldt
J. Floerke	J. Zaret

Additional items discussed:

1. There will be no meeting for the next two weeks. The next meeting will be January 7, 2004, which is also the monthly walkdown.
2. The B371/374 Closure Project will be installing a water treatment system to recycle the hydrolasing water to hydrolasing. The system will be built on the north side of the building.

End

**A**  
**DEC 2003**  
**RECEIVED**  
**RECORDS CENTER**

ADMIN RECORD

371/4 Project  
WEEKLY STATUS MEETING DOE/LRA for December 17, 2003

B371-A-000167

**Ward, David**

---

**From:** Hoffman, Betty  
**Sent:** Thursday, December 18, 2003 12:48 PM  
**To:** Ward, David  
**Subject:** RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

The December 17, 2003, DOP minutes, in two parts, along with the transmittal memorandum, are Unclassified/Not UCNI.

Betty Hoffman

-----Original Message-----

**From:** Ward, David  
**Sent:** Thursday, December 18, 2003 12:39 PM  
**To:** Cunningham, Steven; Green, Ken; Hoffman, Betty; Nesheim, Janet  
**Subject:** WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for November 19, 2003. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward  
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 12-17-03.doc >>

**B371 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**

[Every Wednesday, 9:30 am. B371 Conference Room]

**AGENDA**

December 17, 2003

**INTRODUCTION** – Randy Leitner

**D&D** – Jim Floerke, X2850 ((212-3292)

**CONSTRUCTION / MAINTENANCE** – Dan Coyne X2820 (212-6200)

**D&D WASTE** –Randy Leitner

**ENVIRONMENTAL & ACTION ITEMS** – Randy Leitner

**OUTSTANDING ACTION ITEMS**

**D&D Summary (AAC/AAD)**  
**Weekly Meeting Date 12/17/03**

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
<b>6 1AQ31DR02B</b>	<ul style="list-style-type: none"> <li>Glovebox internal component removal is complete for GB 58 and 59.</li> <li>D&amp;D package for Room 3563 in process, attic isolation complete, 6 of 6 tanks removed.</li> <li>D&amp;D package for Room 3553 in process. 9 of 9 anion exchangers removed. Set scope complete.</li> <li>D&amp;D of Room 3555 in process; piping removal.</li> <li>D&amp;D package for Room 3559 in process, 7 of 11 tanks removed.</li> <li>Electrical isolation and stripout package on hold</li> </ul>	<ul style="list-style-type: none"> <li>On hold for D&amp;D</li> </ul>	<ul style="list-style-type: none"> <li>MRT; IE quarterly insps.;</li> </ul>
<b>8 1AD108BD00</b>	<ul style="list-style-type: none"> <li>D&amp;D operations initiated, glovebox clean out on process. Working GB45.</li> <li>GB 39, 43, 42, 44, 41, and 40 removed.</li> <li>Tank and piping removal in 3202 complete.</li> <li>Electrical Isolation and strip-out in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues room 3208. Miscellaneous electrical cleanup.</li> </ul>	<ul style="list-style-type: none"> <li>Rm 3202 and 3204 vault storage are RCRA stable</li> <li>Rm 3206 room container str.</li> </ul>
<b>9 (CSV)</b>	<ul style="list-style-type: none"> <li>Pallet removal complete – 1148 of 1148</li> <li>Vault closure complete.</li> <li>Decon of I/O stations in process</li> <li>Electrical isolation and stripout of I/O stations in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal on hold pending pallets</li> </ul>	<ul style="list-style-type: none"> <li>RCRA stable – no insps.</li> </ul>
<b>12 1AD112BD00</b> Dismantlement	<ul style="list-style-type: none"> <li>Dismantlement engineering/planning in process.</li> <li>Internal GB component removal and piping removal in process for GBs 21, 22, 23, 62, and 18. GBs 31, 27, 14, 20, 19, 17, and 2404 removed.</li> <li>Electrical isolation and stripout in process.</li> <li>Rooms 1105 stripout is in process. GB 2401 removed. Working tanks 229A/B.</li> <li>Prepping for tank removal in 1107 and 1109.</li> <li>Set scope complete Room 1103. GB 2402 and 2403 removed.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal in progress room 1105/1115.</li> </ul>	<ul style="list-style-type: none"> <li>CWTS haz. Waste removed, quarterly insp.</li> <li>Rm. 1208 vault storage RCRA stable</li> <li>MRT; IE quarterly insp.</li> </ul>
<b>16 1AD116BD00</b> Dismantlement	<ul style="list-style-type: none"> <li>Electrical isolation and stripout package in process.</li> <li>Mechanical isolation and stripout package in process. <ul style="list-style-type: none"> <li>GB33 removed. SWB port installed.</li> <li>Set scope complete for Room 3511 and 3521.</li> <li>Canyon entries for component size reduction and removal in process for Room 3523.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal in 3523.</li> </ul>	<ul style="list-style-type: none"> <li>IE</li> </ul>
<b>23 1A116BD00</b> Disamantlement	<ul style="list-style-type: none"> <li><b>Electrical isolation and strip-out on hold due to resources.</b> Currently 90% complete for air gap.</li> </ul>	<ul style="list-style-type: none"> <li><b>On-hold due to resources,</b> Air gapping 90% complete.</li> </ul>	<ul style="list-style-type: none"> <li>RCRA permitted storage</li> </ul>
<b>26 1AD126BD00</b> Dismantlement	<ul style="list-style-type: none"> <li>Internal GB component stripout in process for GB 1, 2, and 3.</li> <li>Electrical isolation and stripout in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues in Room 3602</li> </ul>	<ul style="list-style-type: none"> <li>GB is RCRA Stable</li> <li>Rm. 32602 is permitted storage</li> </ul>
<b>29 1AD129BD00</b> Dismantlement	<ul style="list-style-type: none"> <li>Deinerting of Glovebox line complete. Internal component removal for GB1509 and TGA/IR in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues</li> </ul>	<ul style="list-style-type: none"> <li></li> </ul>

Revision: 12/18/03

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
	<ul style="list-style-type: none"> <li>Electrical isolation and stripout in process.</li> <li>Set scope complete.</li> </ul>		
39 1AD139BD00 Dismantlement			
Sets Pending Resources	Set 12 (Rm 1117/11125/2327), Set 23, Set 6 (Rm 3549, 3547, 3555)		
18 Dismantlement		<ul style="list-style-type: none"> <li>Electrical removal complete. Awaiting crew and package for mechanical removal</li> </ul>	<ul style="list-style-type: none"> <li>ALL tanks are now RCRA stable – State letter 10/14/03.</li> </ul>
19 Sludge Removal		<ul style="list-style-type: none"> <li>Pumping TRU sludge into drums. 65 Drums completed.</li> <li>Electrical removal in progress</li> </ul>	<ul style="list-style-type: none"> <li>RCRA Daily inspections</li> </ul>
56 Dismantlement		<ul style="list-style-type: none"> <li>Complete.</li> <li>Waiting trades</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
57 1AD457BD00		<ul style="list-style-type: none"> <li>Tap and Drain in process. Removing 10" piping</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable container storage.</li> </ul>
58 Dismantlement		<ul style="list-style-type: none"> <li>Tap and drain and PPR</li> <li>Dismantling scrubber</li> <li>On-hold</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> <li>IE</li> </ul>
Area AM Dismantlement [1AD1AMBX00 Washington Group Activities		<ul style="list-style-type: none"> <li>Electrical removal set 21. Tap and drain and PPR on set 21.</li> <li>Electrical removal 3709.</li> <li>Removing equipment from vaults 3606, 3331, 3327 and 3337.</li> </ul>	

Work "Pending Resources" is in bold print. MR – Mixed Residue tank systems IE – Idle Equipment

D&D Waste – Randy Leitner		
<b>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</b>	December 17, 2003 inventory: B371 789 B374 145 Total 934* *653 drums require handling	Net Drum Loss for Week -34
<b>Room 3305 Repack/Size Reduction Tent Status</b>	Tent size reduction operations : <ul style="list-style-type: none"> <li>Continuing repack of low risk drums.</li> <li>Will continue to work size reduction in with repacks.</li> </ul>	Containers Repackaged. 108
<b>DOP REVISION 1</b>	<ul style="list-style-type: none"> <li>CAB toured B371 on 12/16/03</li> <li>RFCLOG meeting is 1/6/04</li> <li>Final draft issued/Public comment began December 15.</li> </ul>	