




KAISER • HILL  
COMPANY

## MEMORANDUM

Date: January 21, 2004

Minutes are unclassified and  
NOT UCNI: 

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for January 21, 2004

---


Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:

The meeting was cancel due to schedule conflicts. The State was briefed on Tuesday January 20, 2004.

Additional items discussed:

Actions Items:

End



371/374 Project  
WEEKLY STATUS MEETING DOE/LRA for January 21, 2004

B371-A-000171

## **Ward, David**

---

**From:** Hoffman, Betty  
**Sent:** Wednesday, January 21, 2004 2:12 PM  
**To:** Ward, David; Cunningham, Steven; Green, Ken; Nesheim, Janet  
**Subject:** RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

The January 21, 2004, DOP minutes, in two parts, along with the transmittal memorandum, are Unclassified/Not UCNI.

Betty Hoffman

-----Original Message-----

**From:** Ward, David  
**Sent:** Wednesday, January 21, 2004 2:07 PM  
**To:** Cunningham, Steven; Green, Ken; Hoffman, Betty; Nesheim, Janet  
**Subject:** WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for January 21, 2004. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward  
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 1-21-04.doc >>

**B371 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**

[Every Wednesday, 9:30 am. B371 Conference Room]

**AGENDA**

January 21, 2004

**INTRODUCTION** – David Ward

**D&D** – Jim Floerke, X2850 ((212-3292)

**CONSTRUCTION / MAINTENANCE** – Dan Coyne X2820 (212-6200)

**D&D WASTE** –Randy Leitner

**ENVIRONMENTAL & ACTION ITEMS** – David Ward

**OUTSTANDING ACTION ITEMS**

**D&D Summary (AAC/AAD)  
Weekly Meeting Date 01/21/04**

<b>Set</b>	<b>D&amp;D Status</b> Jim Floerke	<b>Construction Status</b> Dan Coyne	<b>Environmental Status</b>
<b>6</b> IAQ31DR02B	<ul style="list-style-type: none"> <li>Glovebox internal component removal is complete for GB 58 and 59.</li> <li>Room 3553, 3563 set scope complete.</li> <li>D&amp;D of Room 3555 in process; piping removal.</li> <li>D&amp;D package for Room 3559 in process, 8 of 11 tanks removed.</li> <li>Electrical isolation and stripout in process for room 3549.</li> </ul>	<ul style="list-style-type: none"> <li>Working 3549</li> </ul>	<ul style="list-style-type: none"> <li>MRT; IE quarterly insps.;</li> </ul>
<b>9</b> (CSV)	<ul style="list-style-type: none"> <li>Decon of I/O stations in process. I/Os 2 and 4 decon complete, 6 and 1 in process.</li> <li>Electrical isolation and stripout of I/O stations in process.</li> <li>Prepping for entries into CSV.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal to support IO station removal</li> </ul>	<ul style="list-style-type: none"> <li>RCRA stable – no insps.</li> </ul>
<b>12</b> IAD112BD00 Dismantlement	<ul style="list-style-type: none"> <li>GB and tank removal in process for GBs 21, 22, 23, and 18; and tanks 400A/B/C</li> <li>GBs 31, 27, 14, 20, 19, 17, 62, and 2404 removed.</li> <li>Electrical isolation and stripout in process.</li> <li>Rooms 1105 stripout is in process. GB 2401 removed. Tanks 229A/B removed.</li> <li>D&amp;D of Room 1117 in process.</li> <li>Removing piping and tank in 1107 and 1109.</li> <li>Set scope complete Room 1103. GB 2402, 2403 and associated tanks removed.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal in progress room 1117/1115.</li> </ul>	<ul style="list-style-type: none"> <li>CWTS haz. Waste removed, quarterly insp.</li> <li>Rm. 1208 vault storage RCRA stable</li> <li>MRT; IE quarterly insp.</li> </ul>
<b>23</b> IA116BD00 Dismantlement	<ul style="list-style-type: none"> <li>Attic isolation completed.</li> <li>Performing pipe isolation and stripout in Room 3333.</li> <li>Electrical isolation and strip-out on hold due to resources. Currently 90% complete for air gap.</li> </ul>	<ul style="list-style-type: none"> <li><b>Working/Conduit removal</b></li> </ul>	<ul style="list-style-type: none"> <li>RCRA permitted storage</li> </ul>
<b>26</b> IAD126BD00 Dismantlement	<ul style="list-style-type: none"> <li>GB removal in process for GB 1, 2, and 3.</li> <li>Electrical isolation and stripout in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues in Room 3602</li> </ul>	<ul style="list-style-type: none"> <li>GB RCRA Stable</li> <li>Rm. 32602 is permitted storage</li> </ul>
<b>29</b> IAD129BD00 Dismantlement	<ul style="list-style-type: none"> <li>Deinerting of Glovebox line complete. Internal component removal for GB1509.</li> <li>TGA/IR glovebox removed.</li> <li>Electrical isolation and stripout in process.</li> <li>Set 46, Set 9 I/Os, Set 17</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues in 3701</li> </ul>	<ul style="list-style-type: none"> <li></li> </ul>
Sets Pending Resources			
<b>18</b> Dismantlement	<ul style="list-style-type: none"> <li></li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal complete. Awaiting crew and package for mechanical removal</li> </ul>	<ul style="list-style-type: none"> <li>ALL tanks are RCRA stable –</li> </ul>
<b>19</b> Sludge Removal		<ul style="list-style-type: none"> <li>Pressure Washing, surveying and encapsulating tanks</li> <li>Electrical removal in progress</li> </ul>	<ul style="list-style-type: none"> <li>RCRA Daily inspections</li> </ul>

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
56 Dismantlement		<ul style="list-style-type: none"> <li>Setting up to remove tanks - KHC</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
57 1AD457BD00		<ul style="list-style-type: none"> <li>Tap, Drain and piping removal in process.</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
58 Dismantlement		<ul style="list-style-type: none"> <li>Removing internals GB-120</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
Area AM Dismantlement [1AD1AMBX00		<ul style="list-style-type: none"> <li>Removing miscellaneous flooring</li> </ul>	<ul style="list-style-type: none"> <li>IE</li> </ul>
Washington Group Activities		<ul style="list-style-type: none"> <li>Sets 1 and 2: Electrical walkdowns</li> <li>Set 23 Removing equipment from 3337. Dry-decon of floors in 3327/3331</li> <li>Sets35: Removing equipment from vault 3606</li> <li>Set 57: Performing asbestos removal on top of vapor b0dies</li> </ul> <p>Area AP: Working pre-requisites for equipment removal room 3179</p>	

Work "Pending Resources" is in bold print. MR - Mixed Residue tank systems IE - Idle Equipment

D&D Waste - Randy Leitner	
<u>Repack/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	<p>January 20, 2004 Inventory:</p> <p>B371 661</p> <p>B374 164</p> <p>Total 825*</p> <p>*582 drums require handling</p>
<u>Room 3305 Repack/Size Reduction Tent Status</u>	<p>Tent size reduction operations :</p> <ul style="list-style-type: none"> <li>Continuing repack of low risk drums.</li> <li>Will continue to work size reduction in with repacks.</li> <li>Continuing repack of Rm. 2325 SWBs.</li> </ul>
<u>DOP REVISION 1</u>	<ul style="list-style-type: none"> <li>Public comment ended January 21.</li> </ul>
	<p>Net Drum Loss for Week</p> <p>33</p>
	<p>Containers Repackaged.</p> <p>140</p>