



KAISER • HILL
COMPANY

MEMORANDUM

Date: March 10, 2004

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for March 10, 2004

Minutes are unclassified and
NOT UCNI: M.S. Simmons u/w

3-10-04

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

M. Brown
K. Ferrera
J. Floerke
R. Leitner
D. Onyskiw


W. Syfert
D. Underwood
R. Vonfeldt
D. Ward
J. Zaret

Additional items discussed:

Actions Items:

1. The March monthly walkdown was complete with no issues report.

End



371/374 Project
WEEKLY STATUS MEETING DOE/LRA for March 10, 2004

ADMIN RECORD

B371-A-000182

Ward, David

From: Nesheim, Janet
Sent: Wednesday, March 10, 2004 12:28 PM
To: Ward, David
Cc: Cunningham, Steven
Subject: RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Approved for public release.

Janet Nesheim
RF Contractor Classification Officer

-----Original Message-----

From: Ward, David
Sent: Wednesday, March 10, 2004 12:05 PM
To: Cunningham, Steven; Nesheim, Janet
Subject: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for March 3, 2004. All documents have been reviewed by Mike Simmons, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 3-10-04.doc >>

B371 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

March 10, 2004

INTRODUCTION – David Ward (x5938)

D&D – Jim Floerke, X2850 (212-3292)

CONSTRUCTION / MAINTENANCE – Jim Floerke

D&D WASTE –Randy Leitner (x3537)

ENVIRONMENTAL & ACTION ITEMS – David Ward

OUTSTANDING ACTION ITEMS

1. Monthly walkdown was scheduled for today, March 10, 2004 at 7:30 am.

**D&D Summary (AAC/AAD)
Weekly Meeting Date 03/10/04**

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. D&D of Room 3555 in process; piping and grate removed. D&D of Room 3559 in process, 9 of 11 tanks removed. D&D of Room 3549 in process: piping removal. Room 3553, 3563 set scope complete. 	<ul style="list-style-type: none"> Conduit removal in room 3553 	<ul style="list-style-type: none"> MRT; IE quarterly insps.;
9 (CSV)	<ul style="list-style-type: none"> Decon of I/O stations in process. I/Os 2, 4, 6 and 1 decon complete, I/O 5 in process. Electrical isolation and stripout of I/O stations in process. Performing entries into CSV; preps for lifting device installation. 	<ul style="list-style-type: none"> Electrical removal to support IO station removal. IO-6 	<ul style="list-style-type: none"> RCRA stable – no insps.
12 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> GB and tank removal in process for GBs 21, 22, and 23; and tanks 400A/B and 160A/B. Tank 400C removed, meets SCO. GBs 31, 27, 14, 20, 19, 17, 62, 18 and 2404 removed. Electrical isolation and stripout in process 1117/1115. Rooms 1105 stripout is in process. GB 2401 removed. Tanks 229A/B removed. D&D of Room 1117 in process (tank iso and pump removal). Removing piping and pencil tanks in 1107 (7 of 10 removed) and 1109. Set scope complete Room 1103. GB 2402, 2403 and tanks removed. 	<ul style="list-style-type: none"> Electrical removal in progress room 1117/1115. 	<ul style="list-style-type: none"> CWTS haz. Waste removed, quarterly insp. Rm. 1208 vault storage RCRA stable MRT; IE quarterly insp.
17 1AD117BD00	<ul style="list-style-type: none"> Canyon entries in process. Electrical/Mechanical isolation, stripout, and removal in process. 		
23 1A116BD00 Dismantlement	<ul style="list-style-type: none"> Attic isolation complete. Mechanical isolation/stripout in process for Room 3325. Electrical iso and stripout on hold. 90% complete for air gap. Set scope complete for Room 3333. 	<ul style="list-style-type: none"> Air gapping and conduit removal 	<ul style="list-style-type: none"> RCRA permitted storage
26 1AD126BD00 Dismantlement	<ul style="list-style-type: none"> GB removal in process. GB 1& 2 complete. GB 3 in process. Electrical isolation and stripout in process. 	<ul style="list-style-type: none"> Electrical removal continues in Room 3602 	<ul style="list-style-type: none"> GB RCRA Stable Rm. 3602 is a PSA
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> Deinerting complete. Internal component removal and final decon complete for GB 1509 (SCO). Internal component removal in process for GB3202 and 3303. TGA/IR glovebox removed. Electrical iso and stripout in process. 	<ul style="list-style-type: none"> Electrical removal continues in 3701 	
Sets Pending Resources	<ul style="list-style-type: none"> Set 46, Set 9 I/Os, Set 6 room 3547 	<ul style="list-style-type: none"> Set 18 	
18 Dismantlement		<ul style="list-style-type: none"> See above 	<ul style="list-style-type: none"> ALL tanks are RCRA stable –

Set	D&D Status	Jim Floerke	Construction Status	Dan Coyne	Environmental Status
19 Sludge Removal			<ul style="list-style-type: none">Isolated 6 pump boxesEncapsulating pump boxesPiping removalElectrical removal in progress	<ul style="list-style-type: none">All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04	
56 Dismantlement			Tanks 807A/B and 812 removed. Setting up to remove remaining tanks	<ul style="list-style-type: none">All tanks RCRA stable	
57 1AD457BD00			<ul style="list-style-type: none">Tap, Drain and piping removal in process.	<ul style="list-style-type: none">All tanks RCRA stable	
58 Dismantlement			Removing internals GB-118.	<ul style="list-style-type: none">All tanks RCRA stable	
Washington Group Activities			<ul style="list-style-type: none">Sets 1 and 2: Electrical walkdownsSets 3/4/5 Electrical and mechanical stripoutSet 8: Mobilization for stripoutSet 13: Piping and conduit removal in 2307Set 21: Encapsulating bag filter tank. Setting up to demo spray dryer outhouseSet 23 Removing equipment from 3337. Dry-decon of walls in 3331.Sets 35: Dry decon of 3606Set 38: Mechanical/electrical removal of SAU-102Set 57: Removing externals on vapor body tanks		
Work "Pending Resources" is in bold print. MR – Mixed Residue tank systems IE – Idle Equipment			Area AP: Readiness removal for stripout of 3179		

D&D Waste - Randy Leitner		
<u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	<u>March 8, 2004 Inventory:</u> B371 573 B374 84 Total 657 *450 drums require handling	<u>Net Drum Loss for Week</u> 2
<u>Room 3305 Repack/Size Reduction Tent Status</u>	<u>Tent size reduction operations :</u> <ul style="list-style-type: none"> Continuing repack of low and medium risk drums. Continue to work size reduction in with repacks. 	<u>Containers Repackaged.</u> 153
<u>DOP REVISION 1</u>	<ul style="list-style-type: none"> K-H comments on draft Responsiveness Summary resolved and incorporated. Plan to deliver final draft to DOE on 3-10-04. 	

Revision: 03/10/04