



KAISER ♦ HILL  
COMPANY

## MEMORANDUM

Date: March 24, 2004

Minutes are unclassified and  
NOT UCNI: 

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for March 24, 2004

---


Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:

M. Brown	D. Onyskiw
T. Dieter	W. Syfert
K. Ferrera	R. Vonfeldt
J. Floerke	D. Ward
B. Leonard	

Additional items discussed:

Actions Items:

End



ADMIN RECORD

371/374 Project  
WEEKLY STATUS MEETING DOE/LRA for March 24, 2004

B371-A-000185

1  
5

## **Ward, David**

---

**From:** Nesheim, Janet  
**Sent:** Wednesday, March 24, 2004 12:44 PM  
**To:** Ward, David; Cunningham, Steven  
**Subject:** RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Three documents (1 + 1 + 3 pages, last page blank) approved for Administrative Record/public release.

Janet Nesheim  
X4595

-----Original Message-----

**From:** Ward, David  
**Sent:** Wednesday, March 24, 2004 10:35 AM  
**To:** Cunningham, Steven; Nesheim, Janet  
**Subject:** WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for March 24, 2004. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward  
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 3-24-04.doc >>

**B371 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**

[Every Wednesday, 9:30 am. B371 Conference Room]

**AGENDA**

March 24, 2004

**INTRODUCTION** – David Ward (x5938)

**D&D** – Jim Floerke, X2850 (212-3292)

**CONSTRUCTION / MAINTENANCE** – Jim Floerke

**D&D WASTE** – Bob Leonard (x4889)

**ENVIRONMENTAL & ACTION ITEMS** – David Ward

**OUTSTANDING ACTION ITEMS**

**D&D Summary (AAC/AAD)  
Weekly Meeting Date 03/24/04**

<b>Set</b>	<b>D&amp;D Status Jim Floerke</b>	<b>Construction Status Dan Coyne</b>	<b>Environmental Status</b>
6 1AQ31DR02B	<ul style="list-style-type: none"> <li>Glovebox internal component removal is complete for GB 58 and 59.</li> <li>D&amp;D of Room 3555 in process; piping and grate removal.</li> <li>D&amp;D of Room 3559 in process, 9 of 11 tanks removed.</li> <li>D&amp;D of Room 3549 in process; piping removal.</li> <li>Room 3553, 3563 set scope complete.</li> </ul>	<ul style="list-style-type: none"> <li>Conduit removal in room 3553</li> </ul>	<ul style="list-style-type: none"> <li>MRT; IE quarterly insps.;</li> </ul>
9 (CSV)	<ul style="list-style-type: none"> <li>Decon of I/O stations in process. I/Os 2, 4, 6, 5 and 1 decon complete, I/O 7 in process.</li> <li>Electrical isolation and stripout of I/O stations in process. Complete for I/O 4, 5, and 6.</li> <li>Removal of I/Os in process; Room 3206 I/O 6.</li> <li>Performing entries into CSV; preps for lifting device installation, initiating rack removal.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal to support IO station removal. IO-4</li> </ul>	<ul style="list-style-type: none"> <li>RCRA stable – no insps.</li> </ul>
12 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> <li>GB and tank removal in process for GBs 22 (Room 1111); and Tanks 160A/B. Tank 400A/B/C removed.</li> <li>GBs removed: <ul style="list-style-type: none"> <li>Room 1115 - 31, 27, 14, 20, 21, 19, 17, 62, 18, 23 and 2404 removed.</li> <li>Room 1105 – 2401</li> <li>Room 1103 – 2402, 2403</li> </ul> </li> <li>Electrical isolation and stripout in process 1117/1115.</li> <li>Rooms 1105 stripout on hold (resources). Tanks 229A/B removed.</li> <li>D&amp;D of Room 1117 in process (tank iso and pump removal).</li> <li>Removing piping and pencil tanks in 1107 (10 of 10 removed) and 1109.</li> <li>Set scope complete Room 1103.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal in progress room 1117/1115.</li> </ul>	<ul style="list-style-type: none"> <li>CWTS haz. Waste removed, quarterly insp.</li> <li>Rm. 1208 vault storage RCRA stable</li> <li>MRT; IE quarterly insp.</li> </ul>
17 1AD117BD00	<ul style="list-style-type: none"> <li>Canyon entries in process.</li> <li>Electrical/Mechanical isolation, stripout, and removal in process.</li> </ul>		
23 1A116BD00 Dismantlement	<ul style="list-style-type: none"> <li>Attic isolation complete.</li> <li>Mechanical isolation/stripout in process for Room 3325.</li> <li>Electrical iso and stripout in process; 90% complete for air gap.</li> <li>Set scope complete for Room 3333.</li> </ul>	<ul style="list-style-type: none"> <li>Air gapping and conduit removal</li> </ul>	<ul style="list-style-type: none"> <li>RCRA permitted storage</li> </ul>
26 1AD126BD00	<ul style="list-style-type: none"> <li>Set scope complete.</li> </ul>		<ul style="list-style-type: none"> <li>Rm. 3602 is a PSA</li> </ul>
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> <li>Deinerting complete.</li> <li>Internal component removal and final decon complete for GB 1509 (SCO).</li> <li>Internal component removal in process for GB3202 and 3303.</li> <li>TGA/IR glovebox removed.</li> <li>Electrical iso and stripout in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues in 3701/3717</li> </ul>	
Sets Pending Resources	<ul style="list-style-type: none"> <li>Set 46, Set 9 I/Os, Set 6 room 3547</li> </ul>	<ul style="list-style-type: none"> <li>Set 18</li> </ul>	

Set	D&D Status	Jim Floerke	Construction Status	Dan Coyne	Environmental Status
19 Sludge Removal			<ul style="list-style-type: none"> <li>Isolated and encapsulated 7 pump boxes, prepping for removal</li> <li>Piping removal</li> <li>Electrical removal in progress</li> </ul>		<ul style="list-style-type: none"> <li>All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04</li> </ul>
56 Dismantlement			<ul style="list-style-type: none"> <li>Tanks 807A/B and 812 removed from building. Setting up to remove remaining tanks (awaiting lift plan)</li> <li>Set scope complete.</li> </ul>		<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
57 IAD457BD00			<ul style="list-style-type: none"> <li>Removing internals GB-118. SCO preps on GB-20</li> </ul>		<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
58 Dismantlement Washington Group Activities			<ul style="list-style-type: none"> <li>Sets 1 and 2: Electrical walkdowns</li> <li>Sets 3/4/5 Electrical and mechanical stripout</li> <li>Set 8: Mobilization for stripout, electrical walkdowns</li> <li>Set 13: Piping and conduit removal in 2307</li> <li>Set 14: Electrical walkdown</li> <li>Set 21: Encapsulating bag filter tank. Setting up to demo spray dryer outhouse.</li> <li>Set 23: Removing equipment from 3337. Dry-decon of walls in 3331.</li> <li>Set 33: Electrical walkdowns</li> <li>Sets 35: Dry decon of 3606</li> <li>Set 38: Mechanical/electrical removal of SAU-102</li> <li>Set 57: Removing externals on vapor body tanks</li> </ul>		<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>

Work "Pending Resources" is in bold print. MR - Mixed Residue tank systems IE - Idle Equipment

D&D Waste - Randy Leitner	
<u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	March 22, 2004 Inventory: B371 561 B374 76 Total 637 *415 drums require handling
<u>Room 3305 Repack/Size Reduction Tent Status</u>	Tent size reduction operations : <ul style="list-style-type: none"> <li>Continuing repack of low and medium risk drums.</li> <li>Continue to work size reduction in with repacks.</li> </ul>
<u>DOP REVISION 1</u>	Responsiveness Summary was transmitted to CDPHE on 3-34-04. A meeting with CDPHE will set up for the week of March 29, 2004.
Net Drum Loss for Week 17 Containers Repackaged 159	