



KAISER • HILL
COMPANY

MEMORANDUM

Date: April 28, 2004

Minutes are unclassified and
NOT UCNI: *[Signature]*

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for April 28, 2004

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:


M. Brown	D. Onyskiw
D. Coyne	J. Parkin
K. Ferrera	D. Rack
H. Gilpin	W. Seyfert
P. Haines	D. Underwood
R. Leitner	R. Vonfeldt
R. Leonard	D. Ward
S. McNett	

Additional items discussed:

Actions Items:

The monthly walkdown for May is scheduled for after the meeting on May 5, 2004.

End



371/374 Project
WEEKLY STATUS MEETING DOE/LRA for April 28, 2004

B371-A-000195

Ward, David

From: Nesheim, Janet
Sent: Thursday, May 06, 2004 7:20 AM
To: Ward, David; Cunningham, Steven
Subject: RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Approved for public release.

Janet Nesheim
X4595

-----Original Message-----

From: Ward, David
Sent: Thursday, May 06, 2004 6:16 AM
To: Cunningham, Steven; Nesheim, Janet
Subject: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for April 28, 2004. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 4-28-04.doc >>

B371 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

April 28, 2004

INTRODUCTION – David Ward (x5938)

D&D – Kenny Ferrea (x4436)

CONSTRUCTION / MAINTENANCE – Dan Coyne (x2820)

ENVIRONMENTAL & ACTION ITEMS – David Ward

D&D WASTE – Randy Leitner (x3537)

OUTSTANDING ACTION ITEMS

D&D Summary (AAC/AAD)
Weekly Meeting Date 04/28/04

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. D&D of GB 59 in process D&D of Room 3559 in process, 10 of 11 tanks removed. D&D of Room 3549 on hold for resources. Room 3553, 3555, and 3563 set scope complete. Process Vacuum line being removed for crit incredible 	<ul style="list-style-type: none"> Conduit removal in room 3553 	<ul style="list-style-type: none"> MRT; IE quarterly insps.;
9 (CSV)	<ul style="list-style-type: none"> Decon of I/O stations in process. I/Os 1, 2, 3, 4, 5 and 7 decon complete. Electrical isolation and stripout of I/O stations in process. Complete for I/O 1, 2, 4, 5, 6 and 7. I/O 3 in process. Removal of I/Os in process; I/O 1, 6, and 7 complete; working I/O 4 Entries into CSV being restarted; preps for lifting device installation, rack removal in process. 	<ul style="list-style-type: none"> Starting IO-3 electrical. Starting IO-3 electrical. IO-8 electrical remains. 	<ul style="list-style-type: none"> RCRA stable – no insps.
12 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> Tank removal in process for pit in 1115; and Tank 400A/B/C and 160A/B removed. GBs removed: <ul style="list-style-type: none"> Room 1115 - 31, 27, 14, 20, 21, 19, 17, 62, 18, 23 and 2404 removed. Room 1105 – 2401 Room 1103 – 2402, 2403 Electrical isolation and stripout in process 1117/1115. Rooms 1105 stripout on hold (resources). Tanks 229A/B removed. D&D of Room 1117 in process (tank iso and pump removal). Removing piping and pencil tanks in 1109. Set scope complete Room 1103 and 1107. Process Vacuum line being removed for crit incredible 	<ul style="list-style-type: none"> Electrical removal in progress room 1117/1115. 	<ul style="list-style-type: none"> CWTS haz. Waste removed, quarterly insp. Rm. 1208 vault storage RCRA stable MRT; IE quarterly insp.
17 1AD117BD00	<ul style="list-style-type: none"> Canyon entries in process. Electrical/Mechanical isolation, stripout, and removal in process. 		
23 1A116BD00 Disamantlement	<ul style="list-style-type: none"> Attic isolation complete. Mechanical isolation/stripout for GB52 and 54 in process. Electrical iso and stripout in process. Set scope complete for Room 3333., and 3325 	<ul style="list-style-type: none"> Air gapping and conduit removal 	<ul style="list-style-type: none"> RCRA permitted storage
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> Deinerting complete. Internal component removal in process for GB3202 and 3303. GB1509 and TGA/IR glovebox removed. Electrical iso and stripout in process. 	<ul style="list-style-type: none"> Electrical removal continues in 3701/3717 	
41 1AD141BD00 Dismantlement	<ul style="list-style-type: none"> Electrical isolation and stripout in process for Plenum 242. 	<ul style="list-style-type: none"> Electrical removal in process 	
51 1AD151BD00	<ul style="list-style-type: none"> Electrical isolation complete 		

Set	D&D Status	Jim Floerke	Construction Status	Dan Coyne	Environmental Status
Dismantlement	<ul style="list-style-type: none">Mechanical isolation and stripout in processDemisters and filters removed. Final decon complete.Set 46, Set 6 room 3547, 3549				
Sets Pending Resources	Set 18				
19 Sludge Removal	<ul style="list-style-type: none">Pump removalPiping removalElectrical removal in progress. <i>80/A</i>				
56 Dismantlement	<ul style="list-style-type: none">Tanks 807A/B and 812 removed from building. Setting up to remove tanks 813 and 814				
57 1AD457BD00 18	<ul style="list-style-type: none">Performing pre-requisites, setting up to remove glovebox 122				
58 Dismantlement	<ul style="list-style-type: none">Removing internals GB-118. Setting up to perform plasma arc.				
Washington Group Activities	<ul style="list-style-type: none">Sets 1 and 2: Electrical removal in atticSets 3/4/5 Mechanical and electrical mobilization for stripout.Set 8: Dry decon and electrical/mechanical stripoutSet 13: Piping and conduit removal in 2307Set 14: Electrical walkdownSet 21: Setting up to demo spray dryer outhouse 4/30 <ul style="list-style-type: none">Set 23: Removing equipment from 3337..Set 33: Electrical walkdownsSet 38: Mechanical removal of SAU-102.Set 57: Mobilizing for mechanical removalArea AP, Steam and condensate removalWater treatment facility under construction				
Work "Pending Resources" is in bold print. MR - Mixed Residue tank systems IE - Idle Equipment					

<u>D&D Waste – Randy Leitner</u>		
<u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	<u>April 26, 2004 Inventory:</u> B371 485 B374 68 Total 553 *334 drums require handling	<u>Net Drum Loss for Week</u> 2
<u>Room 3305 Repack/Size Reduction Tent Status</u>	<u>Tent size reduction operations :</u> <ul style="list-style-type: none">• Continuing repack of low and medium risk drums.• Continue to work size reduction in with repacks.• CDPHE comments on responsiveness summary were delivered this week. Will incorporate CDPHE comments and meet with stakeholders before finalizing the DOP modification.	<u>Containers Repackaged.</u> 224
<u>DOP REVISION 1</u>		

Revision: 04/28/04