




KAISER • HILL
COMPANY

MEMORANDUM

Date: May 5, 2004

Minutes are unclassified and
NOT UCNI: 

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for May 5, 2004

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

J. Floerke
R. Leitner


D. Onyskiw
W. Seyfert

Additional items discussed:

Because of conflicting commitments CDPHE was briefed on the status while the building tour with the Defense Board and DOE was briefed separately.

Actions Items:

End



1/5
371/374 Project
WEEKLY STATUS MEETING DOE/LRA for April 28, 2004

ADMIN RECORD
B371-A-000198

Ward, David

From: Cunningham, Steven
Sent: Monday, May 10, 2004 11:28 AM
To: Ward, David
Subject: RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

approved

-----Original Message-----

From: Ward, David
Sent: Friday, May 07, 2004 7:20 AM
To: Cunningham, Steven; Nesheim, Janet
Subject: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for May 5, 2004. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 5-5-04 (2).doc >>

B371 CLOSURE PROJECT

WEEKLY STATUS MEETING

[Every Wednesday, 9:30 am. B371 Conference Room]

AGENDA

May 4, 2004

INTRODUCTION – Randy Leitner (x3537)

D&D – Jim Floerke (x2850)

CONSTRUCTION / MAINTENANCE – Dan Coyne (x2820)

ENVIRONMENTAL & ACTION ITEMS – Randy Leitner

D&D WASTE – Randy Leitner

OUTSTANDING ACTION ITEMS

1. May monthly walkdown after the meeting today.

D&D Summary (AAC/AAD)
Weekly Meeting Date 5/05/04

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
6 1AQ31DR02B	<ul style="list-style-type: none"> Glovebox internal component removal is complete for GB 58 and 59. D&D of GB 59 in process D&D of Room 3559 in process, 11 of 11 tanks removed. D&D of Room 3549 on hold for resources. Room 3553, 3555, and 3563 set scope complete. Process Vacuum line being removed for crit incredible 	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> MRT; IE quarterly insps.;
9 (CSV)	<ul style="list-style-type: none"> Decon of I/O stations in process. I/Os 1, 2, 3, 4, 6, 5 and 7 decon complete. Electrical isolation and stripout of I/O stations in process. Complete for I/O 1, 2, 4, 5, 6 and 7. I/O 3 in process. Removal of I/Os in process; I/O 1, 4, 6, and 7 complete; working I/O 2 Entries into CSV continue; preps for lifting device installation, rack removal in process. 		<ul style="list-style-type: none"> RCRA stable – no insps.
12 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> Tank removal in process for pit in 1115; Tanks 400A/B/C and 160A/B removed. GBs removed: <ul style="list-style-type: none"> Room 1115 - 31, 27, 14, 20, 21, 19, 17, 62, 18, 23 and 2404 removed. Room 1105 – 2401 Room 1103 – 2402, 2403 Electrical isolation and stripout in process 1117/1115. Rooms 1105 stripout on hold (resources). Tanks 229A/B removed. D&D of Room 1117 in process (tank iso and pump removal). Removing piping and pencil tanks in 1109. Set scope complete Room 1103 and 1107. Process Vacuum line being removed for crit incredible 	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> CWTS haz. Waste removed, quarterly insp. Rm. 1208 vault storage RCRA stable MRT; IE quarterly insp.
17 1AD117BD00	<ul style="list-style-type: none"> Canyon entries in process. Electrical/Mechanical isolation, stripout, and removal in process. 		
23 1A116BD00 Disamantlement	<ul style="list-style-type: none"> Attic isolation complete. Mechanical isolation/stripout for GB52 and 54 in process. First section of GB54 removed. Electrical iso and stripout in process. Set scope complete for Room 3333., and 3325 	<ul style="list-style-type: none"> 	<ul style="list-style-type: none"> RCRA permitted storage
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> Deinerting complete. Internal component removal in process for GB3202 and 3303. GB1509 and TGA/IR glovebox removed. Electrical iso and stripout in process. 	<ul style="list-style-type: none"> 	
411AD141BD00 Dismantlement	<ul style="list-style-type: none"> Electrical isolation and stripout in process for Plenum 242. 	<ul style="list-style-type: none"> 	

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
51 1AD151BD00 Dismantlement	<ul style="list-style-type: none"> Set scope complete. 	•	
Sets Pending Resources	• Set 46, Set 6 room 3547, 3549	•	
19 Sludge Removal		<ul style="list-style-type: none"> All pumps removed Piping removal Electrical removal in progress. 	<ul style="list-style-type: none"> All the tanks except D847, D851, D852, and D801A have been submitted to the State as RCRA Stable, 2/27/04
56 Dismantlement		<ul style="list-style-type: none"> Setting up to remove tanks 813 and 814. 	<ul style="list-style-type: none"> All tanks RCRA stable
18		<ul style="list-style-type: none"> Removed gloveboxes 110,111, 112 and 122. Miscellaneous piping removal. 	<ul style="list-style-type: none"> All tanks RCRA stable
58 Dismantlement		<ul style="list-style-type: none"> Removing internals GB-118. Setting up to perform plasma arc. GB is a BE regulated area. 	<ul style="list-style-type: none"> All tanks RCRA stable
Washington Group Activities	<ul style="list-style-type: none"> Sets 1 and 2: Electrical removal in attic Sets 3/4/5 Mechanical and electrical mobilization for stripout. Set 8: Dry decon and electrical/mechanical stripout Set 13: Piping and conduit removal in 2307 Set 14: Electrical walkdown Set 21: Setting up to demo spray dryer outhouse (weather) 	<ul style="list-style-type: none"> Set 23: Removing equipment from 3337 Set 33: Electrical walkdowns Set 38: Mechanical removal of SAU-102 Set 57: Removing supply and exhaust trunks Area AP, Steam and condensate removal Water treatment facility under construction 	

Work "Pending Resources" is in bold print. MR – Mixed Residue tank systems IE – Idle Equipment

D&D Waste – Randy Leitner		
Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)	<p>May 4, 2004 Inventory:</p> <p>B371 475</p> <p>B374 68</p> <p>Total 543</p> <p>*324 drums require handling</p>	<p>Net Drum Loss for Week</p> <p>10</p>
Room 3305 Repack/Size Reduction Tent Status	<p>Tent size reduction operations :</p> <ul style="list-style-type: none"> Continuing repack of low and medium risk drums. Continue to work size reduction in with repacks. 	<p>Containers Repackaged.</p> <p>231</p>
DOP REVISION 1	<ul style="list-style-type: none"> Final Draft Responsiveness Summary to delivered to CDPHE and DOE. Plan to meet with stakeholders next week. 	