



KAISER • HILL  
COMPANY

## MEMORANDUM

Date: September 8, 2004  
To: Jan Robbins, T130G  
From: David Ward  
Subject: WEEKLY STATUS MEETING DOE/LRA for September 8, 2004

---

Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:

M. Brown	S. McNitt
D. Coyne	G. Moore
T. Dieter	D. Onyskiw
K. Ferrera	W. Seyfert
S. Garcia	R. Vonfeldt
H. Gilpin	D. Ward
R. Leitner	

### Additional items discussed:

#### 1. Classification review of meeting minutes:


Steve Cunningham, the Site's classification manager, has advised the 371/374 Project that the DOE order allows the originator of the document to determine the need for a classification review. Mr. Cunningham has reviewed many of the Project's meeting minutes and given the information being reviewed sees no need for a classifier to review the document. Therefore, starting with the meeting minutes from August 25, 2004 the originator of the meeting minutes will determine the need for a classification review and may issue the minutes without a classifier's review or signature.

#### 2. The completed plenum work will be walked down October 6, 2004.

### Actions Items:

#### 1. The DOE backup for Warren Seyfert is Greg Moore.

End



ADMIN RECORD

371/374 Project  
WEEKLY STATUS MEETING DOE/LRA for September 8, 2004

B371-A-000221

## **B371/374 CLOSURE PROJECT**

### **WEEKLY STATUS MEETING**

**[Every Wednesday, 9:30 am. In T371Z ]**

### **AGENDA**

**September 8, 2004**

**INTRODUCTION** – David Ward (x5938)

**D&D** – Ken Ferrera (x4436)

**CONSTRUCTION / MAINTENANCE** – Dan Coyne (x2820)

**ENVIRONMENTAL & ACTION ITEMS** – David Ward

**D&D WASTE** – Randy Leitner

### **OUTSTANDING ACTION ITEMS**

1. Provide DOE with the gram loading for the overmass containers – R. Leitner
2. Contact Warren Seyfert to determine his status for September and who his backup is. – D. Ward complete.

### **OTHER:**

1. Classification review of meeting minutes:  
Steve Cunningham, the Site's classification manager, has advised the 371/374 Project that the DOE order allows the originator of the document to determine the need for a classification review. Mr. Cunningham has reviewed many of the Project's meeting minutes and given the information being reviewed sees no need for a classifier to review the document. Therefore, starting with the meeting minutes from August 25, 2004 the originator of the meeting minutes will determine the need for a classification review and may issue the minutes without a classifier's review or signature.

**D&D Summary ( ACC/ADD)**  
**Weekly Meeting Date 9/8/04**

Set	D&D Status Ken Ferrera	Environmental
6 1AQ31DR02B	<ul style="list-style-type: none"> <li>Glovebox internal component removal is complete for GB 58 and 59.</li> <li>GB 59 removed.</li> <li>D&amp;D of Room 3549/3547 in process. All tanks removed</li> <li>Room 3553, 3555, 3563, and 3559 set scope complete.</li> </ul>	
9 (CSV)	<ul style="list-style-type: none"> <li>Completed the removal of all 8 I/O's and GB 83.</li> <li>Entries into CSV continue; rail removal complete spraying of racks on west end of CSV complete; 1st vehicle is disassembled; 2<sup>nd</sup> vehicle disassembly is in process-starting to cut base.</li> </ul>	<ul style="list-style-type: none"> <li>RCRA stable – no insps.</li> </ul>
10 1AD110BD00	<ul style="list-style-type: none"> <li>Mechanical isolation and stripout in progress.</li> <li>Tank 230B and 131B removal complete.</li> <li>GB307 removed.</li> </ul>	
17 1AD117BD00	<ul style="list-style-type: none"> <li>Canyon entries, electrical isolation and stripout, and spraying fixative are in process.</li> <li>Mechanical isolation, removal, and decon are complete.</li> <li>GB 32 removed.</li> </ul>	
38	<ul style="list-style-type: none"> <li>Criticality drain removal in basement in basement continues.</li> </ul>	
40 1AD140BD00	<ul style="list-style-type: none"> <li>Plenum 125B complete, filters removed, area deconned and fixed.</li> </ul>	
41 1AD141BD00	<ul style="list-style-type: none"> <li>Plenum 242 complete, filters removed, area deconned and fixed.</li> <li>Electrical isolation started on Plenum 241.</li> <li>Mechanical isolation complete and decon in process.</li> </ul>	
50	<ul style="list-style-type: none"> <li>Electrical isolation in process for Plenum 141.</li> <li>Plenum 141 complete filters removed, deconned, and fixative applied</li> <li>Set scope complete</li> </ul>	
Construction Status Dan Coyne		Environmental Status
19 Sludge Removal	<ul style="list-style-type: none"> <li>Piping and electrical removal in process</li> <li>Pumping wastewater to Eurotainer.</li> <li>Removing process waste lines external to the building</li> </ul>	<ul style="list-style-type: none"> <li>All tanks but 4 are RCRA Stable.</li> </ul>
Washington Group Activities		
<div style="display: flex; justify-content: space-between;"> <div> <ul style="list-style-type: none"> <li>Sets 1 and 2: Mechanical (piping/supports) removal. Electrical removal to resume today.</li> <li>Set 6: Dry decon in rooms 3555/3563.</li> <li>Set 12: Mechanical Removal (room 1103 piping/chillers)</li> <li>Set 13: Performing dry decon in room 2317 (floor).</li> <li>Set 14: On hold</li> <li>Set 18: Mechanical removal (tank prep &amp; removal, duct, misc. supports &amp; piping). Completed roof opening. Cont'd transite removal.</li> <li>Set 19: No activity</li> <li>Set 21: Removing wall btwn room 3801 &amp; 3809/3810.</li> <li>Set 22: Abandoned electrical removal will resume today.</li> </ul> </div> <div> <ul style="list-style-type: none"> <li>Set 23: Continue mechanical removal (metal walls &amp; piping)</li> <li>Set 38: Dismantling of SAU-203 placed on hold to re-direct crew to FP-242.</li> <li>Set 40: Continued plenum FP-125B removal.</li> <li>Set 41: Plenum FP-242 removal.</li> <li>Set 57: Continued dry decon in room 3810/3809.</li> <li>Set 58: Continued removal of GB-118 and GB-120.</li> <li>Abandoned electrical removal in room 2316 will resume today.</li> <li>Temporary electrical power installation on-going in both bldgs.</li> <li>Outside: Completed saw cutting for airlock at 371 basement access and installed man door. Provided crane operations for Set 18 roof opening activities.</li> </ul> </div> </div>		
D&D Waste – Randy Leitner		
<b>September 8, 2004 Inventory:</b> 198 drums require handling (10 overmass drums) 12 SWB require handling (8 overmass SWBs)		<b>Net Container Loss for Week:</b> Drums – 6 SWBs – 3

Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums.