



KAISER • HILL  
COMPANY

## MEMORANDUM

Date: November 3, 2004  
To: Jan Robbins, T130G  
From: Randy Leitner  
Subject: WEEKLY STATUS MEETING DOE/LRA for November 3, 2004

---


Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:

M. Brown	S. McNitt
D. Coyne	D. Onyskiw
T. Dieter	J. Parkin
S. Garcia	D. Rack
C. Gilbreath	W. Seyfert
H. Gilpin	R. Vonfeldt
B. Larson	
R. Leitner	

Additional items discussed:

Actions Items:

End



371/374 Project  
WEEKLY STATUS MEETING DOE/LRA for November 3, 2004

ADMIN RECORD

B371-A-000235

1/3

**D&D Summary ( ACC/ADD)  
Weekly Meeting Date 11/03/04**

Set	<u>D&amp;D Status</u> Jim Floerke	<u>Environmental</u>
6 1AQ31DR02B	<ul style="list-style-type: none"> <li>• GB 59 removed.</li> <li>• GB 58 – decon to SCO; removal in process.</li> <li>• Final decon for painting in process for Room 3547 scanning for shaving.</li> <li>• Removal of miscellaneous piping in process Room 3543.               <ul style="list-style-type: none"> <li>◦ Room 3549, 3553, 3555, 3563, and 3559 set scope complete.</li> </ul> </li> </ul>	
9 (CSV)	<ul style="list-style-type: none"> <li>• Completed the removal of all 8 I/O's and GB 83.</li> <li>• Entries into CSV continue. Both vehicles removed. 49 of 104 columns removed; maintenance bay door removed: stair removal in process.</li> </ul>	<ul style="list-style-type: none"> <li>• RCRA stable – no insps.</li> </ul>
10 1AD110BD00	<ul style="list-style-type: none"> <li>• Mechanical isolation and stripout in process.</li> <li>• Tank 230A removed; preparing for removal of Tank 715.</li> <li>• Tank 230B and 131B removal complete.</li> <li>• GB307 removed.</li> </ul>	
38 1AD117BD00	<ul style="list-style-type: none"> <li>• Criticality drain removal in basement continues.</li> </ul>	
40 1AD138BD00	<ul style="list-style-type: none"> <li>• Set scope complete.</li> </ul>	
52 1AD140BD00	<ul style="list-style-type: none"> <li>• Removal of demisters and 1<sup>st</sup> stage filters complete.</li> </ul>	
Area AA	<ul style="list-style-type: none"> <li>• Removing Zone 1 duct Rooms 1115, 1105, 1103, and 1117.</li> </ul>	
Area AD	<ul style="list-style-type: none"> <li>• Removing Zone 1 duct Rooms 2325 and 2327.</li> </ul>	
	<b><u>Construction Status</u></b> Dan Coyne	<b><u>Environmental Status</u></b>
19 Sludge Removal	<ul style="list-style-type: none"> <li>• Set Scope Complete</li> </ul>	<ul style="list-style-type: none"> <li>• RCRA Stable.</li> </ul>
<b><u>Washington Group Activities</u></b>		
<ul style="list-style-type: none"> <li>• Sets 1 and 2: Electrical and mechanical (piping/supports) removal.</li> <li>• Set 6: Dry decon in rooms 3549.</li> <li>• Set 12 : Mechanical Removal (room 1103/1115 duct/piping). Continued dry decon in room 1117</li> <li>• Set 13: No activity.</li> <li>• Set 14: On hold</li> <li>• Set 17: Dry decon in room 3523 (embed plates).</li> <li>• Set 18: Mechanical removal (duct, misc. supports &amp; piping). Cont'd drywall removal. Continued dry decon in room 3801.</li> <li>• Set 19: Tank removal complete.</li> <li>• Set 21: Wall removal in room 3809/4802 complete.</li> <li>• Set 22: Abandoned electrical, duct, and piping removal. Completed removal of SAUs 301/302/303 and preparing FP-321 for removal</li> </ul>	<ul style="list-style-type: none"> <li>• Set 23: Placed on hold, crew re-assigned to Bldg. 374.</li> <li>• Set 38: Dismantling of SAU-203 placed on hold to re-direct crew to FP-242.</li> <li>• Set 40: No activity.</li> <li>• Set 41: Plenum FP-242 removal completed. Commence FP-241 plenum removal.</li> <li>• Set 57: Continued room 4814 platform removal.</li> <li>• Set 58: Continued wall removal in room 4805.</li> <li>• Temporary electrical power installation on-going in both bldgs.</li> <li>• Preparing for ACM removal on 374 roof (gravel &amp; insulation removal).</li> </ul>	
<b><u>D&amp;D Waste</u></b> – Randy Leitner		
<u>November 2 , 2004 Inventory:</u> 70 drums require handling (2 overmass drums)		<u>Net Drum Loss for Week:</u> 65

5/9

**D&D Summary ( ACC/ADD)  
Weekly Meeting Date 11/03/04**

<b>PDSR – Steve McNitt</b>					
<b>B371</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>	<b>B374</b>	<b>Total Scan m<sup>2</sup> Required</b>	<b>Scan m<sup>2</sup> Completed</b>
Class I	13,141	0	Class I	1,845	0
Class II	13,506	0	Class II	3,437	363
Class III	1,632	88	Class III	126	53
<b>Room 3813 &amp; B374 Exterior PDSR approved by CDPHE on 11-2-04.</b>					