

B371/374 CLOSURE PROJECT

WEEKLY STATUS MEETING

9:30 am T371Z

AGENDA


January 26, 2005

D&D – Jim Floerke

WASHINGTON GROUP – Dan Coyne

FINAL SURVEY – Jay Britten/Bob Kury
- Rev. 1 of the PDSR

ACTION ITEMS –
- EPA tour (1/27)



ADMIN RECORD

B371-A-000254

B371 Project
Weekly Meeting 1/26/2005

Set/Area	D&D Status Jim Floerke	
Area AA	<ul style="list-style-type: none"> Removing Zone 1 duct Rooms 1117/2327; completed in 1115, 1105, 1103, and 1003. Removing Zone 1 duct Room 2217 and associated hallway. 	
Area AB	<ul style="list-style-type: none"> No activity. 	
Area AD	<ul style="list-style-type: none"> Removing Zone 1 duct Room 2325 (one pass through to 2327 left). Zone 1 duct removed from Room 2203. 	
Area AE	<ul style="list-style-type: none"> Removing Zone 1 duct Rooms 2310. Removing Zone 1 duct Rooms 2306. 	
Area AF	<ul style="list-style-type: none"> No activity. 	
Duct Removal Summary	<ul style="list-style-type: none"> Main floor – 100% complete Basement - 69% complete (6,715 of 9,689 linear feet removed) Sub-basement - 94% complete (887 of 942 linear feet removed) 	
Washington Group Activities Dan Coyne		
	<ul style="list-style-type: none"> Sets 1 and 2: Mechanical (piping) removal. Electrical removal (lighting & panel air gapping). Set 3/4/5: No activity. Set 6: Continued dry decon (rooms 3563/3559/3553). Continued mechanical removal (supports/metal partition). Electrical removal (interferences). Set 7: No activity. Set 8: Performed punchlist (core drills) for final survey. Set 9: Mechanical removal (duct in room 1216). Set 10: Mechanical removal (supports). Set 12: Mechanical and wall removal (rooms 1115/1111/1121/1123 duct/piping/supports). Set 13: No activity. Set 14: No activity. Set 16/17: Started wall demo. (access openings). Completed Dock # 5 demo. 	<ul style="list-style-type: none"> Set 23: Performed exhaust duct register and platform removal. Set 24/25: No activity. Set 29: No activity. Set 30: No activity. Set 38: Electrical removal (air gapping @ LP's & MCC's). Continued piping draining/removal for duct interference's. Cut openings in exhaust duct and removed room doors to support Cold & Dark. Set 39: Performed electrical and mechanical (piping/duct/) removal. Set 40: Removed duct interferences. Set 41/46: No activity. Set 50: No activity. Area AP: Performing piping and electrical removal. Temporary electrical power installation (transferring all essential loads to support Cold & Dark): Continued temp. chiller mechanical installation. Final set up of Cold & Dark air movers (flex duct/filter boxes). Area AN: Prepare bldg. 374 for demo.

3/3

B371 Project
Weekly Meeting 1/26/2005

Final Survey – Jay Britten					
Phase I			Phase II		
B374	Total Scan m² Required	Scan m² Completed	B371	Total Scan m² Required	Scan m² Completed
Class I	1,773	1,773	Class I	TBD	TBD
Class II	2,658	2,658	Class II	TBD	TBD
Class III	53	53	Class III	TBD	TBD
	Total m² Complete:	4,484		Total m² Complete:	TBD
	% Complete:	100%		% Complete:	0%
DOP Surveys					
	Total Scan m² Required	Scan m² Completed			
Survey Area A	1,150	1,150			
	% Complete:	100%			
Phase III			Phase IV		
B371	Total Scan m² Required	Scan m² Completed	B371	Total Scan m² Required	Scan m² Completed
Class I	N/A	N/A	Class I	12,910	0
Class II	N/A	N/A	Class II	10,270	0
Class III	TBD	TBD	Class III	63	0
	Total m² Complete:	TBD		Total m² Complete:	0
	% Complete:	0%		% Complete:	0%