DUE DATE

ACTION DIST. 178 INC BENEDETTI, R.L A, MIMALMEE ERMAN, H.S ARNIVAL G. ORDOVA R ROUCHER, D.W. FERRERA, DW IEDAHL, T<u>.G</u> DEKER E.H MANN H P MARX. G.E MCKENNA, F.G MORGAN, R.V.

PIZZUTO V.M

SATTERWHITE D.G

CHUBERT, A.L ETLOCK, G.H.

HEPLER, R. L

SULLIVAN, M.T SWANSON, E.F

WILKINSON, R.B. ANE. J.O.

POTTER, G.L ANDLIN, N.E

environment of the people of Colorado

4300 Cherry Creek Dr. S. Denver, Colurado 80222-1530 4210 E. 11th Avenue Phone (303) 692-2000

Laboratory Building Denver, Colorado 80220-3716 (303) 691-4700

Jan 17 10 45 AH '93

EG&C ROCKY FLATS PLANT CORRESPONDENCE CONTROL



Rov Rome Covernor

Pauricia A. N Liecuive Di

January 4, 1992

Mr. Richard J. Schassburger U. S. Department of Energy Rocky Flats Plant P. O. Box 928 Golden, Colorado 80402-0928

COLORADO DEPARTMENT OF HEALTH

Dedicated to protecting and improving the health and



000026975

Re: Failure to Comply with IAG Milestones, OU-4 IM/IRA Decision Document

Dear Mr. Schassburger.

The Colorado Department of Health, Hazardous Materials and Waste Management Divisi (the Division) and the U.S. Environmental Protection Agency (EPA) are responding to a let dated October 23, 1992 from J. K. Hartman to the undersigned. In that letter, D acknowledged its inability to meet schedules for implementation of the OU-4 Solar Evaporati Ponds IM/IRA Decision Document.

Failure to meet the schedules defined within the approved decision document constitution a violation by the Department of Energy (DOE) of the Interagency Agreement (IAG), Part 20, a the Statement of Work (SOW), Section I.B.10, page 11, second paragraph. Additionally, D violated the same section by neither fully, nor regularly, apprising the Division and EPA of 1 problems that delayed construction and testing of the Building 910 flash evaporators. Month progress reporting of problems and their resolution is specified on page 11, fourth paragraph the SOW and Part 34 of the IAG.

DOE must submit a revised schedule for full and finalized implementation of the IM/I no later than January 22, 1993, for EPA and CDH review and approval. If approved, t schedule will be enforceable as stipulated in Part 20 of the IAG. This schedule should, at 1 minimum, include dates and technical justification for the following milestones:

Complete Building 910 Construction.

Complete Cold Test with Plant Raw Water.

Complete Hot Test with Solar Pond Water.

Building 910 Evaporators Fully Operational.

Interceptor Trench Water Diverted to Surge Tanks.

Excess Liquids Removed from Ponds. 337

OPRES CONTRO	,	7	
PAFFIC			
		_	

Reviewed for Addressee Corres. Control PEP

-12-9 DATE BY

Ref Lt. #

As indicated above, the schedules should include a milestone for the removal of excess liquids, the objective of this IM/IRA, but need not show a milestone for the removal of sludges. The removal and disposal of sludges will be addressed in forthcoming correspondence.

DOE must also upgrade the Environmental Restoration Program Monthly Report to meet the aforementioned requirements of the SOW and Part 32. Previous reporting did not adequately identify the problems that resulted in the missed completion dates.

EPA and CDH are pleased that DOE and EG&G management are now directly involved in direction and finalization of this project. However plant management inattention to the environmental restoration and waste management programs has resulted in the current situation on this IM/IRA, and in significant and repeated failures in Solar Pond sludge removal. We believe that the development of detailed and enforceable milestones, and refocusing the monthly activity reports to reflect implementation problems, are both necessary to keep DOE and EG&G management involved in the project, and assure its timely completion.

Please be advised that the Division and EPA will, as necessary, pursue their enforcement options to ensure that the IM/IRA is finalized in a timely manner.

If you have any questions please contact Harlen Ainscough of the Division at 692-3337, or Arturo Duran of EPA at 294-1080.

Sincerely,

cc:

Gary W. Baughman, Chief

Facilities Section

Hazardous Waste Control Program

Colorado Department of Health

Daniel S. Miller, AGO
Jackie Berardini, CDH-OE

James K. Hartman, DOE

Frazer Lockhart, DOE

FED: LEES: EG&G

Fred Dowsett, CDH

Martin Hestmark, Manager

Rocky Flats Project

U.S. Environmental Protection Agency