

NOTICE

All drawings located at the end of the document.

ER/WM&I DDT

Source/Driver: (Name & Number from ISP, IAG milestone, Mgmt Action, Corres Control, etc)

Closure # (Outgoing Correspondence Control #, if applicable)

9/3/97

Due Date

Craig Cowdery For

A. L. Primrose

Originator Name

G. D. DiGregorio

G. D. DiGregorio

QA Approval

John E. Tyson

A. M. Tyson

Contractor Manager(s)

Ann K. Sieben

Kaiser-Hill Program Manager(s)

T. G. Hedahl

Kaiser-Hill Director

Document Subject:

TRANSMITTAL OF THE DRAFT SAMPLING AND ANALYSIS PLAN FOR THE PRE-REMEDIAL INVESTIGATION OF IHSS 118 1, REV 0 - AMT-099-97

KH-00003NS1A

September 29, 1997

Discussion and/or Comments.

Please find attached the Draft Sampling and Analysis Plan for the Pre-Remedial Investigation of IHSS 118 1. It is requested that the Department of Energy and Kaiser-Hill review the document concurrently in order to expedite field activities. Due to the expedited schedule, it is requested that comments be returned by close of business on Wednesday, September 3, 1997 or earlier.

There are five copies of the document accompanying this transmittal letter. The distribution of the document is as follows:

- Two copies for the Kaiser-Hill project manager, Ann K. Sieben,
- Two copies for the transmittal to the Department of Energy Rocky Flats Field Office,
- One copy for correspondence control

Please feel free to contact Annette Primrose at extension 4385 or Craig Cowdery at extension 2055 of my staff if there are any questions or additional copies are needed.

Attachments
As Stated

cc
M C Broussard
C Cowdery
A L Primrose
A M Tyson
RMRS Records (2)

RF/RMRS-97-059

**Draft Sampling And Analysis Plan for the
Pre-Remedial Investigation of
IHSS 118.1**

August 20, 1997

Revision: Draft

TABLE OF CONTENTS

1 0	INTRODUCTION	1
1 1	Background	1
1 2	Prior Investigations	3
1 3	Contamination Data Summary	4
1 3 1	Groundwater Contamination	4
1 3 2	Extent of Free-Phase Contamination	5
2 0	PROJECT AND DATA QUALITY OBJECTIVES	7
3 0	SAMPLING AND ANALYSES	9
3 1	Field Preparation	10
3 2	Geoprobe Samples	10
3 3	DNAPL/Groundwater Samples	11
4 0	DATA MANAGEMENT	12
4 1	Project Completion	13
4 2	Quality Assurance	13
5 0	PROJECT ORGANIZATION	14
6 0	REFERENCES	15
7 0	LIST OF ACRONYMS	16

FIGURES

Figure 1	IHSS 118 1 Area	2
Figure 2	IHSS 118 1 Area Cross Section	6
Figure 3	Project Organization	14

TABLES

Table 1	Maximum Downgradient Groundwater Sampling Results Summary	5
Table 2	Analytical Sampling Requirements	8
Table 3	Applicable Field and Administrative Standard Operating Procedures	13

1 0 INTRODUCTION

The purpose of this Sampling and Analysis Plan (SAP) is to direct the collection of field data to identify and delineate the extent of the volatile organic compound (VOC) free product in the subsurface derived from Individual Hazardous Substance Site (IHSS) 118 1 - Multiple Solvent Spills West of Building 730. This data will provide input for the design of a collection system to capture and remove the subsurface free product. While this action will not constitute a complete source removal, it will remove much of the free product which is believed to be contributing to a plume of VOC contamination in groundwater in this area. The action will partially remediate the source area ranked 8th on the Environmental Restoration (ER) Ranking and will support remediation of the associated groundwater plume ranked 19th [Attachment 4 to the Rocky Flats Cleanup Agreement (RFCA) (DOE 1996a)]. Removal of the source material is consistent with the Rocky Flats Environmental Technology Site (RFETS) strategy for groundwater which is to prevent contamination of surface water by removal of contaminant sources.

The objective of the SAP is to describe the specific data needs, sampling and analysis requirements, data handling procedures, and associated Quality Assurance/Quality Control (QA/QC) requirements for this project. All work will be performed in accordance with the RMRS Quality Assurance Program Description (QAPD) (RMRS 1997). The SAP summarizes the existing data and describes the scope of work required to define the nature and extent of contamination in the subsurface at the IHSS 118 1 site sufficiently to design a collection system.

1 1 Background

IHSS 118 1 is an area of known subsurface soil contamination resulting from leaks and spills associated with an underground storage tank containing carbon tetrachloride. This IHSS is located due north of Building 776 and near Building 730, in a highly developed area of the RFETS Industrial Area (Figure 1).

Surficial materials in the IHSS 118 1 area are predominantly artificial fill, composed mostly of reworked Rocky Flats Alluvium, along with some remaining undisturbed Rocky Flats Alluvium.

The fill and undisturbed alluvium are primarily composed of clay with interspersed unconsolidated gravels and sands. Immediately underlying the surficial material is the weathered claystone bedrock of the Arapahoe Formation.

There are numerous underground and overhead utilities and structures in the IHSS 118 1 area. These include vitreous clay sanitary sewer lines, electrical lines, tunnels between buildings, process waste lines and process waste tanks. Information from excavations in other areas and conversations with workers indicate that most of the buried utilities were backfilled using previously excavated native materials.

The contamination in the IHSS 118 1 area is primarily related to an underground storage tank which was installed prior to 1970 (Figure 1). This 5,000 gallon capacity steel tank was used to store carbon tetrachloride, and was surrounded by a concrete containment structure. Numerous surface spills occurred before 1970, some up to 200 gallons. The inlet to the tank failed in June 1981 and released carbon tetrachloride into the containment structure. Carbon tetrachloride was pumped out of the containment structure onto the surrounding soil ground surface, and the tank was removed along with a limited amount of soil around the tank. It is assumed that the surrounding concrete containment structure was removed at this time, but this has not been verified (DOE 1992).

Immediately east and partially overlapping IHSS 118 1 is a group of four process waste tanks referred to as tank groups T-9 and T-10 which were part of the old process waste system. Tank T-9 consists of two 22,500 gallon concrete underground storage tanks. T-10 consists of two 4,500 gallon concrete underground tanks. Both sets of tanks were installed in 1955 but are no longer used as process waste tanks. T-9 is currently being utilized as plenum deluge catch tanks for Building 776. No releases from either set of tanks has been documented (DOE 1995). IHSSs 121-Tank 9, 121-Tank 10, 131, and 144[N] were closed as part of the Underground Storage Tank accelerated action in 1996 (RMRS 1996a).

1.2 Prior Investigations

The OU 9 Phase I Remedial Investigation found free-phase carbon tetrachloride in the subsurface soil and groundwater in the vicinity of IHSS 118 1. Soil borings were drilled near the four corners of

Tanks T-9 and T-10, and all four borings intercepted free-phase carbon tetrachloride (Figure 1) (DOE 1995) When a water sample was collected from one of the borings, the liquid separated into two distinct liquid phases Other VOCs might be present, but could be masked by the high concentrations of carbon tetrachloride

1.3 Contamination Data Summary

Carbon tetrachloride is a dense nonaqueous phase liquid (DNAPL) Because it has a higher specific gravity than water, free-phase carbon tetrachloride will form a distinctive layer at the base of an aquifer at the lowest depth possible Since permeability controls the vertical migration of carbon tetrachloride, carbon tetrachloride tends to collect at low points in the upper surface of impermeable structures Therefore, the bedrock surface, building footing drains, and subsurface structures probably control the extent of the free-product plume as well as much of the dissolved phase portion of the contaminated groundwater plume

1.3.1 Groundwater Contamination

Groundwater flow in this area is to the northeast towards Buildings 771 and 774 Portions of these buildings are constructed 20 to 30 feet below grade and have footing drains Buildings 701 and 730 are not believed to have subsurface structures Carbon tetrachloride and other VOCs have been detected in the groundwater from nearby wells indicating that a dissolved phase plume is moving with groundwater This contaminated groundwater plume may eventually reach the North Walnut Creek drainage, especially after the removal of the surrounding buildings (RMRS 1996)

Downgradient well P210189, due east of IHSS 118 1 at the western edge of the Solar Ponds, was completed in the Arapahoe No. 1 Sandstone Groundwater in this well contains carbon tetrachloride concentrations up to 21,000 ug/l and trichloroethene up to 8,000 ug/l together with other VOCs The IHSS 118 1 carbon tetrachloride spill is believed to be the source of this contamination indicating that the dissolved phase of the groundwater plume has migrated in an eastward direction

Table 1 Maximum Downgradient Groundwater Concentrations

Contaminant	P210189	P209289	Well 2286
Carbon Tetrachloride	21,000 ug/l	1,300 ug/l	3,000 ug/l
Trichloroethene	8,600 ug/l	ND*	6,000 ug/l

Note all values are maximum observed concentrations, regardless of date collected


* ND = Not detected at the detection limit of 12 ug/l

1 3 2 Extent of Free-Phase Contamination

The low permeability claystone bedrock limits the vertical migration of the carbon tetrachloride, and the relief on the bedrock surface controls the extent of the free-phase plume. Available data indicates that the top of bedrock surface prior to construction of Building 771 sloped to the northeast away from IHSS 118 1, and was approximately 10 to 15 feet below ground surface. Excavation during construction of this building apparently altered this surface, since recent field investigations encountered the claystone surface 10 feet or more below the depth expected. Excavation may have either increased the slope of the bedrock surface or created a depression in the bedrock next to the building. Installation of the carbon tetrachloride tank and the Tank T-9/T-10 system probably also created localized depressions in the bedrock surface. The east-west cross section for this area (Figure 2) shows the relative position of these tanks, and the expected bedrock surface.

The extent of free-phase carbon tetrachloride cannot be accurately determined because the bedrock surface is poorly defined and it is not known how much solvent was released into the area. However, the carbon tetrachloride released from surface spills and leakage from the underground storage tank is expected to have migrated downward towards the bedrock surface and most likely collected in depressions in the bedrock surface in the spill area and/or within the closed bedrock depression from the excavation of Tanks T-9 and T-10. If sufficient carbon tetrachloride was released to fill up this bedrock depression, any additional carbon tetrachloride would be expected to flow towards Buildings 771 and 774 along the bedrock surface created during construction of these buildings. Lateral movement of the carbon tetrachloride to the north is expected to be controlled by the south walls of the buildings, and the contaminant might be slowly removed by seepage into these buildings' footing.

Figure 2 - Schematic East-West Cross-Section Through IHSS 118.1 and the Tank T-9/T-10 System



drain systems It is not possible at this time to confirm whether this is a migration path from IHSS 118 1 due to the potential presence of carbon tetrachloride from other source areas

There is a potential for the carbon tetrachloride to migrate along the numerous underground utility corridors in this area The most likely utility pathway is a process waste line leaving the Tank System and running eastwards at a depth of 6 to 8 feet In addition, a vitreous clay sanitary sewer line is found 20 feet north of the carbon tetrachloride spill also at a depth of 6 to 8 feet below surface The slope of neither line is known, however, the process waste line must slope to the east as it leaves the tanks, and the sewer line should slope eastward towards the Sewage Treatment Plant While the utilities in this area are possible conduits for eastward transport of the dissolved phase of the groundwater plume, free phase carbon tetrachloride is probably not currently migrating along these pathways This is substantiated by the decreasing contaminant concentrations in the groundwater to the east at well P210189 near the Solar Ponds (Figure 1)

2.0 PROJECT AND DATA QUALITY OBJECTIVES

The objective of this SAP is to identify the extent of the free-phase, carbon tetrachloride plume sufficiently for installation of collection wells Data requirements to support this project were developed using criteria established in *Guidance for the Data Quality Objective Process*, EPA QA/G-4 (EPA 1994) The data gaps, study boundaries, and decisions are described below

The pre-remedial investigation has the following objectives

- Determine the extent of the free-phase carbon tetrachloride plume,
- Define the bedrock surface in the area to determine the shape of the prior excavation, and
- Determine the locations for collection wells for removal of free product

Previous investigations found free product around the process waste tanks This pre-remedial investigation will define the extent of free-phase carbon tetrachloride by installing an estimated 10 geoprobe holes in the vicinity of the process waste tanks The placement of the geoprobe holes was based on where data gaps existed and accessibility Eight geoprobe holes will initially be pushed within the estimated area of excavation around the process waste tanks, the area near the former

carbon tetrachloride tank, and downgradient (north and east) of the excavation. Some of these holes might have to be offset due to utilities or other factors that limit accessibility. If visible staining, free liquid, or high levels of VOCs are detected using a field photoionization detector/flame ionization detector (PID/FID), temporary wells will be installed to allow for additional evaluation of the free product. If free product is encountered, additional geoprobe holes will be pushed on a ten foot spacing out from the hole containing free product to further define the extent of the contamination. It is estimated that two additional geoprobe holes will be needed, however, the actual number is dependent on the site conditions encountered and could be higher or lower.

Both subsurface soil samples and liquid samples will be collected if possible. Subsurface soil samples will be collected using Geoprobe push-type hydraulic equipment. Table 2 lists the projected number of samples to be collected, analyses, and sampling requirements. Sample containers will be provided by the Analytical Projects Office (APO).

Table 2 Analytical Sampling Requirements

Analysis Method	Number of Samples	Number of QC Samples	Total Number Samples	Containers, Preservatives, Holding Times
<u>Soils</u> SW846 Method 8260A	10	1 duplicate	22	60 ml wide mouth, Teflon lined, glass jar, 4° C, 14 days
Alpha Spectroscopy for Uranium, Plutonium 239/240 and Americium 241	10	1 duplicate		250 ml glass jar, NA, 6 months
<u>Free Product/Groundwater</u> SW846 Method 8260A	10	1 duplicate 1 rinsate 5 trip blanks (1 per shipment)	17	Three 40 ml Teflon lined VOA vials per sample with septum lids, HCl* to pH < 2 and 4° C, 14 days

* Note- For safety reasons, if there is any reason to believe the sample contains free-phase solvent, acid will not be put in the sample jars. Furthermore, any form of contact between the sample and any form of acid will be avoided.

Core samples will be recovered continuously in two to five-foot increments and evaluated by a geologist familiar with the local stratigraphy. The geologist will determine the depth to bedrock. The geoprobe locations will be surveyed using Global Positioning System (GPS) equipment or other appropriate survey equipment so that data can be properly plotted.

Soil samples will be collected from the recovered soil cores and analyzed for a variety of contaminants to support the proper disposition of the soil removed during subsequent remediation activities. At locations where free product is suspected, temporary wells will be installed and samples will be collected if possible. Soil and liquid samples will be analyzed for VOCs and radionuclides as shown in Table 2.

3.0 SAMPLING AND ANALYSES

Data will be collected to determine the appropriate site for the free product collection system. Ten geoprobe holes will be located within the area of suspected free product to determine the extent of free product, and identify depth to bedrock. This data will be combined with other available data to determine the location of the free product collection wells.

Figure 1 shows the approximate location of the geoprobe holes. If locations need to be changed to avoid obstructions, these changes will be noted in the field logbook. The sampling requirements for each type of sample event to be performed under this SAP are described in Table 2 and in the following sections.

Samples will be handled in accordance with FO 10 Receiving, Labeling, and Handling Environmental Material Containers, and FO 13 Containerization, Preserving, Handling and Shipping of Soil and Water Samples. All samples will have an identification number generated by the RFETS APO. If conditions are encountered in the field which make the use of a procedure unsafe or inappropriate for the task at hand, the specified procedures may be modified or replaced as long as the modification or replacement procedure is justified and modified in accordance to Procedure DC-06 01 Document Control Program.

3 1 Field Preparation

Before data collection begins, each geoprobe location will be established using tape and compass, and marked with a reference stakes or flags with the unique number for that location. Locations will be cleared in accordance with Procedure GT 10 Borehole Clearance. The geoprobe location number will be obtained from the Water Database and correlated with sample analyses for that location. These locations will be surveyed for location and elevation using GPS receivers operated in accordance with the equipment manuals (Ashtech 1993), or other appropriate survey equipment.

3 2 Geoprobe Samples

All geoprobe boreholes will be advanced to a depth of two feet into weathered bedrock, or to a sufficient depth to confirm unweathered bedrock, a total depth expected not to exceed 20 feet. If refusal occurs prior to reaching bedrock, up to two offsets will be pushed to try and reach the sampling objectives. Geoprobe operations will be conducted as per GT 39 Push Subsurface Soil Sample.

Core samples will be collected continuously in two to five foot increments from the surface to approximately two feet into bedrock. These core samples will be monitored with a field instrument for the detection of low energy radiation (FIDLER), and in accordance with FO 15 Photoionization Detectors and Flame Ionization Detectors, visually inspected for signs of DNAPL or other contaminant staining, and then visually logged by the field geologist per GT 01 Logging Alluvial and Bedrock Material. The depth and thickness of stained or saturated core will be described in detail, however, portions of Procedure GT 01 will not be necessary e.g., sieving samples, investigation with a binocular microscope, and field estimates of plasticity.

Soil samples will be collected for analyses as described in Table 2 from every geoprobe hole to determine whether VOC source material is present in the subsurface soils. Samples collected for laboratory analysis of VOCs will be taken from discrete intervals where there are indications of contaminants, or from immediately above the bedrock surface. A minimum of one sample per geoprobe hole will be taken. The following hierarchy will be utilized to determine where to sample.

- 1 A sample will be taken from any intervals showing visible staining or the presence of DNAPL. If more than one discrete interval shows sign of DNAPL, then a sample will be taken from each interval.
- 2 If visible indications of DNAPL are not present, then the sample will be taken from the interval with highest FID/PID reading.
- 3 If the FID/PID does not detect the presence of solvents, then the sample will be taken from the soil interval directly above top of bedrock.

Radiological samples will be collected from the same interval as the VOC sample

3.3 DNAPL/Groundwater Samples

If PID/FID readings, visible staining of the core, or the presence of DNAPL on downhole tools indicate that free product is present, temporary wells will be installed. After the geoprobe holes are completed to the required depth, 1/2" to 3/4" internal diameter, Number 10 slotted, Schedule 40 stainless steel screen sufficient to reach from the bedrock surface to one foot above the projected depth of free product will be threaded onto sufficient steel casing to reach 6 inches or more above the ground surface. The screened section will have a threaded stainless steel cap on the bottom. This assembly will be inserted into the hole to allow for collection of groundwater samples. 16/40 filter sand will be poured around the casing to cover at least one foot above the slotted screen. Granular bentonite will be poured into the annular space to ground surface to prevent cross contamination. A one and one-half foot section of 1.5 inch interior diameter casing will be manually installed around the above ground section of the well and granular bentonite will be poured around the outside of the completed well assembly. A slip-over steel cap will be loosely affixed to the top of the well assembly. A screw-on steel cap will be attached to the 1.5 inch casing for additional protection.

Each temporary well will be checked a day after completion. The water/free product level will be measured according to GW 01 Water Level Measurements in Wells and Piezometers, and if sufficient liquid exists for sample collection (estimated as at least one foot of standing liquid), a sample will be collected using the methods specified in GW 06 Groundwater Sampling. If the geoprobe hole is dry or contains less than one foot of liquid, a notation will be made in the field notebook. Those temporary wells that are dry or contain insufficient water for sampling will be

revisited after one week has passed, liquid levels will be measured, and the well will be sampled if possible. After measuring the liquid level, the measuring device will be examined to determine whether the liquid was water or free product.

Temporary wells that are still dry or contain insufficient liquid for sampling after one week will be visited weekly or until the field project ends. If sufficient liquid exists prior to completion of the field project, liquid level measurements will be taken and a sample will be collected. All liquid level determinations will be noted in the project logbooks. At the end of the field project, these temporary liners will be left capped in case they can be used during or after installation of the collection system.

If PID/FID readings remain near background levels, if there is no indication of free liquid, and if the core does not show indications of staining, the geoprobe hole will be abandoned as per GT 05 - Plugging and Abandonment of Boreholes.

4.0 DATA MANAGEMENT

A field logbook will be created and maintained for the project by the project manager or their designee in accordance with ER-ADM-05.14 Use of Field Logbooks and Forms. The logbook will be used in conjunction with the appropriate field data forms required by the operating procedures (Table 3) governing the field activities occurring during this project. It is not necessary to duplicate items recorded on field data forms in the field notebook, but if additional clarification of entries on the forms is required, they should be recorded in the field notebook. The field notebook should include time and date information concerning the field activities and a sketch map of actual sample locations. Information not specifically required by the field data forms should be recorded in the field notebook.

Non-analytical data for this project will be collected, entered, and stored in a secure, controlled, and retrievable environment in accordance with 2-G18-ER-ADM-17.01 Records Capture and Transmittal. Analytical data will be stored in the APO records center.

Table 3 Applicable Field and Administrative Standard Operating Procedures

Procedure Number	Procedure Title
2-G18-ER-ADM-17 01	Records Capture and Transmittal
2-G32-ER-ADM-08 02	Evaluation of ERM Data for Usability in Final Reports
2-S47-ER-ADM-05 14	Use of Field Logbooks and Forms
5-21000-OPS-FO 3	General Equipment Decontamination
5-21000-OPS-FO 6	Handling of Personal Protective Equipment
5-21000-OPS-FO 7	Handling of Decontaminated Water and Waste Water
5-21000-OPS-FO 10	Receiving, Labeling, and Handling Environmental Material Containers
5-21000-OPS-FO 11	Field Communications
5-21000-OPS-FO 13	Containerization, Preserving, Handling and Shipping of Soil and Water Samples
5-21000-OPS-FO 14	Field Data Management
5-21000-OPS-FO 15	Photoionization Detectors and Flame Ionization Detectors
5-21000-OPS-FO 16	Field Radiological Measurements
5-21000-ER-OPS-GT 01	Logging Alluvial and Bedrock Material
5-21000-ER-OPS-GT 05	Plugging and Abandonment of Boreholes
5-21000-ER-OPS-GT 06	Monitoring Wells and Piezometer Installation
5-21000-ER-OPS-GT 10	Borehole Clearing
5-21000-ER-OPS-GT 39	Push Subsurface Soil Sample
5-21000-ER-OPS-GW 01	Water Level Measurements in Wells and Piezometers
5-21000-ER-OPS-GW 06	Groundwater Sampling

4 1 Project Completion

The results will be compiled into a brief data summary and map. The location and analytical data will be entered into the Water Database. At the end of the project, all records and field documentation will be turned over to the records center with the exception of analytical data which will be maintained by the APO record center. The results of this pre-remedial investigation will be utilized in developing a design for the free product collection system at this location.

4 2 Quality Assurance

Analytical data collected in support of this investigation will be evaluated using the guidance established by the Rocky Flats Administrative Procedure 2-G32-ER-ADM-08 02 - Evaluation of ERM Data for Usability in Final Reports. This procedure establishes the guidelines for evaluating analytical data with respect to precision, accuracy, representativeness, completeness, and comparability (PARCC) parameters. Typically, for precision, the relative percent difference between samples and duplicates is less than or equal to 40% for soil. Accuracy of the laboratories will be obtained by using laboratories as directed by the Analytical Projects Office. Comparability will be evaluated by using standardized methods for the collection and analysis of samples. Completeness


will be evaluated by comparing the proposed sampling program to the field program as completed
A goal of 90% is required

Data validation will be required on 25% of the analytical data validation Data validation will be
performed by an independent third party subcontractor

5 0 PROJECT ORGANIZATION

The project organization chart is presented in Figure 3 The ER Projects Group is responsible for
management and coordination of resources dedicated to the project Other organizations assisting
with the implementation of this project are RMRS Groundwater, RMRS Health and Safety, and
RMRS Quality Assurance

Figure 3 IHSS 118 1 Project Organization



6 0 REFERENCES

Ashtech, 1993 , *Ashtech XII GPS Receiver Operating Manual, Version 7*, March

DOE, 1992, *Final Historical Release Report for the Rocky Flats Plant*, U S Department of Energy, Rocky Flats Plant, Golden, Colorado, June

DOE, 1995, *Draft Data Summary 2, Operable Unit No 9, Outside Tanks*, October 1995

DOE, 1996a, *Final Rocky Flats Cleanup Agreement*, Rocky Flats Environmental Technology Site, Golden, CO

EG&G, 1995a, *Geologic Characterization Report for the Rocky Flats Environmental Technology Site*, Volume I of the Sitewide Geoscience Characterization Study, EG&G Rocky Flats, Golden, Colorado, March

EG&G, 1995b, *Hydrogeologic Characterization Report for the Rocky Flats Environmental Technology Site*, Volume II of the Sitewide Geoscience Characterization Study, EG&G Rocky Flats, Golden, Colorado, April

EPA, 1992, *US EPA Test Methods for Evaluating Solid Waste*, Solid Waste-846, third edition, Method 8260A, Rev 1 , November

EPA, 1994, *Guidance for the Data Quality Objectives Process*, EPA QA/G-4, September

RMRS, 1996a, *Completion Report for the Underground Storage Tanks Source Removal Project*, RF/ER-96-0050

RMRS, 1996b, *Final Revised Groundwater Conceptual Plan*, RF/ER-95-0121 UN RMRS, 1997, *RMRS Quality Assurance Program Description*, RMRS-QAPD-001, Rev 1, January

7 0 LIST OF ACRONYMS


APO	Analytical Projects Office
DNAPL	Dense Nonaqueous Phase Liquid
DOE	Department of Energy
EPA	Environmental Protection Agency
ER	Environmental Restoration
FIDLER	Field instrument for the detection of low energy radiation
GPS	Global Positioning System
IHSS	Individual Hazardous Substance Site
OU	Operable Unit
PAM	Proposed Action Memorandum
PID/FID	Photoionization detector/flame ionization detector
QA/QC	Quality Assurance/Quality Control
QAPD	Quality Assurance Program Description
RFCA	Rocky Flats Cleanup Agreement
RFEDS	Rocky Flats Environmental Database System
RFETS	Rocky Flats Environmental Technology Site
RMRS	Rocky Mountain Remediation Services
SAP	Sampling and Analysis Plan
VOCs	Volatile organic compounds

IHSS 118 1
Proposed Borehole
Locations

Figure 1

- EXPLANATION**
- Proposed Borehole
 - Existing Borehole
 - Monitoring Wells
- Standard Map Features**
- Building or other structure
 - Solar evaporation pond
 - Lake and ponds
 - Streams, ditches, or other drainage features
 - Fences and other barriers
 - Contour (20-Foot)
 - Paved roads
 - Dirt road

NOTES:
1. This map was prepared by the U.S. Department of Energy, Rocky Mountain Environmental Technology Site, for the purpose of showing the proposed borehole locations for the IHSS 118 1 project. The map is not to be used for any other purpose without the written consent of the U.S. Department of Energy, Rocky Mountain Environmental Technology Site.



Scale = 1:1000
1 inch represents 140 feet



State Plane Coordinate Projection
Colorado Central Zone
Datum: NAD27

U.S. Department of Energy
Rocky Mountain Environmental Technology Site



Rocky Mountain
Environmental Technology Site, LLC
Environmental Technology Site
118 118 1
August 28, 1997

MAP ID: 97-0180

