STATE OF COLC

Roy Romer, Governor Patti Shwayder, Executive Director

Dedicated to protecting and improving the health and environment of the people of Colorado

HAZARDOUS MATERIALS AND WASTE MANAGEMENT DIVISION http://www.cdphe.state.co.us/hm/

4300 Cherry Creek Dr. S.

Phone (303) 692-3300 Fax (303) 759-5355

222 S. 6th Street, Room 232 Denver, Colorado 80246-1530 Grand Junction, Colorado 81501-2768 Phone (970) 248-7164 Fax (970) 248-7198



February 4, 1998

P335 617-620 CERTIFIED MAIL # P335
RETURN RECEIPT REQUESTED

Mr. Gary R. Konwinski **Environmental Manager** Rocky Mountain Remediation Services, L.L.C Rocky Flats Environmental Technology Site P.O. Box 464 Golden, CO 80402-0464

RE: Compliance Dates for Cleanup Activities Associated with the Solar Evaporation Ponds

Dear Mr. Konwinski:

The Colorado Department of Public Health and Environment (the Department) has received your written response to the December 19, 1997 Compliance Advisory that was issued for compliance issues associated with the Solar Evaporation Ponds (SEPs). In that response, you indicated that the packaging and treatment of low-level mixed debris could be completed by June 30 and September 30, 1998, respectively. The Department recognizes that the dates in question were established with consideration of contingencies, such as inclement weather, that could potentially delay cleanup activities. However, the Department believes that all efforts should be made to accomplish the packaging and treatment of low-level mixed debris at the SEPs by April 30 and July 30, 1998, respectively.

As indicated in the December 19, 1997 Compliance Advisory, the Department may grant an extension to the above completion dates provided that an adequate justification is presented to the Department. Please contact Ed Smith of my staff at (303) 692-3386 if you have any questions regarding this matter.

Sincerely,

Joe Schieffelin, Unit Leader

Federal Facilities Permitting and Compliance

Hazardous Materials & Waste Management Division

cc:

Dan Miller, AGO Bob April, DOE Karan North, K-H John Wrapp, K-H Gary Konwinski, RMRS Steve Gunderson, CDPHE Steve Tarlton, CDPHE James Hindman, CDPHE Janice Pearson, EPA

ADMIN RECCRD

Best Available Copy

	Task Name Permit Mod	Duration	Start	Finish	Quarter	_	2nd Quarter		3rd Quarter			4	th Qu	arter	1st Quarter		
ID -					Feb Mar	Ар	r Ma	/ Jun	Jul	Aug	Sep	Oct	No	v Dec	Jan	Feb	Mar
; 1		13d	Mon 2/16/98	Wed 3/4/98													
2	As Builts for Decon Pad	2w	Mon 2/16/98	Fri 2/27/98					• • • •								
3	Mod Request	3d	Mon 3/2/98	Wed 3/4/98	I												
4	Remove Tires	30d	Mon 2/16/98	Fri 3/27/98													
5	IWCP preparation	3w	Mon 2/16/98	Fri 3/6/98												:	
6	WGI for tires	1w	Mon 3/9/98	Fri 3/13/98													
7	Waste Tires	2w	Mon 3/16/98	Fri 3/27/98													
8	Lifting and Transport	38d	Mon 2/16/98	Wed 4/8/98			•										
9	SOW for Lifting &Transpo	3d	Mon 2/16/98	Wed 2/18/98	i n												
10	BID for Lifting & Transport	2w	Thu 2/19/98	Wed 3/4/98				,									
-11	Contract for Lifting & Tran	2w	Thu 3/5/98	Wed 3/18/98													
12	Lift Plan	2w	Thu 3/19/98	Wed 4/1/98		h .											
13	Containment for Conveya	1w	Thu 4/2/98	Wed 4/8/98											• • • • • • • • • • • • • • • • • • •		
14	Decontamination Pad Prepa	11d	Wed 7/8/98	Thu 7/23/98													
15	Receive Mod	Od	Wed 7/8/98	Wed 7/8/98					♦ ₇ 7/8	8							
16	Inspect Pad to Mod Requi	1w	Thu 7/9/98	Wed 7/15/98													
17	MTCE and Repairs	` 3d	Thu 7/16/98	Mon 7/20/98		-											
18	WGI for LWO	3d	Tue 7/21/98	Thu 7/23/98													
19	Operations	128d	Thu 3/5/98	Mon 8/31/98		+			_								
20	Decontamination Work Ins	2w	Thu 3/5/98	Wed 3/18/98		, ,					•						
21	Lift Equipment on Convey	1w	Thu 4/9/98	. Wed 4/15/98		#_											
	T	ask		Sı	Jmmary					Poli	ed Up F	Progra					
roject:		rogress			olled Up Tasi		•		***************************************	HUII	ea op r	rogre	33			-	

Rolled Up Milestone 🔷

Page 1

2

Milestone

ID	Task Name	Duration	Start	Finish	Quarter		2nd Quarter			3rd Quarter			4th Quarter			1st Quarter		
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
22	Transport to Decon Pad	1w	Tue 7/21/98	Mon 7/27/98						T]							
23	Place on Pad	1w	Tue 7/28/98	Mon 8/3/98						7.888	h	,				* * * * * * * * * * * * * * * * * * *		
24	Decontaminate Equipmen	1w	Tue 8/4/98	Mon 8/10/98														
25	Compliance Advisory Con	Od	Mon 8/10/98	Mon 8/10/98							8	/10						
26	Contain Equipment	1w	Tue 8/11/98	Mon 8/17/98														
27	Equipment Disassembly	1w	Tue 8/18/98	Mon 8/24/98														
28	Lift and Load to SeaLand	1w	Tue 8/25/98	Mon 8/31/98							7							

Project:
Date: Mon 2/16/98

Task
Progress
Rolled Up Task
Milestone

Rolled Up Milestone

Page 2