

EG&G ROCKY FLATS

July 12 1993

93 RF 8350

Attn P Singh

OPERABLE UNIT NO 1 881 HILLSIDE MILESTONES RLB 345 93

As we have discussed with Department of Energy (DOE) staff Technical Memorandum (TM) 10 and TM 11 were not granted schedule extensions when the Environmental Protection Agency (EPA) and the Colorado Department of Health (CDH) granted extensions on the other Feasibility Study (FS) milestones. They were not granted extensions because they are not milestones to EPA and CDH. However, like the FS milestones that were granted extensions, the work to be presented in these Technical Memoranda cannot be completed until the Remedial Investigation issues concerning contaminants of concern (COCs) are resolved.

Technical Memorandum 10 is listed currently for July 15 1993 and is expected to be delivered to DOE on September 3 1993 if the Remedial Investigation schedule does not change. Technical Memorandum 11 is listed as September 30 1993 and will be listed in the FY94 work package (#12006) as a milestone for November 15 1993. EG&G Rocky Flats Inc. requires that because these Technical Memoranda were listed as external milestones any change must be presented to the Plant Change Control Board. This presentation is scheduled for July 23 1993.

Please call C B Gee of Remediation Project Management at extension 8550 if there are questions

R L Benedetti
Associate General Manager
Environmental Restoration Management

CBG dmf

Orig and 1 cc J K Hartman

A H Pauole_DOE RFO

ADMIN RECORD

A-QUO1-000543

BCP No 433
B&R Code EW20-10-10-1

7 Contracting Officer Ext Date

ROCKY FLATS PLANT CHANGE CONTROL BOARD (PCCB)
BASELINE CHANGE PROPOSAL (BCP)

☐ New MCS WP Y/N

BCP No. 433

8 Description of Change

☒ Y/N Does this change affect any of the following: DOE Milestones HQ's agreements external agency understanding, regulation compliance or the site mission. If yes include explanation.

Designate the following milestones as internal rather than external and reschedule as follows

	Current	Proposed
Technical Memorandum #10	15 July 93	03 September 93
Technical Memorandum #11	30 September 93	15 November 93

This milestone will appear in Work Package #12006 in FY94 as an internal milestone

9 Justification of Change

Due to regulatory agency-granted schedule extensions on interrelated documents these dates are no longer as scheduled. They were not formally changed with the regulatory agencies as they were only internal scheduling dates and not recognized or expected by DOE CDH or EPA. The attached letter clarifies for DOE the schedule for these deliverables.

10 Central Planning & Budgets

CP&B Representative	<u>M J McElroy</u>	Ext. <u>6942</u>	Approval Date	<u> </u>
CP&B Manager	<u>R.H. Pieburn</u>	Ext. <u>6937</u>	Approval Date	<u> </u>

11 Database Updates

EG&G Change Control Coord	<u> </u>	Ext. <u> </u>	Approval Date	<u> </u>
EG&G Project Control Office	<u> </u>	Ext. <u> </u>	Approval Date	<u> </u>