


- RF 0102

EG&G ROCKY FLATSEG&G ROCKY FLATS INC
ROCKY FLATS PLANT P O BOX 464 GOLDEN COLORADO 80402-0464 (303) 966 3333

000028277

January 10 1992

92 RF 0102

Robert M Nelson Jr
Manager
DOE, RFO

Attn D P Simonson

INTERAGENCY AGREEMENT (IAG) EXTENSION FOR OPERABLE UNIT NO 1 (OU 1) 881
HILLSIDE INTERIM REMEDIAL ACTION (IRA) JMK 0007 92

We have incurred several delays on the Phase II B french drain construction and as a result we are requesting an extension of 20 working days to the March 2 1992 IAG milestone The delays were a result of the unusually severe and inclement weather the DOE Safety Administrative Shutdown on December 18 1991 wetlands delays and new excavation procedures requiring removal of all unstable slump blocks

A total of nine days were lost due to weather delays in the month of November The DOE safety shutdown accounted for five days of lost time Due to the DOE safety shutdown new excavation procedures were developed to remove all slump blocks formed by intersecting structural discontinuities which have the potential to move To date this work has accounted for six days of delay Wetlands and Threatened and Endangered Species concerns on the western portion of the french drain caused delays of an additional five days Work is proceeding as vigorously as possible including Saturdays but the lost time cannot be made up before the March 2 1992 IAG milestone To date delays have accounted for 25 days of lost time With an extension of 20 working days the new completion date would be March 30 1992

EG&G will support your efforts as requested to obtain an extension from the Regulators

SI ICATION

CLASSIFIED
IDENTIALRIZED CLASSIFIER
IG, ATURE

Y TOLTR NO

PROVALS

YPIST INITIA

ADMIN RECORD

DOCUMENT CLASSIFICATION
REVIEW WAIVER PER
CLASSIFICATION OFFICE

A-DU01-000767