

000012502

OPRES CONTROL  
OUTGOING LTR NO**EG&G ROCKY FLATS**

EG&amp;G ROCKY FLATS INC

ROCKY FLATS PLANT P O BOX 464 GOLDEN COLORADO 80402 0464 (303) 966 7000

ORDER#

93 RF 12897

November 1 1993

93 RF 12897

James K Hartman  
Assistant Manager  
Transition and Environmental Restoration  
DOE RFO

Attn P Singh

**SCHEDULE FOR COMPLETION OF OPERABLE UNIT 1 FINAL PHASE III REPORT  
NMH 548 93**

Work was stopped on Operable Unit (OU) 1 on June 21 1993 and restarted October 8 1993 a total of 109 calendar days The date of November 15 1993 was negotiated for the submittal date for the Phase III Report Adding 109 days to November 15 1993 gives us a new due date of March 4 1994 In consideration of this milestone and estimates of the work remaining to finalize the Phase III Report the schedule presented on the attached Gantt chart is proposed The Activities and Milestones presented are described as follows

Complete Revisions to Phase III Subcontractors respond to comments by EG&G Rocky Flats Inc internal review (October 1 October 29 1993)

Camera Ready Copy (M) All re writing done Re typing and re drawing done (November 1 1993)

Manufacture Duplicates Copy collate bind multiple copies of all 12 Volumes (November 2 5 1993)

Deliver Copies (M) Deliver copies to the Department of Energy Rocky Flats Office (DOE RFO) the Environmental Protection Agency (EPA) and the Colorado Department of Health (CDH) (November 5 1993)

Discussion of 1 3 Sections One day presentation meeting with CDH EPA and DOE RFO (November 19 1993)

Discussion of 4 5 Sections One day presentation meeting with CDH EPA and DOE RFO (December 3 1993)

Discussion of Environmental Evaluation One day presentation meeting with CDH EPA and DOE RFO (December 10 1993)

**ADMIN RECORD**

DIST	NC
TARAL M E	
NEDETTI R L	✓
NJAMIN A	
ARMAN H S	
RANCH D B	
ARNIVAL G J	
OPP R D	
AVIS J G	
RRERA D W	
ANNI B J	
ARMAN L K	
ALY T J	
DAHL T	
LBIG J G	
JTCHINS N M	✓
RBY W A	
JESTER A W	
AHAFFEY, J W	
ANN, H P	✓
ARX, G E	
DONALD, M M	
KENNA, F G	
ONTROSE, J K	
ORGAN, R V	
OTTER, G L	
ZZUTO, V M	
SING, T L	
ANDLIN, N B	
TLOCK, G H	
TEWART, D L	
LILLIVAN, M T	
MANSON, E R	
ILKINSON, R B	✓
ILLIAMS, S (ORC)	
ILSON, J M	
YANT, R D	
WISBY, W	✓
WICK, Z	✓
WICKS, M	✓
WILKIE, R	✓
WILKIE, D	✓
Rm Tracking	✓
OPRES CONTROL	X X
OMN RECORD/0802	✓
ATS/T130G	
RAFFIC	

**CLASSIFICATION**

CNI	
UNCLASSIFIED	
CONFIDENTIAL	
SECRET	

AUTHORIZED CLASSIFIER  
SIGNATUREDOCUMENT CLASSIFICATION  
REVIEW WAFER PER  
CLASSIFICATION OFFICEREPLY TO RFP CC NO  
#A 4511-73  
RFACTION ITEM STATUS  
PARTIAL/OPEN  
✓ CLOSEDTR APPROVALS  
WSP JWRZ 24  
RIG & TYPST INITIALS  
RZH dgl

James K Hartman  
November 1 1993  
93 RF 12897  
Page 2

Discussion of Public Health Evaluation One day presentation meeting with CDH EPA and DOE RFO (December 17 1993)

All Comments Received (M) EG&G Rocky Flats has all final comments from EPA CDH and DOE RFO (December 17 1993)

Editorial Revisions Subcontractor makes revisions of a purely style and grammar nature which do not affect the technical content of the report (December 20 1993 January 7 1994)

Technical Revisions Subcontractor makes either one or two (1 or 2) changes which address the technical content of the report (December 20 1993 January 21 1994)

Camera Ready Final Copy (M) All re writing done Re typing and re drawing done (January 21 1994)

Manufacture Copies Copy collate bind multiple copies of all 12 Volumes (January 24 January 28 1994)

Submit Final Phase III Report (M) Deliver copies to EPA CDH and DOE RFO (January 28 1994)

Submit Final Phase III Report Actual Due Date (M) Interagency Agreement enforceable due date for report (March 4 1994)

Notice that this schedule has the potential for schedule compression in several areas

- 1 We could accelerate the regulatory agency meetings by reducing the slack time between meetings thereby moving forward the milestone All Comments Received
- 2 If there are no revisions of a technical nature required the task Technical Revisions would not be required which would move the milestone Camera Ready Final forward
- 3 If there are no editorial revisions required either then the Camera Ready Final milestone could be moved forward even further

If we have not received instructions to the contrary by November 12 1993 we shall assume that DOE RFO finds this schedule acceptable

James K Hartman  
November 1 1993  
93 RF 12897  
Page 3

If you have questions regarding this schedule please call me or R Z Houk of Remediation  
Project Management at extension 8714



N M Hutchins  
Acting Associate General Manager  
Environmental Restoration Management  
EG&G Rocky Flats Inc

RZH dqj

Orig and 1 cc J K Hartman

cc

A H Pauole                      DOE RFO  
R J Schassburger  
M N Silverman

