

000026901

CORRES CONTROL
INCOMING LTR NO



Department of Energy

03580 RF 94

ROCKY FLATS OFFICE
P O BOX 928
GOLDEN COLORADO 80402-0928

SEP 19 3 00 AM '94

DUE
DATE

SEP 14 1994

94-DOE 09474
ROCKY FLATS E&C
CORR CPD PLN

ACTION

DIST	TR	ENC
BURLINGAME, A H		
BUSBY, W S		
CARNIVAL, G J		
CORDOVA, R C		
DAVIS, J G		
FERRERA, D W		
FRAY, R E		
GEIS, J A		
GLOVER, W S		
GOLAN, P M		
HANNI, B J		
HEALY, T J		
HEDAHL, T G		
HILBIG, J G		
HUTCHINS, N M.		
JACKSON, D T		
KELL, R E		
KUESTER, A W		
MARX, G E		
McDONALD, M M		
McKENNA, F G		
MORGAN, R V		
PIZZUTO, V M		
POTTER, G L		
SANDLIN, N B		
SATTERWH TE, D G		
SCHUBERT, A L		
SCHWARTZ, J K.		
SETLOCK, G H		
STIGER, S G		
TOBIN, P M		
VOORHEIS, G M		
WILSON, J M		
<i>Primrose, A</i>	X	
<i>Hollowell, L.</i>	X	

Mr Martin Hestmark
U S Environmental Protection Agency Region VIII
ATTN Rocky Flats Project Manager 8HWM RI
999 18th Street Suite 500 8WM-C
Denver Colorado 80202 2405

Mr Joe Scheffelin Unit Leader
Hazardous Waste Control Program
Colorado Department of Public Health and Environment
4300 Cherry Creek Drive South
Denver Colorado 80222 1530

Gentlemen

Your letter dated February 25 1994 gave schedule extensions for some Interagency Agreement (IAG) milestones but not all of the Operable Unit No 1 (881 Hillside OU1) milestones Your schedule extensions were for the following IAG Table 6 milestones Corrective Measures Study/Feasibility Study (CMS/FS) Proposed Plan (PP) PP Responsiveness Summary and the Corrective Action Decision/Record of Decision As per Part 42 Extensions of the IAG we are requesting formal approval of the milestone dates shown below The good cause for the request is per Paragraph 222 (D) A delay caused, or which is likely to be caused by the grant of an extension in regard to another timetable and deadline or schedule The proposed dates represent the same durations as already approved

	Current IAG Milestone	Proposed IAG Milestone
Corrective Design/Remedial Design (CD/RD) Work Plan	Nov 1 1994	Dec 21 1995
CD/RD Draft Title II Design	July 5 1995	Aug 23 1996
CD/RD Final Title II Design	Oct 3 1995	Nov 21 1996
Begin Corrective/Remedial Action (C/R) Action	May 7 1996	June 26 1997
Complete C/R Construction	Nov 4 1997	Dec 24 1998
Submit Performance Assessment Report	Feb 10 1998	April 1 1999

As you know the preferred alternative discussed in the Draft CMS/FS is to discontinue collection of water under the existing Interim Measure/Interim Remedial Action and monitor If this alternative becomes the final remedy the above milestones may not be necessary

Reviewed for Addressee
Corres Control RFP

9-19-94
DATE BY

Ref Lt #

DOE ORDER # 5400 1

ADMIN RECORD

PU-0011

M Hestmark & J Schieffelin
94-DOE 09474

2

SEP 14 1994

If you have any questions please direct them to Scott Grace at 966 7199

Sincerely

A handwritten signature in cursive script, appearing to read "Steven W. Slaten".

Steven W Slaten
IAG Project Coordinator

cc
A Rampertaap EM-453 HQ
M Silverman, OOM RFFO
L Smith OOM RFFO
S Grace ER, RFFO
T Reeves AEI
G Kleeman EPA
J Swanson, CDPHE
A Primrose EG&G