RFP-1325.02 (Rev. 2/95) Previourly RF-45522

> CORRES. CONTROL INCOMING LTR NO.

<u>01748</u> RF 95

DUE

DATE

ACTION

10 38 41 '95

ROCKY FLATS FIELD OFFICE P.O. BOX 928 GOLDEN, COLORADO 80402-0928

Department of Energy

JUN 1 6 1995

56728

95-DOE-08455

EG&G ROCKY FLATS PLANT CORRESPONDENCE CONTROL

DIST. LTR ENC BURLINGAME, A.H. CARNIVAL, G.J. CORDOVA, R.C. DAVIS, J.G. ENN, T.M. ERRERA, D.W. RAY, R.E. GEIS, J.A. GILMARTIN, J.T. SINTHER, B. GLOVER, W.S. GOLAN, P.M. HEALY, T.J. HEDAHL, T.G. HILBIG, J.G. HOLLOWELL, L.J. ACKSON, D.T. (ELL, R.E EINWEBER, S.A. JARX, G.E ACCART, D. AcDONALD, M.M. AcGOVERN, L.J. IcKENNA, F.G. AUKERT, J.G. YZZUTO, V.M. ATTERWHITE, D.G.

CHRADER, D.C. CHUBERT, A.L

OORHEIS, G.M. PRIMROSE

TIGER, S.G. TROBEL, G.L URNER, K.A.

Mr. Martin Hestmark U. S. Environmental Protection Agency, Region VIII ATTN: Rocky Flats Project Manager, 8HWM-RI 999 18th Street, Suite 500, 8WM-C Denver, Colorado 80202-2405

Mr. Joe Schieffelin, Unit Leader Hazardous Waste Control Program Colorado Department of Public Health and Environment 4300 Cherry Creek Drive South Denver, Colorado 80222-1530

Gentlemen:

As per Part 42, Extensions, of the Interagency Agreement (IAG), we request a schedule extension for Operable Unit 1 (OU1, 881 Hillside). This request is to extend the milestones beyond the Corrective Action Decision/Record of Decision (CAD/ROD). The length of the OU1 requested extension is consistent with past extensions for the milestones through the CAD/ROD. As per Paragraph 222(D), a "good cause" for an extension is a delay caused by the grant of an extension in regard to earlier milestones.

We request that the following milestones and proposed schedules be approved:

Interagency Agreement Milestone	Current Interagency Agreement <u>Date</u>	Revised Interagency Agreement Date
Draft Title II Design	July 5, 1995	November 30, 1996
Final Title II Design	October 3, 1995	February 28, 1997
Begin Corrective Action/ Remedial Action Construction	May 7, 1996 on	October 3, 1997
Complete Corrective Action Remedial Action Construction	November 4, 1997	April 2, 1999
Submit Performance Summa	ry Feburary 10, 1998	July 9, 1999

DOCUMENT CLASSIFICATION REVIEW WAIVER PER CLASSIFICATION OFFICE

ORRES. CONTROL	Х	Х
DMN RECORD/080	X	
ATS/T130G		

Reviewed for Addressee Corres. Control RFP

DATE BY

Ref Ltr. #

DOE ORDER # 5400, 1

el Slater

The Department of Energy (DOE) recognizes that the "No Action" alternative currently presented in the Proposed Plan would eliminate the listed milestones, in addition to the CAD/ROD Workplan which is not listed. However, at this time, DOE only requests the chedule extension since the final "No Action" decision has not been made.

If you have any questions, please contact Dave George at 966-5669.

Sincerely,

Steven W. Slaten

IAG Project Coordinator Environmental Restoration

J. Ahlquist, EM-453, HQ C. Gesalman, EM-453, HQ D. George, ERMSA, RFFO A. Primrose, EG&G

Admin Record, EG&G