

91 RF 4771

EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC
ROCKY FLATS PLANT P O BOX 464 GOLDEN COLORADO 80402 0464 (303) 966 7000

August 12, 1991

91-RF-4771

Robert M Nelson, Jr
Manager
DOE, RFO

Attn F R Lockhart

OPERABLE UNIT NO 2 (OU 2) WOMAN CREEK INTERIM REMEDIAL ACTION (IRA) SCHEDULE -
JMK-0445-91

Refs (a) J M Kersh ltr to R M Nelson, Jr, 91-RF-3913, Operable Unit No 2 (OU 2)
Woman Creek Interim Remedial Action (IRA) Schedule, July 2, 1991

(b) D P Simonson ltr (5480) to M Hestmark and G Baughman, Schedule for
Operable Unit No 2 Woman Creek Basin IM/IRA, July 8, 1991

In our letter of July 2, 1991, EG&G Rocky Flats proposed a detailed schedule for the
execution of both the IRA plan and the construction of the IRA facilities DOE/RFO used this
schedule as a basis for subsequent communication with EPA and CDH on July 8, 1991, to
propose a schedule for preparation of the IRA plan No commitment to a construction
schedule was made because EG&G Rocky Flats was attempting to streamline procurement,
design, and construction time frames

A review of the critical-path elements in the enclosed schedule, "Proposed OU 2 Woman
Creek IRA Schedule" dated August 5, 1991, shows that EG&G Rocky Flats procurement
activities are not controlling the early part of the schedule; rather, the IRA plan and
DOE/HQ NEPA review system control EG&G Rocky Flats has been directed by DOE/RFO staff
to defer the final design and construction process until after completion of the DOE/HQ NEPA
review [item A14] scheduled for March 19, 1992 After this "hold point," final design,
equipment procurement, an Operational Readiness Review, and equipment mobilization
must be completed prior to start of construction activities

We feel that the durations for the final design, procurement, construction and start-up
activities are defensible and that it would be imprudent to commit, at this time, to any
further reductions of these durations Construction in the "Americium Zone" will be slow,
due to stringent Health and Safety requirements

DIST	LTR	ENC
BRETZKE, J C		
BURLINGAME, A H		
COPP, R D		
CROUCHER, D W		
DAVIS J G		
EVERED J E	X	X
FERRERA D W		
FERRIS L R		
FRAIKOR, F J		
FRANCIS, G E	X	X
GOODWIN, R		
HEALY, T J		
IDEKER, E H		
JENS, J P		
KEELE, D B		
KERSH, J M	X	X
KIRBY W A		
KIRKEBO, J A		
LEE, F M	X	X
MAJESTIC, J R		
MATHEWS, T A		
MEURRENS, B E		
MORGAN, R V	X	X
NORTH, P		
PALMER L A		
POTTER, G L	X	X
PIZZUTO, V M		
RHOADES, J I	X	X
SAFFELL, B E		
SWANSON, E R		
WIEBE, J S		
WILKINSON, R B	X	X
WILLIAMS R E		
WILSON, J M		
YOUNG E R		
ZANE J O		
Greenard, T C	X	X
Shaw, D L	X	X
Anderson, G M	X	X
Jenison, E A	X	X
Nesta, S M	X	X
CORRESP CONTROL	X	X
TRAFFIC		

CLASSIFICATION

UCNI
UNCLASSIFIED
CONFIDENTIAL
SECRET

AUTHORIZED CLASSIFIER
SIGNATURE

DATE 8/14/91

IN REPLY TO LTR

N/A

PC#
LTR APPROVALS
GMA -
TCC -
JEE -
ORIG & DEST INITIALS
GMA / dmf

ADMIN RECORD

"REVIEWED FOR CLASSIFICATION

By [Signature]
Date 10/20/91

A-DU02-000177

Robert M Nelson, Jr
August 12, 1991
91-RF-4771
Page 2

Due to the revised DOE/HQ NEPA review, EG&G Rocky Flats has shortened the original schedule presented in our July 2, 1991 letter by six weeks. These changes include the durations of Items A1 and A2, per DOE/RFO guidance in their July 8, 1991, letter and of Item B14 to reflect the probability that only SW53 and SW55 would be collected in this IRA. The new date for start of construction is scheduled for June 30, 1992, and start of operations is September 8, 1992.

If you have additional questions regarding this matter, please contact T. C. Greengard at extension 7121 or G. M. Anderson at extension 5747 of Remediation Programs.



J. M. Kersh, Associate General Manager
Environmental and Waste Management
EG&G Rocky Flats, Inc

GMA dmf

Orig and 4 cc - R. M. Nelson, Jr

Enclosures
As Stated

cc

S. R. Grace	-	DOE, RFO
D. P. Simonson	-	DOE, RFO