

Q502RF 91

States Government

Department of Energy

Rocky Flats Office

DUE
DATE

Memorandum

MAR 13 8 04 AM '91

MAR 15 1991

EG&G
ROCKY FLATS PLANT
CORRESPONDENCE CONTROL

MAR 12 1991

ERD:FRL:1749

Changes to Interagency Agreement (IAG) Schedule

J.M. Kersh, Associate General Manager
Environmental Restoration and Waste Management
EG&G, Rocky Flats, Inc.

DOE has received approval from the Environmental Protection Agency and Colorado Department of Health for changes to Interagency Agreement (IAG) schedules as listed below. These revised dates have been developed through consultation with members of your staff. These revised dates are established per IAG guidelines and carry the same priority as dates in the original Table 6 of the IAG.

DOCUMENT NAME	ORIGINAL DATE	REVISED DATE
Interim Plan for the Prevention of Contamination Dispersion	None	02/21/91
Final Plan for Prevention of Contamination Dispersion	02/21/91	04/18/91
OU2 Treatability System Installation	03/08/91	04/12/91
OU2 Begin Treatability Testing	03/11/91	04/15/91
OU3 Draft Phase I RFI/RI Work Plan	05/16/91	07/07/91
OU3 Final Phase I RFI/RI Work Plan	10/11/91	12/06/91

David P. Simonson
for

David P. Simonson
Assistant Manager
for Environmental Management

cc:
T. Greengard, EG&G/RF

CORRESP. CONTROL ☒ ☒
TRAFFIC ☐ ☐

Reviewed for Addressee
Corres. Control RFP

3/13/91 *GA*
DATE BY

Ref Ltr. #