

CORRES. CONTROL
OUTGOING LTR NO.

93 RF 3863

DIST.	LTR	ENC
BENJAMIN, A.		
BERMAN, H.S.		
BRANCH, D.B.		
CARNIVAL, G.J.		
COPP, R.D.		
DAVIS, J.G.		
FERRERA, D.W.		
HANNI, B.J.		
HARMAN, L. K.		
HEALY, T.J.		
HILBIG, J.G.		
IDEKER, E.H.		
KERSH, J.M.		
KIBBY, W.A.		
KUESTER, A.W.		
LEE, E.M.		
MANN, H.P.		
MARX, G.E.		
MCDONALD, M.M.		
MCKENNA, E.G.		
MONTROSE, J.K.		
MORGAN, R.V.		
POTTER, G.L.		
PIZZUTO, V.M.		
RILEY, J.H.		
SANDLIN, N.B.		
SHEPLER, R.I.		
STEWART, D.L.		
SULLIVAN, M.T.		
SWANSON, F.F.		
WILKINSON, R.B.		
WILSON, J.M.		
ZANE, J.O.		
Benedetti	RT	X
Smith	TA	
Maest	EC	X
Acant	MB	X
Amby	MC	X

CORRES CONTROL	x	x
Admin. Rec.	x	
ERM Track	x	

CLASSIFICATION:

UCNI		
UNCLASSIFIED		
CONFIDENTIAL		
SECRET		

AUTHORIZED CLASSIFIER SIGNATURE _____
DOCUMENT CLASSIFICATION _____
REVIEW WAIVER PER _____
CLASSIFICATION OFFICE _____
DATE _____

IN REPLY TO RFP CC NO:

ACTION ITEM STATUS
 OPEN CLOSED
 PARTIAL

LTR APPROVALS: MBP WSB: WSB
CRIG & TYPIST INITIALS
ECM
RF-46459 (Rev. 9/92)

EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC.
ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

March 29, 1993

93-RF-3863

Richard J. Schassburger
Acting Director
Environmental Restoration Division
DOE, RFO

Attn: J. Pepe

CURRENT OU 5 RFI/RI SCHEDULE, DRAFT AND FINAL REPORT DELIVERY - MBA-042-93

This letter transmits the current working Gantt Chart schedule for Operable Unit No. 5 (OU 5). This chart is, and will continue to be, updated on a monthly basis during the course of this Remedial Investigation (RI). The current schedule projects a delivery date of August 8, 1994 (the IAG milestone date is November 30, 1993) for the Draft RCRA Facilities Investigation/Remedial Investigation (RFI/RI) Report. The OU 5 Draft RFI/RI Report delivery date, as currently scheduled, will miss the IAG milestone by approximately eight months.

This schedule also projects a delivery date of December 13, 1994 for the Final RFI/RI Report (the IAG milestone date is May 3, 1994). The OU 5 Final RFI/RI Report delivery date, as currently scheduled, will miss the IAG milestone by approximately seven months.

Along the critical path of this RI is the installation of the monitoring wells at individual hazardous substance site (IHSS) 115 and IHSS 133. The location of these wells cannot be determined until all predecessor activities have been completed and evaluated (OU 5 Work Plan). Installation of these wells is currently scheduled for June 24, 1993 at IHSS 115 (ID 174 on accompanying Gantt Chart) and June 29, 1993 at the 133 series of IHSSs (ID 211). The Work Plan also requires quarterly sampling of the wells for one year. It is currently anticipated that the draft report will incorporate two quarters of data. That would have the second sampling event occur around the last part of October 1993.

An assumption that has been made in this Work Plan is that radiochemical analysis has a turnaround time of 90 days for unvalidated data. This second quarter of data will not be available for input into the Human Health Risk Assessment (HHRA) or modeling efforts until around February 1994 (ID 312). A second assumption is that unvalidated data can be used for the Draft RFI/RI Report. The Final RFI/RI Report will incorporate validated data.

ADMIN RECORD

A-DU05-000132

REVIEWED FOR CLASSIFICATION/UCNI
BY G. T. Ostdiek
DATE 3-31-93

Richard J. Schassburger
March 29, 1993
93-RF-3863
Page 2

If you have any questions regarding this transmittal, please contact E. C. Mast of
Remediation Project Management at extension 8589.



M. B. Arndt
Director
Remediation Project Management
EG&G Rocky Flats, Inc.

ECM:dmf

Orig. and 1 cc - R. J. Schassburger

Attachment:
As Stated

cc:
F. R. Lockhart - DOE, RFO