

NOTICE

All drawings located at the end of the document.

ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE FINAL PHASE I RFI/RI WORK PLAN FOR OPERABLE UNIT 5 WOMAN CREEK PRIORITY DRAINAGE	Manual No.: Procedure No.: Page: Effective Date: Organization:	21100-WP-OU 05.1 Table of Contents, Rev 11 1 of 2 02/10/95 Environmental Management
--	--	---

TABLE OF CONTENTS
ROCKY FLATS PLANT FINAL PHASE I RFI/RI WORK PLAN
WOMAN CREEK PRIORITY DRAINAGE OPERABLE UNIT 5

VOLUME I

<u>Section No.</u>	<u>Title</u>	<u>Rev. No.</u>	<u>Effective Date</u>
	Detailed Table of Contents		
ES	Executive Summary	1	02/24/92
1.0	Introduction	1	02/24/92
2.0	Preliminary Site Characterization	1	02/24/92
3.0	Applicable or Relevant and Appropriate Requirements	1	02/24/92
4.0	Data Needs and Data Quality Objectives	1	02/24/92
5.0	Phase I RCRA Facility Investigation/ Remedial Investigation Tasks	1	02/24/92
6.0	Schedule	1	02/24/92
7.0	Phase I Field Sampling Plan (FSP)	1	02/24/92
93-DMR-ERM-0034	Modifications to Section 7	1	01/12/94
94-DMR-ERM-0146	Table 7-11 Changes	1	12/21/94
8.0	Baseline Health Risk Assessment Plan	1	02/24/92
9.0	Environmental Evaluation	1	02/24/92
10.0	Quality Assurance Addendum	1	02/24/92
94-DMR-ERM-0003	Elimination of Daily Inspection	1	01/10/94
11.0	Standard Operating Procedures and Addenda	1	02/24/92
12.0	References	1	02/24/92

DOCUMENT CLASSIFICATION REVIEW WAIVER
PER R.B. HOFFMAN, CLASSIFICATION OFFICE
JUNE 11, 1991

ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE FINAL PHASE I RFI/RI WORK PLAN FOR OPERABLE UNIT 5 WOMAN CREEK PRIORITY DRAINAGE	Manual No.: Procedure No.: Page: Effective Date: Organization:	21100-WP-OU 05.1 Table of Contents, Rev 11 2 of 2 02/10/95 Environmental Management
---	---	--

VOLUME II

<u>Section No.</u>	<u>Title</u>	<u>Rev. No.</u>	<u>Effective Date</u>
APPA	Appendix A: As Built Drawings for Pond C-2		
	C-2 Dam-General Plan, D 27165-231	A	11/20/79
	C-2 Dam-Cutoff Trench Plan and Dam Profile, D 27165-232	A	11/20/79
	C-2 Dam-Embankment & Spillway Details, D 27165-235	A	11/20/79
	C-2 Dam-Outlet Works, D 27165-236	A	11/12/80
	Outlet Works Inlet Structure & Pipe Details, D 27165-241	A	11/12/80
	Outlet Works Outlet Structure, D 27165-242	A	11/12/80
APPB	Appendix B: In Situ Radiological Survey of the Old Landfill	0	08/22/91
APPC	Appendix C: Groundwater Analytical Data	0	08/22/91
APPD	Appendix D: Sediment Analytical Data	0	08/22/91
APPE	Appendix E: Surface Water Analytical Data	0	08/22/91

VOLUME III, IV, & V

APPF	Appendix F: Technical Memorandum No. 15: Amended Field Sampling Plan (3 volume set)	0	08/26/94
94-DMR-ERM-0139	IHSS 115 & 133 Additional Geotechnical Work	0	11/10/94
94-DMR-ERM-0142	Deletion of Constituents	0	12/07/94
94-DMR-ERM-0144	Construction of Temporary Fill Road	0	12/16/94
94-DMR-ERM-0148	EPA Concerns Regarding Hydraulic Interaction	0	12/20/94
95-DMR-ERM-0015	Relocation of Eight Geotechnical Boreholes	0	02/07/95
•95-DMR-ERM-0022	Additional LHSU Monitoring Well	0	02/10/95

ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE FINAL PHASE I RFI/RI WORK PLAN FOR OPERABLE UNIT 5 WOMAN CREEK PRIORITY DRAINAGE	Manual No.: Procedure No.: Page: Effective Date: Organization:	21100-WP-OU 05.1 Table of Contents, Rev 11 1 of 2 02/10/95 Environmental Management
---	---	--

**TABLE OF CONTENTS
ROCKY FLATS PLANT FINAL PHASE I RFI/RI WORK PLAN
WOMAN CREEK PRIORITY DRAINAGE OPERABLE UNIT 5**

VOLUME I

Section No.	Title	Rev. No.	Effective Date
	Detailed Table of Contents		
ES	Executive Summary	1	02/24/92
1.0	Introduction	1	02/24/92
2.0	Preliminary Site Characterization	1	02/24/92
3.0	Applicable or Relevant and Appropriate Requirements	1	02/24/92
4.0	Data Needs and Data Quality Objectives	1	02/24/92
5.0	Phase I RCRA Facility Investigation/ Remedial Investigation Tasks	1	02/24/92
6.0	Schedule	1	02/24/92
7.0	Phase I Field Sampling Plan (FSP)	1	02/24/92
93-DMR-ERM-0034	Modifications to Section 7	1	01/12/94
94-DMR-ERM-0146	Table 7-11 Changes	1	12/21/94
8.0	Baseline Health Risk Assessment Plan	1	02/24/92
9.0	Environmental Evaluation	1	02/24/92
10.0	Quality Assurance Addendum	1	02/24/92
94-DMR-ERM-0003	Elimination of Daily Inspection	1	01/10/94
11.0	Standard Operating Procedures and Addenda	1	02/24/92
12.0	References	1	02/24/92

DOCUMENT CLASSIFICATION REVIEW WAIVER
PER R.B. HOFFMAN, CLASSIFICATION OFFICE
JUNE 11, 1991

ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE FINAL PHASE I RFI/RI WORK PLAN FOR OPERABLE UNIT 5 WOMAN CREEK PRIORITY DRAINAGE	Manual No.: Procedure No.: Page: Effective Date: Organization:	21100-WP-OU 05.1 Table of Contents, Rev 11 2 of 2 02/10/95 Environmental Management
---	---	--

VOLUME II

Section No.	Title	Rev. No.	Effective Date
APPA	Appendix A: As Built Drawings for Pond C-2		
	C-2 Dam-General Plan, D 27165-231	A	11/20/79
	C-2 Dam-Cutoff Trench Plan and Dam Profile, D 27165-232	A	11/20/79
	C-2 Dam-Embankment & Spillway Details, D 27165-235	A	11/20/79
	C-2 Dam-Outlet Works, D 27165-236	A	11/12/80
	Outlet Works Inlet Structure & Pipe Details, D 27165-241	A	11/12/80
	Outlet Works Outlet Structure, D 27165-242	A	11/12/80
APPB	Appendix B: In Situ Radiological Survey of the Old Landfill	0	08/22/91
APPC	Appendix C: Groundwater Analytical Data	0	08/22/91
APPD	Appendix D: Sediment Analytical Data	0	08/22/91
APPE	Appendix E: Surface Water Analytical Data	0	08/22/91

VOLUME III, IV, & V

APPF	Appendix F: Technical Memorandum No. 15: Amended Field Sampling Plan (3 volume set)	0	08/26/94
94-DMR-ERM-0139	IHSS 115 & 133 Additional Geotechnical Work	0	11/10/94
94-DMR-ERM-0142	Deletion of Constituents	0	12/07/94
94-DMR-ERM-0144	Construction of Temporary Fill Road	0	12/16/94
94-DMR-ERM-0148	EPA Concerns Regarding Hydraulic Interaction	0	12/20/94
95-DMR-ERM-0015	Relocation of Eight Geotechnical Boreholes	0	02/07/95
95-DMR-ERM-0022	Additional LHSU Monitoring Well	0	02/10/95

The second task consists of reviewing topographic maps prior to the slump. If a topographic map of an appropriate scale and contour interval (2-foot) cannot be located, large scale stereo pair aerial photographs may be used to estimate pre-slump topography.

For the third task, the subsurface geometry shall be obtained from boreholes. Locations of existing boreholes do not provide adequate areal distribution to characterize the subsurface geometry. Therefore, based on the overall visible width of the existing failures and the accessibility, twenty boreholes will be located in IHSS 115 as shown in Figure 3.1.2.2-1. Soil samples will be collected in accordance with SOP GT.2, Drilling and Sampling Using Hollow-Stem Auger Techniques until weathered bedrock is encountered: at which time the sampler will be switched from a drive sampler over to a Shelby tube-type sampler. The borings will be advanced 2-ft. into unweathered bedrock; at which time, the site geologist will determine whether to case the hole in accordance with SOP GT.3, Isolating Bedrock from Alluvium with Grouted Surface Casing, or abandon the hole in accordance with SOP GT.5, Plugging and Abandonment of Boreholes. Boreholes and soil samples will be logged in accordance with SOP GT.1, Logging Alluvial and Bedrock Material. All locations will be surveyed in accordance with SOP GT.17, Land Surveying (0.1 foot accuracy).

Five of the twenty geotechnical boreholes, to be located in the principal landslide failure areas, may require surface casing in order to advance the boring for the following three reasons: one, to confirm the presence of unweathered bedrock; two, to prevent the potential for cross contamination between the Upper Hydrostratigraphic Unit (UHSU) and the Lower Hydrostratigraphic Unit (LHSU); and three, to confirm that there are no more landslide rupture planes at depth. Six-inch or eight-inch nominal diameter, schedule 80, PVC casing will be installed as the surface casing. Information obtained from the boreholes will provide input for both the stability analysis and the groundwater modeling. Depth-to-bedrock data will be used

95-DMR-ERM-0022

95-DMR-ERM-0022

to revise the bedrock topography in OU5. Three of the cased geotechnical borings will be converted to unweathered bedrock monitoring well, see Section 3.1.2.3.

To facilitate the access of the hollow-stem auger drill rig to the geotechnical borings located in the central landslide area, the subcontractor will coordinate with EG&G Construction Management, Heavy Equipment and Labor, Trucking, and Ecology and Watershed Management for the purpose of constructing a temporary fill road. The temporary fill road will be located as shown on Figure 3.1.2.2-1. The temporary fill road will be placed without excavating or disturbing the existing hillside to allow level access for the drill rig to the boring location. Heavy Equipment and Labor and Trucking will provide the necessary heavy equipment consisting of, but not limited to, a front-end loader, dump truck, and bulldozer. Clean fill material will be provided by Heavy Equipment and Labor and compacted in place with the bulldozer or front-end loader. Ecology and Watershed Management will clear the access route and provide direction regarding reseeding and revegetating the fill material at completion of the task. Access to the temporary fill road will be blocked by trenching at the east end of each fill material placement area upon completion of the task.

Core samples will be retained in core boxes and logged in accordance with SOP GT.1. Logging Alluvial and Bedrock Material. Core samples will not be submitted for environmental chemical analysis. However, if field screening indicates the potential for contaminants, environmental samples will be collected for analysis for OU5 target analytes (Table 3.1.2-1). Soil cuttings generated from within IHSS 115 will be composite sampled, one per four drums, and managed in accordance with the following SOPs: FO.8, Handling of Drilling Fluids and Cuttings; FO.10, Receiving, Labeling, and Handling Environmental Material Containers; FO.23, Management of Soil and Sediment Investigative Derived Materials (IDM); and FO.29, Disposition of Soil and Sediment Investigation Derived Materials. Boreholes located outside of IHSS 115 and adjacent

95-DNR-ERM-0022

95-DNR-ERM-0022

95-DNR-ERM-0022

3.1.2.3 Groundwater Investigation

In order to more completely evaluate the presence and quality of groundwater at and downgradient of the Original Landfill, additional groundwater samples need to be collected and analyzed. Since the presence and quantity of groundwater appears to be limited, this task shall consist of three work elements:

- 1) install and develop up to 9 piezometers, 5 mini-wells, and 6 bedrock (LHSU) monitoring wells (Figure 3.1.2.2-1);
- 2) measure water levels in all well points, mini-wells, piezometers, and monitoring wells that are along or north of Woman Creek, south of the south Buffer-Zone access road, east of the western edge of IHSS 115 (approximately CPT07393), and west of the eastern edge of IHSS 115 (approximately CPT05393) on a monthly basis for one year; and
- 3) obtain samples from any location that is downgradient of the landfill if water level measurements indicate presence of a sufficient quantity of water.

The purpose of installing the nine piezometers and five mini-wells is to further characterize the present or absence of groundwater. The nine piezometers to be installed will be constructed in the geotechnical boreholes (see Section 3.1.2.2) where groundwater is encountered. The five proposed mini-well locations are placed in 1) bedrock lows that were identified during the CPT investigation (but water was not detected), and 2) between existing well points. Of the five mini-wells to be installed, four shall be installed downgradient of IHSS 115 and one shall be installed on the upper level part of the eastern end of IHSS 115 in the vicinity of borehole 50792. This latter location will be used for only water level input for the hydrogeologic model and not sampling. These mini-wells will be installed using a small all-terrain vehicle rig which does not produce soil cuttings. Composite soil samples will be collected during drilling in accordance with the procedures outlined in TM7 (EG&G, 1993e). In addition, discrete samples

95-NMR-ERM-0022

95-NMR-ERM-0022

Technical Memorandum No. 15
Amended Field Sampling Plan
Volume 1

Manual:
Section:
Page:
Organization:

21100-WP-OU05.1
3.0, Rev. 0
3-11
ER OU 5, 6 & 7 Closures

will be collected at 2-foot intervals for VOC analyses. Analytical parameters for soil samples will be the same as specified in the OU5 Work Plan (see Table 3.1.2-1).

95-DMR-ERM-0022

Six bedrock monitoring wells will be installed to evaluate the potential for hydraulic interaction between the groundwater from the Upper Hydrostratigraphic Unit (UHSU), consisting of alluvial and weathered bedrock materials, and the Lower Hydrostratigraphic Unit (LHSU), unweathered bedrock materials. The bedrock monitoring wells will be installed in an attempt to identify possible sandstone units, fracture zones, or other potential water bearing intervals in the LHSU. Figure 3.1.2.2-1 shows the location of the three bedrock monitoring well locations around IHSS 115 (the old landfill). There will be three wells installed, one upgradient and two downgradient. In addition, the bedrock wells are located near UHSU wells or mini-wells for evaluation of vertical hydraulic gradients. Three of the geotechnical borings will be converted to LHSU monitoring wells with the same purpose as stated above and to evaluate the potential presence of an inferred fault trace in the area of the Old Landfill. The first location to be converted is northeast of the former pond area (IHSS 196) and north of the borehole cluster 58393, 58493, and 58593 (Figure 3.1.2.2-1). The second location to be converted is the geotechnical boring location at the west end of the temporary fill road (Figure 3.1.2.2-1). These two locations will also have a shallow piezometer/monitoring well installed adjacent to the deep bedrock monitoring wells to collect additional geotechnical soil samples and to monitor for UHSU groundwater. A third geotechnical boring and monitoring well will be installed at the west end of the temporary fill road (Figure 3.1.2.2-1) to screen a separate possible water-bearing interval observed on the geophysical log from the adjacent deep bedrock monitoring well. Geotechnical sampling will be performed across the slide plane observed at this location, otherwise coring will only be performed on the interval below the surface casing separating the UHSU from the LHSU. No additional geophysical logs will be required as the log of the adjacent borehole is adequate.

95-DMR-ERM-0022

Borings will be drilled in accordance with SOPS GT.2, Drilling and Sampling Using Hollow-Auger Drilling Techniques and GT.4, Rotary Drilling and Rock Coring. A 6-inch or eight-inch nominal diameter, schedule 80 PVC, surface casing will be grouted a minimum of 3 feet into unweathered

95-DMR-ERM-0022

bedrock in accordance with SOP GT.3, Isolating Bedrock from Alluvium with Grouted Surface Casing. Based on existing boring log information, this depth will be approximately 20 to 40 feet below ground surface. The borings will be advanced to an approximate depth of 150 feet or 15 feet past a potential water bearing interval, if the water bearing interval is encountered at a depth less than 150 feet. The borings will be geophysically logged, in accordance with SOP GT.15 Geophysical Borehole Logging using the following open hole logging techniques: neutron, natural gamma, gamma-gamma, density, induction, caliper, guard resistivity, and single point resistivity (the last two methods only if groundwater is encountered in the bedrock). A down hole video log of the open hole will be made provided the hole remains stable. On the basis of the recovered core and the geophysical logs, a screen interval will be selected and the monitoring well constructed in accordance with SOP GT.6, Monitoring Wells and Piezometer Installation. Well construction will consist of 2-inch nominal diameter, PVC, casing with 0.01-inch slotted screen. Screen length will be determined in the field.

95-DMR-ERM-0022

Field activities will be conducted in accordance with the appropriate Environmental Restoration SOPs. Core samples will be retained in core boxes and logged in accordance with SOP GT.1, Logging in Alluvial and Bedrock Material. Composite soil samples of alluvial materials will be collected in accordance with the procedures specified in TM7 for boreholes at IHSS 133 (EG&G, 1993e). In addition, discrete samples will be collected at 2-foot intervals for VOC analyses. Soil cuttings generated from weathered bedrock will be composite sampled for OU5 target analytes, one per four drums, and managed in accordance with the following SOPs: FO.8, Handling of Drilling Fluids and Cuttings; FO.10, Receiving, Labeling, and Handling Environmental Material Containers; FO.23, Management of Soil and Sediment Investigative Derived Materials (IDM); and F).29, Disposition of Soil and Sediment Investigation Derived Materials. Core samples from the unweathered bedrock will not be collected for environmental chemical analyses, however, if field screening indicates the potential for contaminants, environmental samples will be collected for analysis for OU5 target analytes (Table 3.1.2-1). The boreholes for the bedrock monitoring wells are located outside of IHSS 115 and adjacent to wells drilled in 1993 that indicate no contamination, therefore, the soil cuttings generated

Table 3.1.2-1. Summary of Amended Field Sampling Plan
 IHSS 115 (Original Landfill) and IHSS 196 (Filter Backwash Pond)
 Page 1 of 4

EVALUATION	ACTIVITY	NO. OF SAMPLING LOCATIONS	SAMPLING FREQUENCY	ANALYTICAL PARAMETERS	FIELD QUALITY CONTROL SAMPLES/PROGRAM	APPLICABLE SECTION OF TEXT
Intrinsic Air Permeability Test Evaluation	Review soil gas survey vacuum pressures, borehole logs, and analytical results	NA	NA	NA	NA	3.1.2.1
	Resample at low vacuum pressures	TBD	TBD	1,1,1-TCA benzene carbon tetrachloride DCM TCE PCE	1 duplicate/10 samples 1 syringe blank/each syringe use instrument calibration at beginning and end of each day and every 8 hours	
Geotechnical Evaluation	Review information regarding existing slump	NA	NA	NA	NA	3.1.2.2
	Evaluate pre- and post-slump surface geometry	NA	NA	NA	NA	
	Evaluate subsurface geometry/geotechnical properties	20 hollow-stem auger (HSA) boreholes with up to 9 piezometers installed, page 3 of 4)	continuous core	field screening core logging	NA	
			discrete soil sample every third sampler (approx. 6 feet)	natural moisture content	NA	
		1 sample from last 2 feet of alluvium above bedrock	natural moisture content, natural density (dry and moist), grain-size distribution, and Atterberg limits	NA		

95-DMR-ERM-0002

Table 3.1.2-1. Summary of Amended Field Sampling Plan
 IHSS 115 (Original Landfill) and IHSS 196 (Filter Backwash Pond)
 Page 3 of 4

EVALUATION	ACTIVITY	NO. OF SAMPLING LOCATIONS	SAMPLING FREQUENCY	ANALYTICAL PARAMETERS	FIELD QUALITY CONTROL SAMPLES/PROGRAM	APPLICABLE SECTION OF TEXT
GEOTECHNICAL EVALUATION (CONT.)	Evaluate Subsurface geometry/geotechnical properties (cont.)		Soil samples of shear zone/weathered bedrock	Selected samples	8 - ICU (ASTM D4767-88) 2 - Consolidation (ASTM D2435-90) 10- Atterberg Limits (ASTM D4318-93) 5- Gradation (ASTM D1140-92)	3.1.2.2
			Soil samples of unweathered bedrock	Selected samples	3- Drained Direct Shear (ASTM D3080-90)	
		9 piezometers (HSA borehole advanced as discussed on preceding page)	monthly quarterly for one year	water level TCL VOCs, SVOCs, Pest. & PCBs, TAL Metals, and Radionuclides	replicate measurements as specified in SOP GW.01 1 dup/10 samples, 1 rinse/20 samples or minimum of 1 rinse/day and associated trip blank	
		20 HSA boreholes and 6 deep bedrock monitoring wells	1 drum composite per 4 drums (approx. 1 drum per 10 ft. of borehole)	TCL VOCs, SVOCs, Pest. & PCBs, TAL Metals, and Radionuclides	1 dup/10 samples, 1 rinse/20 samples or minimum of 1 rinse/day and associated trip blank	
Groundwater Investigation	Waste and core characterization	NA	NA	NA	NA	3.1.2.3
		Back calculate strength parameters and calculate long-term stability by method of slices.	NA	NA	NA	
Groundwater Investigation	Install and sample mini-wells	5	2-foot discrete soil samples	TCL VOCs	1 dup/10 samples, 1 rinse/20 samples or minimum of 1 rinse/day and 1 trip blank per field crew per day per cooler	3.1.2.3
			6-foot composite soil samples or alternative composites as specified in TM7	SVOCs, Pesticides & PCBs, TAL Metals, and Radionuclides		

95-DMR-ERM-0002


Table 3.1.2-1. Summary of Amended Field Sampling Plan
 IHSS 115 (Original Landfill) and IHSS 196 (Filter Backwash Pond)
 Page 4 of 4

EVALUATION	ACTIVITY	NO. OF SAMPLING LOCATIONS	SAMPLING FREQUENCY	ANALYTICAL PARAMETERS	FIELD QUALITY CONTROL SAMPLES/PROGRAM	APPLICABLE SECTION OF TEXT	
Groundwater Investigation	Install and sample mini-wells (cont.)		Groundwater - quarterly	TCL VOCs, SVOCs, Pesticides & PCBs, TAL Metals, and Radionuclides	1 dup/10 samples, 1 rinseate/20 samples or minimum of 1 rinseate/day and 1 trip blank per field crew per day per cooler	3.1.2.3	
	Measure water levels	46	monthly	water level	replicate measurements as specified in SOP GW.01		
	Sample existing well points	TBD	quarterly	TCL VOCs, SVOCs, Pesticides & PCBs, TAL Metals, and Radionuclides	1 dup/10 samples, 1 rinseate/20 samples or minimum of 1 rinseate/day and 1 trip blank per crew per day per cooler		
	Characterize bedrock LHSU and install monitoring wells	6	continuous core-field screen Groundwater - quarterly	TCL VOCs, SVOCs, Pesticides & PCBs, TAL Metals, and Radionuclides	1 dup/10 samples, 1 rinseate/20 samples or minimum of 1 rinseate/day and 1 trip blank per crew per day per cooler		
	Acquifer tests	1	once	NA	NA		
	Storm Sewer Sampling	Collect samples from storm sewer outfall	1	quarterly	TCL VOCs, TAL Metals, Radionuclides, and Water Quality Parameters	1 dup/10 samples, 1 rinseate/20 samples or minimum of 1 rinseate/day and associated trip blank, one per crew per day	3.1.2.4
Air Monitoring	RAAMP Monitoring	Monitoring will be conducted as specified in RAAMP documentation.					3.1.2.5
	OU5 Ambient Air Samplers	3	bi-weekly samples composited monthly	Radionuclides	As specified in SOP AP.13		
	Wind Resuspension - Evaluate Applicability of OU3 Wind Tunnel Study	TBD	TBD	TBD	TBD		
	OU5 Wind Tunnel Study	TBD	TBD	TBD	TBD		
	Evaluation of Gas Volatilization	TBD	TBD	TBD	TBD		

NA = Not Applicable

TBD = To Be Determined

95-DMR-ERM-0002



<p>MAP LEGEND</p> <ul style="list-style-type: none"> STREAMS DITCHES DRAINAGE FEATURES PAVED ROADS DIRT ROADS ORIGINAL LANDFILL AND SURFACE DISTURBANCE PRE - SID LANDFILL AND DISTURBANCE POST - SID MONITORING WELL LOCATION BOREHOLE LOCATION WELL POINT LOCATIONS CONE PENETROMETER TESTING (CPT) LOCATIONS PROPOSED GEOTECHNICAL LOCATIONS HOLLOW STEM AUGER (HSA) BOREHOLES PROPOSED LOCATIONS FOR GROUNDWATER INVESTIGATION MIN-WELLS FOR WATER LEVELS AND QUALITY SMALL BOREHOLES w/ PIEZOMETERS FOR WATER LEVELS DEEP BEDROCK BOREHOLES/WELLS 	
<p>SCALE: 1" = 200'</p>	
<p>Drawn <u>NAM</u> <u>2/9/95</u></p> <p>Checked <u>[Signature]</u> <u>2/9/95</u></p> <p>Approved <u>[Signature]</u> <u>2/9/95</u></p> <p>ED&S <u>[Signature]</u> <u>2/9/95</u></p> <p>Approved <u>[Signature]</u> <u>2/9/95</u></p> <p>DATE <u>2/9/95</u></p>	<p>PROPOSED SAMPLING LOCATIONS FOR IHSS 115</p> <p>THIS - AMENDED FIELD SAMPLING PLAN</p> <p>005 PHASE I RFI/RI IMPLEMENTATION</p> <p>EG&S</p> <p>FIGURE 3.1.2-1</p>