

Robert M Nelson Jr
January 14 1992
92 RF 0187
Page 2

Additionally delays were incurred in the process of receiving final direction from DOE EG&G Rocky Flats requested written direction in regards to the late comments from DOE/RFO on October 24 1991 and November 15 1991 This direction was required before making any changes to the Final Work Plan These changes would have resulted in a substantial increase in costs during implementation of the Work Plans

Project direction from DOE/RFO was substantially delayed due to the resignations of DOE/RFO project managers and resulted in unrecoverable lost time for the rewriting of the OU 5 and OU 6 Work Plans EG&G Rocky Flats has negotiated all IAG schedules related to the OU 5 and OU 6 Work Plans However schedules cannot be met if out-of scope work is returned late to EG&G Rocky Flats and DOE/RFO does not provide direction

We at EG&G Rocky Flats have been working with your staff to resolve these issues If you have any questions regarding these matters please contact P S Bunge at extension 7121 or J T Ottensman at extension 3198 of the Remediation Programs Division



J E Evered Director
Environmental Management
EG&G Rocky Flats

cc
R H Birk DOE, RFO
J Pepe
R J Schassburger