CORRES. CONTROL OUTGOING LTR NO.

13AF 8460

DIST. BENEDETTI, PIL BENJAMIN. A. BERMAN, H.S BRANCH, D.B. CARNIVAL, G.J. OPP, R.D. JAVIS, J.G. -ERRERA, D.W. TANNI, B.J HARMAN, L. K. HEALY, T.J EDAHL, T. HLBIG, J.G. (IRBY, W.A. (UESTER, A.W. EE, E.M. MANN, H.P ARX, G.E ACDONALD, M.M. ACKENNA, F.G. MONTROSE, J.K MORGAN, R.V. OTTER, G.L IZZUTO, V.M RILEY, J.H. ANDLIN, N.B HEPLER, R.L. TEWART, D.L ULLIVAN, M.T WANSON, E.R. VILKINSON, R.B VILLIAMS, S. (ORC) VILSON, J. M.

CLASSIFICATION:

ORRES CONTROL
DMIN RECORD

UCNI
UNCLASSIFIED
CONFIDENTIAL
SECRET

UTHORIZED CLASSIFIER SIGNATURE

OCUMENT CLASSIFICATION EVIEW WAIVER PER

ASSIFICATION OFFICE

N REPLY TO RFP CC NO:

CTION ITEM STATUS

J OPEN CLOSED

PARTIAL

JR APPROVALS:

DRIG & TYPIST INITIALS

## EG&G ROCKY FLATS

EG&G ROCKY FLATS, INC.
ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

July 9, 1993

93-RF-8460

TEMP1029 00000 4373

Norma J. Castaneda Project Manager DOE, RFO

POND WATER MANAGEMENT INTERIM MEASURES/INTERIM REMEDIAL ACTION PLAN (IM/IRA) SCHEDULE - TRD-001-93

Attached is the revised schedule and assumptions for the development of the Pond Water Management IM/IRA. The December 15, 1993 delivery date for the document assumes an EG&G review of the document prior to transmittal to DOE/RFO. The DOE/RFO and EG&G review process could be shortened by approximately seven weeks should a joint, in-depth, concurrent, technical review be agreed upon. This would move the delivery date to the third week of October, 1993.

The following summary of our meeting held on July 6, 1993 is taken from a memo provided by G. V. Porter of the Surface Water Division.

A meeting was held at 1:00 PM on July 6, 1993 at Building 116 to review the revised IM/IRA schedule. Those in attendance were:

Frank Blaha, Wright Water Engineers Norma Castaneda, DOE/RFO Tye De Mass, EG&G/ER Gail Hill, DOE/RFO Georgene Porter, EG&G/SWD

The following is a summary of the main topics of discussion.

QUESTION: DOE/RFO asked if the revision of the IM/IRA rough draft (Task 3 of Phase

2 per revised schedule attached) was on schedule and completed by July 2,

1993.


RESPONSE: The comments and revisions received from DOE/RFO and EG&G management

have been incorporated into the rough draft. The changes resulting from the June 1993 revision of the Table of Contents are still being completed

as new information is compiled.

QUESTION: DOE/RFO requested a copy of the draft of revised Chapters 1-4 on August

2, 1993 for review to insure that the document will meet DOE/RFO





Norma J. Castaneda July 9, 1993 93-RF-8460 Page 2

expectations and reduce total document completion time.

RESPONSE: EG&G responded that this would not be possible for the following reasons:

- The statistical analysis section is delayed approximately one week due
  to the voluntary termination of EG&G key personnel. The development
  of risk analysis sections of the document is being accelerated in an
  effort to reduce the affect of this delay on overall schedule. Completion
  of the draft of Chapters 1-4 by August 2, 1993 is doubtful in spite of
  these efforts.
- 2. This is an aggressive schedule. EG&G management and staff remain committed to the scheduled delivery date. A document commensurate with DOE/RFO demonstrated standards of quality cannot be developed within a reduced time frame, particularly without sufficient time allowed for EG&G internal management and technical review.

QUESTION: DOE/RFO stated that they may request a briefing from EG&G/ER and WM AGM's for DOE/RFO upper management on the revised schedule. The EPA and CDH have requested a status report in September 1993.

RESPONSE: EG&G stated that should such a briefing be required, arrangements will be made to accommodate the meeting.

DOE/RFO, EG&G, and Wright Water Engineers agreed to conduct bi-weekly meeting to discuss IM/IRA issues and accomplishments. The first meeting is scheduled for July 15, 1993. The DOE/RFO meetings will be conducted the day following the bi-weekly "working" meetings held between EG&G and Wright Water Engineers.

Please contact mg at extension 8760 should you require clarification.

T. R. De Masø

Senior Program Manager

Environmental Restoration Management

EG&G Rocky Flats, Inc.

TRD:Ii

Orig. and 1 cc - N. J. Castaneda

Attachment:

As Stated

cc:

G S. Hill, DOE/RFO