

CORRES CONTROL  
INCOMING LTR NO

01801 RF 94

DUE  
DATE

ACTION

DIST	LTR	ENC
BERMAN, H S		
CARNIVAL, G J		
COPP, R D		
CORDOVA, R C		
DAVIS, J G		
FERRERA, D W		
FRANZ, W A		
HANNI, B J		
HEALY, T J		
HEDAHL, T G		
HILBIG, J G		
HUTCHINS, N M		
KELL, R E		
KIRBY, W A		
KUESTER, A W		
MAHAFFEY, J W		
MANN, H P		
MARX, G E		
McKENNA, F G		
MORGAN, R V		
PIZZUTO, V M		
POTTER, G L		
SANDLIN, N B		
SATTERWHITE, D G		
SCHUBERT, A L		
SETLOCK, G H		
STIGER, S G		<input checked="" type="checkbox"/>
SULLIVAN, M T		<input checked="" type="checkbox"/>
SWANSON, E R		
WILKINSON, R B		
WILSON, J M		
<i>Busby, W J</i>		<input checked="" type="checkbox"/>
<i>O'Rourke, J</i>		<input checked="" type="checkbox"/>

Department of Energy

ROCKY FLATS OFFICE  
P O BOX 928  
GOLDEN COLORADO 80402-0928

MAY 6 11 42 AM '94

MAY 5 1994

ECAG  
ROCKY FLATS  
CORR

94-DOE-05009



000028110

Mr Martin Hestmark  
U S Environmental Protection Agency, Region VIII  
ATTN Rocky Flats Project Manager, 8HWM-RI  
999 18th Street, Suite 500, 8WM-C  
Denver, Colorado 80202-2405

Mr Gary Baughman  
Hazardous Waste Facilities Unit Leader  
Colorado Department of Health  
4300 Cherry Creek Drive South  
Denver, Colorado 80222-1530

Gentlemen

As part of the Resolution of Dispute signed by the Senior Executive Committee on April 15, 1994, the Department of Energy, Rocky Flats Field Office agreed to prepare a Interim Measures/Interim Remedial Action (IM/IRA) for Leachate Collection at the Operable Unit-7 Landfill Pond, hereafter called the Leachate Collection IM/IRA. Based on the enclosed schedule, we propose the following milestones

- |   |   |                   |
|---|---|-------------------|
| 1 | Submit Draft IM/IRA to CDH/EPA                | October 13, 1994  |
| 2 | Release Final Draft IM/IRA for public comment | November 25, 1994 |
| 3 | Submit Final RS and IM/IRA to CDH/EPA         | March 8, 1995     |
| 4 | Release Final RS and IM/IRA                   | March 22, 1995    |

It will be agreed upon by all parties that no follow on milestones or actions will be imposed relating to this IM/IRA until the Final RS and IM/IRA is released

Any specific questions relative to the Leachate Collection IM/IRA should be directed to Jen Pepe at 966-2184 or Dave George at 966-5669

Sincerely,

Jessie Roberson  
Acting Assistant Manager for  
Environmental Restoration

CORRES CONTROL x x  
ADMIN RECORD/080 X 2  
PATS/T130G

Reviewed for Addressee  
Corres Control RFP

5/6/94  
DATE BY

Ref Ltr #

DOE ORDER # 5400.1

MAY 5 1994

M Hestmark & G. Baughman  
94-DOE-05009

2

Enclosure

cc w/Enclosure

A Rampertaap, EM-453

J. Ciocco, EM-453

M Silverman, OOM, RFFO

L Smith, OOM, RFFO

S Olinger, AMESH, RFFO

G Hill, ESH, RFFO

J Pepe, ER, RFFO

D George, ER, RFFO

S Stuger, EG&G

W Busby, EG&G

T O'Rourke, EG&G

OUT LEACHATE COLLECTION MIRA DO

ID	Name	Duration	Scheduled Start	Scheduled Finish	Preparation																		
					1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter							
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
1	MIRA Decision document	48d	4/28/94	5/16/94																			
2	MIRA DO SUBCONTRACT PROCUREMENT	24d	4/28/94	5/21/94																			
3	PREPARE BOW FOR LEACHATE MIRA DO	2d	4/28/94	4/29/94																			
4	MPO QA REVIEW	1d	5/9/94	5/9/94																			
5	INCORPORATE QA REQUIREMENTS AND COMMENTS	1d	5/9/94	5/9/94																			
6	REQUEST FOR PROPOSAL SUBMISSION TO PROCUREMENT	1d	5/9/94	5/9/94																			
7	PREPARE SOLICITATIONS	2d	5/9/94	5/11/94																			
8	RFP DISTRIBUTION	2d	5/9/94	5/11/94																			
9	COMPETITIVE BID RFP	1d	5/10/94	5/10/94																			
10	TECHNICAL EVALUATION	5d	5/20/94	5/25/94																			
11	COST ANALYSIS BY PURCHASING SUPPORT GROUP	2d	5/27/94	5/29/94																			
12	CONTRACTOR NEGOTIATIONS	2d	5/27/94	5/29/94																			
13	FINALIZE CONTRACT	1d	5/29/94	5/29/94																			
14	Subcontractor Mobilization approved	0d	5/29/94	5/29/94																			
15	Subcontractor Project M management	400d	5/29/94	5/29/94																			
16	Interim Measurements: Remedial Action (MIRA) Decision Document	200d	5/29/94	5/29/94																			
17	Applicable Relevant and Appropriate Requirements (ARARs) Drawing	32.5d	5/29/94	7/19/94																			
18	Regulatory support	8d	5/29/94	6/6/94																			
19	Modeling Support	15d	5/29/94	6/13/94																			
20	Conceptual Design	80d	5/29/94	7/7/94																			
21	Data Evaluation	42d	5/29/94	7/10/94																			
22	Environmental Assessment (EA)	42d	5/29/94	7/10/94																			
23	Technology Literature Research	21d	5/29/94	6/19/94																			
24	Options Analysis	42d	5/29/94	7/10/94																			
25	Phase 1 Draft MIRA DO	20d	5/29/94	6/18/94																			
26	DOE/ROFESIG Consultant Review	5d	5/29/94	6/3/94																			
27	Final Review of Draft MIRA DO	10d	5/29/94	6/8/94																			
28	SUBMIT PRELIMINARY LEACHATE MIRA TO CDHEPA	0d	10/13/94	10/13/94																			
29	Consultant CDHEP ADOE-HQ Review/Revision Cycle	15d	10/13/94	11/27/94																			
30	Review per Review Comments	16d	1/10/94	1/26/94																			
31	Release Final Draft MIRA For Public Comment	0d	1/26/94	1/26/94																			
32	MIRA PUBLIC COMMENT PERIOD	80d	1/26/94	3/16/94																			
33	MIRA DO Comment Resolution/Revision	13d	2/20/94	3/6/94																			
34	SUBMIT FINAL MIRA AND MIRA TO CDHEPA	0d	3/6/94	3/6/94																			
35	MIRA DO Final BROADCAST Review	16d	3/6/94	3/22/94																			
36	Approval MIRA Decision Document	0d	3/22/94	3/22/94																			
37	Remedial Design	316d	1/26/94	1/26/94																			
38	Phase I MIRA Implementation Document (Draft Title II Design)	100d	1/26/94	3/16/94																			
39	DOE/ES&O Review/Revision Cycle	42d	4/17/94	5/19/94																			
40	Submit Draft Phase I MIRA Implementation Document	0d	5/19/94	5/19/94																			
41	CDHEPA Review Draft MIRA Implementation Document	42d	5/19/94	6/30/94																			
42	Review MIRA Implementation Document	52d	5/19/94	7/10/94																			
43	Submit Title II Design	0d	1/17/94	1/17/94																			
44	CDHEPA Review/Revision Cycle	42d	1/17/94	2/19/94																			
45	Final Title II Design with Construction Schedule	21d	1/17/94	1/17/94																			
46	Begin Contractor process (including procurement)	0d	2/29/94	2/29/94																			