

OU 1 - 881 Hillside

OU 1 will miss four FY93 milestones, submittal of Final RFI/RI Report, Draft CMS/FS, Final CMS/FS, and the Draft Proposed Remediation Plan. These milestone slips are due to approved extensions of earlier milestones. Letter 92-RF-10836, dated September 18, 1992, requests extensions of 90 days for these milestones. This extension will push two of the milestones into FY94. Delays experienced in OU 1 are primarily due to lengthy lab analysis time.

OU 2 - 903 Pad and East Trenches Area

OU 2 will miss two FY93 milestones, submittal of the Draft Phase II RFI/RI Report, and the Final Phase II RFI/RI Report. The Bedrock Program was postponed by DOE/RFO for technical reasons as well as insufficient funding in FY92. Lengthy lab analysis time experienced in FY92 has also contributed to milestone slippage for OU 2.

This has been documented in Memoranda: Kersh to Hartman, 92-RF-10377, dated September 4, 1992; Kersh to Nelson, 92-RF-4570, dated April 24, 1992; Hartman to Kersh, ERD SG 3049, dated March 24, 1992; Kersh to Nelson, 92-RF-1730, dated February 28, 1992; Hartman to Benedetti, ERD SG 11335, dated September 25, 1992; draft, and letter, Hestmark to Baughman to Hartman, dated April 2, 1992.

OU 3 - Offsite Areas

OU 3 may miss one milestone, submittal of Draft Phase I RFI/RI Report. Delays in OU 3 are primarily due to increases in time required to obtain access permits, and delays in the NEPA approval process. Formal written notification to the DOE project manager is currently being generated. This slippage was presented in the FY92 Year-End Review.

OU 4 - Solar Evaporation Ponds (SEP)

OU 4 will miss one milestone in FY93, submittal of the Draft Phase I RFI/RI Report. Delays on this project have been primarily due to problems in removing sludge from the Solar Evaporation Ponds. While DOE has been made aware of the problems and delays through monthly status reports, no previous written notification to the DOE project manager has been generated. This notification is in preparation.

OU 5 - Woman Creek

There are no OU 5 IAG milestones for FY93. The Draft RFI/RI Report and the Final RFI/RI Report milestones which are due in the first half of FY94 will be missed due to delays in initiating field work activities. Delays in OU 5 are attributed to delays in gaining approval of the FY92 budget, delay in agency approval of the Work Plan, and subsequent delays in procurement as a result of changes in the procurement process. The expected milestone slippage has been accounted for in the FY93 work package which was reviewed by DOE/RFO. Formal written notification to DOE is in preparation.

OU 6 - Walnut Creek

The FY93 milestone in OU 6 for submittal of the Draft RFI/RI Report will be missed. This milestone has been impacted by the delay in gaining FY92 budget approval, and delays in the award of the subcontract. While these delays have been documented in the work package and the Five-Year plan, there has been no formal written notification to DOE. Written notification is in preparation.

OU 7 - Present Landfill

OU 7 does not have any FY93 milestones. The Draft RFI/RI Report is due in early FY94. It is expected at this time that this milestone will be satisfied.

OU 8 - 700 Area

OU 8 has received a letter of extension regarding submittal of the Final Phase I RFI/RI Work Plan (Ref: EPA, Hestmark to Lockhart, dated September 17, 1993, 8HWM-FF). This extended milestone will be met. There are no other FY93 milestones for OU 8.

OU 9 - Original Process Waste Lines

The submittal of the Final Phase I RFI/RI Work Plan satisfied the FY92 milestone. There are no FY93 milestones for OU 9.

OU 10 - Other Outside Closures

Submittal of the Final Phase I RFI/RI Work Plan satisfied the FY92 milestone. There are no FY93 milestones for OU 10.

OU 11 - West Spray Field

FY92 milestones for OU 11 were met. There are no FY93 milestones.

OU 12 - 400/800 Area

FY92 milestones for OU 12 have been met. There are no FY93 milestones.

OU 13 - 100 Area

The FY93 milestone requiring the submittal of the Final Phase I RFI/RI Work Plan has been met on schedule. There are no additional FY93 milestones for OU 13.

OU 14 - Radioactive Sites

The FY93 milestone requiring the submittal of the Final Phase I RFI/RI Work Plan will be met on schedule. There are no additional FY93 milestones for OU 14.

OU 15 - Inside Building Closures

The Final Phase I RFI/RI Work Plan will be submitted on time satisfying the FY93 milestone. There are no additional FY93 milestones for OU 15.

OU 16 - Low Priority Sites

There are no FY93 milestones for OU 16.

OUs 9, 10, 11, 12, 13, and 14 maintain delays in out years due to the FY93 funding shortfall. The proposed Industrial Area/Interim Remediation Action Plan (IA/IRAP) may require amendment of the "original" IAG milestones.

FY'93 Milestone

OU	Description	Latest IAG Date	Original IAG Date	Completion Date
8	Submit Final Phase I RF/RI Work Plan	1-Dec-92	28-Sep-92	1-Dec-92
12	Submit Final Phase I RF/RI Work Plan	5-Oct-92	5-Oct-92	5-Oct-92
13	Submit Final Phase I RF/RI Work Plan	12-Oct-92	12-Oct-92	12-Oct-92
14	Submit Final Phase I RF/RI Work Plan	19-Oct-92	19-Oct-92	19-Oct-92
15	Submit Final Phase I RF/RI Work Plan	26-Oct-92	26-Oct-92	26-Oct-92
1	Submit Draft Phase III RF/RI Report	28-Oct-92	30-Jul-92	28-Oct-92
2	Submit Draft Subsurface IM/IRAP/EA Test Plan to CDH/EPA	29-Oct-92	ADDED	29 Oct-92
1	Submit Final Phase III RF/RI Report	4-Jan-93	4-Jan-93	21-Dec-92
2	Submit Draft Phase II RF/RI Report	12-Mar-93	12-Mar-93	24-Mar-93
1	Submit Draft CMS/FS Report	31-Mar-93	31-Mar-93	19-Jul-93
2	Submit Draft Treatability Test Report (RRS)	18-May-93	1-Apr-92	18 May-92
4	Submit Draft Phase I RF/RI Report	21-May-93	21-May-93	(pondcrete)
SW	Submit Draft Treatability Study Report	26-May-93	26-May-93	29-Jul-93
2	Submit final Treatability Test Report (Rads Removal System)	13-Jul-93	ADDED	13 Jul 92
3	Submit Draft Phase I RF/RI Report	16-Jul-93	16-Jul-93	16-Jul-93
6	Submit Draft Phase I RF/RI Report	4-Aug-93	4-Aug-93	NOT IN FY'93
2	Submit Final Phase II RF/RI Report	9-Aug-93	9-Aug-93	19-Aug-93
1	Submit Final CMS/FS Report	27-Sep-93	27-Sep-93	27-Sep-93
1	Submit draft PP	27-Sep-93	27-Sep-93	27-Sep-93

5046



