

DOF ORDER # 4700.1
95 RF 02610

52711

ORIGINATOR & TYPIST INITIALS

cc:
M. N. Silverman – DOE/RFFO

REVIEWED FOR CLASSIFICATION/UCNI
BY G. T. Ostdiek 820
DATE 4-17-95

ARMED RECORD

A-0115-000202



EG&G ROCKY FLATS, INC.

ROCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464

RECEIVED

U.S.D.O.E.

R.F.S. MAIL ROOM
(303) 956-7000

March 21, 1995

'95 MAR 24 AM 11 08 95-RF-02611

Jessie M. Roberson
Assistant Manager for
Environmental Restoration Division
DOE/RFFO

SUBMITTAL OF ACCELERATED PROJECT CLOSURE SCHEDULE FOR OPERABLE
UNIT 15, INSIDE BUILDING CLOSURES, TO THE DEPARTMENT OF ENERGY/
ROCKY FLATS FIELD OFFICE - SGS-098-95

Action: Submittal to Colorado Department of Public Health and Environment and the
Environmental Protection Agency

The purpose of this letter is to transmit the accelerated project closure schedule to the
Department Of Energy/Rocky Flats Field Office as requested on March 6, 1995 during the
meeting held between Department Of Energy/Rocky Flats Field Office, the Colorado
Department of Public Health and Environment, and the Environmental Protection Agency.
This schedule is attached.

The schedules, submitted to the Department of Energy/Rocky Flats Field Office on March 8,
1995, were discussed at the referenced meeting. The action received by EG&G Rocky Flats,
Inc. from that meeting was to develop a schedule with completion in October, 1995. The
accelerated project closure schedule accompanying this correspondence fulfills that request.

During the March 6, 1995 meeting, it was agreed that all remaining reviews by the
Department of Energy/Rocky Flats Field Office, the Colorado Department of Public Health
and Environment, and the Environmental Protection Agency would be simultaneous.
Comments from these reviews will be addressed during a "Round Table Revision" session.
The accelerated project closure schedule has been developed using these agreements and
respective durations of two weeks for review and one week for revision.

The result of the change in process accelerated the submittal of the Corrective Action
Decision/Record of Decision to September 29, 1995. This is an eight-month acceleration.
EG&G will agree to the requested milestones and proposed dates submitted on March 8,
1995 along with key assumptions. Any further change to the schedule as submitted herein
will require EG&G concurrence.

If you have any questions regarding this correspondence, please contact Rich Ray at
telephone extension 8557.

S. G. Stiger, Director
Environmental Restoration Program Division

RJR:jlm

Orig. and 1 cc - J. M. Roberson

Attachment:
As Stated

cc:
M. N. Silverman - DOE/RFFO

5420
03318

OUT15: INSIDE BUILDING CLOSURES - WORKING SCHEDULE

ID	Name	Duration	Scheduled Start	Scheduled Finish	1995												1996												1997																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
1	OU15: MILESTONE COMPLETION	177d	2/27/95 8:00am	10/3/95 5:00pm																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											

OU15: INSIDE BUILDING CLOSURES - WORKING SCHEDULE

ID	Name	Duration	Scheduled Start	Scheduled Finish												
					Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan
22	FINAL PROPOSED PLAN - FPP	21d	4/4/95 8:00am	5/2/95 5:00pm												
23	Incorp. ALL comments from DP	10d	4/4/95 8:00am	4/17/95 5:00pm												
24	Classify & transmit to DOE	3d	4/18/95 8:00am	4/20/95 5:00pm												
25	DOE submit to EPA/CDPH&EIL	3d	4/21/95 8:00am	4/25/95 5:00pm												
26	Submitted of FPP	0d	4/25/95 5:00pm	4/25/95 5:00pm												
27	Work group revision (All Parties)	5d	4/26/95 8:00am	5/2/95 5:00pm												
28	Complete FPP	0d	5/2/95 5:00pm	5/2/95 5:00pm												
29																
30	PUBLIC INVOLVEMENT PERIOD	52d	5/3/95 8:00am	7/13/95 5:00pm												
31	Preparation for public	10d	5/3/95 8:00am	5/16/95 5:00pm												
32	Public comment period	42d	5/17/95 8:00am	7/13/95 5:00pm												
33	Public meeting	2d	6/14/95 8:00am	6/15/95 5:00pm												
34	Public Hearing	2d	6/23/95 8:00am	6/26/95 5:00pm												
35	Complete Public period	0d	7/13/95 5:00pm	7/13/95 5:00pm												
36																
37	DRAFT RESI UNS. SUMMARY - DR	26d	6/27/95 8:00am	8/1/95 5:00pm												
38	Compile public comments	5d	6/27/95 8:00am	7/3/95 5:00pm												
39	Develop DRS	5d	7/4/95 8:00am	7/10/95 5:00pm												
40	Classify & transmit to DOE	3d	7/11/95 8:00am	7/13/95 5:00pm												
41	DOE submit to EPA/CDPH&E	3d	7/14/95 8:00am	7/18/95 5:00pm												
42	Submitted of DRS	0d	7/18/95 5:00pm	7/18/95 5:00pm												
43	Simultaneous Agency review	5d	7/19/95 8:00am	7/25/95 5:00pm												
44	Work group revision (All Parties)	5d	7/26/95 8:00am	8/1/95 5:00pm												
45	Complete FRS	0d	8/1/95 5:00pm	8/1/95 5:00pm												
46																

0015 : INSIDE BUILDING CLOSURES - WORKING SCHEDULE

ID	Name	Duration	Scheduled Start	Scheduled Finish	1, 1995	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
47	DRAFT CAD/ROD - (D CAD/ROD)	96d	4/26/95 8:00am	9/6/95 5:00pm																											
48	Develop Prelim. D CAD/ROD	15d	4/26/95 8:00am	5/16/95 5:00pm																											
49	Classify & transmit to DOE	3d	5/17/95 8:00am	5/19/95 5:00pm																											
50	DOE submit to EPA/CDPH&EL	3d	5/22/95 8:00am	5/24/95 5:00pm																											
51	Submittal of Prelim. D CAD/	0d	5/24/95 5:00pm	5/24/95 5:00pm																											
52	Simult. Agency review	15d	5/25/95 8:00am	6/14/95 5:00pm																											
53	Incorp. comments & FRS	5d	8/2/95 8:00am	8/8/95 5:00pm																											
54	Classify & transmit D CAD/RO	3d	8/9/95 8:00am	8/11/95 5:00pm																											
55	DOE submit to EPA/CDPH&EL	3d	8/14/95 8:00am	8/16/95 5:00pm																											
56	Submittal of D CAD/ROD w/F	0d	8/16/95 5:00pm	8/16/95 5:00pm																											
57	Simultaneous. Agency review	10d	8/17/95 8:00am	8/30/95 5:00pm																											
58	Work group revision (All Parties)	5d	8/31/95 8:00am	9/6/95 5:00pm																											
59	Complete D CAD/ROD	0d	9/6/95 5:00pm	9/6/95 5:00pm																											
60																															
61	FINAL CAD/ROD - F CAD/ROD	39d	9/7/95 8:00am	10/31/95 5:00pm																											
62	Finalize CAD/ROD	10d	9/7/95 8:00am	9/20/95 5:00pm																											
63	Classify & Transmit to DOE	4d	9/21/95 8:00am	9/26/95 5:00pm																											
64	DOE submit to EPA/CDPH&E	3d	9/27/95 8:00am	9/29/95 5:00pm																											
65	Submittal of F CAD/ROD	0d	9/29/95 5:00pm	9/29/95 5:00pm																											
66	CAD/ROD Approval	22d	10/2/95 8:00am	10/31/95 5:00pm																											
67	Complete F CAD/ROD	0d	10/31/95 5:00pm	10/31/95 5:00pm																											
68																															
69																															
70	Project Closure - DOE	60d	11/1/95 8:00am	1/23/96 5:00pm																											
71	Project Close Out	60d	11/1/95 8:00am	1/23/96 5:00pm																											
72	Project Complete	0d	1/23/96 5:00pm	1/23/96 5:00pm																											