

U. S. DEPARTMENT OF ENERGY
ROCKY FLATS PLANT
ENVIRONMENTAL RESTORATION PROGRAM WEEKLY REPORT
EXECUTIVE SUMMARY
WEEK ENDING JULY 16, 1993

Operable Unit 2 Surface Water Field Treatability Report Delivered on Schedule

The July 13, 1993 delivery of the Operable Unit 2 Surface Water Field Treatability Report to the Environmental Protection Agency and the Colorado Department of Health was met.

The document specifies the following project objectives:

- 1) Determination of the applicability of the treatment technology
- 2) Quantification of major operating parameters
- 3) Evaluation of performance relative to meeting chemical-specific ARARs
- 4) Re-evaluation of capital and operating costs

This report was originally due on May 18, 1993, and was given an extension by the regulators due to report format and scope changes desired by the regulators and the Rocky Flats Office.

OU2 Milestone Writeup Delivered to EM-5

On July 14, 1993, EM-5 requested a writeup regarding the Operable Unit 2 missed Interagency Agreement milestone for submittal of the Draft Phase II RFI/ RI Report. The writeup is to be incorporated with data on missed milestones from other sites in response to a request from the GAO. The writeup was faxed to EM-5 from Rocky Flats on July 15, 1993.

ER Overview

An overview of the Rocky Flats Environmental Restoration Program was completed and published this week. Copies were distributed to various organizations for their use.

Future

Community Relations

Upcoming Events

July 27, 1993 Environmental Surveillance Exchange of Information Meeting, 1:30 p.m., Broomfield City Council Chamber, No.6 Garden Office Center, Broomfield

IAG MILESTONES THROUGH FISCAL YEAR 1994

<u>OU#</u>	<u>Milestone Description</u>	<u>Date Due to EPA/CDH</u>	<u>Status</u>
2	Submit Draft Phase II RFI/RI Report	12 Mar 93	Delinquent
2	Submit Draft Treatability Test Report	18 May 93	extended to 13 Jul 93/Complete
4	Submit Draft Phase I RFI/RI Report	21 May 93	extended to 14 Sep 93
2	Submit Site 2 Draft Test Plan	24 Jun 93	complete
2	Submit Final Treatability Test Report	13 Jul 93	extended to 8 Sep 93
3	Submit Draft Phase I RFI/RI Report	16 Jul 93	extension request submitted
6	Submit Draft Phase I RFI/RI Report	4 Aug 93	*
2	Submit Final Phase II RFI/RI Report	9 Aug 93	*
7	Submit Draft Phase I RFI/RI Report	12 Oct 93	*

4	Submit Final Phase I RFI/RI Report	18 Oct 93	extended to 14 Feb 94
2	Submit Draft CMS/FS Report	4 Nov 93	*
1	Submit Final Phase III RFI/RI Report	4 Jan 93	extended to 15 Nov 93
5	Submit Draft Phase I RFI/RI Report	30 Nov 93	*
3	Submit Final Phase I RFI/RI Report	13 Dec 93	extension request submitted
1	Submit Draft Proposed Plan	27 Sep 93	Extension request being prepared
1	Submit Final Proposed Plan	4 Jan 94	*
6	Submit Final Phase I RFI/RI Report	7 Jan 94	*
1	Submit Draft CMS/FS Report	31 Mar 93	extended to 11 Feb 94
8	Submit Draft Phase I RFI/RI Report	14 Feb 94	*
7	Submit Final Phase I RFI/RI Report	16 Mar 94	*
9	Submit Draft Phase I RFI/RI Report	11 Apr 94	*
4	Submit Draft Phase I Proposed IM/IRA Decision Document	14 Apr 94	*
12	Submit Draft Phase I RFI/RI Report	20 Apr 94	*
4	Submit Draft Phase II Work Plan	22 Apr 94	*
5	Submit Final Phase I RFI/RI Report	3 May 94	*
1	Submit Draft Responsiveness Summary	6 May 94	*
2	Submit Final CMS/FS Report	10 May 94	*
2	Submit Draft Proposed Plan	10 May 94	*
8	Submit Final Phase I RFI/RI Report	12 Jul 94	*
15	Submit Draft Phase I RFI/RI Report	1 Aug 94	on schedule
1	Submit Final CMS/FS Report	3 Aug 94	*
1	Submit Final Responsiveness Summary	3 Aug 94	*
1	Submit Draft CAD/ROD	3 Aug 94	*
13	Submit Draft Phase I RFI/RI Report	8 Aug 94	*
2	Submit Final Proposed Plan	9 Aug 94	*
10	Submit Draft Phase I RFI/RI Report	25 Aug 94	*
9	Submit Final Phase I RFI/RI Report	6 Sep 94	*
4	Submit Draft Phase I Proposed IM/IRA Decision Document	14 Apr 94	*
7	Submit Draft Phase II RFI/RI Work Plan	13 Sep 94	*
12	Submit Final Phase I RFI/RI Report	15 Sep 94	*
4	Submit Final Phase II RFI/RI Work Plan	19 Sep 94	*
11	Submit Draft Phase I RFI/RI Report	20 Sep 94	*

*Behind original IAG schedule; extension required.