

U. S. DEPARTMENT OF ENERGY
ROCKY FLATS PLANT
ENVIRONMENTAL RESTORATION PROGRAM WEEKLY REPORT
EXECUTIVE SUMMARY
WEEK ENDING AUGUST 6, 1993

Progress Continues on the Operable Unit (OU) 1 881 Hillside Remedial Investigation (RI)

The final responses to comments on the ecological risk assessment portion of the Remedial Investigation (RI) Report were submitted to the regulatory agencies this week for their informal review. On other portions of the Remedial Investigation (RI) Report, work is proceeding on schedule. EG&G direction and review is proceeding on nature and extent portions of the report.

Modifications to two contracts are underway this week. The protracted discussions with the regulatory agencies over the contaminant methodology has resulted in portions of work being redone, and other portions stalled. EG&G Procurement is working to modify the contract for the environmental evaluation (EE) work. The Remedial Investigation (RI) Report modification was awarded last week. The proposal for the environmental evaluation (EE) modification was received this week and the technical evaluation is underway.

Interagency Agreement (IAG) Milestones are Being Delayed by Human Health Risk Assessment (HHRA) Issues

EG&G's efforts to achieve Interagency Agreement (IAG) requirements have been delayed by technical issues that relate to the Human Health Risk Assessment (HHRA). Three primary issues need to be addressed: The contaminant identification process, the "risk at the source" issue, and data aggregation. Also, four other issues have been identified as needing resolution.

Negative schedule impacts have occurred or are occurring in OUs 2, 3, 4, 5, 6, and 7 due to these issues. The Environmental Protection Agency (EPA), DOE, and EG&G are considering a stop work period of 60 to 90 days to resolve these matters and thereby minimize misapplication of resources.

Future
Community Relations

The ER Community Relations Plan is scheduled to be updated sometime in December 1993. A questionnaire is being developed to send to 35 citizens who will compose a focus group to help revise the plan.

IAG MILESTONES THROUGH FISCAL YEAR 1994

<u>OU#</u>	<u>Milestone Description</u>	<u>Date Due to EPA/CDH</u>	<u>Status</u>
2	Submit Draft Phase II RFI/RI Report	12 Mar 93	Delinquent
2	Submit Draft Treatability Test Report	18 May 93	extended to 13 Jul 93
4	Submit Draft Phase I RFI/RI Report	21 May 93	extended to 14 Sep 93
2	Submit Subsurface Test Plan Site #2	24 June 93	Complete
2	Submit Final Treatability Test Report	13 Jul 93	extended to 8 Sep 93
3	Submit Draft Phase I RFI/RI Report	16 Jul 93	extension request submitted
6	Submit Draft Phase I RFI/RI Report	4 Aug 93	extension requested
2	Submit Final Phase I RFI/RI Report	9 Aug 93	*
7	Submit Draft Phase I RFI/RI Report	12 Oct 93	*
4	Submit Final Phase I RFI/RI Report	18 Oct 93	extended to 14 Feb 94
2	Submit Draft CMS/FS Report	4 Nov 93	*
1	Submit Final Phase III RFI/RI Report	04 Jan 93	extended to 15 Nov 93

5	Submit Draft Phase I RFI/RI Report	30 Nov 93	*
3	Submit Final Phase I RFI/RI Report	13 Dec 93	extension request
1	Submit Draft Proposed Plan	27 Sep 93	submitted
1	Submit Final Proposed Plan	4 Jan 94	extension request
6	Submit Final Phase I RFI/RI Report	7 Jan 94	submitted
1	Submit Draft CMS/FS Report	03 Mar 94	extension requested
8	Submit Draft Phase I RFI/RI Report	14 Feb 94	extended to 11
7	Submit Final Phase I RFI/RI Report	16 Mar 94	Feb 94
9	Submit Final Phase I RFI/RI Report	11 Apr 94	*
4	Submit Draft Phase I Proposed IM/IRA Decision Document	14 Apr 94	*
12	Submit Draft Phase I RFI/RI Report	20 Apr 94	*
4	Submit Draft Phase II Work Plan	22 Apr 94	*
5	Submit Final Phase I RFI/RI Report	3 May 94	*
1	Submit Draft Responsiveness Summary	6 May 94	*
2	Submit Final CMS/FS Report	10 May 94	*
2	Submit Draft Proposed Plan	10 May 94	*
8	Submit Final Phase I RFI/RI Report	12 Jul 94	*
15	Submit Draft Phase I RFI/RI Report	1 Aug 94	on schedule
1	Submit Final CMS/FS Report	3 Aug 94	*
1	Submit Final Responsiveness Summary	3 Aug 94	*
1	Submit Draft CAD/ROD	3 Aug 94	*
13	Submit Draft Phase I RFI/RI Report	8 Aug 94	*
2	Submit Final Proposed Plan	9 Aug 94	*
10	Submit Draft Phase I RFI/RI Report	25 Aug 94	*
9	Submit Final Phase I RFI/RI Report	6 Sep 94	*
4	Submit Draft Phase I Proposed IM/IRA Decision Document	14 Apr 94	*
7	Submit Draft Phase II RFI/RI Work Plan	13 Sep 94	*
12	Submit Final Phase I RFI/RI Report	15 Sep 94	*
4	Submit Final Phase II RFI/RI Work Plan	19 Sep 94	*
11	Submit Draft Phase I RFI/RI Report	20 Sep 94	*

*Behind original IAG schedule; extension required.