
APPROVED INTERAGENCY AGREEMENT SCHEDULE CHANGES

In January and February 1991, the U S Department of Energy (DOE) requested the U S Environmental Protection Agency (EPA) and the Colorado Department of Health (CDH), as parties to the Interagency Agreement, to approve schedule extensions for several Rocky Flats Plant environmental restoration documents. Preparation of the documents was delayed by recent changes in DOE's contracting procedures since private consulting companies are involved in much of the cleanup work.

The three agencies agree that the schedule extensions should not impact IAG milestones associated with completion of field work, submittal of RCRA Facility Investigation/Remedial Investigation Reports or Work Plans, Corrective Measures Study/Feasibility Study Reports, Proposed Plans, Records of Decision or subsequent Corrective/Remedial Action for any operable unit. EPA and CDH have approved schedule changes for the submittal of several documents:

Formerly due January 25, 1991 and now due March 1, 1991:

- Final Standard Operating Procedure Addendum for OU 1, Phase III RFI/RI Workplan
- Final Standard Operating Procedures, Volume 4 - Surface Water and Volume 5 - Ecology

Formerly due February 1, 1991 and now due March 1, 1991:

- Final Quality Assurance Project Plan,
- Final Standard Operating Procedures, Volume 1 - Field Operations, Volume 2 - Ground Water, Volume 3 - Geotechnical and Volume 6 - Air
- Final Standard Operating Procedure Addendum for OU 2, Phase II RFI/RI Workplan

Formerly due March 18, 1991 and now due April 5, 1991

- Draft Workplan for Discharge Limits for Radionuclides

Formerly due February 25, 1991 and now due June 3, 1991

- Final Treatability Study Plan