




KAISER • HILL  
COMPANY

## MEMORANDUM

Date: February 11, 2004

Minutes are unclassified and  
NOT UCNI: 

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for February 11, 2004

---

Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:

D. Coyne	D. Rack
D. Delvecchio	W. Syfert
R. Leitner	R. Vonfeldt
D. Onyskiw	D. Ward

Additional items discussed:

The monthly walkdown started at the end of the meeting.

Actions Items:

End



1/5  
371/374 Project  
WEEKLY STATUS MEETING DOE/LRA for February 11, 2004

ADMIN RECORD

B371-A-000178

## **Ward, David**

---

**From:** Cunningham, Steven  
**Sent:** Thursday, February 12, 2004 11:08 AM  
**To:** Ward, David; Green, Ken; Hoffman, Betty; Nesheim, Janet  
**Subject:** RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

approved for release to the public domain

-----Original Message-----

**From:** Ward, David  
**Sent:** Thursday, February 12, 2004 8:38 AM  
**To:** Cunningham, Steven; Green, Ken; Hoffman, Betty; Nesheim, Janet  
**Subject:** WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCN

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for February 11, 2004. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward

x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 2-11-04.doc >>

**B371 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**

[Every Wednesday, 9:30 am. B371 Conference Room]

**AGENDA**

February 11, 2004

**INTRODUCTION** – David Ward

**D&D** – Jim Floerke, X2850 ((212-3292)

**CONSTRUCTION / MAINTENANCE** – Dan Coyne X2820 (212-6200)

**D&D WASTE** –Randy Leitner

**ENVIRONMENTAL & ACTION ITEMS** – David Ward

**OUTSTANDING ACTION ITEMS**

**D&D Summary (AAC/AAD)  
Weekly Meeting Date 02/11/04**

<b>Set</b>	<b>D&amp;D Status Jim Floerke</b>	<b>Construction Status Dan Coyne</b>	<b>Environmental Status</b>
6 1AQ31DR02B	<ul style="list-style-type: none"> <li>Glovebox internal component removal is complete for GB 58 and 59. Room 3553, 3563 set scope complete.</li> <li>D&amp;D of Room 3555 in process; piping removal.</li> <li>D&amp;D package for Room 3559 in process, 9 of 11 tanks removed.</li> <li>Electrical isolation and stripout complete for room 3549.</li> </ul>	<ul style="list-style-type: none"> <li>Conduit removal in room 3553</li> </ul>	<ul style="list-style-type: none"> <li>MRT; IE quarterly insps.;</li> </ul>
9 (CSV)	<ul style="list-style-type: none"> <li>Decon of I/O stations in process. I/Os 2, 4, and 6 decon complete, I/O 1 in process.</li> <li>Electrical isolation and stripout of I/O stations in process.</li> <li>Ready for entries into CSV.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal to support IO station removal. IO-6</li> </ul>	<ul style="list-style-type: none"> <li>RCRA stable – no insps.</li> </ul>
12 1AD112BD00 Dismantlement	<ul style="list-style-type: none"> <li>GB and tank removal in process for GBs 21, 22, and 23; and tanks 400A/B/C and 160A/B.</li> <li>GBs 31, 27, 14, 20, 19, 17, 62, 18 and 2404 removed.</li> <li>Electrical isolation and stripout in process 1117/1115.</li> <li>Rooms 1105 stripout is in process. GB 2401 removed. Tanks 229A/B removed.</li> <li>D&amp;D of Room 1117 in process (tank iso and pump removal).</li> <li>Removing piping and pencil tanks in 1107 (7 of 10 removed) and 1109.</li> <li>Set scope complete Room 1103. GB 2402, 2403 and associated tanks removed.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal in progress room 1117/1115.</li> </ul>	<ul style="list-style-type: none"> <li>CWTS haz. Waste removed, quarterly insp.</li> <li>Rm. 1208 vault storage RCRA stable</li> <li>MRT; IE quarterly insp.</li> </ul>
23 1A116BD00 Disamantlement	<ul style="list-style-type: none"> <li>Attic isolation completed.</li> <li>Performing pipe isolation and stripout in Room 3333.</li> <li>Electrical isolation and strip-out on hold due to resources. Currently 90% complete for air gap.</li> </ul>	<ul style="list-style-type: none"> <li>Air gapping and conduit removal</li> </ul>	<ul style="list-style-type: none"> <li>RCRA permitted storage</li> </ul>
26 1AD126BD00 Dismantlement	<ul style="list-style-type: none"> <li>GB removal in process: GB 1 complete; 2 and 3 in process.</li> <li>Electrical isolation and stripout in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues in Room 3602</li> </ul>	<ul style="list-style-type: none"> <li>GB RCRA Stable</li> <li>Rm. 3602 is a PSA</li> </ul>
29 1AD129BD00 Dismantlement	<ul style="list-style-type: none"> <li>Deinerting complete.</li> <li>Internal component removal complete for GB1509, final decon complete (SCO).</li> <li>Internal component removal in process for GB3202 and 3303.</li> <li>TGAVIR glovebox removed.</li> <li>Electrical isolation and stripout in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues in 3701</li> </ul>	
Sets Pending Resources	<ul style="list-style-type: none"> <li>Set 46, Set 9 I/Os, Set 17, Set 6 3547</li> </ul>		
18 Dismantlement		<ul style="list-style-type: none"> <li>Electrical removal complete. Awaiting crew and package for mechanical removal</li> </ul>	<ul style="list-style-type: none"> <li>ALL tanks are RCRA stable –</li> </ul>

5/5

Set	D&D Status	Jim Floerke	Construction Status	Dan Coyne	Environmental Status
19 Sludge Removal			<ul style="list-style-type: none"> <li>Surveying and encapsulating tanks 811A/811B</li> <li>Electrical removal in progress</li> </ul>		<ul style="list-style-type: none"> <li>RCRA Daily inspections</li> </ul>
56 Dismantlement			<ul style="list-style-type: none"> <li>Setting up to remove tanks - KHC. Removing interferences from tanks</li> </ul>		<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
57 IAD457BD00			<ul style="list-style-type: none"> <li>Tap, Drain and piping removal in process.</li> </ul>		<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
58 Dismantlement			<ul style="list-style-type: none"> <li>Removing internals GB-120</li> </ul>		<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
Area AM Dismantlement [IAD1AMBX00			<ul style="list-style-type: none"> <li>Complete</li> </ul>		<ul style="list-style-type: none"> <li>IE</li> </ul>
Washington Group Activities			<ul style="list-style-type: none"> <li>Sets 1 and 2: Electrical walkdowns</li> <li>Set 23 Removing equipment from 3337. Dry-decon of ceiling in 3331</li> <li>Sets 35: Removing equipment from vault 3606</li> <li>Set 57: Performing asbestos removal on top of vapor bodies. Welding lifting eyes to remove vapor body tanks. Removing externals on vapor body tanks</li> <li>Set 21: Removing bag filter and spray dryer. Setting up to demo spray dryer outhouse</li> <li>Set 13: Piping removal in 2307</li> <li>Sets 3/4/5 Mobilizing for stripout</li> </ul>		

Work "Pending Resources" is in bold print. MR - Mixed Residue tank systems IE - Idle Equipment

D&D Waste - Randy Leitner	
<u>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</u>	February 10, 2004 Inventory: B371 599 B374 94 Total 693* *489 drums require handling
<u>Room 3305 Repack/Size Reduction Tent Status</u>	<u>Tent size reduction operations :</u> <ul style="list-style-type: none"> <li>Continuing repack of low and medium risk drums.</li> <li>Will continue to work size reduction in with repacks.</li> </ul>
<u>DOP REVISION I</u>	<ul style="list-style-type: none"> <li>Response to comments being prepared for internal review.</li> </ul>
	Net Drum Loss for Week 99  Containers Repackaged. 150