

**B371/374 CLOSURE PROJECT**

**WEEKLY STATUS MEETING**

**9:30 am T371Z**

**AGENDA**

**March 9, 2005**

**D&D – Jim Floerke**


**WASHINGTON GROUP – Dan Coyne**

**FINAL SURVEY – Jay Britten**

**SCHEDULE – Brian Larsen**

**ACTION ITEMS**

- Phase II PDSR
- Characterization Plan
- Sub-basement DOP measurement data



**ADMIN RECORD**

1/3

**B371 Project  
Weekly Meeting 3/9/2005**

| <b>Set/Area</b>                              | <b>D&amp;D Status Jim Floerke</b>   |   |
|--|---|---|
| <b>Area AA</b>                               | <ul style="list-style-type: none"> <li>Miscellaneous piping in Rooms 1117/2327 removed; hot spot decontamination on-going; completing final survey/painting; completed in 1115, 1105, 1103, and 1003.</li> </ul>  |   |
| <b>Area AC</b>                               | <ul style="list-style-type: none"> <li>Shaving/painting/final survey CSV.</li> </ul>  |   |
| <b>Area AD</b>                               | <ul style="list-style-type: none"> <li>Removing contaminated Zone II ducting.</li> <li>Completed removal of contaminated Zone II filter plenums.</li> <li>Removing contaminated pass-throughs.</li> </ul>   |   |
| <b>Area AE</b>                               | <ul style="list-style-type: none"> <li>Removing contaminated Zone II ducting.</li> <li>Completed removal of contaminated Zone II filter plenums.</li> <li>Removing contaminated pass-throughs.</li> </ul>   |   |
| <b>Area AH</b>                               | <ul style="list-style-type: none"> <li>Decon/shaving canyon areas.</li> <li>Removing exhaust funnels/pass-throughs..</li> </ul>   |   |
| <b>Washington Group Activities Dan Coyne</b> |   |   |
|  | <ul style="list-style-type: none"> <li>Sets 1 and 2: Mechanical punchlist (duct) removal.</li> <li>Set 3/4/5: Completed punchlist item removal (core drilling).</li> <li>Set 6: Continued dry decon (rooms 3555/3549/3547).</li> <li>Set 7: All activity complete.</li> <li>Set 8: All activity complete.</li> <li>Set 9: All activity complete.</li> <li>Set 10: All activity complete.</li> <li>Set 12: All activity complete.</li> <li>Set 13: All activity complete.</li> <li>Set 14: No activity.</li> <li>Set 16/17: Continued bush-hammering decon of exterior walls.</li> </ul> | <ul style="list-style-type: none"> <li>Set 23: All activity complete.</li> <li>Set 24/25: All activity complete.</li> <li>Set 29/30: All activity complete.</li> <li>Set 38: Completed chilled water pipe draining. Completed filter removal from zone III plenums and continued removing floor anchors from balance of plenums. Commenced wipe downs for final survey.</li> <li>Set 39: All activity complete.</li> <li>Set 40: Continued FP-125A plenum removal.</li> <li>Set 41/46: No activity.</li> <li>Set 50: Continued FP-243 plenum removal.</li> <li>Phase II: Ready for demo. Permanently isolated 371A fire riser.</li> <li>Temporary electrical power maintenance and roll back.</li> <li>Continued bldg. 374 demo. final back fill.</li> <li>Completed T-Gen removal and load out.</li> <li>Office trailer relocation continued.</li> </ul> |

**B371 Project  
Weekly Meeting 3/9/2005**

| <b>Final Survey – Jay Britten</b> |  |                                     |                  |  |                                     |
|-----------------------------------|--|-------------------------------------|------------------|--|-------------------------------------|
| <b>Phase II</b>                   |  |                                     | <b>Phase III</b> |  |                                     |
| <b>B374</b>                       | <b>Total Scan m<sup>2</sup> Required</b> | <b>Scan m<sup>2</sup> Completed</b> | <b>B371</b>      | <b>Total Scan m<sup>2</sup> Required</b> | <b>Scan m<sup>2</sup> Completed</b> |
| Class I                           | 142                                      | 142                                 | Class I          | TBD                                      | TBD                                 |
| Class II                          | 1,463                                    | 1,463                               | Class II         | TBD                                      | TBD                                 |
| Class III                         | <u>1,128</u>                             | <u>1,128</u>                        | Class III        | TBD                                      | TBD                                 |
|                                   | 2,733                                    | 2,733                               |                  |  |                                     |
|                                   |  | <b>% Complete: 100%</b>             |                  | <b>Total m<sup>2</sup> Complete:</b>     | <b>TBD</b>                          |
|                                   |  |                                     |                  | <b>% Complete:</b>                       | <b>0%</b>                           |
| <b>Phase IV/V</b>                 |  |                                     |                  |  |                                     |
| <b>B371</b>                       | <b>Total Scan m<sup>2</sup> Required</b> | <b>Scan m<sup>2</sup> Completed</b> |                  |  |                                     |
| Class I                           | TBD                                      | 0                                   |                  |  |                                     |
| Class II                          | TBD                                      | 0                                   |                  |  |                                     |
| Class III                         | TBD                                      | 0                                   |                  |  |                                     |
|                                   | <b>Total m<sup>2</sup> Complete:</b>     | <b>0</b>                            |                  |  |                                     |
|                                   | <b>% Complete:</b>                       | <b>0%</b>                           |                  |  |                                     |

*JB*