

45920

04058RF 94

ates Government

Department of Energy

DUE
DATE

morandum

Oct 31 10 13 AM Rocky Flats Field Office

ACTION

DIST.	LTR	ENC
BURLINGAME, A.H.		
BUSBY, W.S.	X	
CARNIVAL, G.J.		
CORDOVA, R.C.		
DAVIS, J.G.		
FERRERA, D.W.		
FRAY, R.E.		
GEIS, J.A.		
GLOVER, W.S.		
GOLAN, P.M.		
HANNI, B.J.		
HEALY, T.J.		
HEDAHL, T.G.		
HILBIG, J.G.		
HUTCHINS, N.M.		
JACKSON, D.T.		
KELL, R.E.		
KUESTER, A.W.		
MARX, G.E.		
MCDONALD, M.M.		
MCKENNA, F.G.		
MORGAN, R.V.		
PIZZUTO, V.M.		
POTTER, G.L.		
SANDLIN, N.B.		
SATTERWHITE, D.G.		
SCHUBERT, A.L.		
SCHWARTZ, J.K.		
SETLOCK, G.H.		
STIGER, S.G.		
TOEIN, P.M.		
VOORHEIS, G.M.		
WILSON, J.M.		
Hollowell, L.	X	

OCT 28 1994

ER:SRG:11008

Recently Approved Operable Unit No. 2 Interagency Agreement Milestones

Wanda Busby
Operable Unit No. 2 Closure Manager
EG&G Rocky Flats, Inc.

The Environmental Protection Agency and the Colorado Department of Public Health and the Environment approved the proposed Interagency Agreement (IAG) milestone dates for Operable Unit No. 2 (903 Pad, Mound, and East Trenches; OU2), listed in our letter dated September 30, 1994 (94-DOE-09286).

You are being notified so that you can incorporate the new dates into planning documents. However, as previously discussed, the new dates do not change the "baseline" dates for OU2. Rather, the current Major Activity Document dates are to be retained as EG&G Milestones. For purposes of the Project Tracking System, the new IAG Milestone Date will be the "planned" date and the EG&G Milestone will be the "forecast" date.

<u>OU Milestone Deliverable</u>	<u>New IAG Milestone Date</u>	<u>EG&G Milestone</u>
Draft CMS/FS	July 19, 1996	4/11/96
Final CMS/FS	December 19, 1996	8/30/96
Draft Proposed Plan	January 10, 1997	9/13/96
Final Proposed Plan	March 25, 1997	11/26/96
Draft Responsiveness Summary	August 25, 1997	5/6/97
Final Responsiveness Summary	December 5, 1997	8/8/97
Draft CAD/ROD	December 5, 1997	8/8/97
Final CAD/ROD	March 3, 1998	11/4/97

If you have any questions, please contact me at extension 7199.

CORRES. CONTROL	X	X
ADMN RECORD/080		
PATS/T130G		

Scott R. Grace


Scott Grace
Manager Operable Unit No. 1
Environmental Restoration
Major System Acquisition

Reviewed for Addressee
Corres. Control RFP

10-31-94
DATE BY

Ref Ltr. #

DOE ORDER #5400.1



EG&G
ROCKY FLATS PLANT
CORRESPONDENCE CONTROL

ADMIN RECORD

Wanda Busby
ER:SRG:11008

2

OCT 28 1994

cc:

C. Gesalman, EM-453, HQ
E. Dille, ER, RFFO