

**ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE
REGULATORY CONTACT RECORD**

Date/Time: 5/2/01 at 1:00 PM

Site Contact(s): Vern Guthrie
Phone: (303) 966-7419

Regulatory Contact: Dave Kruchek
Phone: (303) 692-5355

Agency: CDPH&E

Purpose of Contact: Removal of the Air Force Tower and 132 Transformer Foundations, and Steam Line Stanchions and Concrete Pads around Buildings 111, 333 and Building 280 Facilities.

Discussion

During the monthly Windshield meeting with Steve Tower and Dave Kruchek, the following items were discussed.

1. Building 111 status:
 - Of the sixteen companies scheduled to present proposals, only thirteen were received.
 - Current plans are to award a subcontract next week.
 - Issues: EPA decision on the PCB in the paint. Expect a determination this week. This item could have an effect on the schedule and planned costs if addition effort is required.
2. A contact record (CR) was sent to DOE and the State on 4/26/01. The document contains information regarding transformer previously located on the 132 Pad, Property Release Evaluation information on the concrete from the 132 Pad, steam line stanchions, Building 111 and 333 sidewalks and the Air Force Tower foundations.
3. Perimeter Security Zone (PSZ) status:
 - Reconnaissance Level Characterization Report sent to DOE for review. Could be sent to State next week.
 - Demolition work was awarded to K-H Construction group.
 - Investigating demolition subcontractors capable of imploding guard towers.
 - Anticipate opening the PSZ on 5/21/01. Demolition of PACs 1 & 3 planned for the weekend of July 4, 2001.



Contact Record 4/10/00
Rev. 10/11/00

Y3

4. Additional work being planned:
 - Tank 207 to be removed with Building 776/777 cooling towers. The Closure Description Document for 207 was submitted to James Hindman of the State late last month.
 - Anticipate completing the removal of foundations in the old Air Force Tower area this year.
 - Perform characterization of T900D and the Building 280 Cluster facilities.
5. We performed a walk-down of the Building 280 facilities. This is a clean facilities built around 1997 and never used for its intended purpose. We discussed the need to have a scoping meeting for this cluster and T900D. Dave agreed that it was not necessary as we could consider the walk-down the scoping meeting.

Contact Record Prepared By: Vern Guthrie

Required Distribution:

R. DiSalvo, RFFO

J. Legare, RFFO

S. Tower, RFFO

S. Gunderson, CDPHE

D. Kruchek, CDPHE

T. Rehder, USEPA

L. Brooks, K-H

C. Deck, K-H

F. Gibbs, K-H RISS

V. Guthrie, K-H RISS

K. Myers, K-H RISS

S. Nesta, K-H RISS

K. North, K-H ESS

D. Parsons, K-H RISS

G. Scott, K-H

D. Shelton, K-H

2

Frank Gibbs, KH
Administrative Records Building 850

"Parsons, Duane" <Duane.Parsons@rfets.gov> 08/29/01 02:18PM >>>
Please see e-mail below.

Duane Parsons
RISS Facility Characterization Coordinator
Phone: 303-966-6458
Pager: 303-212-3734
Fax: 303-966-6678

-----Original Message-----

From:	Parsons, Duane
Sent:	Monday, August 27, 2001 2:52 PM
To:	Kruczek, David
Cc:	Tower, Steven; Thompson, John
Subject:	Group D RLCR

How is the Group D RLCR review coming? We have some interested buyers in some of those buildings and would like to get an idea if there are going to be any problems with the RLCR approval. When do you think you will have the review complete? Thanks.

Duane Parsons
RISS Facility Characterization Coordinator
Phone: 303-966-6458
Pager: 303-212-3734
Fax: 303-966-6678