



Department of Energy

ROCKY FLATS OFFICE
P.O. BOX 928
GOLDEN, COLORADO 80402-0928

MAR 29 1991

MAR 2 1991

Mr. Martin Hestmark
U.S. Environmental Protection Agency, Region VIII
ATTN: Rocky Flats Project Manager, 8HWM-RI
999 18th Street, Suite 500, 8WM-C
Denver, Colorado 80202-2405

91-DOE-2132

Mr. Gary Baughman
Hazardous Waste Facilities Unit Manager
Colorado Department of Health
4210 East 11th Avenue
Denver, Colorado 80220

Gentlemen:

We are asking a schedule extension for the Operable Unit No. 2 Interim Measure/Interim Remedial Action Plan Field Treatability Unit (FTU) testing milestones for installation and start up of FTU testing. Current Inter-Agency Agreement (IAG) schedules are for April 12 and 15, 1991, respectively. We are proposing an extension of these milestones to May 10, and May 13, 1991, respectively.

Delays have occurred due to Inspection and Evaluation (I&E) security upgrade measures and reduced engineering support. The attached March 27, 1991 memorandum from EG&G to DOE (91-RF-1510) details this request for extension.

Should you have any questions please feel free to contact Scott Grace of my staff at 966-7199.

Sincerely,

David P. Simonson
Assistant Manager
for Environmental Management

Attachment

cc:

A. Rampertaap, EM-45
T. Greengard, EG&G
G. Anderson, EG&G
B. Frazer, EPA
J. Schieffelin, CDH

ADMIN RECORD

A-0002-000113