

2617 RF 93

000016217

States Government

Department of Energy



DUE DATE

JUN 10 11 14 AM '93 Rocky Flats Office

# Memorandum

JUN 6 1993

EG&G  
ROCKY FLATS PLANT  
CORRESPONDENCE CONTROL

ACTION	DIST	TH	ENC
BENEDETTI, R.L.	X		
BENJAMIN, A.			
BERMAN, H.S.			
CARNIVAL, G.W.			
COPP, R.D.			
CORDOVA, R.C.			
DAVIS, J.G.			
FERRERA, D.W.			
HANNI, E.J.			
HEALY, T.J.			
HEDAHL, T.G.			
HILBIG, J.G.			
KIRBY, W.A.			
KUESTER, A.W.			
LEE, E.M.			
MANN, H.F.			
MARX, G.E.			
McKENNA, F.G.			
MORGAN, R.V.			
PIZZUTO, V.M.			
POTTER, G.L.			
RILEY, J.H.			
SANDLIN, N.E.			
SATTERWHITE, D.G.			
SCHUBERT, A.L.			
SETLOCK, G.H.			
SHEPLER, A.L.			
SULLIVAN, M.T.			
SWANSON, E.R.			
WILKINSON, R.B.			
WILSON, J.M.			
ZANE, J.C.			

ERD:SRS:06962

Building 910 Readiness Evaluation

Robert Benedetti, Associate General Manager  
Environmental Restoration Management  
EG&G Rocky Flats, Inc.

The Environmental Restoration Division has reviewed the Evidence of Readiness Report, Building 910, transmitted by your letter 93-RF-7214, dated June 11, 1993. This report documents use of the Configuration Change Control Program (CCCP) as the means to complete a graded Readiness Review. The CCCP has been augmented by a surveillance of the CCCP by EG&G Standards, Audits, and Assurance organization, a self-assessment of readiness by the Solar Ponds Program Office, and an independent review by a DOE Special Assessment Team. All of these assessments have been considered in our evaluation of readiness.

Based on our review, the Environmental Restoration Division declares that the Building 910 Evaporators are ready to initiate Hot SO Testing, conditional on the closure of the remaining Pre SO Test Start actions. These actions were transmitted to you via RFO letter, ERD:SRS:0677, dated June 11, 1993. Although several Pre SO Test Start concerns are still open, we are satisfied that the action plans developed for completion of these open items will adequately ensure closure prior to actual SO Test Start. We would like a final verification briefing prior to the test start to verify closure of the required action plans. This final verification briefing will serve as final DOE authorization for Hot SO Testing. The Pre Operations Start items identified in the above letter must be closed prior to ERD approval to commence full scale operations. The Post Operational Items must be closed, but on a schedule mutually agreed to by ERD and EG&G. The remaining items, the observations, can be acted on at EG&G's discretion.

Any questions concerning this declaration of operational readiness should be directed to Scott Surovchak at extension 3551.

Keith	S	X
Ringle	D	X
Boyle	R	X
Ledford	A	X
Schneider	E	X
Taylor	R	X

CORRESPONDENCE CONTROL	x	x

Richard J. Schassburger  
Acting Director  
Environmental Restoration Division

Reviewed for Addressee  
Corres. Control RFP

6-18-93  
DATE BY

Ref Ltr. #  
2569 RF 93

S. Keith

cc:

H. Belencen, EM-453  
A. Paulc, OOM, RFO  
J. Hartman, AMTER, RFO  
M. McBride, DAMTER, RFO  
M. Karol, AMFO, RFO  
V. Witherill, AMTS, RFO  
D. Sargent, PAQAO, RFO  
G. Baughman, CDH  
M. Hestmark, EPA  
S. Keith, EG&G  
D. Ringle, EG&G  
R. Boyle, EG&G  
A. Ledford, EG&G