

July 8, 1994
SP307:070894:01

Mr. Randy T. Ogg
Environmental Restoration Program Manager
EG&G Rocky Flats
P.O. Box 464, Building 080
Golden, Colorado 80402-0464

Subject: Weekly Project Status Report

Dear Mr. Ogg:

Provided in this transmittal is the Weekly Project Status Report for the Period of July 1, 1994 - July 8, 1994. This report has been prepared in accordance with your request for a weekly summary of activities and action items, and merges the reports of the OU4 Phase I RFI/RI project, the OU4 IM/IRA Project, and the OU4 Phase II Project.

If you have any questions, please contact Phil Nixon at 764-8811 (Phase I) or Pete Holland at 764-8883 (Phase II).

Sincerely,



Philip A. Nixon

Project Manager: Solar Pond Phase I



Peter J. Holland, P.E.

Project Manager Phase II Investigations

cc: D. Ericson, EG&G
K. Ruger, EG&G
M. Austin, EG&G
S. Paris, EG&G
M. McKee, EG&G
R. Popish, EG&G (2)
J. Zarret, EG&G
R. Henry
R. Wilkinson
T. Kuykendall
P. Holland
A. Putinsky
Central Files

ENGINEERING-SCIENCE, INC.
1700 Broadway, Suite 900 Denver, Colorado 80290
phone: (303) 831-8100 • telecopy (303) 831-8208

WEEKLY PROJECT STATUS REPORT

ACTIVITIES AND ACCOMPLISHMENTS FOR THE REPORTING PERIOD:

OU4 IM/IRA

- 1) ES issued meeting minutes SP307:062994:02 from the June 29, 1994 team meeting at the July 5, 1994 team meeting.
- 2) ES issued two record of telephone conversations documenting discussions that ES has had with plant utility and the fire department with respect to the use of fire water for construction dust suppression.

OU4 Phase I RFI/RI

- 1) No specific letters pertaining to the OU4 RFI/RI project were issued.

OU4 Phase II RFI/RI

- 1) The Draft Final WBS Dictionary was submitted to EG&G on Wednesday, June 8, 1994. EG&G comments were scheduled for issue on June 16 to support submission of the final document on June 22. EG&G provided a general comment on the level of detail included in many WBS elements. Parsons/ES responded with revisions to a representative group of elements and reviewed them with EG&G on July 5, 1994. EG&G requested Parsons/ES delay finalizing the WBS dictionary pending re-issuance of a single, revised WBS index by July 8, 1994. Based on receipt of the revised WBS index, the issue date for the final WBS dictionary was tentatively scheduled for July 15, 1994.
- 2) CDH comments on the Draft Final Phase II RFI/RI Work Plan were received on June 29, 1994. Parsons/ES and EG&G will meet on July 8, 1994 to discuss responses. Formal comments from US EPA are not expected until late July, 1994. This will have an impact on the scheduled August 1, 1994 issue date for the final Work Plan.
- 3) EG&G and Parsons/ES will discuss proposed changes to the field sampling plan (FSP) on July 8, 1994 based on ERM/G&M comments received by Parsons/ES on July 5, 1994.

REPORT SUMMARY AND FUTURE ACTIONS:

OU4 IM/IRA

IM/IRA-dd

Comments on the draft proposed IM/IRA-EA Decision Document were received from the CDH on June 29, 1994. These comments are being dispositioned and incorporated into the document.

ES faxed a comment response document to EG&G for review and concurrence on July 7, 1994. A meeting with EG&G to discuss the comments was held on July 8, 1994. Comments were not received from the EPA.

Design

ES has re-evaluated the footprint of the engineered cover to provide additional capacity and to optimize the design. ES is obtaining current EG&G specifications and is preparing the specifications package.

Building 788

The D&D team received comments on the IM/IRA-EA decision document and has incorporated the comments for submittal to DOE/EPA/CDH for concurrence. The EPA/CDH concurred with the concept at the team meeting on July 5, 1994.

OU4 Phase I RFI/RI

The RFI/RI team is finalizing a comment response document for the round-table review draft and is addressing comments received from CDH on the draft proposed IM/IRA-EA Decision Document. Field crews are disposing of residual samples, sample containers, and PPE leftover from Phase I field efforts.

OU4 Phase II RFI/RI

- 1) The Field Implementation Plan is still an outstanding action item for Parsons/ES.
- 2) A presentation on the application of sonic drilling to the Phase II field activities by Water Development is tentatively scheduled for the week of July 18-22, 1994 at the ES offices. Progress on the sonic drilling accomplished in support of OU-11 requirements will also be discussed.
- 3) Parsons/ES will develop responses to EPA comments on the Draft Final Phase II RFI/RI Work Plan when available and discuss schedule extension for issue of the Final Phase II Work Plan with EG&G.