

INTEROFFICE CORRESPONDENCE

DATE: December 18, 1991

TO: P, S. Bunge, Remediation Programs, Bldg. T130B, X7121

FROM: *AS*
L. R. Sobchak, Remediation Programs, Bldg. T130B, X5620

SUBJECT: REVISED SCHEDULE FOR OPERABLE UNIT NO. 16 (OU 16), LOW PRIORITY SITES - LRS-011-91

Due to the uncertainty of funding for FY92, the purchase requisition for OU 16 was not submitted to procurement in time for a contract to be awarded and work started. This delay will result in not meeting the Table 6 milestone date. The current status of the project is that a Request for Proposal was sent on December 10, 1991. The proposal has not yet been received. I would anticipate that a contract will be awarded by February 1, 1992. The following schedule is based on work to be started on February 1, 1992.

Current IAG milestone dates:

March 4, 1992 - Submit Draft No Further Action Justification Document to EPA and CDH

July 30, 1992 - Submit Final No Further Action Justification Document to EPA and CDH

Proposed Schedule:

February 1 - March 15, 1992: Prepare draft No Further Action Justification Document

March 20 - April 20, 1992: DOE and EG&G review and comment on the Draft No Further Action Justification Document

April 21 - May 21, 1992: Resolve comments and finalize draft. Incorporate comments into the draft

*May 27 - August 27, 1992: Submit Draft No Further Action Justification Document to EPA and CDH for review

August 28 - October 28, 1992: Resolve Issues and comments from EPA and CDH. Incorporate comments into the Work Plan

*November 4 - 30, 1992: Submit final to EPA and CDH for review and approval

*Denotes revised Table 6 milestone date

A-OU16-000020

P. S. Bunge
December 20, 1991
LRS-011-91
Page 2

Please contact me if you have any questions regarding this matter.

LRS:dmf

cc:

G. M. Anderson

J. E. Evered

C. B. Gæ

W. A. Hunt

R. T. Ogg