

## **5.0 Project Schedules and Milestones (FY 2008–2010)**

### **5.1 Establishing Project Schedules and Milestones**

As stated in Section 1.1.2, the SMP establishes the overall plan for remedial actions at the MMTS and milestones against which progress can be measured. The SMP also documents the overall plan for remedial actions at the MVP Site, which was deleted from the NPL on February 28, 2000. The SMP was first prepared in 1995 and was revised annually from 1998 through fiscal year (FY) 2003. As of FY 2004 (October 1, 2003, through September 30, 2004), only Section 5.0 of the SMP, “Project Schedules and Milestones,” is updated yearly (in September) to reflect revised schedules agreed to by DOE, EPA, and UDEQ. The current update of Section 5.0 of the SMP contains project schedules and milestones for FYs 2008 through 2010. The stipulated penalty milestones listed in this section are the enforceable milestones unless superseded by revised schedules agreed to by DOE, EPA, and UDEQ, or by amendments to the FFA.

#### **5.1.1 Requirements of the Federal Facilities Agreement**

Section XXX of the FFA states that “... [a]ll terms and conditions of this Agreement which relate to interim or final remedial actions, including corresponding timetables, deadlines, or schedules ... shall be enforceable.” The FFA required DOE to submit a Work Plan establishing how DOE would complete the tasks required by the FFA and specific timetables and schedule for completion of remedial action. The FFA Work Plan was completed May 1989 and established the enforceable timetable for completion of primary documents identified in the FFA and completion of remedial action.

The scope of work, timetables, and schedule for remedial action presented in the FFA Work Plan were superseded by the RDWP (DOE 1992b). The RDWP was identified as a primary document and was submitted as a final document in January 1992. The RDWP established a revised timetable with specific stipulated penalty milestones. The stipulated penalty milestones were associated with submittal of primary design documents that would be generated as part of the remedial design and notice of award to subcontractors for remedial action work.

The timetable in the RDWP was superseded by the timetables established in the 1995 version of the SMP. DOE, EPA, and UDEQ concurrence on the SMP has been the basis for establishing new enforceable milestones and nonenforceable target dates for all activities extending through completion of the Monticello Projects. The SMP is a primary document and, per the FFA, the corresponding timetables, deadlines, or schedules are enforceable.

#### **5.1.2 Enforceable Milestones and Nonenforceable Target Dates**

DOE, with EPA and UDEQ concurrence, has developed a 3-year (FY + 2 year) rolling milestone approach for establishing a schedule for completing remedial action activities at the Monticello NPL Sites. Under this approach, schedule dates are designated as either “milestones” or “target dates.” Milestones and target dates are established in consideration of the site’s environmental budget allocation. Milestones are enforceable deadlines established for near-term (FY + 2) activities for which greater fiscal and technical certainty exists. Target dates are nonenforceable

deadlines for longer-term activities (greater than FY + 2) and may be converted to milestones on an annual basis. Target dates may also be established in the FY + 2 time frame and beyond for completion of activities leading to stipulated penalty milestones. Each year, after receipt of the Approved Funding Program that reflects the final Congressional appropriation for the current FY, existing milestones are reviewed and adjusted if necessary. An additional year of milestones (FY + 2) are also established, adjusting the previous target dates if necessary. Enforceable milestones and nonenforceable target dates for the Monticello Projects are described in Table 5–1 and Table 5–2, respectively. Enforceable milestones are identified for those activities in FYs 2008, 2009, and 2010 for which stipulated penalties may be assessed against DOE. The penalty date for the respective document listed in Table 5–1 is defined as the date the document is received by EPA and UDEQ. As work on the projects progresses, additional documents may be submitted. Additional documents will be identified in the FFA quarterly report as soon as it is determined that they are required. Previous milestone and targets leading to the current project status are listed in Table 5–2 and Table 5–3 of Section 5.0 of previous SMPs.

Under DOE's rolling milestone approach, DOE, EPA, and UDEQ consider a variety of factors during the annual review and establishment of milestones and target dates. These include funding availability, latest information on cost estimates, site priorities identified through consultations between DOE, EPA, UDEQ, and stakeholders, new or emerging technologies, and other relevant factors. A renegotiation of milestones may occur in the event of insufficient Congressional appropriations. Out-year nonenforceable target dates are established using realistic assumptions. DOE, EPA, and UDEQ recognize the uncertainties associated with the long-term target dates that lay out DOE's strategic vision of how it ultimately plans to accomplish the project. Furthermore, DOE provides the regulatory agencies and other stakeholders with an opportunity to assist in formulating the site budget and developing priorities at the site. Beginning in September 2004, DOE, EPA, and UDEQ concurrence on updates to Section 5.0, "Project Schedules and Milestones," became the basis for establishing new enforceable milestones and nonenforceable target dates.

EPA and UDEQ agree to meet with DOE on an annual basis to renegotiate the milestones and target dates established in the SMP. The enforceable milestones described in Table 5–1 for those activities in the current FY (2008) and the two subsequent FYs (2009 and 2010) may only be modified as part of this renegotiation or through the already existing procedures of the FFA. Further, EPA and UDEQ reserve the right to initiate any action deemed necessary to enforce these milestones. DOE, EPA, and UDEQ agree to abide by the existing procedure for resolution of disputes (Section XIV Resolution of Disputes, Monticello FFA [DOE 1988b]) and will make all reasonable efforts to informally resolve any disputes involving insufficient funding before invoking formal Dispute Procedures.

## **5.2 Site Status**

Remedial actions at the Monticello NPL sites have been completed in accordance with the RODs for the corresponding operable units. The remedial actions are protective of current and anticipated land use; however, they do not allow for unlimited use and unrestricted exposure in all areas. This is because contamination remains in the on-site repository, in the soil at other locations where supplemental standards were applied, and in ground water and surface water. To ensure that the remedies remain fully protective of human health and the environment, a program of long-term surveillance and maintenance (LTS&M) activities was initiated in October 2001.

The LTS&M program is currently implemented under the DOE Office of Legacy Management. LTS&M activities at the Monticello NPL sites comprise periodic surveillance and inspection of affected properties, operation and maintenance of the on-site repository, institutional controls to restrict land and ground water use, ground water and surface water monitoring, and the appropriate documentation and reporting.

In addition to routine (weekly, monthly, and quarterly) inspection and surveillance, annual site inspections and CERCLA 5-year reviews are conducted as on-going evaluations of remedy effectiveness. The most recent 5-year review of the MVP and MMTS, finalized in June 2007, concluded that the remedy for all OUs of the MVP remained protective of human health and the environment. The review of the MMTS concluded that the remedy for all OUs remained protective of human health and the environment, except that the remedy for OU III was not fully protective of the environment because of possible excess risk to ecological receptors from recent redistribution of selenium in surface water and sediment. Follow-up activities to address this issue are on-going (see Section 5.3.4). The next CERCLA 5-year reviews are due in 2012.

### **5.3 Long-Term Surveillance and Maintenance**

Revision 0 of the *Long-Term Surveillance and Maintenance Plan for the Monticello NPL Sites* was issued June 20, 2007. This document supersedes the *Monticello Long-Term Surveillance and Maintenance Administrative Manual* (September 2005) and associated Volumes I to IV. The *Long-Term Surveillance and Maintenance Plan for the Monticello NPL Sites* directs all routine surveillance, maintenance, and monitoring activities conducted by DOE at the MVP and MMTS to ensure that the selected remedies remain protective of human health and the environment. The following subsections describe the status of the various components of the MVP and MMTS as addressed under the current scope of LTS&M.

#### **5.3.1 Millsite Remediation and Restoration**

Soil contamination removal activities were concluded at the former millsite in July 1999. DOE transferred ownership of the former millsite property and several adjacent (“peripheral properties”) to the City of Monticello in June 2000. Under the terms of the transfer agreement (Cooperative Agreement DE-FC01-00GJ79485), post remediation restoration activities were to be completed by the City of Monticello according to the millsite restoration design plan; restoration activities were completed by the City in fall 2001. The associated wetland areas were fully restored by 2004; however, during annual site inspections through 2004, DOE, EPA, and UDEQ identified several restoration deficiencies that were related mainly to erosion and drainage control.

DOE and the City agreed to jointly correct the deficiencies under a separate plan dated February 24, 2005. DOE completed its activities under the plan by mid-September 2005; however, the City had not. DOE then corrected the remaining deficiencies by September 30, 2005, as documented in the 2005 annual inspection report (December 2005). With only minor exception, the restored condition of the millsite and adjacent properties was found to be acceptable in the annual inspections conducted in 2006 and 2007. Having resolved the erosion control issues, DOE will submit Property Certification Letters to the City of Monticello in FY 2008 for the transferred millsite properties (property numbers MS-00893 and MP-00181).

DOE continues to monitor the millsite for compliance with institutional controls that place restrictions on use of that property and to ensure that the remedy remains protective.

### **5.3.2 Repository**

Revegetation of the repository cover was completed in 2000. Successful long-term performance of the cover depends in part on the health and diversity of the vegetation. The cover has been and will be monitored yearly (in September, independent of the annual site inspection) until success criteria in *Methodology for Determining Revegetation Success at the Monticello, Utah, Repository* (DOE 2002) are met.

Recent damage to desirable vegetation on the repository cover was determined to be caused by a temporary infestation of burrowing rodents (voles). Six raptor perches were erected by DOE in August 2007 to encourage predation on rodents and moderate the magnitude of future vole infestations. Planting of live rabbit brush seedlings in damaged areas of the repository cover is scheduled for the last 2 weeks of September 2007. DOE, in consultation with EPA and UDEQ, will consider winter grazing by livestock on an as-needed basis following establishment of the new shrubs.

During repository construction, a drainage lysimeter was imbedded in a 7-acre facet of the Monticello cover in partnership with EPA's Alternative Cover Assessment Program. The lysimeter consists of physical barriers to capture and direct flow of water, and instrumentation to monitor the soil water balance. Continued monitoring of the lysimeter indicates that infiltration of precipitation through the vegetated cover is negligible. DOE and EPA are currently collaborating on studies of the Monticello cover to provide information for projecting long-term performance of vegetated covers. The latest effort (July 2007) characterized soil morphology, soil hydrology, plant ecology, and soil hydraulic properties. Preliminary results suggest the rapid development of soil structure from the original constructed condition.

The repository leachate monitoring system was upgraded in August 2007 with new water level sensors, pump controls, and data transmitting equipment ("telemetry system"). The telemetry system was integrated into the DOE SOARS (System Operation and Analysis at Remote Sites) System for data management and real-time desktop viewing of monitoring data such as water levels in the collection sumps and sump pumping history.

### **5.3.3 Monticello Mill Tailings Site Operable Unit II—Peripheral Properties**

Completion reports, RARs, and closeout documentation have been completed for the remediation of contaminated soil and sediment on all OU II peripheral properties. Twenty-two of the OU II peripheral properties without contaminated surface water or ground water were deleted from the NPL on October 14, 2003. Twelve of the OU II peripheral properties impacted by contaminated ground water cannot be deleted from the NPL until surface water and ground water remediation goals are met.

DOE will submit Property Certification Letters to the City of Monticello in FY 2008 for peripheral properties owned by the City (properties MP-00391 and MP-01077). DOE continues to perform long-term surveillance of the OU II peripheral properties to ensure protectiveness of the implemented remedies.

### 5.3.4 Monticello Mill Tailings Site Operable Unit III—Surface Water and Ground Water

On June 2, 2004, the final remedy for MMTS OU III was selected and documented in the *Record of Decision for the Monticello Mill Tailings (USDOE) Site Operable Unit III, Surface Water and Ground Water, Monticello, Utah* (ROD). The ROD was prepared following the submittal of *Remedial Investigation Addendum/Focused Feasibility Study, Final*, January 2004, as a basis for OU III remedy selection. That document updated human health and ecological risk assessments, and updated conceptual and numerical models of ground water flow and contaminant transport from the 1998 remedial investigation and feasibility study. Ground water restoration was predicted to be complete within about 42 years as of October 2002 (by the year 2045).

The selected remedy for OU III consists of:

- Monitored natural attenuation, including comprehensive monitoring to evaluate its effectiveness in achieving restoration goals for all contaminants of concern by 2045. Specifically included as part of monitored natural attenuation is an evaluation of selenium concentration trends and the potential impacts of selenium concentrations on ecological receptors.
- Continued implementation and enforcement of the institutional controls that restrict use of the contaminated shallow alluvial aquifer and the restrictive easement that prohibits removal of contaminated sediments from the Montezuma Creek floodplain.
- Removal of the permeable reactive barrier (PRB), which was constructed as a full-scale treatability study during the Interim Remedial Action, when the PRB ceases to be effective in removing contaminants from the ground water or when ground water mounding became excessive.
- Biomonitoring to assess the potential impact of selenium to ecological receptors at wetlands in OU III.

These activities will be continued until the remediation goals are met. If the selected remedy does not remain protective of human health and the environment or results of the monitoring program do not indicate that the remediation goals can be achieved within 42 years, contingency remedies will be evaluated and will be implemented if determined necessary.

All of the construction requirements listed in the Remedial Design/Remedial Action work plan necessary to complete the surface water and ground water monitoring system for OU III have been completed. A draft-final Post-Record of Decision Monitoring Plan was submitted to EPA and UDEQ on August 27, 2004. Data continues to be collected in support of this plan to evaluate the progress of water quality restoration by natural attenuation and whether selenium levels in environmental media could cause adverse effects on ecological receptors. Annual reports are prepared to present and evaluate the monitoring data.

The PRB was installed as a treatability study in 1999 under the interim remedial action ROD for OU III (August 1998) to evaluate passive ground water treatment technology. Excessive ground water mounding caused by decreased flow through the PRB was addressed by the installation of an active ex situ treatment system components in 2005 and 2007. The PRB and auxiliary system are not required components of the OU III remedy but are instead operated as a treatability study of zero-valent iron treatment technology.

## **Water Quality Restoration**

Analysis of ground water monitoring data indicates that water quality restoration at present rates is not attainable within the 42-year period predicted by the OU III ground water model. This restoration period was adopted in the OU III ROD as the acceptable or expected time period for natural attenuation to site remediation goals. The ROD specified the method by which the water quality data would initially be analyzed. An additional specification of the ROD was the application of a to-be-determined alternate method to evaluate concentration trends if ground water restoration progress by the initial method was determined to be not acceptable. Application of a second method, using formal trend analysis, provided similar results to those of the initial method, as documented in *MMTS OU III Analysis of Uranium Trends in Ground Water*, August 2007. Although the OU III remedy remains protective of human health because the ground water ingestion pathway is incomplete, DOE will develop an alternate compliance strategy on the basis that the 42-year restoration period is not attainable. The finalized strategy, with EPA and UDEQ concurrence, will be prepared as a stand-alone document. Institutional controls implemented under OU III continue to prevent the use of contaminated water for domestic purposes. The alluvial aquifer is not productive, has no historical use, and drinking water from other sources is readily available.

## **Biomonitoring**

The biomonitoring component of the OU III ROD provides that data collection and analysis be continued since 2004 until sufficient information allows a protectiveness determination regarding potential risk to ecological receptors from selenium in surface water and sediment. The present biomonitoring strategy through the next 5-year CERCLA review period, as adopted from the April 2007 FFA meeting is: 1) DOE will conduct aquatic insect sampling, and sediment and surface water sampling, in spring 2007 and spring 2008, 2) DOE will conduct a bird survey in spring 2008 by personnel qualified in the identification of threatened and endangered species, 3) if threatened and endangered species are absent and selenium concentration in the various media are not rising, environmental risk will be considered acceptable and biomonitoring may be discontinued, 4) if T&E species are absent and selenium concentration in the various media are increasing, bird egg sampling may be required to confirm that environmental risk is acceptable, 5) The Biological Technical Assistance Group (BTAG) may consider confirmatory sediment and surface water sampling as part of the 5-year review process, and 6) a new strategy will be developed in consultation with the BTAG if a T&E species is present and is at risk from selenium accumulation in aquatic macroinvertebrates.

### **5.3.5 Monticello Vicinity Properties Site Operable Units A Through H**

Remediation of the MVP site was completed on September 30, 1999. The direct and final rule to delete the MVP site from the NPL became effective February 28, 2000. DOE continues to perform long-term management of certain MVPs through annual inspections, enforcement of institutional controls, and monitoring. The affected properties are the city streets and utility corridors in Monticello and private property MS-00176 where contamination was left in place and supplemental standards were applied.

### **5.3.6 Long-Term Decommissioning Activities**

Components of the MMTS infrastructure that require eventual decommissioning are the (1) PRB and ex situ treatment system, (2) Pond 4 (leachate evaporation pond), (3) OU III monitoring wells, and (4) the water diversion flap of the drainage lysimeter embedded in the cover of the disposal cell. Decommissioning of these features will occur separately when determined to be obsolete by DOE, EPA, and UDEQ.

Eventual decommissioning the PRB and ex situ treatment system is contingent upon several factors, including treatment effectiveness and the long-term ground water compliance strategy. A work plan will be developed at such time as decommissioning these systems is determined as necessary. Decommissioning of Pond 4 is contingent upon the rate of leachate production from the disposal cell. Design calculations estimated drainage from the cell for up to 20 years from the time of final waste encapsulation in 1999. The current rate of leachate production is about 15-thousand gallons per month. As the rate decreases significantly, a strategy for decommissioning Pond 4 and managing any liquid by other means will be developed.

Ground water monitoring for OU III will be conducted until water quality has attained acceptable levels. Monitoring wells will be decommissioned when the water quality objectives are met throughout the affected aquifer. Monitoring well decommissioning may also occur in a phased approach as separate regions of the aquifer meet remediation goals.

To facilitate improved understanding of the performance of water balance covers, and the Monticello disposal cell cover in particular, a 7.5-acre facet of the Monticello disposal cell cover was constructed to collect and measure moisture that infiltrates the vegetated soil layers to the immediately underlying synthetic liner. This portion of the cover serves as a very large-scale drainage lysimeter. Water flows on the liner to a collection sump and measurement device. Capture of the drainage water is aided on the downslope (east) side of the facet by a synthetic flap that is glue welded to the liner. Ongoing maintenance and monitoring requirements of this system are minimal. In the event that the associated piping becomes plugged, a response action will be required to prevent possible saturation of the overlying soil layers. This condition could destabilize the cover or cause leakage into the underlying waste (mill tailings). The eventual strategy to decommission the lysimeter will include the provision to breach the flap to thus prevent possible saturation of the soil cover.

## 5.4 Milestones and Target Dates

Enforceable milestones applicable to the MVP and MMTS for the current rolling milestone period FYs 2008, 2009, and 2010 are listed in Table 5-1. Table 5-2 lists significant target activities within the current CERCLA 5-year review period and beyond. Table 5-3 and Table 5-4 list recent activities/documents leading to the OU III remedy status.

Detailed listings of milestone and target date activities and documents related to the selection, implementation, and documentation of the remedies for the MVP and MMTS were included as Table 5-2 and Table 5-3 in Site Management Plan revisions prior to the FY 2006 submittal. With the completion and documentation of remedial actions for the affected properties, many of which have been deleted from the NPL, and with the transition of the MVP and MMTS to the DOE Office of Legacy Management for LTS&M, the respective tables of historical activities and documentation have been discontinued, excepting OU III, as obsolete in the annual revisions to the SMP. Continued listing of recent OU III activities/documents is provided because investigation of certain components of the OU III remedy (biomonitoring, ground water compliance) is ongoing and the restoration objectives for water quality have yet to be achieved.

*Table 5–1. Penalty Milestones in Fiscal Years 2008, 2009, and 2010*

<b>Milestones</b>	<b>Stipulated Penalty Dates</b>
Revised Section 5.0 of Site Management Plan (draft-final)	September 30, 2008
Revised Section 5.0 of Site Management Plan (draft-final)	September 30, 2009
Revised Section 5.0 of Site Management Plan (draft-final)	September 30, 2010
2007 Annual Inspection Report (draft-final)	December 31, 2007
2008 Annual Inspection Report (draft-final)	December 31, 2008
2009 Annual Inspection Report (draft-final)	December 31, 2009

Table 5–2. MMTS and MVP Targets for CERCLA Five-year Review Period and Beyond

<b>Activity/Document</b>	<b>Purpose</b>	<b>Target Date/Scope</b>
Annual water-quality monitoring	Sampling and analysis to evaluate contaminant levels in OU III surface water and ground water	October and April each year
Annual Ground Water Report	Evaluate water-quality restoration progress	September each year
Biomonitoring and Reporting	Sampling and analysis to evaluate selenium levels in abiotic and biotic media at OU III wetlands	Spring 2008 sediment, surface water, aquatic insect sampling and analysis Spring 2008 bird survey
Biomonitoring Report	Evaluate selenium accumulation trends in biotic and abiotic media and assess potential risk to ecological receptors	FY 2008 and annually through termination of biomonitoring
Ground Water Compliance Position Paper	Develop alternate compliance strategy in response to less than expected rates of ground water restoration	FY 2008
Implement Compliance strategy		Through next CERCLA review in 2012
Repository Vegetation Monitoring	Quantitative comparison of cover vegetation to numeric criteria	August–September FY 2008 and 2009 Report due December 2008 and 2009.
Repository Vegetation Success Criteria	Re-assess numeric success criteria for repository cover	FY 2008 and 2009
Obtain Surface Water Discharge Permit	Failsafe discharge of treatment system effluent while active treatment is in progress	FY 2008
Fourth CERCLA 5-year review	Evaluate site-wide protectiveness of the MVP and MMTS remedies	FY 2012
FFA meeting	Review status, goals, issues, and recent accomplishments  Identify issues/needed actions  Develop scope and schedule of planned activities	April and October each year
FFA quarterly report	Short term summary of current scope, status, and schedule of ongoing and planned activities	10th of January, April, July, and October
Decommission PRB and Treatment System	Systems may become ineffective or unnecessary	Out-year date to be determined
Decommission Pond 4	Leachate production may become insignificant	Out-year date to be determined
Decommission lysimeter flap	Prevent possible saturation of cover soil	Out-year date to be determined
Decommission OU III monitoring wells	Site restoration as wells become obsolete	Out-year date(s) to be determined
Delete OU II ground water impacted properties	Remove affected properties from NPL	Out-year date to be determined upon ground water compliance strategy
Delete OU III	Remove from NPL	Out-year date to be determined upon ground water compliance strategy

Table 5–3. OU III Guiding Documents

Document	Milestone
<b>Remedial Investigation (Pre-IRA)</b>	
MMTS OU III Remedial Investigation	September 1998
<b>Surface Water/Ground Water Interim Remedial Action</b>	
Draft-Final Interim Remedial Action Proposed Plan	March 16, 1998
DOE sign Interim Record of Decision	August 25, 1998
Draft-Final Interim Remedial Action Work Plan	October 30, 2000
<b>Remedial Investigation/Focused Feasibility Study (Post-IRA)</b>	
Draft-Final Evaluation of PeRT Wall Treatability Study	September 30, 2002
Remedial Investigation Addendum/Focused Feasibility Study, Draft-Final	September 2, 2003
<b>Surface Water/Ground Water Decision Documents</b>	
Draft-Final Proposed Plan	November 3, 2003
Record of Decision	June 2, 2004
<b>LTS&amp;M and Monitoring</b>	
Draft-Final Post-Record of Decision Monitoring Plan	August 27, 2004
Draft-Final LSTM Administrative Manual and LSTM Operating Procedures Volume III <sup>a</sup> (OU III Operating Procedures)	September 6, 2005
Complete Millsite Restoration Construction Activities <sup>b</sup>	September 30, 2005
Draft Consolidated LSTM Administrative Manual and Operating Procedures <sup>a</sup>	May 4, 2006
LTS&M Plan for the Monticello NPL Sites	Revision 0 issued June 20, 2007
MMTS OU III Analysis of Uranium Trends in Ground Water	August 16, 2007
<b>Operable Unit Completion</b>	
Draft-Final Interim RAR <sup>c</sup>	September 30, 2004
<b>CERCLA Reviews</b>	
Third Five-Year Review Report for Monticello Mill Tailings (USDOE) Site, City of Monticello, San Juan County, Utah	June 12, 2007

<sup>a</sup>Superseded by *Long-Term Surveillance and Maintenance Plan for the Monticello NPL Sites*.

<sup>b</sup>Completion of MMTS restoration construction activities documented in *2005 Annual Inspection of the Monticello Mill Tailings (USDOE) and Monticello Radioactively Contaminated Properties Sites*, December 2005.

<sup>c</sup>For LTRAs, an interim RAR is prepared when the physical construction of the system is complete and the unit is operating as designed (EPA 2000). The RAR is amended and completed when the LTRA cleanup standards specified in the ROD are achieved.

Table 5–4. MMTS OU III Program Directives

Program Directive Number	Description
MSG-04-01	Sampling and Analysis Plan for Baseline Sediment and Surface Water Samples
MSG-04-02	Total Dissolved Solids Analysis at five surface water and five ground water locations
MSG-05-01	Wildlife Surveys
MSG-05-02	Renewal of MSG-04-02
MSG-05-03	Macroinvertebrate Sampling and Analysis Plan
MSG-05-04	Total Dissolved Solids Analysis at five surface water and five ground water locations
MSG-06-01	Sediment and surface water sampling in wetlands and sediment retention pond
MSG-06-02	Waterfowl survey in wetlands and sediment retention pond
MSG-06-03	Macroinvertebrate sampling and analysis