

1004

G-000-711.37

**CONSOLIDATED CONSENT AGREEMENT/
FEDERAL FACILITY COMPLIANCE AGREEMENT
MONTHLY PROGRESS REPORT PERIOD ENDING
DECEMBER 31, 1990**

01/16/91

**WMCO/DOE-FMPC
73
REPORT**

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

Period Ending December 31, 1990

Introduction

The Consent Agreement (CA) under the Comprehensive Environmental Response Compensation, and Liability Act (CERCLA) Section 120 and 106(a) and the Federal Facility Compliance Agreement (FFCA) between the U.S. Department of Energy (DOE) and the U.S. Environmental Protection Agency (U.S. EPA), signed April 9, 1990 and July 18, 1986, respectively, require that monthly reports be submitted to the U.S. EPA regarding progress made to meet the provisions of those agreements. This report fulfills those requirements by describing actions undertaken at the Feed Materials Production Center (FMPC) during the period December 1 through December 31, 1990 and planned actions for the period January 1 through January 31, 1991.

- The revised South Plume Removal Action Work Plan for Part 1 was submitted to the U.S. EPA on December 5, 1990.
- The revised Waste Pit Area Runoff Control Work Plan was submitted to the U.S. EPA on December 13, 1990.
- The South Plume Removal Action Work Plan for Parts 2 & 3 was submitted to the U.S. EPA on December 17, 1990.

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

Period Ending December 31, 1990

WORK ASSIGNMENTS AND PROGRESS

Descriptions of work progress are presented in the following sections and/or enclosures to this report:

- o CA Section IX - Removal Actions
- o CA Section X - Remedial Investigation/Feasibility Study
- o Enclosure A - Wastewater flows and radionuclide concentrations under CA Section XXIII.B
- o Enclosure B - FFCA: Initial Remedial Measures and Other Open Actions
- o Enclosure C - Drilling/Boring Logs

CA Section IX. Removal Actions

This section provides an update of activities associated with the implementation of Removal Actions (RAs) at the FMPC during December 1990. Information is presented for each of the four removal actions identified in the Consent Agreement, including:

- o RA No. 1, Contaminated Water Beneath FMPC Buildings
- o RA No. 2, Waste Pit Area Runoff Control
- o RA No. 3, South Groundwater Contamination Plume
- o RA No. 4, Silos 1 and 2

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

Period Ending December 31, 1990

RA No. 1, Contaminated Water Beneath FMPC Buildings

Plant 6 - Groundwater pumping activities from the three (3) wells and the clarifier pit remained curtailed during December. Analytical results from Volatile Organic Compounds/Hazardous Substance List (VOC/HSL) sampling were received from the laboratories and the results are being incorporated into the design of system modifications. Activities required to design, procure, install, start-up and operate the Plant 6 perched water extraction system continued on schedule and the final design is scheduled to be submitted for DOE/FMPC approval in January, 1991.

Plants 2/3 and Plant 9 - The preliminary engineering necessary to locate and design the extraction and treatment systems specified within the approved work scope continued on schedule. Development of the documentation to support the solicitation of engineering services from the FMPC CERCLA Program Architect/Engineer was completed in December, 1990. Engineering activities associated with the detailed design and procurement of piping and equipment to support the removal and treatment of contaminated perched water beneath Plant 9, Plants 2/3 and Plant 8 are underway.

Activities in January will focus on the detailed design of the Plants 2/3 and Plant 8 extraction systems and the procurement and fabrication of materials to support required piping modifications in Plant 6. Work on the design of the piping and tankage necessary to install the Volatile Organic Compounds (VOC) treatment system in Plant 8 is planned for January. All activities are on schedule to support the deliverables identified in the three U. S. EPA Removal Action Work Plans.

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

Period Ending December 31, 1990

RA No. 2, Waste Pit Area Runoff Control

The Waste Pit Area Runoff Control EE/CA was conditionally approved by the U.S. EPA and the Ohio EPA on September 12, 1990.

The U.S. EPA issued a letter on November 13, 1990 disapproving the Work Plan. Deficiencies cited by the U.S. EPA were incorporated into the Work Plan and the Work Plan was resubmitted on schedule to the U.S. EPA on December 13, 1990. Late comments were received from the Ohio EPA the week of November 19, 1990. These comments were also resolved and reflected in the Work Plan.

In order to satisfy one of the conditions stipulated by the U.S. EPA for the approval of the Waste Pit Area Runoff Control EE/CA, Permeability Studies in the Waste Pit Area was initiated. These tests will determine if the clays in the detention area will meet the required maximum permeability of 1×10^{-7} cm/sec.

The Approved-For-Construction (AFC) package for the Waste Pit Area Runoff Control Removal Action was received from the Architect Engineering (A/E) firm.

Planned activities in January include the following: (1) Issue the AFC package for solicitation of bids; and (2) conduct the permeability tests.

<u>KEY MILESTONES</u>	<u>STATUS</u>	<u>DUE DATE</u>
Receive U.S. EPA comments/approval on the Waste Pit Area Runoff Control Work Plan	Completed	November 13, 1990
Issue the revised Waste Pit Area Runoff Control Work Plan to the U.S. EPA	Completed	December 13, 1990

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

Period Ending December 31, 1990

RA No. 3, South Groundwater Contamination Plume

The Work Plan for Part 1 of the South Plume Removal Action was disapproved by the U.S. EPA on November 5, 1990. A revised work plan was prepared and resubmitted to the U.S. EPA on December 5, 1990. The Work Plans for Part 2 (pump from leading edge of South Plume and discharge to Great Miami River) and Part 3 (the installation and operation of an Interim Advanced Wastewater Treatment Unit to reduce contaminant loading discharged to the Great Miami River to a level less than 1,700 pounds per year) was prepared as one Work Plan and submitted to the U.S. EPA on December 17, 1990.

Work in January will center on the continuation of the design work for Parts 1, 2, and 3; working with the Corps of Engineers to obtain easements for Parts 1 and 2; issue to U.S. EPA for informational purposes, the preliminary drawings and specifications for Part 1 and addressing any comments on the Work Plan for Parts 2 and 3.

<u>KEY MILESTONES</u>	<u>STATUS</u>	<u>DUE DATE</u>
Issue Part 1 Revised Work Plan to U.S. EPA for approval	Completed	December 5, 1990
Issue Parts 2 & 3 Work Plan to the U.S. EPA for review/approval	Completed	December 17, 1990

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

Period Ending December 31, 1990

RA No. 4, Silos 1 and 2

The Silos 1 and 2 Removal Action Work Plan was submitted to the U.S. EPA on November 5, 1990. The U.S. EPA approval of the Silos 1 and 2 Removal Action Work Plan was received on November 30, 1990.

Work in January will center on the design efforts for the Removal Action and procuring the subcontractor to complete the Application Demonstration Program necessary to support implementation of the Removal Action.

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

Period Ending December 31, 1990

CA Section X. Remedial Investigation and Feasibility Study (RI/FS)

This section provides an update on RI/FS Operable Units (OUs), Community Relations and Field Activities for December 1990. Status information is presented for each of the five Operable Units (OUs) identified in the Consent Agreement. The five Operable Units are:

- o Operable Unit 1 (OU 1): Waste Pits 1-6, clearwell, burn pit;
- o Operable Unit 2 (OU 2): Other Waste Units - (fly ash piles, lime sludge);
- o Operable Unit 3 (OU 3): Production area and suspect areas outside production area (including effluent line to Great Miami River);
- o Operable Unit 4 (OU 4): Silos 1, 2, 3, and 4;
- o Operable Unit 5 (OU 5): All environmental media (i.e., including groundwater, surface water, soils, air, flora, fauna, etc.);

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

1004

Period Ending December 31, 1990

Operable Unit 1: Waste Pits 1 - 6, Burn Pit, and Clearwell

1.1 Remedial Investigation

a. **Status of Work - Key Milestones**

The second internal draft of the RI Report was submitted for internal review on December 17, 1990. The draft RI Report has been revised to reflect November's internal review comments.

The second revision of the site (task)-specific Health and Safety Plan for the OUI additional sampling program was revised to reflect internal review comments and issued for comment resolution. Additional comments surfaced during the comment resolution process. These comments are being resolved. Installation and safety materials are being procured in parallel with these activities.

<u>Activity</u>	<u>Comments</u>
Issue draft Remedial Investigation Report to U.S. EPA by February 18, 1991	Open, On schedule, 85% complete

b. **Issues/Problems**

The results of additional sampling and analyses will not be available for inclusion in the RI and FS documents at the time of submittal. The U.S. EPA will not approve documents without this data.

c. **Corrective Actions**

Complete the waste pit sampling and incorporate the data as it becomes available. Initiate discussions with the U.S. EPA for the deletion of this sampling requirement or negotiate schedule extensions.

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

Period Ending December 31, 1990

Operable Unit 1: Waste Pits (cont'd.)

1.2 Feasibility Study

a. Status of Work - Key Milestones

An informal dispute resolution meeting for the OUI Initial Screening of Alternatives report was held at the U.S. EPA Region V office in Chicago on December 3, 1990. As a result of the meeting, the informal dispute was resolved on December 13, 1990. The result of the dispute resolution was to revise the OUI Initial Screening of Alternatives Report and submit the revised document to U.S. EPA on January 4, 1991.

The initial draft of the FS report was submitted for internal review on December 10, 1990. The initial FS report will require revision to incorporate the results of the dispute resolution from the Initial Screening of Alternatives report.

<u>Activity</u>	<u>Comment</u>
Dispute Resolution for the Initial Screening of Alternatives Report.	Dispute Resolved December 13, 1990.
Present Detailed Analysis of Alternatives to U.S. EPA	Delayed to allow incorporation of Initial Screening of Alternatives Dispute Resolution results.
Issue Draft Feasibility Study Report to U.S. EPA on March 25, 1991	On schedule, 51% complete May need to be delayed based on decisions made on additional sampling.

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

1004

Period Ending December 31, 1990

Operable Unit 1: Waste Pits (cont'd.)

1.2 Feasibility Study (cont'd.)

b. **Issues/Problems**

Additional sampling of Waste Pits and Treatability Study data will not be available for inclusion into FS Report based on the present schedule for report submittal.

Comments received from the U.S. EPA and Ohio EPA on the OUI Initial Screening of Alternatives report and reports for other operable units indicate unresolved risk assessment issues. These issues include definition of future land-use exposure scenarios and point of compliance for the groundwater pathway.

Initial evaluation of the vitrification technology appears very promising for use in remediation at the FMPC. However, since it is a relatively unproven technology on a large scale, there are significant questions on reliability that cannot be addressed readily in the FS at this time.

c. **Corrective Actions**

The FS will proceed on the current schedule and to the extent practical, additional data will be incorporated as it becomes available. Negotiations will be held with the U.S. EPA concerning schedule extensions.

The DOE and the U.S. EPA should hold meetings to resolve outstanding Risk Assessment issues to avoid problems in FS document acceptance.

Bench and/or pilot scale applications of vitrification technology for OUI should be initiated to resolve questions in the FS.

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

Period Ending December 31, 1990

Operable Unit 1: Waste Pits (cont'd.)

d. **Planned Activities for January 1991**

Revise the draft FS to incorporate internal review comments.

Submit the Final Initial Screening of Alternatives Report to the U.S. EPA on January 4, 1991.

**FMPC RI/FS FFA TRACKING
 OPERABLE UNIT 1 - WASTE STORAGE AREA**

ACTIVITY	FY 1990				FY 1991				FY 1992				% COMPL													
	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	PLN	ACT
RI REPORT/RISK ASSESSMENT																									70	85
TASK 12 - INITIAL SCREENING OF ALTs																									100	100
TASK 13 - DETAILED ANALYSIS OF ALTs																									100	94
TASK 14 - SELECTION OF PREFERRED ALT																									100	28
TASK 15/16 - FS REPORT																									58	51
TASK 17 - PROPOSED PLAN																									17	9
TASK 18 - RESPONSIVENESS SUMMARY																									0	0
TASK 19 - DRAFT RECORD OF DECISION																									0	0

LEGEND: PLANNED AS/MT MILESTONE DEL TO EPA
 PROGRESS DOE MILESTONE

NOTES:
 * - PRIMARY DOCUMENT
 ** DOE MAY EXTEND 20 DAYS
 + - SECONDARY DOCUMENT/PRESENTATION

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

Period Ending December 31, 1990

Operable Unit 2: Other Waste Units

2.1 Remedial Investigation

a. Status of Work - Key Milestones

DOE-HQ comments were received on the Operable Unit 2 Remedial Investigation Report. The report is being revised to reflect the comments.

The Work Plan Addendum for Operable Unit 2 additional sampling was approved by U.S. EPA on December 13, 1990. Planning is underway for this activity with initiation of field activities scheduled for February.

<u>Activity</u>	<u>Comment</u>
<p>b. Issues/Problems</p> <p>Additional sampling results will not be available for the RI or FS reports. Treatability studies are required to support the FS report.</p>	<p>Open, On schedule, 94% complete</p>
<p>c. Corrective Actions</p> <p>Negotiate schedule extensions with the U.S. EPA.</p>	
<p>d. Planned Activities for January 1991</p> <p>Respond to internal review comments on the draft RI Report and revise the report to reflect those comments.</p>	

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

1004

Period Ending December 31, 1990

Operable Unit 2: Other Waste Units

2.2 Feasibility Study

a. **Status of Work - Key Milestones**

Preparation of the draft final Initial Screening of Alternatives (ISA) Report for Operable Unit 2 is continuing. The ISA report is being revised to reflect DOE responses to U.S. EPA comments on the draft version. Delivery of the draft final ISA report to the U.S. EPA has been delayed until January 9, 1991. Notification as required by the Consent Agreement was made on December 19, 1991.

The Detailed Analysis of Alternatives presentation to the U.S. EPA is on hold. Changes to the Initial Screening of Alternatives Report resulting from the U.S. EPA review comments will need to be incorporated into the Detailed Analysis of Alternatives (DAA).

Work has also progressed on the draft Feasibility Study Report for Operable Unit 2. The document was reviewed internally and comments received on December 20, 1990. Comments are being resolved and preparation of a revised document has been initiated for delivery to DOE-HQ for review. The document will also reflect U.S. EPA comments on the ISA report.

<u>Activity</u>	<u>Comment</u>
Issue draft final Initial Screening of Alternatives Report to the U.S. EPA on January 9, 1991	Open, On schedule, 100% complete
Present Detailed Analysis of Alternatives to the U.S. EPA	Open, On schedule, 100% complete
Issue draft Feasibility Study Report to the U.S. EPA on March 25, 1991	Open, On schedule, 68% complete

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

1004

Period Ending December 31, 1990

Operable Unit 2: Other Waste Units

2.2 Feasibility Study (cont'd.)

b. Issues/Problems

Due to the nature of the U.S. EPA comments on the ISA report and the necessity of revising the DAA, it is likely that a schedule extension for the submittal of the Feasibility Study Report will be required.

c. Corrective Actions

Negotiate a schedule extension with the U.S. EPA.

d. Planned Activities for January 1991

Revise the Initial Screening of Alternatives Report and submit to the U.S. EPA. Revise the Detailed Analysis of Alternatives presentation and the draft Feasibility Study Report.

ACTIVITY		FY 1990												FY 1991												FY 1992												% COMPL		
		O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	PLN	ACT	
RI REPORT/RISK ASSESSMENT *																																							93	94
TASK 12 : INITIAL SCREENING OF ALTs																																							100	100
TASK 13 + DETAILED ANALYSIS OF ALTs																																						100	100	
TASK 14 - SELECTION OF PREFERRED ALT																																						100	11	
TASK 15/16 * ** FS REPORT																																						66	68	
TASK 17 * PROPOSED PLAN																																						16	0	
TASK 18 + RESPONSIVENESS SUMMARY																																						0	0	
TASK 19 - DRAFT RECORD OF DECISION																																						0	0	

LEGEND: PLANNED AS/IT MILESTONE DEL TO EPA
 PROGRESS DOE MILESTONE

NOTES: * - PRIMARY DOCUMENT
 ** DOE MAY EXTEND 20 DAYS
 + - SECONDARY DOCUMENT/PRESENTATION

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

Period Ending December 31, 1990

Operable Unit 3: Production Area and Suspect Areas

3.1 Remedial Investigation (RI)

a. Status of Work - Key Milestones

Progress-to-date is consistent with scheduled commitments. The internal draft of the Remedial Investigation/Baseline Risk Assessment Report is being reviewed internally.

<u>Activity</u>	<u>Comment</u>
Issue draft RI Report to the U.S. EPA on April 8, 1991	Open, On schedule, 61% complete

b. Issues/Problems

The U.S. EPA contends that production area facilities, aboveground drums, underground storage tanks, and stored product are within the scope of Operable Unit 3. A Notice of Violation (NOV) was received on December 26, 1990 concerning this and other issues relative to the draft final Initial Screening of Alternatives Report.

c. Corrective Actions

Formal Dispute Resolution is scheduled to begin January 23, 1991.

d. Planned Activities for January 1991

Meet with the U.S. EPA to discuss resolution of the dispute.

Continue to incorporate analytical results into the next revision of the Remedial Investigation/Baseline Risk Assessment Report. Initiate revision to these reports in response to internal review comments.

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

1004

Period Ending December 31, 1990

Operable Unit 3: Production Area and Suspect Areas (cont'd.)

3.2 Feasibility Study (FS)

a. **Status of Work - Key Milestones**

Progress-to-date is consistent with scheduled commitments. However, the U.S. EPA comments disapproving the draft final Initial Screening of Alternatives (ISA) Report were received on December 21, 1990. The U.S. EPA disapproved the report based on the following: 1) the ISA did not address all of the deficiencies previously identified; 2) the ISA failed to address the entire operable unit; and 3) the ISA was not developed in accordance with the Consent Agreement, CERCLA, National Contingency Plan (NCP), and applicable guidance and policy. Dispute resolution was invoked to address these issues.

The Detailed Analysis of Alternatives (DAA) was presented for internal review on December 12, 1990. The presentation to U.S. EPA has been placed on hold pending resolution of ISA issues. Other DAA activities continued, including generation of source term data for groundwater modeling.

Draft detailed cost estimates are being revised to incorporate internal review comments. Work plans for treatability studies are being revised to reflect internal review comments.

<u>Activity</u>	<u>Comment</u>
Issue Draft Final Initial Screening of Alternatives Report to the U.S. EPA	Completed November 21, 1990
Present Detailed Analysis of Alternatives to the U.S. EPA	On hold, pending result of ISA dispute resolution, 83% complete

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

1004

Period Ending December 31, 1990

Operable Unit 3: Production Area and Suspect Areas (cont'd.)

3.2 Feasibility Study (cont'd.)

b. **Issues/Problems**

The U.S. EPA contends that production area facilities, aboveground drums, underground storage tanks, and stored product are within the scope of Operable Unit 3. The draft final ISA Report was disapproved by the U.S. EPA on December 21, 1990 (see preceding milestone discussion) and a Notice of Violation (NOV) was received on December 26, 1990 concerning this and other issues relative to the draft final Initial Screening of Alternatives Report.

c. **Corrective Actions**

Formal dispute resolution will be initiated on January 23, 1991 in response to the NOV.

d. **Planned Activities for January 1991**

Continue development of the FS Report including the Detailed Analysis of Alternatives presentation and associated groundwater modeling.

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

1004

Period Ending December 31, 1990

Operable Unit 4: Silos 1, 2, 3, and 4

4.1 Remedial Investigation

a. **Status of Work - Key Milestones**

The U.S. EPA comments on the draft final Remedial Investigation (RI) Report for Operable Unit 4 (OU4) were received on December 7, 1990. The U.S. EPA disapproved the RI Report citing inadequate and incomplete characterization data. A Notice of Violation (NOV) on the OU4 RI Report was issued by the U.S. EPA on December 7, 1991 which stated that the DOE had failed to meet the data requirements specified in the Consent Agreement, the Comprehensive Environmental Response, Compensation and Liability Act (CERCLA), and the National Oil and Hazardous Substances Pollution Contingency Plan (NCP). On December 16, 1990, the DOE formally disagreed with the U.S. EPA findings and requested that the Dispute Resolution Clause of the Consent Agreement be invoked.

b. **Issues/Problems**

The current sampling and analysis schedule will delay the incorporation of analytical data for Operable Unit 4 into the RI Report.

c. **Corrective Actions**

A new proposed schedule logic diagram was prepared based upon what would be required to revise the RI document once the analytical results from all the sampling programs have been obtained. The preliminary schedule follows the suggested process outline provided in the U.S. EPA CERCLA guidance documents. This network logic will serve as the basis for the operable unit management team to optimize the schedule for both RI and FS completion in a manner that will thoroughly identify the extent and scope of any subsequent remedial actions.

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

Period Ending December 31, 1990

Operable Unit 4: Silos 1, 2, 3, and 4

4.1 Remedial Investigation (cont'd.)

d. **Planned Activities for January 1991**

The comment response document to the U.S. EPA comments on the RI Report will be completed. Sampling efforts for the K-65 silo residues, slant borings, and vertical borings will be continued. The preliminary draft schedule logic network will be refined.

4.2 Feasibility Study

a. **Status of Work - Key Milestones**

The DOE did not submit the draft Feasibility Study which was due to the U.S. EPA on December 17, 1990. This submittal was not made as a direct result of the NOV issued by the U.S. EPA against the RI Report. Refinement of this document continues in order that it can be submitted to the U.S. EPA upon resolution of the RI dispute.

Concurrently, review of the draft Proposed Plan is also awaiting the RI dispute resolution.

b. **Issues/Problems**

The Feasibility Study Report and subsequent documents are currently on hold pending the RI dispute resolution. All future Consent Agreement delivery dates for OU4 primary documents are no longer achievable.

c. **Corrective Actions**

The network logic diagram mentioned under Section 4.1, Remedial Investigation, included a network for the Feasibility Study and subsequent documents. These activities will be optimized and presented to the U.S. EPA to allow agreement on a revised schedule for the delivery of primary documents.

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

Period Ending December 31, 1990

Operable Unit 4: Silos 1, 2, 3, and 4

4.1 Remedial Investigation (cont'd.)

d. **Planned Activities for January 1991**

Complete a thorough Quality Assurance review of the Feasibility Study during the RI dispute resolution process and make corresponding revisions to the Proposed Plan.

Conduct a RI Report dispute resolution teleconference meeting between the DOE and the U.S. EPA on January 15, 1991.

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

Period Ending December 31, 1990

Operable Unit 5: All Environmental Media

5.1 Remedial Investigation

a. Status of Work - Key Milestones

A draft version of the RI Report was completed in December and is being reviewed internally. A companion report for the Operable Unit 5 RI, the FMPC Groundwater Report, was submitted with the RI Report. The FMPC Groundwater Report is a source document for the RI Report and contains information and interpretation of site-wide groundwater data.

	<u>Activity</u>	<u>Comment</u>
	Issue draft RI Report to U.S. EPA on April 8, 1991	Open, On schedule, 59% complete
b.	Issues/Problems	
	None to report.	
c.	Corrective Actions	
	None required.	
d.	Planned Activities for January 1991	
	Incorporate internal review comments into the revised draft RI Report.	

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

1004

Period Ending December 31, 1990

Operable Unit 5: All Environmental Media

5.2 Feasibility Study

a. **Status of Work - Key Milestones**

The Initial Screening of Alternatives Report was approved by the U.S. EPA on November 26, 1990. The final report was scheduled to be submitted to the U.S. EPA and the Ohio EPA on December 26, 1990. Responses will be provided to the U.S. EPA to clarify additional comments received on five of the U.S. EPA initial comments. Additional responses will also be provided to the Ohio EPA as requested in their letter dated November 28, 1990.

The list of ARARs for OU5 was submitted on October 31, 1990 for internal review.

The Detailed Analysis of Alternatives was prepared and submitted for internal review. Comments received on the Initial Screening of Alternatives Report were reflected in the document. The Detailed Analysis of Alternatives Report is scheduled for submittal to the U.S. EPA on February 22, 1991.

Work was initiated on the draft Feasibility Study Report.

The draft Treatability Work Plan (Bench scale testing) for groundwater and soil treatment technologies for Operable Units 3 and 5 has been prepared. The work plan is being reviewed internally.

<u>Activity</u>	<u>Comment</u>
Issue final Initial Screening of Alternatives Report to U.S. EPA on December 26, 1990	Open awaiting transmittal
Issue Detailed Analysis of Alternatives to U.S. EPA on February 22, 1991	Open, On schedule, 86% complete

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

1004

Period Ending December 31, 1990

Operable Unit 5: All Environmental Media (cont'd.)

5.2 Feasibility Study (cont'd).

a. Status of Work - Key Milestones

<u>Activity</u>	<u>Comment</u>
Issue draft Feasibility Study Report to U.S. EPA on June 4, 1991	Open, On schedule, 30% complete

b. Issues/Problems

The Initial Screening of Alternatives Report was not submitted on its due date, December 26, 1990.

c. Corrective Actions

The Initial Screening of Alternatives Report is being revised to reflect the Ohio EPA comments.

d. Planned Activities for January 1991

Continue preparation of the Detailed Analysis of Alternatives for submittal to the U.S. EPA and Ohio EPA on February 22, 1991.

Continue preparation of the draft Feasibility Study Report.

Submit the revised Initial Screening of Alternatives Report incorporating responses to the Ohio EPA comments.

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

Period Ending December 31, 1990

RI/FS Community Relations

6.0 RI/FS Community Relations

a. Status of Work

Community Meeting

A community meeting was held December 11, 1990, at The Plantation Restaurant in Harrison, Ohio. Approximately 35 community members attended. An availability session was held for 1-1/2 hours prior to the formal meeting. The availability session featured exhibits about each operable unit, the recent DOE/U.S. EPA agreement to build a treatment facility to remove uranium from FMPC waste streams, and the 1989 FMPC Environmental Report. The presentations focused on:

- DOE-Site Office staffing;
- The local scoping meeting for the Programmatic Environmental Impact Statement, scheduled for January 14, 1991;
- Expansion of the FMPC siren warning system to include weather warnings;
- The School for Environmental Excellence;
- Announcement of a community roundtable focusing on the 1989 Environmental Monitoring Report and the first issue of the site's new community publication, the Cleanup Update;
- The DOE/U.S. EPA decision to build the wastewater treatment facility for uranium removal;
- Public role in FMPC decision to treat organic contaminants in pumped perched water;
- Removal action status (Pit 6, Waste Pit Stormwater Runoff Control, perched water in the Production Area, South Plume, K-65 silos);
- Operable Unit status (documents, sampling);
- Studies to determine if anything is buried at the north end of the FMPC near the old administration building;
- Issues pertaining to schedules;

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

Period Ending December 31, 1990

6.0 RI/FS Community Relations (continued)

Representatives of the U.S. EPA, Ohio EPA, and FRESH made brief statements. The Ohio EPA discussed the environmental benefits of the new interim wastewater treatment facility and the Paddy's Run Road Site RI/FS. The U.S. EPA discussed the EPA-approved Technical Assistance Grant to FRESH and the OU4 Notice of Violation. FRESH criticized the FMPC for distributing meeting announcements about the Center for Disease Control (CDC) risk assessment study and general site management.

A transcript from the meeting was delivered to the Reading Rooms and the Administrative Record on December 31, 1990.

Public Information Strategy: Notices of Violation

FMPC representatives met with core members of FRESH to discuss RI/FS schedule issues related to Operable Unit 4. Responses to media inquiries regarding the Notice of Violation for the Operable Unit 4 RI/RA Report and the Operable Unit 3 Initial Screening of Alternatives report were prepared. There has been minimal press coverage of the issue. A long-range strategy is being developed to inform the public of developments on these issues.

Community Questionnaire

Approximately 51 questionnaires (which were distributed in the November 1990 FMPC Cleanup Update) were returned to the FMPC. A summary of the results follows:

- All wanted to receive future issues of the Cleanup Update.
- Most respondents were aware of the recently opened FMPC Public Environmental Information Center, and found the location and hours convenient; few have actually used the center, but most respondents plan to visit.
- Most respondents have attended FMPC community meetings.

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

1004

Period Ending December 31, 1990

6.0 RI/FS Community Relations (continued)

Community Questionnaire (cont'd.)

- Preferences for current public information activities were (in descending order): written information, opportunity to ask questions at meetings, EPA and FRESH comments (at meetings), meetings about many subjects, FMPC presentations, meetings about one subject, large meetings, and finally, small meetings.
- About half the respondents expressed interest in attending Community Roundtables focusing on groundwater contamination, removal actions, stored waste, air emissions, radiation, waste pits (OU1), Solid Waste Units (OU2), the silos (OU4), and Environmental Impact Statements; a few respondents were interested in the Production Area (OU3), the effluent line, health effects of contamination, and the annual Environmental Monitoring Report. Weekday evenings were preferred for roundtables.
- Recommendations: provide videotapes of meetings or topics for at-home viewing; provide written materials to get a broader background in environmental issues.

Administrative Record

FMPC personnel initiated a process to reduce the document filing backlog and to ensure that the Administrative Record contains all relevant RI/FS documents. Plans were made to hold meetings twice monthly to ensure the timely availability of documents to the public.

b/c. Problems/Corrective Action

None to report and none required.

d. Planned Activities for January 1991

A scoping meeting for the DOE Programmatic Environmental Impact Statement is scheduled for January 14, 1991 at the Hilton North in Cincinnati. FRESH plans to attend.

A Community Roundtable focusing on the 1989 FMPC Environmental Report is scheduled for January 29, 1991. Community meeting follow-up activities will be conducted.

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

1004

Period Ending December 31, 1990

7.0 Field Activities

Surveying Activities

Surveying activities continued during December focusing on establishing the horizontal and vertical coordinates for borings and installed monitoring wells. Surveying activities also continued in December on establishing landowner boundaries in support of the Paddy's Run South Seepage Investigation.

Monitoring Wells Installations

One monitoring well was installed in December, Well 2555, in support of the Paddy's Run South Seepage Investigation. Table 1 summarizes pertinent information for Monitoring Well 2555. The well boring log can be found in Enclosure C.

TABLE 1: MONITORING WELL INSTALLATIONS

<u>Monitoring Well No.</u>	<u>Date Completed</u>	<u>Depth Drilled (Ft.)</u>	<u>Depth to Bottom of Casing (Ft.)</u>
2555	12-02-90	36.5	32.0

Monitoring Well Development and Sampling

During December, two monitoring wells, Wells MW2550 and MW2555 were developed and sampled. These wells are a portion of the Paddy's Run South Seepage Investigation.

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

Period Ending December 31, 1990

7.0 Field Activities (cont'd.)

Water Sampling: Surface Water Sampling

As part of the Paddy's Run Seepage Investigation Work Plan, five locations on Paddy's Run were sampled in December. The surface water sample locations are designated by: W-7, W-8, W-12, W-13 and W-14. These five samples were collected for full radiological analysis and general groundwater parameters as defined in the RI/FS Work Plan dated March 1, 1988.

Surface water samples will be collected at these locations monthly for one year as defined in the Paddy's Run South Seepage Investigation Work Plan.

Water Sampling: Monitoring Well and Facility Testing Groundwater

Groundwater sampling efforts were suspended in December for monitoring wells and facility testing due to the lack of appropriate personnel and equipment. Calibration and procurement of field equipment were carried out in order to resume sampling activities for the work period beginning January 3, 1991.

Production and Additional Suspect Areas Drilling Program

The production and additional suspect areas drilling program continued during December with four piezometers installed. Two of the borings, 1247 and 1674, were completed within the "wet side" of the Pilot Plant. Both were completed as flush mounted piezometers. The other two locations, 1611 and 1612, were completed as part of the Sectors 1 and 4 HSL Soil Sampling Plan, both of which were completed as four-inch stainless steel piezometers. Table 2 summarizes the Facility Testing Drill Program for December 1990. Boring logs can be found in Enclosure C.

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

1004

Period Ending December 31, 1990

7.0 Field Activities (cont'd.)

TABLE 2: FACILITY TESTING DRILLING PROGRAM

<u>Boring No.</u>	<u>Date Completed</u>	<u>Depth Drilled (Ft.)</u>	<u>Piezometer Installed Yes/No</u>	<u>Sector No.</u>
1247	12-04-90	20.0	Yes	3
1674	12-19-90	20.0	Yes	3
1611	12-13-90	20.0	Yes	1
1612	12-19-90	20.0	Yes	1

Water Level Measurements: Monitoring Wells and Piezometers

Water level measurements were completed on 227 monitoring wells and 277 piezometers contained in the RI/FS program.

K-65 Silo Sampling Project

Sampling activities progressed significantly during December. Four attempts were made to sample the residues in the southeast manway of Silo 2. One attempt was aborted when the drill rod loosened during sampling.

Two of the four attempts were very successful, each achieving 100% recovery. This success is attributed to a procedural modification to the sampling protocol. To date, this method has achieved the minimum required recovery of 77% of the total sample.

Collection of the lower one-third of Silo 2 manway sample will be made during the week of January 7, 1991. Upon completion of this attempt, the silo sampling effort will be suspended for the winter.

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

Period Ending December 31, 1990

7.0 Field Activities (cont'd.)

The sampling methodology was revised to attempt retrieval of one-third of the silo depth per sampling event. During the first sampling event, the upper one-third of the silo is sampled per manway with the second event re-entering the same hole and collecting the middle one-third. A third attempt is directed at the lower one-third of the sampling hole.

Silo sampling is scheduled to begin after the berm sampling has been completed. The silo sampling will consist of NW manway of Silo No. 2 and Silo No. 1 SE & NW manways.

Completion of silo residue sampling and site demobilization is expected in late May 1991.

Subject to final U.S. EPA approval of the work plan, silo berm sampling is scheduled to begin in February, 1991.

The Flagpole Suspect Area

During December, the geophysical data collected over this suspect area last summer was reviewed by a Professor of Geophysics at Wright State University. The FMPC is awaiting the report containing the results of this review. The report is due to be delivered in early January, 1991.

The review is expected to assist in the definition of what, if any, further methods of investigation are necessary to confirm or deny the presence of a buried structure in the suspect area.

The testing program for the additional investigative techniques of seismic reflection, seismic refraction, and hand boring has been put on hold pending the results of the review of previously collected geophysical data.

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT
PERIOD ENDING DECEMBER 31, 1990**

**ENCLOSURE A
WASTEWATER FLOWS AND RADIONUCLIDE
CONCENTRATIONS UNDER CA SECTION XXIII.B**

1004

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

Period Ending December 31, 1990

Introduction

The accompanying Effluent Radiation Reports provide, in accordance with the requirements of Section XXIII.B of the Consent Agreement under CERCLA Section 120 and 106(a), data on the daily wastewater flows and radionuclide concentrations and loadings released to the Great Miami River and an estimate of runoff and radionuclide concentrations to Paddy's Run during December 1990.

Summary - December 1990

The total quantity of uranium discharged from the FMPC to the Great Miami River via Manhole 175 (Outfall 1I000004001) was 73.68 kilograms. The average uranium concentration for the previous twelve months was 0.80 mg/l. This is 90.1 percent of the Derived Concentration Guide (DOE Order 5400.5) for ingested water.

There was no discharge from the Stormwater Retention Basin (Outfall 1I000004002) to Paddy's Run via the Storm Sewer Outfall Ditch in December 1990. Based on 7.01 inches of rainfall in December 1990, the total quantity of uranium discharged to Paddy's Run from uncontrolled areas of the FMPC is estimated to be 31.54 kilograms.

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

1004

Period Ending December 31, 1990

Wastewater Flows and Radionuclide Concentrations

FACILITY: Feed Materials Production Center, U.S. Department of Energy
7400 Willey Road, P.O. Box 398704
Cincinnati, Ohio 45239 Hamilton
9002 M 9501 900212

LOCATION: 1I000004001; 001 Total Discharge MONTH: December 1990
Manhole 175 (Effluent to Great Miami River)

<u>Day</u>	<u>Flow (MGD)</u>	<u>Total Alpha (pCi/l)</u>	<u>Total Beta (pCi/l)</u>	<u>Total U (mg/l)</u>	<u>Total U (kgs)</u>	<u>Calculated Total U-238 (pCi/l) (1)</u>
1	0.540	279	140	0.56	1.14	189
2	0.339	342	189	0.52	0.67	176
3	1.191	302	135	0.50	2.25	169
4	1.223	396	162	0.50	2.31	169
5	1.222	248	113	0.36	1.66	122
6	1.123	405	216	0.50	2.12	169
7	0.507	387	135	0.56	1.07	189
8	0.382	266	234	0.56	0.81	189
9	0.340	234	189	0.46	0.59	155
10	0.273	189	180	0.48	0.50	162
11	0.346	135	153	0.22	0.29	74
12	0.383	270	153	0.62	0.90	209
13	0.600	279	297	0.70	1.59	236
14	0.691	306	108	0.38	0.99	128
15	0.439	338	117	0.62	1.03	209
16	0.308	581	230	0.86	1.00	291
17	0.889	369	198	0.46	1.55	155
18	1.312	207	131	0.32	1.59	108
19	1.374	401	104	0.62	3.22	209
20	1.327	369	77	0.70	3.51	236
21	1.421	356	225	0.62	3.33	209
22	1.386	500	122	0.84	4.40	284
23	1.379	405	122	0.90	4.70	304
24	1.347	383	135	0.86	4.38	291
25	1.352	473	275	0.74	3.78	250
26	1.362	450	126	0.60	3.09	203
27	1.301	288	140	0.60	2.95	203
28	1.266	311	207	0.76	3.64	257
29	1.357	505	248	0.92	4.72	311
30	1.383	396	320	0.88	4.60	297
31	<u>1.450</u>	405	216	0.96	<u>5.27</u>	324
	29.813				<u>73.68</u>	

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

Period Ending December 31, 1990

Wastewater Flows and Radionuclide Concentrations (cont.)

FACILITY: Feed Materials Production Center

LOCATION: 001 Total Discharge

MONTH: December 1990

	<u>Flow (MGD)</u>	<u>Total Alpha (pCi/l)(2)</u>	<u>Total Beta (pCi/l)(2)</u>	<u>Total U (mg/l)(2)</u>	<u>Total U (kgs)</u>	<u>Calculated Total U-238 (pCi/l)(1)(2)</u>
Avg.	0.962	366	173	0.65	2.38	221
Max.	1.450	581	320	0.96	5.27	324
Min.	0.273	135	77	0.22	0.29	74

The average uranium concentration for the previous twelve months was 0.80 mg/l. This is 90.1 percent of the Derived Concentration Guide (DOE Order 5400.5) for ingested water.

Comments: (1) The calculated total U-238 is based on a conversion factor of 337.84 pCi U-238/kg Total U applied to the measured value of total uranium.

(2) Average values presented are flow-weighted.

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

Period Ending December 31, 1990

Wastewater Flows and Radionuclide Concentrations (cont.)

FACILITY: Feed Materials Production Center, U.S. Department of Energy
7400 Willey Road, P.O. Box 398704
Cincinnati, Ohio 45239 Hamilton
9002 M 9501 900212

LOCATION: 1I000004002, 002 Discharge (Overflow) to Storm Sewer Outfall Ditch
Stormwater Retention Basin Spillway (Effluent to Paddy's Run)

MONTH: December 1990

There was no discharge to Paddy's Run from the Stormwater Retention Basin.

Based on 7.01 inches of rainfall in December 1990, the uranium discharge to Paddy's Run from uncontrolled areas of the FMPC is estimated to be 31.54 kgs.

1004

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

PERIOD ENDING DECEMBER 31, 1990

ENCLOSURE B

**FFCA: INITIAL REMEDIAL MEASURES
AND OTHER OPEN ACTIONS**

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

Period Ending December 31, 1990

INTRODUCTION

Enclosure B describes actions undertaken at the Feed Materials Production Center (FMPC) during the period December 1 through December 31, 1990 that are not covered by the reporting requirements of the Consent Agreement under the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) Section 120 and 106(a).

WORK ASSIGNMENTS AND PROGRESS

Descriptions of ongoing work progress are presented in the following sections of this report. The status of ongoing work in support of the Federal Facility Compliance Agreement (FFCA) is summarized in Table 1 of Enclosure B. Completed work previously reported upon has been eliminated for brevity sake. In this portion of the report and in Table 1, descriptions of actions are presented in a format consistent with that of the FFCA.

**COMPREHENSIVE ENVIRONMENTAL RESPONSE, COMPENSATION, AND
LIABILITY ACT (CERCLA)**

1. Initial Remedial Measures

Section C

K-65 Silo Project - Sampling activities progressed significantly during December. Four attempts were made to sample the residues in the southeast manway of Silo 2. One attempt was aborted when the drill rod loosened during sampling.

Two of the four attempts were very successful, each achieving 100% recovery. This success is attributed to a procedural modification to the sampling protocol. To date, this method has achieved the minimum required recovery of 77% of the total sample.

Collection of the lower one-third of Silo 2 manway sample will be made during the week of January 7, 1991. Upon completion of this attempt, the silo sampling effort will be suspended for the winter.

CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT

Period Ending December 31, 1990

COMPREHENSIVE ENVIRONMENTAL RESPONSE, COMPENSATION, AND
LIABILITY ACT (CERCLA)

1. Initial Remedial Measures

Section C

K-65 Silo Project (cont'd.)

The sampling methodology was revised to attempt retrieval of one-third of the silo depth per sampling event. During the first sampling event, the upper one-third of the silo is sampled per manway with the second event re-entering the same hole and collecting the middle one-third. A third attempt is directed at the lower one-third of the sampling hole.

Silo sampling is scheduled to begin after the berm sampling has been completed. The silo sampling will consist of NW manway of Silo No. 2 and Silo No. 1 SE & NW manways.

Completion of silo residue sampling and site demobilization is expected in late May 1991.

Subject to final U.S. EPA approval of the work plan, silo berm sampling is scheduled to begin in February, 1991.

2. Remedial Investigation/Feasibility Study (RI/FS)

Status information on the Remedial Investigation/Feasibility Study (RI/FS) normally reported in this section is being provided separately in accordance with the requirements of Section X of the Consent Agreement under CERCLA Section 120 and 106(a).

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT**

Period Ending December 31, 1990

**COMPREHENSIVE ENVIRONMENTAL RESPONSE, COMPENSATION, AND
LIABILITY ACT (CERCLA)**

3. Reports and Record Keeping

Section B

The RI/FS Monthly Technical Progress Report for November 1990 was transmitted to the U.S. EPA on December 18, 1990 as an integral part of the Consolidated Consent Agreement/Federal Facility Compliance Agreement (CA/FFCA) Monthly Progress Report in accordance with requirements of Section X of the Consent Agreement.

CLEAN AIR ACT (CAA)

Section E

The sixteenth Quarterly Particulate Emissions Report for the period July 3, 1990 through October 3, 1990 was submitted to the U.S. EPA on December 31, 1990.

RADIATION DISCHARGE INFORMATION

Section A

The sixteenth Quarterly Liquid Discharge Report for the period July through September 1990 was submitted to the U.S. EPA on December 31, 1990.

REPORTING REQUIREMENTS

Section B

The Federal Facilities Compliance Agreement Monthly Progress Report for November 1990 was transmitted to the U.S. EPA on December 18, 1990 as Enclosure B of the Consolidated Consent Agreement/Federal Facility Compliance Agreement (CA/FFCA) Monthly Progress Report.

TABLE 1

1004

**STATUS OF ASSIGNMENTS FOR WORK REQUIRED ON
FEDERAL FACILITY COMPLIANCE AGREEMENT ACTIONS**

**STATUS OF ACTIONS AS OF
DECEMBER 31, 1990**

ACTION	DESCRIPTION	COMPLETION TIME AFTER FFCA SIGNED	FY91 STATUS
CERCLA			
1.	INITIAL REMEDIAL MEASURES		
1.C	Implement radon control plan approved by the U.S. EPA.	-----	No longer applicable. Progress on actions to address radon emissions from the K-65 Silos are being reported separately under Section IX-Removal Actions of the Consent Agreement/FFCA Monthly Progress Report.
2.	REMEDIAL INVESTIGATION/FEASIBILITY STUDY		No action required.
2.A	RI/FS work is to be conducted in accordance with the U.S. EPA guidelines.	N/A	
2.B	-- No Action Required --	-----	Status information on the RI/FS is being reported in accordance with the requirements of Section X of the Consent Agreement under CERCLA Section 120 and 106(a).
2.E	Amend and submit revised RI/FS Work Plan to U.S. EPA if deficiencies are found.		Status information on the RI/FS is being reported in accordance with the requirements of Section X of the Consent Agreement under CERCLA Section 120 and 106(a).
2.F	Implement tasks described in the approved RI/FS Work Plan.		Status information on the RI/FS is being reported in accordance with the requirements of Section X of the Consent Agreement under CERCLA Section 120 and 106(a).
3.	REPORTS AND RECORD KEEPING		
3.B	Submit monthly RI/FS progress reports.	monthly	The RI/FS Monthly Progress Report for November 1990 was transmitted to the U.S. EPA on December 18, 1990 (DOE-443-91).
CLEAN AIR ACT			
B.4	Prepare annual progress report on installation and replacement of emission control devices.	yearly	The Third Annual Progress Report on installation and replacement of emission control devices was transmitted to the U.S. EPA on February 22, 1990 (DOE-617-90).
C.	Provide annual reports to U.S. EPA per 40 CFR 61.94(c).	yearly	The Annual NESHAP Compliance Report for CY 1989 was transmitted to the U.S. EPA on July 9, 1990 (DOE-1392-90).
D.1	Provide U.S. EPA with yearly stack-testing schedule.	yearly	The 1989 stack testing schedule was transmitted to U.S. EPA on June 16, 1989. A letter (DOE-1615-89) was transmitted to the U.S. EPA on September 15, 1989 indicating that due to the uncertainty concerning resumption of production at the FMPC, the 1989 FFCA Stack Testing Program was being deferred. Notification of future stack testing dates will be provided to the U.S. EPA if and when a decision on the restart of facilities at the FMPC is made.

45

TABLE 1

1004

**STATUS OF ASSIGNMENTS FOR WORK REQUIRED ON
FEDERAL FACILITY COMPLIANCE AGREEMENT ACTIONS**

**STATUS OF ACTIONS AS OF
DECEMBER 31, 1990**

ACTION	DESCRIPTION	COMPLETION TIME AFTER FFCA SIGNED	FY91 STATUS
D.2	Provide U.S. EPA with stack-test results for stacks tested that year.	45 days	Stack testing is currently on hold pending resumption of manufacturing operations. Notification of future stack testing dates will be provided to the U.S. EPA if and when a decision on the restart of production activities at the FMPC is made.
E.1	Maintain records of monthly particulate matter emissions.	-----	Continuing.
E.2	Provide quarterly reports to U.S. EPA on these emissions.	quarterly	The fifteenth Quarterly Particulate Emissions Report for the period April 3, 1990 through July 3, 1990 was transmitted to the U.S. EPA on August 15, 1990. The sixteenth Quarterly Particulate Emissions Report for the period July 3, 1990 through October 3, 1990 was transmitted to the U.S. EPA on December 31, 1990. (DOE-112-91).
RCRA			
A.1	Conduct a hazardous waste determination on all waste streams.	30 days	Pursuant to the amended Consent Decree, a RCRA waste evaluation will be conducted on all site materials by 10/92.
A.2	Commence a hazardous waste analysis program for materials in the landfill and going to the incinerator.	30 days	Complete. Operations of these units was discontinued and data on the waste which had gone to them was provided in a 30-day FFCA deliverable on August 17, 1986. However, further review of both the waste streams and the potential of the units to be hazardous waste management units are being evaluated as actions required by the amended Consent Decree. Final results are due October 30, 1992.
A.5	Update the facility closure plan to reflect the year the facility expects to begin closure.	30 days	The Facility closure date is dependent upon closure schedules for individual TSD units as presented most recently in Section 1 of the RCRA Part B Permit Application submitted to the U.S. EPA on September 22, 1989. Facility closure will be completed on the date the last TSD unit is closed.

46

TABLE 1

**STATUS OF ASSIGNMENTS FOR WORK REQUIRED ON
FEDERAL FACILITY COMPLIANCE AGREEMENT ACTIONS**

**STATUS OF ACTIONS AS OF
DECEMBER 31, 1990**

ACTION	DESCRIPTION	COMPLETION TIME AFTER FFCA SIGNED	FY91 STATUS
RADIATION DISCHARGE INFORMATION			
A.3	Report to U.S. EPA, Ohio EPA and Ohio Department of Health the results of the continuous liquid discharge samples.	quarterly	The fifteenth Quarterly Liquid Discharge Report for the period April through June 1990 was transmitted to the U.S. EPA on August 15, 1990. The sixteenth Quarterly Liquid Discharge Report for the period July through September, 1990 was transmitted to the U.S. EPA on December 31, 1990. (DOE-112-91)
REPORTING REQUIREMENTS			
B.	Issue monthly progress report of actions taken to ensure compliance with FFCA requirements.	monthly	November's FFCA Monthly Progress Report was transmitted to the U.S. EPA on December 18, 1990 (DOE-443-91)

**CONSOLIDATED CONSENT AGREEMENT/FEDERAL FACILITY
COMPLIANCE AGREEMENT MONTHLY PROGRESS REPORT
PERIOD ENDING DECEMBER 31, 1990**

**ENCLOSURE C
DRILLING AND BORING LOGS**

VISUAL CLASSIFICATION OF SOILS

Date			
Index			
Field Check			
Est. by			
Drawn by			
Checked by			

PROJECT NUMBER 602 3.7	PROJECT NAME FMPC RI/FS	
BORING NUMBER 1247	COORDINATES.	DATE 12-4-90
ELEVATION:	GWL: Depth Date/Time	DATE STARTED 12/2/90
ENGINEER/GEOLOGIST J. Lear	Depth Date/Time	DATE COMPLETED 12/4/90
DRILLING METHODS Auger Bin HSA	PAGE 1 OF 5	

DEPTH (FT)	SAMPLE TYPE & NO	BLOWS ON SAMPLER PER 16 IN	RECOVERY (IN)	S.A.A - Same as above N.R - No Recovery DESCRIPTION	USCS SYMBOL	MEASURED CONSISTENCY (TSF)	REMARKS
2	17003 1410 12-2-90	1	2	Stiff, yellowish brown (10y/5/4) clayey silt, Trace sand & gravel moist	ML	2.0	H _{nu} = 0 α = 0 BY = 1500 cpm
	18004 1410 12-2-90	6	3	Soft, yellowish brown (10yr, 5/4) Gravelly clay, med. plasticity, moist	CL	0.3	
	19005 1410 12-2-90	2	0	N.R.	NA	NA	
3	18006 1420 12-2-90	1	0	N.R.	NA	NA	H _{nu} = 0 α = 2 cpm
	18007 1420 12-2-90	10	4	Stiff, yellowish brown to gray (10yr, 5/4 to 10yr, 5/1) silty clay, some gravel med plasticity, moist.	CL	1.5	BY = 1500 cpm
4	18008 1420 12-2-90	8	4	Stiff, gray (10yr, 5/1) silty clay, some gravel, med plast. N.R. J.L. 12-4-90	CL	1.5	
	18009 1435 12-2-90	5	0	N.R.	NA	NA	H _{nu} = } α = } NR BY = }
	18010 1435 12-2-90	5	0	N.R.	NA	NA	
6	18011 1435 12-2-90	5	0	N.R.	NA	NA	
	18012 1445 12-2-90	5	6	very soft, yellowish brown (10y, 5/4) gravelly clay high plasticity, wet.	CL	.25	H _{nu} = < 1.0 ppm α = 0
7	18013 1445 12-2-90	6	6	Soft, yellowish brown to dark grayish brown (10yr, 5/4 to 10yr, 4/2) silty clay, some gravel high plasticity, wet	CH	.50	BY = 1500 cpm
	18014 1445 12-2-90	7	6	Soft, dark grayish brown (10yr, 4/2) silty clay Trace gravel, high plasticity, moist	CH	.50	
8	18015 1457 12-2-90	12	6	very soft, dark grayish brown (2.5y, 4/2) silty clay, some gravel, high plasticity, med	CH	< .25	H _{nu} = 0 α = 1 cpm
	18016 1457 12-2-90	14	6	S.A.A	CH	< .25	BY = 1500 cpm
	18017 1457 12-2-90	16	6	soft, dark grayish brown (2.5y, 4/2) silty clay some gravel, med plasticity, moist, wet.	CH	.50	

NOTES: CONTRACTOR: Penn Drill
 DRILLER: Bob Yost
 ASSISTANT: Brian Strappazzon

SAMPLES COLLECTED PER ASTM STANDARD PENETRATION
 COLOR I.D. BY MUNSELL COLOR CHART
 BACKGROUND LEVELS: H_{nu}: 0
 α: 5 cpm
 BY: 1500 cpm

H_{nu}: 0-1 ppm
 α: 0-2 cpm
 BY: 1500 cpm

49

VISUAL CLASSIFICATION OF SOILS

PROJECT NUMBER 602 3.7	PROJECT NAME: FMPC RI/FS		
BORING NUMBER 1247	COORDINATES:	DATE 12-3-90	
ELEVATION:	GWL: Depth	Date/Time	DATE STARTED 12/2/90
ENGINEER/GEOLOGIST J. Lear	Depth	Date/Time	DATE COMPLETED 12/4/90
DRILLING METHODS Auger			PAGE 2 OF 5

DEPTH (FT)	SAMPLE TYPE & NO	BLOWS ON SAMPLER PER 16 IN	RECOVERY (IN)	DESCRIPTION	USCS SYMBOL	MEASURED CONSISTENCY (ITSF)	REMARKS
10	18018 1515 12-3-90	11	3	Soft, dark gray, gray to yellowish brown (10yr. 4/6 to 10yr. 5/1) clayey silt. Trace gravel, very moist	ML	.50	Hnu = 41.0 ppm α = 1 cpm BY = 1500 cpm
	18019 1515 12-3-90	13	3	S.A.A. except m. stiff	ML	.60	
	18020 1515 12-3-90	15	4	SAA	ML	.6	
	18021 1000 12-3-90	10	6	Very soft, yellowish brown to gray (10yr. 5/4 to 10yr. 5/1) gravelly clay, some silt, wet.	CH	C.25	Hnu = 0 α = 0
11	18022 1000 12-3-90	15	6	Dense, yellowish brown (10yr. 5/4) clayey silt sand mixture, wet.	SC	NA	BY = 800 cpm
	18023 1000 12-3-90	18	6	Dense, yellowish brown (10yr. 5/4) well graded subangular, silty sand, wet.	SM	NA	
12	18024 1010 12-3-90	10	6	medium dense, yellowish brown (10yr. 5/4) well graded subangular silty sand, some gravel, Trace clay, wet	SM	NA	Hnu = 0 α = 0 BY = 800 cpm
	52635 1010 12-3-90	2	0	N.R.			
13	52636 1010 12-3-90	10	6	medium dense, yellowish brown (10yr. 5/4) well graded sub angular silty sand Trace clay & gravel, wet	SM	NA	
	52637 1020 12-3-90	11	6	SAA	SM	NA	Hnu = 0 α = 0 BY = 800 cpm
	52639 1020 12-3-90	12	6	SAA	SM	NA	
14	52634 1020 12-3-90	15	6	SAA	SM	NA	
	52640 1020 12-3-90	7	6	S.A.A.	SM	NA	Hnu = 0 α = 0
15	52641 1030 12-3-90				NA	NA	BY = 800 cpm
	52642 1030 12-3-90	17	0	N.R.			
	52642 1030 12-3-90	31	6	very dense, yellowish brown to gray (10yr. 5/1) gravel sand clay mixture, wet	GC	NA	

NOTES: CONTRACTOR: Penn Drill
 DRILLER: B. Yost
 ASSISTANT: B. Strappazon

SAMPLES COLLECTED PER ASTM STANDARD PENETRATION
 COLOR I.D. BY MUNSSELL COLOR CHART
 BACKGROUND LEVELS: Hnu: 0
 α: 5
 BY: 1500 cpm

Hnu: 41.0 ppm
 α: 1 cpm
 BY: 800-1500 cpm

50

VISUAL CLASSIFICATION OF SOILS

PROJECT NUMBER 602 3.7	PROJECT NAME. FMPC RI/FS		
BORING NUMBER 1247	COORDINATES.		DATE 12 4 90
ELEVATION:	GWL: Depth 9.0 FT Date/Time 12/4/90 @ 0930		DATE STARTED 12/2/90
ENGINEER/GEOLOGIST J. Lear	Depth	Date/Time	DATE COMPLETED: 12/4/90
DRILLING METHODS Auger			PAGE 3 OF 5

DEPTH (FT)	SAMPLE TYPE & NO	BLOWS ON SAMPLER PER 16 IN	RECOVERY (IN)	DESCRIPTION	USCS SYMBOL	MEASURED CONSISTENCY (ITSF)	REMARKS
17	52643 1415 12-3-90	40	6	very dense, gray brown (10YR, 5/2) gravelly sand (well graded), wet	SP	NA	H _{nu} = 0 α = 0 β _γ = 800-1000 cpm
	52644 1415 12-3-90	47	6	S.A.A	SP	NA	
18	52645 1415 12-3-90	43	6	very dense, grayish brown (10YR, 5/2) silt Trace gravel, wet.	SP	NA	
	42646 1450 12-3-90	15	0	N.R.	NA	NA	H _{nu} = 0 α = 0
19	42647 1450 12-3-90	37	6	very dense, gray (2.5Y, 5/1) sandy silt some gravel, wet	ML	NA	β _γ = 1000 cpm
	42648 1450 12-3-90	23	6	very dense, gray (2.5Y, 5/1) gravelly silt some sand, wet	GM	NR	
20	42649 1450 12-3-90	30	5	very dense (2.5Y, 5/1) clayey silt Trace gray gravel, wet.	ML	NA	H _{nu} = 0 α = 0 β _γ = 1000 cpm
				End of Sampling at 20.0 ft Sample No. 42652 - TCLP " " 42653 - Total U.IT (Drum) " " 42654 - Total U. W.M.C.D (Drum)			
							H _{nu} = α = β _γ =
							H _{nu} = α = β _γ =

NOTES: CONTRACTOR: Penn Drill
 DRILLER: Bob Vost
 ASSISTANT: B. Strapazzon

SAMPLES COLLECTED PER ASTM STANDARD PENETRATION
 COLOR I.D. BY MUNSSELL COLOR CHART
 BACKGROUND LEVELS: H_{nu}: 0

H_{nu}: 0
 α: 0
 β_γ: 1000 cpm


α: 5 cpm
 β_γ: 1500 cpm

FERNALD RI/FS

INSTALLATION DIAGRAM
MONITORING WELL NO.

1247

INSTALLATION DATE: 12-4-90



MATERIALS USED:

SAND TYPE AND QUANTITY: 10-20, 4 bags
 BENTONITE PELLETS (5-GALLON BUCKETS): 2
 BAGS OF VOLCLAY GROUT: NA
 AMOUNT OF CEMENT: 1/2 bag
 AMOUNT OF WATER USED: 2 gals
 OTHER: NA

NOTES:

- 1) RUBBER PIPE IS 2-INCH SCHEDULE 40 PVC PIPE, FLUSH-THREADED JOINTS.
- 2) SCREEN IS 2-INCH I.D. SCHEDULE 40 PVC PIPE WITH 0.020-INCH SLOTS.
- 3) LOWER END OF SCREEN IS CAPPED WITH AN END CAP OR THREADED BUMP.
- 4) WATER DEPTH/DATE.
- 5) TOP OF PVC IS SECURED WITH EXPANDABLE RUBBER PLUG AND PADLOCK.
- 6) PARENTHESES INDICATE DEPTH BELOW GROUND LEVEL.

TASK: 602-3-7

GEOLOGIST/ENGINEER: J. LEAR

PIEZOMETER INSTALLATION SHEET

PROJECT NAME ImPC - RI/FS FIELD ENG./GEO. J. Lear DATE 12-5-90
 PROJECT NO. 602-3-7 CHECKED BY EVERETT TROLLINGER DATE 12-15-90
 BORING NO. 1247
 PIEZOMETER NO. 1247 DATE OF INSTALLATION 12-4-90

BOREHOLE DRILLING

DRILLING METHOD <u>Auger</u>	TYPE OF BIT <u>Pin Hollow Auger</u>
DRILLING FLUID (S) USED: <u>NA</u>	CASING SIZE (S) USED: <u>NA</u>
FLUID ³⁰⁻¹²⁻⁵⁻⁵⁰ <u>H₂O NA</u> FROM <u>NA</u> TO <u>NA</u>	SIZE <u>NA</u> FROM <u>NA</u> TO <u>NA</u>
FLUID <u>NA</u> FROM <u>NA</u> TO <u>NA</u>	SIZE <u>NA</u> FROM <u>NA</u> TO <u>NA</u>

PIEZOMETER DESCRIPTION

TYPE <u>Schedule 40 PVC Pipe</u>	RISER PIPE MATERIAL <u>Schedule 40 PVC Pipe</u>
DIAMETER OF PERFORATED SECTION <u>2 3/8 in</u>	RISER PIPE DIAMETERS: O.D. <u>2 3/8 in</u> I.D. <u>2 in</u>
PERFORATION TYPE: <input checked="" type="checkbox"/> SLOTS <input type="checkbox"/> HOLES <input type="checkbox"/> SCREEN <input type="checkbox"/>	LENGTH OF PIPE SECTIONS <u>2-10ft sections</u>
AVERAGE SIZE OF PERFORATIONS <u>.0200 in</u>	JOINING METHOD <u>Screw type flush jointed</u>
TOTAL PERFORATED AREA <u>10ft</u>	

PROTECTION SYSTEM

RISER PROTECTIVE PIPE LENGTH <u>.5ft</u>	OTHER PROTECTION <u>NA</u>
PROTECTIVE PIPE O.D. _____	_____

ITEM	DISTANCE ABOVE/BELOW GROUND SURFACE (ft)		ELEVATION ()	
TOP OF RISER PIPE	0.0			
GROUND SURFACE	0.0			
BOTTOM OF PROTECTIVE PIPE	0.5			
BOREHOLE FILL MATERIALS: GROUT/SLURRY/cement BENTONITE SAND GRAVEL	TOP	0.0	BOTTOM	1.0
	TOP	1.0	BOTTOM	7.0
	TOP	7.0	BOTTOM	20.0
	TOP	NA	BOTTOM	NA
PERFORATED SECTION	TOP	10.0	BOTTOM	20.0
PIEZOMETER TIP	20.0			
BOTTOM OF BOREHOLE	20.0			
GWL AFTER INSTALLATION	12-4-90 12:30 9.0 FT TOC			

WAS THE PIEZOMETER FLUSHED AFTER INSTALLATION? YES NO

WAS A SENSITIVITY TEST PERFORMED ON THE PIEZOMETER? YES NO

REMARKS _____

NO.	DATE	TIME	BY
1	12/16/90		JL
2			
3			
4			
5			
6			
7			

VISUAL CLASSIFICATION OF SOILS

PROJECT NUMBER: 602-3.7.	PROJECT NAME: FMPC RI/FS		
BORING NUMBER: 1674	COORDINATES:	DATE: 12-16-90	
ELEVATION:	GWL: Depth	Date/Time	DATE STARTED: 12-16-90
ENGINEER/GEOLOGIST: J. Lear	Depth	Date/Time	DATE COMPLETED: 12-19-90
DRILLING METHODS: HOLLOW STEM AUGER			PAGE 1 OF 5

DEPTH (FT)	SAMPLE TYPE & NO.	BLOWS ON SAMPLER PER (6 in.)	RECOVERY in.	DESCRIPTION	USCS SYMBOL	MEASURED CONSISTENCY (TSF)	REMARKS
				0.0 - 2.0 is concrete			
1							HNU = ppm α = cpm B _x = cpm
2	57489 1320 12-16-90	4	6	m. stiff dark yellowish brown (10yr, 4/6) gravelly clay, some silt, med plasticity, v. moist.	CL	.75	HNU = 8.0 ppm α = 50-100 cpm B _x = 8000 cpm
3	57490 1320 12-16-90	6	6	stiff dark grayish brown (2.5y, 4/2) gravelly clay, med plasticity, v. moist	CL	.75	
4	57491 1320 12-16-90	4	6	stiff dark yellowish brown to dark grayish brown (10yr, 4/6 to 2.5y, 4/2) gravelly clay med plast., v. moist	CL	.75	HNU = NA ppm α = NA cpm B _x = NA cpm
5	57492 1330 12-16-90	5	0	N.R.			
6	57493 1330 12-16-90	10	0	N.R.			
7	57494 1330 12-16-90	5	0	N.R.			HNU = 20 ppm α = 50 cpm B _x = 8000 cpm
8	57495 1350 12-16-90	5	6	soft, dark grayish brown to dark yellowish brown (2.5y, 4/2) to (10yr, 4/6) gravelly clay high plasticity, U. moist	CL	.75	
9	57496 1350 12-16-90	7	6	soft, gray to dark yellowish brown (10yr, 4/4) silty clay, trace gravel, high plasticity, U. moist	CL	.75	
10	57497 1350 12-16-90	13	6	soft, brown (10yr, 4/3) silt, some clay, moist	ML	2.25	HNU = 20 ppm α = 50 cpm B _x = 9000 cpm
11	57498 1500 12-16-90	15	6	v. soft brown (10yr, 4/3) silty clay, trace gravel, med plasticity, moist to U. moist.	CL	2.25	
12	57499 1500 12-16-90	12	6	m. stiff soft gray (3y, 5/3) silty clay, trace gravel, med plasticity, moist	CL	.75	

54

NOTES:

Drilling Contractor Penn Drilling
 Drilling Equipment Auger
 Driller: B. Yost
 Helper D. Strapazzolo
 Geo Assistant _____
 HNU Serial # R01345

Samples collected per ASTM standard penetration test

Colors identified using Munsell Color Chart
 Background Levels:
 HNU = 0 ppm
 α = 0 cpm
 B_x = 8200 cpm
 LEL = NA %
 O₂ = NA %

VISUAL CLASSIFICATION OF SOILS

PROJECT NUMBER: 602.3.7	PROJECT NAME: FMPC RI/FS	
BORING NUMBER: 1674	COORDINATES:	DATE: 12-17-90
ELEVATION:	GWL: Depth Date/Time	DATE STARTED: 12-16-90
ENGINEER/GEOLOGIST: J. Lear	Depth Date/Time	DATE COMPLETED: 12-19-90
DRILLING METHODS: HOLLOW STEM AUGER	PAGE 2 OF 5	

DEPTH (FT)	SAMPLE TYPE & NO.	BLOWS ON SAMPLER PER (6 in.) RECOVERY (in)	DESCRIPTION	USCS SYMBOL	MEASURED CONSISTENCY (TSF)	REMARKS	
8	57500 1500 12-16-90	22	6	V. stiff, very dark gray (2.5y, 3/1) silty clay, trace gravel, low plasticity, moist	CL	3.25	HNU = 2.0 unsat. ppm α = 50 cpm B _γ = 3000 cpm
	57501 1500 12-17-90	15	3	stiff, (2.5y, 4/1 to 2.5y, 5/4) dark gray to light olive brown, silty clay trace gravel, med plasticity, moist	CL	1.25	
	57502 1500 12-17-90	14	3	S.A.A	CL	1.25	
9	57503 1500 12-17-90	13	6	stiff, (10yr, 5/1 to 7.5yr, 5/6) gray to strong brown, clayey silt trace gravel low plast. moist.	ML	1.75	HNU = 0 ppm α = 100 cpm B _γ = 6000 cpm
	57504 1530 12-17-90	12	3	soft, gray to brown (10yr, 5/1 to 10yr, 5/2) silty clay trace gravel, med plasticity, moist.	CL	.25	
	57505 1530 12-17-90	12	6	stiff, dark gray to strong brown (2.5y, 4/1 to 2.5y, 5/6) silty clay, med plasticity, moist	CL	1.0	
11	57506 1530 12-17-90	9	3	soft, strong brown (7.5yr, 7/6) gravelly clay some silt, no plasticity, moist	CL	.5	HNU = 2.0 unsat. ppm α = 1000 cpm B _γ = 6000-8000 cpm
	57507 1600 12-17-90	12	0	N.R.	NA	NA	
	57508 1600 12-17-90	15	6	soft, yellowish brown, (10yr, 5/4) gravelly clay some sand, high plasticity, very moist	CL	.25	
12	57509 1600 12-17-90	13	6	stiff, yellowish brown, (10yr, 5/4) gravelly clay, some sand med plasticity, moist.	CL	1.0	HNU = 10.0 ppm α = 50-100 cpm B _γ = 6000-8000 cpm
	57510 1310 12-17-90	2	0	N.R.	NA	NA	
	57511 1310 12-18-90	3	6	loose, dark yellowish brown (10yr, 5/4) gravelly sand, some clay, wet	SP	NA	
14	57512 1310 12-18-90	5	6	loose, dark yellowish brown to very dark grayish brown (10yr, 4/3 to 2.5y, 3/2) gravel sand clay mixture, wet.	GL	NA	HNU = 0 ppm α = 60-90 cpm B _γ = 8000 cpm
	57513 1455 12-18-90	9	6	medium dense, yellowish brown (10yr, 5/4) gravel sand silt mixture, trace clay, wet	GM	NA	
	57514 1455 12-18-90	12	6	medium dense, olive brown (2.5y, 4/4) gravel sand silt mixture, trace clay, wet.	GM	NA	

NOTES:

Contractor Penn Drilling
 Equipment CME 45 Auger
Bob Yost
Brian Strapazzon

Samples collected per ASTM standard penetration test
 Colors identified using Munsell Color Chart

SAA=Same As Above
 NR=No Recovery

VISUAL CLASSIFICATION OF SOILS

PROJECT NUMBER: 602	PROJECT NAME: FMPC RI/FS		
BORING NUMBER: 1674	COORDINATES:	DATE: 12-19-90	
ELEVATION:	GWL: Depth	Date/Time	DATE STARTED: 12-16-90
ENGINEER/GEOLOGIST: J. Lear	Depth	Date/Time	DATE COMPLETED: 12-18-90
DRILLING METHODS: HOLLOW STEM AUGER			PAGE 3 OF 5

DEPTH (FT)	SAMPLE TYPE & NO.	BLOWS ON SAMPLER PER (6 IN.)	RECOVERY IN.	DESCRIPTION	USCS SYMBOL	MEASURED CONSISTENCY (TSF)	REMARKS
15	57516 1455 12-19-90	15	6	S.A.A.			HNU = <1.0 ppm α = 80-100 cpm B ₈ = 7000-9000 cpm
16	57516 1510 12-19-90	15	6	Soft, dark gray to yellowish brown (2.54 4/16 to 104r 5/16) clay trace gravel v. moist med plasticity	CL	.40	
16	57517 1510 12-19-90	23	6	Soft, dark gray to yellowish brown (2.54 4/16 to 104r 5/16) gravelly clay, med plasticity, v. moist.	CL	.40	
17	57518 1510 12-19-90	17	6	Dense, yellowish brown (104r 5/16) silt some clay, v. moist.	ML	NA	HNU = 0 ppm α = 50-100 cpm B ₈ = 8000 cpm
17	57519 1520 12-19-90	22	6	very dense, yellowish brown (104r 5/16) gravel sand silt mixture, wet.	GM	NA	
18	57520 1520 12-19-90	31	6	very dense, brown (104r 5/16) silt trace clay, v. moist.	ML	NA	
18	57521 1520 12-19-90	32	6	very dense, gray (2.54 5/16) silt, trace clay, v. moist	ML	NA	HNU = 0 ppm α = 50-100 cpm B ₈ = 8000 cpm
19	57522 1545 12-19-90	39	6	very dense, yellowish brown (104r 5/16) gravel sand silt mixture trace clay wet.	GM	NA	
19	57523 1545 12-19-90	27	6	SAA	GM	NA	
20	57524 1545 12-19-90	33	6	SAA	GM	NA	
				BOTTOM OF BORING @ 20.0 FT. SAMPLING ENDS @ 20.0 FT.			

Contractor Penn Drilling
 Equipment CME 45 Auger
B. Yost
R. Strapazzow

Samples collected per ASTM standard penetration test
 Colors identified using Munsell Color Chart
 SAA=Same As Above
 NR=No Recovery

PIEZOMETER INSTALLATION SHEET

PROJECT NAME FMP, RIFS 602.3.7 FIELD ENG./GEO. J. Lear DATE 12-19-90
 PROJECT NO. 602.3.7 CHECKED BY E. Trullinger DATE 1-7-91
 BORING NO. 1674
 PIEZOMETER NO. 1674 DATE OF INSTALLATION 12-19-90

BOREHOLE DRILLING

DRILLING METHOD <u>Auger</u> DRILLING FLUID (S) USED: FLUID <u>NA</u> FROM _____ TO <u>></u> FLUID <u>NA</u> FROM _____ TO <u>></u>	TYPE OF BIT <u>8 in Hollow Auger</u> CASING SIZE (S) USED: <u>NA</u> SIZE <u>NA</u> FROM _____ TO <u>TC</u> SIZE <u>NA</u> FROM _____ TO <u>TC</u>
--	---

PIEZOMETER DESCRIPTION

TYPE <u>2 in PVC Pipe</u> DIAMETER OF PERFORATED SECTION <u>2 5/16</u> PERFORATION TYPE: SLOTS <input checked="" type="checkbox"/> HOLES <input type="checkbox"/> SCREEN <input type="checkbox"/> AVERAGE SIZE OF PERFORATIONS <u>.020 in</u> TOTAL PERFORATED AREA <u>9.6 ft</u>	RISER PIPE MATERIAL <u>PVC Pipe sch. 40</u> RISER PIPE DIAMETERS: O.D. <u>2 5/16 in</u> I.D. <u>2 in</u> LENGTH OF PIPE SECTIONS <u>10 ft</u> JOINING METHOD <u>Threaded Flush Joints</u>
--	---

PROTECTION SYSTEM

RISER PROTECTIVE PIPE LENGTH <u>NA 8 in</u> PROTECTIVE PIPE O.D. <u>NA 4 5/16 in</u>	OTHER PROTECTION <u>NA FLUSH JOINT</u> PROTECTIVE <u>CORROSION</u> <u>EXPANDABLE PLUG FOR PVC</u>
---	--

ITEM	DISTANCE ABOVE/BELOW GROUND SURFACE (ft)		ELEVATION ()			
TOP OF RISER PIPE	<u>25 ft</u> ^{5 ft} ^{17 1/4} <u>0.0</u>					
GROUND SURFACE	0.0					
BOTTOM OF PROTECTIVE PIPE	<u>.5 ft</u>					
BOREHOLE FILL MATERIALS:	TOP	<u>0.0</u>	BOTTOM	<u>1.0</u>	TCP	BOTTOM
	TOP	<u>1.0</u>	BOTTOM	<u>6.75</u>	TCP	BOTTOM
	TOP	<u>6.75</u>	BOTTOM	<u>20.0</u>	TCP	BOTTOM
	TOP	<u>NA</u>	BOTTOM	<u>NA</u>	TCP	BOTTOM
PERFORATED SECTION	TOP	<u>10.0</u>	BOTTOM	<u>19.6</u>	TCP	BOTTOM
PIEZOMETER TIP	<u>20.0</u>					
BOTTOM OF BOREHOLE	<u>20.0</u>					
GWL AFTER INSTALLATION	<u>7.85</u>					

WAS THE PIEZOMETER FLUSHED AFTER INSTALLATION? YES NO
 WAS A SENSITIVITY TEST PERFORMED ON THE PIEZOMETER? YES NO
57


REMARKS _____

FERNALD RI/FS
INSTALLATION DIAGRAM
MONITORING WELL NO.

1674

INSTALLATION DATE: 12-19-90

1004



MATERIALS USED:

SAND TYPE AND QUANTITY: 5 bags
 BENTONITE PELLETS (5-GALLON BUCKETS): 4
 BAGS OF VOLCLAY GROUT: NA
 AMOUNT OF CEMENT: 5 bags 1/2 BAG
 AMOUNT OF WATER USED: 29 gal
 OTHER: NA

NOTES:

- 1) RIBBER PIPE IS 2-INCH SCHEDULE 40 PVC PIPE, FLUSH-THREADED JOINTS.
- 2) SCREEN IS 2-INCH I.D. SCHEDULE 40 PVC PIPE WITH 0.020-INCH SLOTS.
- 3) LOWER END OF SCREEN IS CAPPED WITH AN END CAP OR THREADED SLUMP.
- 4) WATER DEPTH/DATE:
- 5) TOP OF PVC IS SECURED WITH EXPANDABLE RUBBER PLUG AND PADLOCK.
- 6) PARENTHESES INDICATE DEPTH BELOW GROUND LEVEL.

TASK: 602-3.7

GEOLOGIST/ENGINEER: J. Lear

**FERNALD
RI/FS**

Date	12/11/90		
Time	ET		
15	15	20	15
15	15	15	15

VISUAL CLASSIFICATION OF SOILS

DE
ADJUSTED
-21-90

PROJECT NUMBER: 602.03.07	PROJECT NAME: F.M.P.C. RI/FS - (Facility Testing Program)
BORING NUMBER: 1611	COORDINATES:
ELEVATION:	GWL: Depth Date/Time
ENGINEER/GEOLOGIST: M. SWANSON	DATE: 12-11-90, 12-12-90
DRILLING METHODS: HOLLOW STEM AUGER (SPLIT SPOON SAMPLING)	DATE STARTED: 12-11-90
	DATE COMPLETED: 12-13-90
	PAGE 1 OF 5

DEPTH (FT)	SAMPLE TYPE & NO.	BLOWS ON SAMPLER PER (6.1-in. dia)	RECOVERY (Inch)	DESCRIPTION	USCS SYMBOL	MEASURED CONSISTENCY (ISPT)	REMARKS
0.5	57045 1355 12-11-90	N/A	6	CONCRETE	N/A	N/A	H _{max} = 0.0 α = 0 γ _B = 40-100 cpm READINGS FOR 1.0-1.5 FT
	57046 1356 12-11-90	N/A	6				
1.0	57047 1358 12-11-90	3	6	VERY LOOSE, BROWNISH YELLOW (10YR 6/6), WELL-SORTED SANDY GRAVEL, SUBANGULAR TO SUBROUND, TRACE OF SILT, MOIST	GW	N/A	
	57048 1358 12-11-90	2	3				
2.0	57049 1358 12-11-90	3	6	N/A (NR)	N/A	N/A	H _{max} = 0.0 α = 0 γ _B = 900 cpm
	57100 1434 12-11-90	4	6				
3.0	57101 1434 12-11-90	4	6	STIFF, LIGHT OLIVE BROWN (10YR 5/4), GRAVELLY CLAY, SOME SAND, TRACE OF SILT, MOIST TO WET, LOW PLASTICITY	CL	1.25	
	57102 1434 12-11-90	6	6				
4.0	57103 0910 12-12-90	11	4	VERY STIFF, OLIVE YELLOW (10YR 6/8), SANDY CLAY, SOME SILT, LOW PLASTICITY, MOIST	CL	2.5	
	57104 0910 12-12-90	9	6				
5.0	57105 0910 12-12-90	9	6	VERY STIFF, VERY DARK GRAY (10YR 3/0), CLAY, TRACE OF SILT, MOIST	CL	3.5	H _{max} = 0.0 α = 0 γ _B = 2000-2400 cpm
	57106 1017 12-12-90	3	6				
6.0	57107 1017 12-12-90	2	6	N/A (NR)	N/A	N/A	
	57108 1017 12-12-90	2	6				
7.0	57109 1022 12-12-90	8	6	STIFF VERY DARK GRAY (10YR 3/0), CLAY, SOME SILT, TRACE OF COBBLES, LOW TO MEDIUM PLASTICITY, SLIGHTLY MOIST	CL	1.25	
	57110 1022 12-12-90	8	6				

NOTES: Contractor: Pennsylvania Drilling
Driller: D. NEWMAN
Driller's Assistant: B. JOHNSON

SNA: SAME AS ABOVE
NR: NO RECOVERY
N/A: NOT APPLICABLE

Background READINGS/LEVELS
H_{max} = 0.0 spm.
Alpha (α) = 0 cpm
UNIFORM-BETA = 1900-2100 cpm

ALL SAMPLES COLLECTED ACCORDING TO ASTM STANDARDS SOIL CELLS DELETED

**FERNALD
RI/FS**

VISUAL CLASSIFICATION OF SOILS

PROJECT NUMBER: 602.03.07	PROJECT NAME: FMPC: RI/FS Facility Testing)		
BORING NUMBER: 1611	COORDINATES:		DATE: 12-12-90
ELEVATION:	GWL: Depth	Date/Time	DATE STARTED: 12-11-90
ENGINEER/GEOLOGIST: M. SWANSON	Depth	Date/Time	DATE COMPLETED: 12-13-90
DRILLING METHODS: HOLLOW STEM AUGER - (Split Spoon Sampling)			PAGE 2 OF 5

DEPTH FT	SAMPLE TYPE & NO	BLOWS ON SAMPLER PER 16 IN. (1)	RECOVERY (%)	DESCRIPTION	USCS SYMBOL	MEASURED CONSISTENCY (ISF)	REMARKS
8.0	57110 1022 12-12-90	9	6	NIR	N/A	N/A	H _{max} = 0.0 α = 0 β ₃ = 900-1400 cpm
8.5	57111 1022 12-12-90	9	6	SOFT, VERY DARK GRAY (2.5Y 3/1), CLAY-SILT MIXTURE, NO PLASTICITY, DRY TO SLIGHTLY MOIST	ML	0.50	
9.0	57112 1022 12-12-90	15	6	SOFT, OLIVE YELLOW (2.5Y 6/6), CLAYCY SILT, NO PLASTICITY, DRY	ML	0.40	
9.5	57113 1029 12-12-90	22	6	NIR	N/A	N/A	H _{max} = 0.0 α = 0 β ₃ = 1000 cpm
10.0	57114 1029 12-12-90	23	6	NIR	N/A	N/A	
10.5	57115 1029 12-12-90	16	6	VERY SOFT, OLIVE YELLOW (2.5Y 6/6) SILT, SOME CLAY, NO PLASTICITY, TRACE OF PEBBLES, DIRTY	ML	0.25	
11.0	57116 1038 12-12-90	8	4	SAA	ML	0.25	H _{max} = 0.0 α = 0 β ₃ = 1200-1400
11.5	57117 1038 12-12-90	9	6	SOFT, GRAYISH BROWN (2.5Y 5/2), CLAYCY SILT, TRACE OF SAND, NO PLASTICITY, DIRTY	ML	0.30	
12.0	57118 1038 12-12-90	13	6	SOFT, GRAY (2.5Y 5/1), SILT, SOME SAND, TRACE OF CLAY, PEBBLES, NO PLASTICITY, DIRTY	ML	0.50	
12.5	57119 1046 12-12-90	20	3	MEDIUM BROWN, (LIGHT OLIVE BROWN (2.5Y 5/6), GRAVEL-SILT-SAND-CLAY MIXTURE, MOIST TO WET	GC	N/A	H _{max} = 0.0 α = 0 β ₃ = 900-1000 cpm
13.0	57120 1046 12-12-90	18	6	SOFT, GRAY (2.5Y 5/0), SAND-SILT MIXTURE, SOME CLAY, VERY SLIGHT PLASTICITY, MOIST	SM	0.40	
13.5	57121 1046 12-12-90	23	6	SAA	SM	0.40	
14.0	57122 1057 12-12-90	23	6	NIR	N/A	N/A	H _{max} = 0.0 α = 0 β ₃ = 800-1200 cpm
14.5	57123 1057 12-12-90	18	6	NIR	N/A	N/A	
15.0	57124 1057 12-12-90	18	6	MEDIUM STIFF, GRAY (2.5Y 5/0), SAND-SILT MIXTURE, SOME CLAY, SLIGHT PLASTICITY, DIRTY TO MOIST	SM	0.75	

17-12-90
Full
SAA

NOTES: SEE Page 1
 (SACACROUW)
 H_{max} = 0.0 ppm
 α = 0 cpm
 β₃ = 2000 cpm
 60

**FERNALD
RI/FS**

VISUAL CLASSIFICATION OF SOILS

PROJECT NUMBER: 602.03.07	PROJECT NAME: FMBC RI/FS - (Facility Testing Program)		
BORING NUMBER: 1611	COORDINATES:	DATE: 12-12-90	
ELEVATION:	GWL: Depth	Date/Time	DATE STARTED: 12-11-90
ENGINEER/GEOLOGIST: M. SWANSON	Depth	Date/Time	DATE COMPLETED: 12-13-90
DRILLING METHODS: HOLLOW STEM AUGER - (Split Spoon Sampling)	PAGE 3		OF 5

DEPTH (ft)	SAMPLE TYPE & NO.	BLOWS ON SAMPLER PER (10 I.P.S.)	RECOVERY (%)	DESCRIPTION	USCS SYMBOL	MEASURED CONSISTENCY (TSF)	REMARKS
15.5	57125 1057 12-12-90	17	6	STIFF, GRAY (2.57 S10), CLAY, SOME SILT AND SAND, LOW PLASTICITY, DRY	CL	2.0	H _{max} = 0.0 d = 0 δ _B = 800-1000 cpm
	57126 1412 12-12-90	4	⊖	NR	N/A	N/A	
16.0	57127 1412 12-12-90	4	⊖	NR	N/A	N/A	
17.0	57128 1412 12-12-90	6	6	STIFF GRAY (10.4R S11), SANDY CLAY, SOME GRAVEL AND COBBLES, SILT, LOW PLASTICITY, DRY TO SLIGHTLY MOIST	CL	2.0	H _{max} = 0.0 d = 0 δ _B = 1500-1700 cpm
	57129 1426 12-12-90	8	⊖	NR	N/A	N/A	
17.5	57130 1426 12-12-90	12	3	MEDIUM STIFF, GRAY (5.7 S11), SILTY CLAY, TRACE OF SAND, GRAVEL, LOW TO MEDIUM PLASTICITY, DRY	CL	.75	
18.5	57131 1426 12-12-90	14	6	SAA	CL	1.0	H _{max} = 0.0 d = 0 δ _B = 900-1100 cpm
	57132 1441 12-12-90	6	⊖	NR	N/A	N/A	
19.0	57133 1441 12-12-90	19	6	STIFF, GRAY (5.7 S11), SANDY CLAY, SOME SILT, TRACE OF PUSSLE, VERY LOW PLASTICITY, DRY.	CL	2.0	
19.5	57134 1441 12-12-90	21	6	VERY STIFF DARK GRAY (5.4 U1), SILTY CLAY, TRACE OF SAND, LOW PLASTICITY, DRY	CL	4.0	H _{max} = 0.0 d = 0 δ _B = 400-1100 cpm

15.5
16.0
16.5
17.0
17.5
18.0
18.5
19.0
19.5
20.0

15.5
16.0
16.5
17.0
17.5
18.0
18.5
19.0
19.5
20.0

61

NOTES: BOTTOM OF BORING IS 20.0 FT
 PULZOMETER TIP IS 17.0 FT
 WET ZONE @ 17.0 TO 12.5 FT

SEE PAGE 1
 (SAC IN RECORD)
 H_{max} = 0.0
 d = 0.0
 δ_B = 2200 cpm

PIEZOMETER INSTALLATION SHEET

PROJECT NAME FMPC RI/FS FIELD ENG./GEO. M. SWANSON DATE 12-11-90
 PROJECT NO. 602 S.7.4 CHECKED BY E. TROLLINGER DATE _____
 BORING NO. 1611
 PIEZOMETER NO. 1611 DATE OF INSTALLATION 12-13-90

BOREHOLE DRILLING

DRILLING METHOD <u>AUGER (HOLLOW STEM)</u>	TYPE OF BIT <u>AUGER</u>
DRILLING FLUID(S) USED: FLUID <u>N/A</u> FROM <u>N/A</u> TO <u>N/A</u> FLUID <u>N/A</u> FROM <u>N/A</u> TO <u>N/A</u>	CASING SIZE(S) USED: SIZE <u>N/A</u> FROM <u>N/A</u> TO <u>N/A</u> SIZE <u>N/A</u> FROM <u>N/A</u> TO <u>N/A</u>

PIEZOMETER DESCRIPTION

TYPE <u>4 IN ID STAINLESS</u>	RISER PIPE MATERIAL <u>316 STAINLESS STEEL</u>
DIAMETER OF PERFORATED SECTION <u>4 IN ID</u>	RISER PIPE DIAMETERS: O.D. <u>4 3/8 IN</u> I.D. <u>4 IN</u>
PERFORATION TYPE: SLOTS <input type="checkbox"/> HOLES <input type="checkbox"/> SLOTTED SCREEN <input checked="" type="checkbox"/>	LENGTH OF PIPE SECTIONS <u>10 FT</u>
AVERAGE SIZE OF PERFORATIONS <u>0.010 IN</u>	JOINING METHOD <u>THREADED, FLUSH-JOINTE</u>
TOTAL PERFORATED AREA <u>5 FT</u>	

PROTECTION SYSTEM

RISER PROTECTIVE PIPE LENGTH <u>N/A</u>	OTHER PROTECTION <u>FLUSH MOUNT LOCKING LAP</u>
PROTECTIVE PIPE O.D. <u>N/A</u>	

ITEM	DISTANCE ABOVE/BELOW(-) GROUND SURFACE (FT)		ELEVATION ()	
TOP OF RISER PIPE	<u>ET. N/A -0.2 FT</u>			
GROUND SURFACE	<u>12/2/90 0.0</u>			
BOTTOM OF PROTECTIVE PIPE	<u>N/A 0.7 FT</u>			
BOREHOLE FILL MATERIALS: GROUT/SLURRY (CEMENT) BENTONITE SAND GRAVEL <u>WON'T BE USED</u>	TOP	<u>0.0 FT</u>	BOTTOM	<u>0.5 FT</u>
	TOP	<u>0.5 FT</u>	BOTTOM	<u>8.0 FT</u>
	TOP	<u>8.0 FT</u>	BOTTOM	<u>20.0</u>
	TOP	<u>N/A</u>	BOTTOM	<u>N/A</u>
PERFORATED SECTION	TOP	<u>10.0</u>	BOTTOM	<u>15.0</u>
PIEZOMETER TIP	<u>17.0 FT</u>			
BOTTOM OF BOREHOLE	<u>20.0 FT</u>			
GWL AFTER INSTALLATION	<u>14.7 FT</u>			

WAS THE PIEZOMETER FLUSHED AFTER INSTALLATION? YES NO **62**
 WAS A SENSITIVITY TEST PERFORMED ON THE PIEZOMETER? YES NO

REMARKS WCT ZONE @ 12.0-12.5 FT.
PIEZOMETER T.P @ 17.0 FT


FERNALD RI/FS
INSTALLATION DIAGRAM
MONITORING WELL NO.

1611

INSTALLATION DATE: 12-13-90

1004

5/5



MATERIALS USED:

SAND TYPE AND QUANTITY: 12 10/20 BOWLING BALLS
 BENTONITE PELLETS (5-GALLON BUCKETS): 7
 BAGS OF VOLCLAY GROUT: NONE
 AMOUNT OF CEMENT: 1/2 BAG
 AMOUNT OF WATER USED: 5 GAL.
 OTHER:

NOTES:

- 1) RISER PIPE IS 2-INCH SCHEDULE 40-PVC PIPE, FLUSH-THREADED JOINTS.
- 2) SCREEN IS 2-INCH I.D. SCHEDULE 40-PVC PIPE WITH 0.020-INCH SLOTS.
- 3) LOWER END OF SCREEN IS CAPPED WITH AN END CAP OR THREADED SLUMP.
- 4) WATER DEPTH/DATE:

- 5) TOP OF-PVC IS SECURED WITH EXPANDABLE RUBBER PLUG AND PADLOCK.
- 6) PARENTHESES INDICATE DEPTH BELOW GROUND LEVEL.

TASK: 602 3.7.4

GEOLOGIST/ENGINEER: M. S. ...

63

Dist	969		
Initial	S.T.		
Field Clock		1st Key In	2nd Key In
		Hazd Copy	Ventilation

VISUAL CLASSIFICATION OF SOILS

PROJECT NUMBER: 602.3.7 PROJECT NAME: FMPC RI/FS
 SPRING NUMBER: 1612 COORDINATES: _____ DATE: 12-15-90
 ELEVATION: _____ GWL: Depth _____ Date/Time _____ DATE STARTED: 12-15-90
 ENGINEER/GEOLOGIST: M. GARMAN Depth _____ Date/Time _____ DATE COMPLETED: 12-19-90
 DRILLING METHODS: HOLLOW STEM AUGER PAGE 1 OF 5

BE
CUSHED
11-90

DEPTH (FT)	SAMPLE TYPE & NO.	BLOWS ON SAMPLER PER (6 IN)	RECOVERY (IN)	DESCRIPTION	USCS SYMBOL	MEASURED CONSISTENCY (FS)	NA WELL CONSTRUCTION	REMARKS
				NR = NO RECOVERY SAA = SAME AS ABOVE				
12-15	1100	NA	NA	0.0 - 1.0 FT CONCRETE	NA	NA		HNU = NA α = NA βγ = NA
12-15	1100	NA	NA		NA	NA		
12-15	1330	NA	NA	1.0 - 1.5 FT COARSE COBBLE FILL	NA	NA		HNU = 2 ppm α = 0 cpm βγ = 800 cpm
12-15	57139	5	6	FIRM (2.54, 4/2) DARK GRAYISH BROWN SILTY CLAY. SOME COARSE GRAVEL. MEDIUM PLASTICITY. SLIGHTLY MOIST.	CL	1.25		
12-15	1340	3	0	NR	NA	NA		
12-15	57140	3	0	NR	NA	NA		
12-15	1345	3	6	FIRM (2.54 NA) DARK GRAY SILTY CLAY. MEDIUM PLASTICITY. SLIGHTLY MOIST.	CL	1.5		HNU = 6.1 ppm α = 0 cpm βγ = 750 cpm
12-15	57142	2	0	NR	NA	NA		
12-15	1345	4	0	NR	NA	NA		
12-15	57143	4	0	NR	NA	NA		
12-16	57144	6	6	FIRM (2.54, 4/1) DARK GRAY MOTTLED CLAY. SOME SILT. HIGH PLASTICITY. SLIGHTLY MOIST.	CL	2.0		HNU = 0 ppm α = 0 cpm βγ = 410 cpm
12-16	57145	7	6	SAA	CL	2.0		
12-16	57146	7	6	SAA	CL	2.0		
12-16	57147	2	6	FIRM (2.54, 3/1) VERY DARK GRAY CLAY. SOME SILT. TRACE FINE GRAVEL. HIGH PLASTICITY. SLIGHTLY MOIST.	CL	1.5		HNU = 0 ppm α = 0 cpm βγ = 500 cpm
12-16	57148	3	0	NR	NA	NA		
12-16	57149	3	0	NR	NA	NA		
12-16	57150	7	6	FIRM (2.54, 4/1) DARK GRAY SILTY CLAY. MOTTLED. TRACE FINE GRAVEL. HIGH PLASTICITY. SLIGHTLY MOIST.	CL	1.5		HNU = 0 ppm α = 0 cpm βγ = 450 cpm

MSL

NOTES:

Drilling Contractor PENN DRILL CO.
 Drilling Equipment ACKER
 Driller: DAVE NEWMAN
 ASST: BOB JOHNSON

BACKGROUND:

HNU = 0 ppm
 α = 0 cpm
 βγ = 540 - 820 cpm

VISUAL CLASSIFICATION OF SOILS

PROJECT NUMBER: <u>602.3.7</u>	PROJECT NAME: <u>F M P C R I / F S</u>
BORING NUMBER: <u>1612</u>	COORDINATES
ELEVATION:	GWL: Depth Date/Time
ENGINEER/GEOLOGIST: <u>M. GARMAN</u>	Depth Date/Time
DRILLING METHODS: <u>HOLLOW STEM AUGER</u>	DATE STARTED: <u>12-15-90</u>
	DATE COMPLETED: <u>12-19-90</u>
	PAGE <u>2</u> OF <u>5</u>

DEPTH (FT)	SAMPLE TYPE & NO	BLOWS ON SAMPLER PER (6 IN)	RECOVERY (IN)	DESCRIPTION	USCS SYMBOL	MEASURED CONSISTENCY (PSI)	WELL CONSTRUCTION	REMARKS
				NR = NO RECOVERY SAA = SAME AS ABOVE				
8	57151 12-16 1435	13	0	NR	NA	NA		HNU = 0 ppm α = 0 cpm βγ = 450 cpm
	57152 12-16 1435	15	0	NR	NA	NA		
9	57153 12-16 1455	25	6	VERY HARD (2.54, 5/4) LIGHT OLIVE BROWN SILTY CLAY, RUST STAINS, TRACE GRAVEL. LOW PLASTICITY. DRY.	CL	>4.0		HNU = 0 ppm α = 0 cpm βγ = 410 cpm
	57154 12-16 1455	15	6	SAA	CL	>4.0		
10	57155 12-16 1455	25	6	VERY HARD (2.54, NS) GRAY SILTY CLAY, RUST STAINS, TRACE GRAVEL. LOW PLASTICITY. DRY.	CL	>4.0		
	57156 12-16 1510	7	6	SAA	CL	74.0		HNU = 0 ppm α = 0 cpm βγ = 400 cpm
11	57157 12-16 1510	13	4	SAA	CL	74.0		
	57158 12-16 1510	15	0	NR	NA	NA		
12	57159 12-16 1518	13	6	HARD (2.54, NS) GRAY SILTY CLAY, TRACE FINE GRAVEL, LOW TO MEDIUM PLASTICITY, SLIGHTLY MOIST.	CL	2.75		HNU = 0 ppm α = 0 cpm βγ = 400 cpm
	57160 12-16 1518	13	2	SAA	CL	2.75		
13	57161 12-16 1518	13	0	NR	NA	NA		
	57162 12-16 1527	13	6	FIRM (2.54, NS) GRAY SILTY CLAY, TRACE FINE GRAVEL, MEDIUM TO HIGH PLASTICITY, SLIGHTLY MOIST.	CL	1.5		HNU = 0 ppm α = 0 cpm βγ = 400 cpm
14	57163 12-16 1527	15	6	SAA	CL	1.5		
	57164 12-16 1527	16	6	SAA	CL	1.5		
15	57165 12-16 1615	9	6	FIRM (2.54, NS) GRAY CLAY, SOME FINE TRACE FINE GRAVEL, HIGH PLASTICITY, SLIGHTLY MOIST.	CL	1.0		HNU = 0 ppm α = 0 cpm βγ = 450 cpm

NOTES:

Drilling Contractor PENN DRILL CO.

Drilling Equipment ACKER

Driller: DAVE NEWMAN

ASST: BOB JOHNSON

BACKGROUND:
HNU = 0 ppm
α = 0 cpm
βγ = 700-1000 cpm

65

VISUAL CLASSIFICATION OF SOILS

PROJECT NUMBER: <u>602.3.7</u>	PROJECT NAME: <u>FMPC RI/FS</u>
BORING NUMBER: <u>1612</u>	COORDINATES
ELEVATION:	GWL: Depth Date/Time
ENGINEER/GEOLOGIST: <u>M. GARMAN</u>	DATE STARTED: <u>12-15-90</u>
DRILLING METHODS: <u>HOLLOW STEM AUGER</u>	DATE COMPLETED: <u>12-19-90</u>
	PAGE <u>3</u> OF <u>5</u>

DEPTH (FT)	SAMPLE TYPE & NO	BLOWS ON SAMPLER PER 16 IN.	RECOVERY (IN)	DESCRIPTION	USCS SYMBOL	MEASURED CONSISTENCY (FC)	NA WELL CONSTRUCTION	REMARKS
				NR = NO RECOVERY SAA = SAME AS ABOVE				
15	57166 12-16 1615	13	6	SAA	CL	.75		HNU = 0 ppm α = 0 cpm β = 450 cpm
	57167 12-16 1615	15	6	SAA	CL	.75		
16	57168 12-16 1630	8	6	FIRM (2.54, NS) GRAY SILTY CLAY. TRACE GRAVEL. MEDIUM PLASTICITY. SLIGHTLY MOIST.	CL	1.75		HNU = 0 ppm α = 0 cpm β = 400 cpm
	57169 12-16 1630	9	0	NR	NA	NA		
17	57170 12-16 1630	11	0	NR	NA	NA		
	57171 12-16 1640	21	6	FIRM (2.54, NS) GRAY SILTY CLAY. SOME FINE GRAVEL. MEDIUM PLASTICITY. SLIGHTLY MOIST.	CL	.75		HNU = 0 ppm α = 0 cpm β = 400 cpm
18	57172 12-16 1640	35	6	VERY DENSE (2.54, 3/2) VERY DARK GRAYISH BROWN GRAVEL-SAND-CLAY MIXTURE. SLIGHTLY MOIST TO MOIST.	GC	NA		
	57173 12-16 1640	50	0	NR	NA	NA		
19	57174 12-16 1700	50	6	VERY DENSE (2.54, NS) GRAY GRAVEL-SAND-SILT-MIXTURE. TRACE CLAY. SLIGHTLY MOIST.	GM	NA		HNU = 0 ppm α = 0 cpm β = 400 cpm
	57175 12-16 1700	52	0	NR	NA	NA		
20				BOTTOM OF BORING 4.0 IN. ID STAINLESS STEEL WELL SET AS PER WORK PLAN 19.6 FT - PIEZOMETER TIP				

NOTES.

Drilling Contractor PENNDRILL CO.
 Drilling Equipment ACKER
 Driller: DAVE NEWMAN
 ASST: BOB JOHNSON

BACKGROUND:

HNU = 0 ppm
 α = 0 cpm
 β = 650-1000 cpm

66


FERNALD RI/FS

INSTALLATION DIAGRAM
MONITORING WELL NO.

1612

INSTALLATION DATE: 12-19-90

1004



BORING DIAMETER: 10.0 INCHES

MATERIALS USED:

- SAND TYPE AND QUANTITY: 10 BAGS (80 lbs. each)
- BENTONITE PELLETS (5-GALLON BUCKETS): 8
- BAGS OF VOLCLAY GROUT: NA
- AMOUNT OF CEMENT: 1/2 BAG (100 lbs. each)
- AMOUNT OF WATER USED: 5 gallons
- OTHER:

NOTES:

- 1) RISER PIPE IS 2-INCH SCHEDULE 40 PVS PIPE, FLUSH-THREADED JOINTS.
- 2) SCREEN IS 2-INCH I.D. SCHEDULE 40 PVS PIPE WITH 0.020-INCH SLOTS.
- 3) LOWER END OF SCREEN IS CAPPED WITH AN END CAP OR THREADED SUMP.
- 4) WATER DEPTH/DATE: dry, 12-19-90
- 5) TOP OF PVS IS SECURED WITH EXPANDABLE RUBBER PLUG AND PADLOCK.
- 6) PARENTHESES INDICATE DEPTH BELOW GROUND LEVEL.

TASK: 602.3-7

GEOLOGIST/ENGINEER: Mark L. [Signature]

67

PIEZOMETER INSTALLATION SHEET

PROJECT NAME FMPG RI/FS FIELD ENG./GEO. M. G. ARMAN DATE 12-17-90
 PROJECT NO. 602.37 CHECKED BY E. Trollinger DATE 12-21-90
 BORING NO. 1612
 PIEZOMETER NO. 1612 DATE OF INSTALLATION 12-19-90

BOREHOLE DRILLING

DRILLING METHOD <u>HOLLOW STEM AUGER</u>	TYPE OF BIT <u>AUGER</u>
DRILLING FLUID (S) USED: FLUID <u>NONE</u> FROM _____ TO _____ FLUID <u>NONE</u> FROM _____ TO _____	CASING SIZE (S) USED: SIZE <u>NONE</u> FROM _____ TO _____ SIZE <u>NONE</u> FROM _____ TO _____

PIEZOMETER DESCRIPTION

TYPE <u>4.0 IN. I.D. STAINLESS STEEL</u>	RISER PIPE MATERIAL <u>4.0 IN I.D. STAINLESS STEEL</u>
DIAMETER OF PERFORATED SECTION <u>4.0 IN I.D.</u>	RISER PIPE DIAMETERS: O.D. <u>4 3/8 IN</u> I.D. <u>4.0 IN</u>
PERFORATION TYPE: SLOTS <input checked="" type="checkbox"/> HOLES <input type="checkbox"/> SCREEN <input type="checkbox"/>	LENGTH OF PIPE SECTIONS <u>10 FT, 2 FT</u>
AVERAGE SIZE OF PERFORATIONS <u>0.010 IN</u>	JOINING METHOD <u>FLUSH JOINT</u>
TOTAL PERFORATED AREA <u>5.0 FT</u>	<u>THREADED</u>

PROTECTION SYSTEM

RISER PROTECTIVE PIPE LENGTH <u>1.0 FT</u>	OTHER PROTECTION <u>EXPANDABLE RUBBER</u>
PROTECTIVE PIPE O.D. <u>10.75 in</u>	<u>PLUG WITH PADLOCK</u>

ITEM	DISTANCE ABOVE/BELOW GROUND SURFACE (FT)		ELEVATION ()	
	TOP	BOTTOM	TOP	BOTTOM
TOP OF RISER PIPE	-0.2			
GROUND SURFACE	0.0			
BOTTOM OF PROTECTIVE PIPE	0.9			
BOREHOLE FILL MATERIALS: ¹²⁻¹⁹⁻⁹⁰ GROUT/SLURRY <u>CEMENT</u> BENTONITE SAND GRAVEL <u>NONE USED</u>	TOP	0.0	BOTTOM	1.0
	TOP	1.0	BOTTOM	8.0
	TOP	8.0	BOTTOM	20.0
	TOP	NA	BOTTOM	NA
PERFORATED SECTION	TOP	12.6	BOTTOM	17.6
PIEZOMETER TIP	19.6			
BOTTOM OF BOREHOLE	20.0			
GWL AFTER INSTALLATION	DRY			

WAS THE PIEZOMETER FLUSHED AFTER INSTALLATION? YES NO
 WAS A SENSITIVITY TEST PERFORMED ON THE PIEZOMETER? YES NO **68**

REMARKS HOLE WAS DRILLED WITH 10-INCH DIAMETER HOLLOW
STEM AUGER. WELL IN 4.0 IN. I.D. STAINLESS STEEL. HOLE WAS
DRY WHEN WELL WAS SET. AS PER WORK PLAN.

Date	12/19/90			
Initialed	E.T.			
Field Check		1st Key In	2nd Key In	Hyd Copy Verification

VISUAL CLASSIFICATION OF SOILS

PROJECT NUMBER: 602 3.2.1	PROJECT NAME: FMPC RI/FS	
BORING NUMBER: 2555	COORDINATES:	DATE: 12-1-90
ELEVATION:	GWL: Depth 20.8 FT Date/Time 12-02-90 @ 1300	DATE STARTED: 12-01-90
ENGINEER/GEOLOGIST: M.S. SWANSON	Depth 18.2 FT Date/Time 12-03-90 @ 1400	DATE COMPLETED: 12-02-90
DRILLING METHODS: CABLE TOOL		PAGE 1 OF 5

DEPTH (FT.)	SAMPLE TYPE & NO.	BLOWS ON SAMPLER PER (6 in)	RECOVERY (in)	DESCRIPTION	USCS SYMBOL	MEASURED CONSISTENCY (TSF)	REMARKS
0	33357 1406 1201-90	1 6 2	6	SOFT, VERY DARK GRAY (10YR 3/1) ORGANIC SILT-CLAY MIXTURE, SOME PEBBLES, LOW PLASTICITY, MOIST	OL	.40	H _{nu} = 0.0 PPM α = 0 CPM βγ = 20-60 CPM
1	33358 1411 12-01	3 5 5	7	FIRM, YELLOWISH BROWN (10YR 5/4) CLAY, SILT, SAND MIXTURE, LOW PLASTICITY, DRY	CL	.75	H _{nu} = 0.0 PPM α = 0 CPM βγ = 20-40 CPM
2	33359 1417 12-01	4 4 4	18	SOFT, YELLOWISH BROWN (10YR 5/4) SANDY CLAY, SOME SILT, TRACE OF PEBBLES, LOW TO MEDIUM PLASTICITY, MOIST	CL	.30	H _{nu} = 0.0 PPM α = 0 CPM βγ = 20-40 CPM
3	33360 1424 12-01	3 5 6	18	SOFT, GRAYISH BROWN (10YR 5/2) SILTY CLAY, SOME SAND AND GRAVEL, LOW PLASTICITY, MOIST	CL	.50	H _{nu} = 0.0 PPM α = 0 CPM βγ = 20-30 CPM
4	33361 1433 12-01	5 4 4	18	↓ VERY SOFT, GRAYISH BROWN (10YR 5/2) SAND-CLAY MIXTURE, SOME SILT AND PEBBLES, MOIST TO WET	SC	6.25	H _{nu} = 0.0 PPM α = 0 CPM βγ = 20-40 CPM
5	33362 1442 12-01	4 5 5	18	↓ FIRM, BROWN (10YR 5/3) SILTY CLAY, TRACE OF SAND AND GRAVEL, SLIGHTLY MOIST	CL	1.25	H _{nu} = 0.0 PPM α = 0 CPM βγ = 20-40 CPM
6	33363 1450 12-01	5 3 3	18	↓ FIRM, BROWN (10YR 5/3) SILTY CLAY, TRACE OF SAND, LOW PLASTICITY, SLIGHTLY MOIST TO MOIST	CL	1.0	H _{nu} = 0.0 PPM α = 0 CPM βγ = 40-80 CPM
7	33364 1608 12-01	1 1 1	18	↓ FIRM, BROWN (10YR 5/3) SANDY SILT, SOME CLAY, LOW PLASTICITY, SLIGHTLY MOIST	CL	1.0	H _{nu} = 0.0 PPM α = 0 CPM βγ = 40-80 CPM
8	33365 1615 12-01	3 4 5	18	↓ FIRM, YELLOWISH BROWN (10YR 5/4) SANDY-SILTY CLAY, TRACE OF PEBBLES, VERY SLIGHT PLASTICITY, MOIST TO WET	SM	1.5	H _{nu} = 0.0 PPM α = 0 CPM βγ = 40-80 CPM
9	33366 0755 12-02-90	2 3 2	18	↓ FIRM, YELLOWISH BROWN (10YR 5/4) SANDY-SILTY CLAY, TRACE OF PEBBLES, VERY SLIGHT PLASTICITY, MOIST TO WET	SM	1.20	H _{nu} = 0.0 PPM α = 0 CPM βγ = 20-60 CPM

NOTES: Drilling Contractor <u>PENN DRILL CO.</u> Drilling Equipment <u>BUCYRUS ERIE</u> Driller: <u>D. NEWMAN</u> <u>ASST.: B. SWANSON</u>	INSTRUMENT	SERIAL #	BACKGROUND READINGS
	H _{nu}	A01344	0.0 PPM
	α	AS1 #5	0 CPM
	βγ	AS1 #6	20-80 CPM

ALL SOIL SAMPLES COLLECTED PER ASTM STANDARD PENETRATION TEST. SOIL COLORS IDENTIFIED USING MUNSELL COLOR CHARTS.

VISUAL CLASSIFICATION OF SOILS

PROJECT NUMBER: 602 3.2.1	PROJECT NAME: FMPC RI/FS
BORING NUMBER: Z555	COORDINATES:
ELEVATION:	GWL Depth Date/Time
ENGINEER/GEOLOGIST: M. SWANSON	Date/Time
DRILLING METHODS: CABLE TOOLS	PAGE 2 OF 5

DEPTH (FT)	SAMPLE TYPE & NO.	HOWSON SAMPLING METHOD (6 IN)	RECOVERY (%)	DESCRIPTION	UNCS SYMBOL	MEASURED COMPRESSIBILITY (psi)	REMARKS
15	33367 0805	1	18	FIRM, YELLOWISH BROWN (10YR 5/6) SAND-SILT-CLAY MIXTURE, LOW PLASTICITY, MOIST TO WET	CL	1.0	H _{av} = 0.0 ppm α = 0 cpm P _r = 40-60 cpm
16	12-02	2		SOFT, DARK GRAY (2.5Y 4/0), SILT, SOME SAND AND CLAY, NO PLASTICITY, SLIGHTLY MOIST	ML	0.5	H _{av} = 0.0 ppm α = 0 cpm P _r = 40-60 cpm
17	33368 0820	1	15	LOOSE, DARK GRAY (2.5Y 4/0), SAND-CLAY MIXTURE, SOME SILT, WET	SC	N/A	H _{av} = 0.0 ppm α = 0 cpm P _r = 40-80 cpm
16	12-02	3					
14	33369 0834	2	12	LOOSE, DARK GRAY (2.5Y 4/0), SAND-CLAY-SILT MIXTURE, TRACE OF PEBBLES, WET	SC	N/A	H _{av} = 0.0 ppm α = 0 cpm P _r = 20-60 cpm
14	12-02	5					
20	33370 0918	1	8	LOOSE, VERY DARK GRAY (2.5Y 3/0), SAND-SILT MIXTURE, COARSE GRAINED, WET	SM	N/A	H _{av} = 0.0 ppm α = 0 cpm P _r = 20-60
21	12-02	5					
22	33371 0937	2	10	MEDIUM DENSE, VERY DARK GRAY (2.5Y 3/0), SILTY SAND, FINE GRAINED, WET	SM	N/A	H _{av} = 0.0 ppm α = 0 cpm P _r = 40-60 cpm
22	12-02	7					
23				BOULDER WILL BE SAMPLED EVERY 5 FT STARTING AT 25.0 FT. TILL SATURATED ZONE IS ENCOUNTERED.			
24							
25	33372 1000	6	12	MEDIUM DENSE, DARK YELLOWISH BROWN (10YR 4/4) POORLY GRAINED, FINE SAND, SOME SILT, WET	SP	N/A	H _{av} = 0.0 ppm α = 0 cpm P _r = 40-60 cpm
26	12-02	9					
27							
28							
24							
30							

NOTES

Drilling Contractor: RENN DRILL CO.
 Drilling Equipment: BULYRUS 6216
 Driller: D. PENMAN
 ASST.: B. JOHNSON

BALUGROUND
 H_{av} = 0.0 ppm
 α = 0 cpm
 P_r = 20-80 cpm

70


VISUAL CLASSIFICATION OF SOILS

PROJECT NUMBER: 602 3.2.1	PROJECT NAME: FMPZ RI/FS
BORING NUMBER: 2555	COCORDINATES:
ELEVATION:	GWL Depth Date/Time
ENGINEER/GEOLOGIST M. SWANSON	Date/Time
DRILLING METHODS: CABLE TOOLS	DATE STARTED: 12-01-90
	DATE COMPLETED: 12-02-90
	PAGE 3 OF 5

DEPTH (FT)	SAMPLE TYPE & NO	BLOWS ON SAMPLER PER 16 IN	RECOVERY (%)	DESCRIPTION	USCS SYMBOL	MEASURED CONSISTENCY (SPT)	WELL CONSTRUCTION	REMARKS
30	33573	5		MEDIUM DENSE, YELLOWISH BROWN (10YR 5/6); POORLY GRADED FINE SAND, SOME SILT, WET	SP	N/A	N/A	H _{av} = 0.0 MPa
31	1040	7	14					σ = 0 cam
	12-02	8						ρ _f = 40-60 cam
32								H _{av} =
33								σ =
34								ρ _f =
35	33574	8		MEDIUM DENSE, DARK GRAY (10YR 4/1); WELL GRADED COARSE SAND, TRACE OF SILT, PEBBLES, WET	SW	N/A	N/A	H _{av} = 0.0 MPa
36	1135	8	13					σ = 0 cam
	12-02	9						ρ _f = 20-40 cam READINGS FOR 35.0-36.5 FT
37				BOTTOM OF BORING = 36.5 FT. DRILLED, SAMPLED TO 36.5 FT.				H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
								ρ _f =
								H _{av} =
								σ =
				</				

1004

FERNALD RI/FS



DRAWING NUMBER
CHECKED BY
APPROVED BY
DRAWN BY

NOTES:

1. RISER PIPE IS 4.0 IN 10 SCHEDULE PIPE, THREADED, FLUSH-JOINTED.
2. SCREEN IS 4.0 IN 1.0 SS PIPE CONTINUOUS SLOT SCREEN (0.010 IN SLOT SIZE).
3. LOWER END OF SCREEN IS CAPPED.
4. ELEVATION OF WATER LEVEL 20.0 FT @ 12-2-90
5. WATER LEVEL READING ON 12-02-90; 12-03-90

INSTALLATION DETAILS
MONITORING WELL # 2555

PREPARED FOR
FERNALD RI/FS

MATERIALS USED DURING WELL INSTALLATION:

- 15 80 LB. BAGS OF 10/20 SAND
- 2 50 LB. BAGS OF VOLCLAY GROUT
- 9 5 GALLON BUCKETS OF BENTONITE PELLETS
- 300 GALLONS OF WATER USED DURING DRILLING AND GROUTING PROCEDURES
- SS SECTIONS 8'-15' SCREEN w/ 2 FT WELDED SILTTRAP; 1'-10' 3'-5' FT; 1'-20" RISERS.

FERNALD RI/FS

PIEZOMETER INSTALLATION SHEET

1004

PROJECT NAME FMPC RI/FS FIELD ENG./GEO. M. SWANSON DATE 12-02-90
 PROJECT NO. 602 3.2.1 CHECKED BY E. Trollerger DATE 12-13-90
 BORING NO. 2555
 PIEZOMETER NO. 2555 DATE OF INSTALLATION 12-02-90

BOREHOLE DRILLING

DRILLING METHOD <u>CABLE TOOLS</u>	TYPE OF BIT <u>HAMMER</u>
DRILLING FLUID(S) USED: FLUID <u>H₂O</u> FROM <u>0.0 FT</u> TO <u>36.5 FT</u> FLUID <u>-</u> FROM <u>-</u> TO <u>-</u>	CASING SIZE(S) USED: SIZE <u>10.0 ID</u> FROM <u>0.0 FT</u> TO <u>36.5 FT</u> SIZE <u>-</u> FROM <u>-</u> TO <u>-</u>

PIEZOMETER DESCRIPTION

TYPE <u>MONITORING WELL</u>	RISER PIPE MATERIAL <u>316 STAINLESS STEEL</u>
DIAMETER OF PERFORATED SECTION <u>4.12 ID</u>	RISER PIPE DIAMETERS: O.D. <u>4 3/8 IN</u> I.D. <u>4 IN</u>
PERFORATION TYPE: SLOTS <input type="checkbox"/> HOLES <input type="checkbox"/> SLOTTED SCREEN <input checked="" type="checkbox"/>	LENGTH OF PIPE SECTIONS: _____
AVERAGE SIZE OF PERFORATIONS <u>0.010 IN</u>	JOINING METHOD <u>THREADED, FLUSH</u>
TOTAL PERFORATED AREA <u>15 FT</u>	<u>JOINTED</u>

PROTECTION SYSTEM

RISER PROTECTIVE PIPE LENGTH <u>5 FT</u>	OTHER PROTECTION <u>HINGED, LOCKING</u>
PROTECTIVE PIPE O.D. <u>10.75 IN</u>	<u>LID COVER WITH PADLOCK</u>

ITEM	DISTANCE ABOVE/BELOW GROUND SURFACE (FT)		ELEVATION ()	
TOP OF RISER PIPE	+ 2.0			
GROUND SURFACE	0.0			
BOTTOM OF PROTECTIVE PIPE	- 2.5			
BOREHOLE FILL MATERIALS: GROUT/SLURRY BENTONITE SAND GRAVEL <u>NONE USED</u>	TOP	0.0	BOTTOM	5.0
	TOP	5.0	BOTTOM	10.0
	TOP	10.0	BOTTOM	36.5
	TOP	N/A	BOTTOM	N/A
PERFORATED SECTION	TOP	15.0	BOTTOM	30.0
PIEZOMETER TIP	32.0 FT			
BOTTOM OF BOREHOLE	36.5 FT			
GWL AFTER INSTALLATION	18.2 FT BELOW GROUND			

WAS THE PIEZOMETER FLUSHED AFTER INSTALLATION? YES NO
 WAS A SENSITIVITY TEST PERFORMED ON THE PIEZOMETER? YES NO
 REMARKS 2 BUCKETS BENTONITE PELLETS ADDED AROUND PROTECTIVE CASING

73