

R-009-101.52

3743

**SOUTH GROUNDWATER CONTAMINATION
PLUME REMOVAL ACTION WEEKLY REPORT
SEPTEMBER 4, 1992**

09/94/92

**6
REPORT**

Interim Advanced Wastewater Treatment (Biodenitrification-Effluent Treatment System) - IAWWT(BDN-ETS)

The IAWWT(BDN-ETS) unit has been temporarily shut down. A task team continues to evaluate options for correcting the solids problem. It appears that a flocculation/settling step will need to be added to the unit.

General

Enclosed is the property access schedule outlining the latest easement acquisition.

SOUTH GROUNDWATER CONTAMINATION PLUME - PROPERTY ACCESS STATUS/SCHEDULE

04-Sep-92

Legend: S - Schedule DOE - Dept of Energy
 F - Forecast COE - US Army Corps of Engineers
 A - Actual

PART 1 - ALTERNATE WATER SUPPLY

PROPERTY/INTEREST	RIGHT-OF-ENTRY SURVEY/EXPLOR.	RIGHT-OF-ENTRY CONSTRUCTION	COMMENTS
Rowe & Rowe, Trustees (Mandery)	Complete	Complete, 8/28/92 A	
* Lienesch, Frank	Denied ----->	Denied, 9/21/92 F	* Possession granted by U.S. District Court. * U.S. District Court judge has allowed 20 days for response from Lienesch & any Unknown Owner on condemnation packages.
* Unknown Owner	----->	9/21/92 F	Accepted Easement Offer.
Burton, Clayton & Rose Ann	Complete	Complete	Accepted Easement Offer.
Roy, Clarence	Complete	Complete	* Negotiating easement agreement.
* CSX Realty	Complete	Complete	Indefinite right-of-entry.
Texas Gas & Transmission	Complete	Complete	Perpetual easement not required.
Albright & Wilson	Complete	Complete	

PART 2, Pkgs 2A/2B - DISCHARGE PIPELINE & OUTFALL TO GREAT MIAMI RIVER

PROPERTY/INTEREST	RIGHT-OF-ENTRY SURVEY/EXPLOR.	RIGHT-OF-ENTRY CONSTRUCTION	COMMENTS
Knollman Farms (S of Willey Rd)	Complete	Complete	Negotiations complete, Accepted Easement and License Offer.
Knollman Farms (E of RT 128)	Complete	Complete	Negotiations complete, Accepted License Offer.
Knollman Farms (W of RT 128)	Complete	Complete	Negotiations complete, Accepted License Offer.
Cincinnati Gas & Electric	Complete	Complete	Agreement signed CG&E management.
Mid - Valley Crude Oil Co.	Not Required	Not Required	Notification sent to Mid-Valley.

PART 2, Pkgs 2C/2D - WELLFIELD & TEST WELL

PROPERTY/INTEREST	RIGHT-OF-ENTRY SURVEY/EXPLOR.	RIGHT-OF-ENTRY CONSTRUCTION	COMMENTS
* Albright & Wilson	Complete	Complete	* Negotiating easement agreement.
* Delta Steel	Denied ----->	Denied, 1/18/93 F	* COE issued condemnation package to DOE - Oak Ridge on 8/28/92.
* CSX Transportation (RR) and CSX Realty	Complete	Complete	* Negotiating easement agreement, CSX to terminate lease with Delta Steel.
* Weber, Earl	2/08/93 F	2/08/93 F	* COE has initiated preparation of condemnation package, Owner notified.
Knollman Farms (new - for access rd & monitoring well)	Complete	Complete	Negotiations complete, Accepted License Offer.
* Harrison Foundations (new - for access rd & monitoring well)	Complete	9/18/92 F	* Revised agreement in progress.
* Texas Gas & Transmission (new - for access road)	Complete	9/18/92 F	* Negotiations in progress.
* CSX Realty (new - for access rd & monitoring well)	Complete	9/18/92 F	* Negotiations in progress.

3743