



KAISER ♦ HILL
COMPANY

MEMORANDUM

Date: October 16, 2002

Minutes are unclassified and
NOT UCNI: *[Signature]*
10-17-02

To: Jan Robbins

From: Pam Arnold

Subject: WEEKLY STATUS MEETING DOE/LRA for October 16, 2002

Attached are the minutes for the referenced weekly meeting for the Operating Record.
In attendance were:

J. Almon	M. McGrory
P. Arnold	W. Moe
P. Bakke	D. Onyskiw
D. Coyne	S. Thompson
J. Floerke	K. Trice
D. Foss	R. VonFeldt
B. Larsen	D. Ward
R. Leitner	

In addition to the attached status, the following was discussed:

1. One action item remains pending (see below).

ACTION ITEMS FROM THIS MEETING: (to be included in next week's agenda)

1. Arnold monitor the date for the Size Reduction Readiness Assessment currently scheduled for October 21 or 28.

End



371/4 Project
WEEKLY STATUS MEETING DOE/LRA for October 16, 2002

B371-A-000107

1/14

Arnold, Pam

From: Green, Ken
Sent: Thursday, October 17, 2002 10:25 AM
To: Ward, David; Nesheim, Janet; Hoffman, Betty
Cc: Arnold, Pam; Pennell, Jeffrey
Subject: RE: WEEKLY DOP MINUTES -reviewed as unclassified and NOT UNCI

Pam:

Following review of the four documents submitted, I find them all to be unclassified and not UCNI (U/NU). You mention that Jim Floerke had reviewed three documents as U/NU, my guess is that the agenda is the fourth document you will be sending to the CDPH&E.

Please retain this e-mail as your record of classification and UCNI review for public release of the files:

- Weekly State Status - (10-16-02).dos (65,024 bytes)
- TRANSMITTAL MINUTES.doc (25,088 bytes)
- AGENDA.doc (37,888 bytes)
- Environmental Matrix.xls (30,720 bytes)

Thanks,

Ken Green

Worldwide Security Services

X5689

-----Original Message-----

From: Ward, David
Sent: Thursday, October 17, 2002 7:44 AM
To: Nesheim, Janet; Green, Ken; Hoffman, Betty
Cc: Arnold, Pam; Pennell, Jeffrey
Subject: WEEKLY DOP MINUTES -reviewed as unclassified and NOT UNCI

Attaches is the weekly DOP minutes, in two parts, along with the transmittal memorandum for October 16, 2002. All three documents have been reviewed by Jim Floerke, who has signed on the cover page of the transmittal memorandum, that they are unclassified and NOT UCNI.

Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David

<< File: Weekly State Status - (10-16-02).doc >> << File: Environmental Matrix.xls >> << File: TRANSMITTAL MINUTES.doc >> << File: AGENDA.doc >>

2

B371 CLOSURE PROJECT
WEEKLY STATUS MEETING [Every Wednesday, 9:30 a.m. *B371 Conference Room*]
October 16, 2002
AGENDA

9:30 am INTRODUCTION – Pam Arnold, X6035, (212-4835)

D&D – Jim Floerke, X2850, (212-3292)

- Sets Status
- Tanks
- MAA/PA Closure
- Uncleared Personnel Access to PA

D&D WASTE – Randy Leitner, X3537, (212-2174)

- Gloveboxes to Envirocare
- 3000 legacy drums

CONSTRUCTION / MAINTENANCE – Dan Coyne, X2820 (212-6200)

- B374
- Set 5 Dismantlement
- Set 21 Dismantlement
- Set 56 Dismantlement (B374)
- Area AQ Demolition (B371)
- Area AM Dismantlement (attic reagent tanks)
- Install TGA Equipment
- Upgrade Bldg. Ventilation
- Room 3701 Security Upgrades
- Room 3602 Parts Crushing
- B371/4 Demolition Contract

PuSPS – Pam Arnold, X6035, (212-4835)

AUTHORIZATION BASIS/BIO – John Almon, X3217 (212-3426))

ENVIRONMENTAL & ACTION ITEMS– Pam Arnold, X6035, (212-4835)

OUTSTANDING ACTION ITEMS:

- Arnold monitor the date for the Size Reduction Readiness Assessment currently scheduled for October 21.

D&D Summary (AAC/AAD)
Week Ending 10/11/02

D&D

Set 3 (1AD103BD00)

- Mechanical stripout in process.
- Electrical isolation and stripout is complete.

Set 4 (1AD104BD00)

- Mechanical stripout package due from P/E November 11.
- Electrical isolation and stripout is complete.

Set 5 (1AD105BD00)

- Mechanical stripout in process.
- Electrical isolation and stripout is complete.

Set 6 (1AQ31DR02B)

- Scanning of rooms is complete.
- Engineering and Planning activities in process.

Set 7 Dismantlement (1AD107BD00)

- Electrical dismantlement (Room 3305) is complete.
- Ancillary equipment mechanical isolation (Room 3305) is 90% complete.
- GB 37, 38, and 75 removal is 100% complete.
- GB 36 - Preparing for size reduction and removal (meets Envirocare criteria).
- Room 3303 - Decon to support electrical strip-out is complete, mechanical package due from P/E October 16 (at final signatures).
- Crated gloveboxes will not be dispositioned at this time. Have relocated the boxes to Room 3408.
- Tent has been delivered to the building.

Set 8 Tank Cerium Decon (1AD108DH00)

- Strip-out package pending, based on coupon results.
- Coupon removal activities on hold.

Set 9 (CSV) and Set 12 (Glovebox Removal)

- Finalizing contract with Envirocare to receive 1,147 container pallets as SCO.
- Work package planning and engineering under way to support disposal of 1,147 container pallets.
- Preparing for rad characterization entries into repair bay.

Set 12 Glovebox Deactivation

- Initiate dismantlement engineering October 21. (1AD112AD00)

Set 13 Dismantlement (1AD113BD00)

- Dismantlement planning and engineering activities in process.

Set 14 Dismantlement (1AD114BD00)

- Electrical isolation is 95% complete.
- Draining of waterwalls, port covers and windows is complete.
- Mechanical isolation package is 60% complete.
- GB 12 - Removal is 100% complete. Foaming completed.
- GB 10 - Internal component removal in process (95% complete).
- GB 9 - Removal is 100% complete. Foaming completed.
- GB 7 - Internal component removal in process (80% complete).
- GB 13 - Internal component removal in process (70% complete).
- Alarm deactivation is complete.

Set 23 Dismantlement (1AD123BD00)

- Engineering to be initiated December 9.

Set 25 Dismantlement (1AD125BD00)

- Electrical stripout complete.
- Mechanical stripout in process.

Set 58 Dismantlement (1AD458BD00)

- Electrical isolation and stripout in process.
- Mechanical isolation and stripout package at final signatures (Operations review).
- GB 118/120 stripout due from P/E November 18.

Tanks

- Set 12 - Raschig ring removal in process. Completed for Room 1105 (Tanks 131A, 229A, and 229B). Removing rings in Room 1115; Completed tanks 400A, 400B, 400C, and 160B. (1AC112ET00)
- Set 10 - Ring Removal package due from P/E October 24.

MAA/PA Closure (1AC11PNN20)

- Working with Material Stewardship on next revision to plan.

Uncleared Personnel Access to PA

- A revised plan, which is intended to address DOE Management concerns, is currently being developed. Evaluating alternative approaches and compensatory measures with security representatives.

D&D Waste

Send gloveboxes to Envirocare with all lead remaining

- Glovebox 12 foaming is complete.
- Glovebox 38 is loaded into cargo containers, three of which are being blocked and braced for shipment to Envirocare.
- Glovebox 9 has been foamed and will be loaded into cargo containers on Thursday.

Repackage/disposition the remaining 3000 legacy drums

- Starting inventory (May 3, 2002) = 3,163 (revised to include 220 in B374)
- October 15, 2002 inventory = 2,055

<u>Drum Category</u>	<u># 55 Gallon Drums</u>
No glovebox processing	802
Drum repack (e.g. c-cell)	256
Glovebox processing	92
Empty	162
Unknown - Standards (Waiting disposition)	55
Unknown - Disposition	8
New Generation/New empty	533
Building 371 Total	1,908
Building 374 Total	147
Grand Total	2,055

Net Drum Loss for Week 34

Material Stewardship containers received to date 38

CONSTRUCTION / MAINTENANCE

B374

- 231 sludge removal - Approving package for 231A sludge removal. Valve vault modifications and B371 modifications are underway to support pumping to 231B.
- Tank Sludge Removal - Sludge removal shall be undertaken by in house assets using technologies from B771 and possibly centrifuge technology. Final characterization studies are pending.

Set 5 Dismantlement [Tank Removal] (1AD105BD00)

- Developing lift plans to remove 8 tanks.

Set 21 Dismantlement (1AD421BD00)

- Electrical isolation and stripout in process.
- Mechanical isolation and stripout package due from P/E October 9.
- Remove plenum filter heat detectors package in review.

Set 56 Dismantlement (1AD456BD00)

- Mechanical stripout package is ready to work.
- Electrical strip out in process.
- Performing air-gapping of electrical and removing electrical.

Area AQ Demolition - B381 and UST (1AD1AQGX20)

- UST
 - Ready to foam fill tanks, weather and resources permitting.

Area AM Dismantlement [Rooms 4101, 4102, 4103 and 4104] (1AD1AMBX00)

- Piping removal 4101. Cut bottom half of 10 fiberglass tanks. Tested plasma arc cutting technology in the area. Electrical removal in 4101 and 4103.

Install TGA that measures moisture in PuSPS

- Punch list being worked for beneficial occupancy. Troubleshooting one TGA unit. Installing gloves and glovebox ports.

Upgrade building ventilation system

- Removal of in-line supply filters expected to start next week. Filters LSA Characterization plan developed. Filter work on hold for 2 weeks due to other priorities on site. Package to split ventilation systems is approved and is awaiting resources.

Room 3701 Security Upgrades

- Strategy discussions have been initiated. Security is evaluating feasibility of changes.

Room 3602 Parts Crushing

- 4 out of 5 overheat storage trays operational. Remaining overheat detectors being fabricated.
- OTC press installed and functional.
- Modifying existing shear to guillotine shear. Parts expected October 15.
- Fabricating 12 heat sinks. Presently have enough heat sinks to commence operations.
- Tested parts press satisfactorily.
- Fabricated and installed 2 shrouds for shear and press.
- Readiness scheduled for October.

B371/374 Demolition Contract

- Internal KH reviews complete. Expect to transmit the concurrence package to DOE on October 28, 2002.
- Release for bid scheduled January 4, 2003.
- Award date early May 2003.

PuSPS

There are a total of **1056** good cans that are in final review; this is an increase of 26 cans from last week. Of those:

- 994 have data packages and are ready to ship; this is an increase of 64 cans from last week.
- There are 1076 POC's to be sent to WIPP; waiting on ROD to be signed.

Campaign II Start-Up (<80% material @ approximately 400 batches)

- Preparation for pre-batching/pre-treatment (room 3602) in process
- TGAIR system testing in process
- Authorization documentation for TGAIR being finalized

Sizing of Composites (analyzing the optional method of processing)

- Meeting this afternoon to discuss the burning of 15 Pu/tantalum parts rather than size reducing

Basis for Interim Operations (BIO)

Week Ending 10-18-02

PuSPS

- Install TGA/IR in Room 3701. **Implementation in progress.**
- Page change to process remaining IDC's (pre-treatment) through PuSPS. DOE approved 10/11/02. **Implementation in progress.**

Operations

- Streamlined Page Change for combustible loading (phase 2). **Scheduled for implementation 10/28/02.**
- Pretreatment of PuSPS oxide feed Plan of Action. **Approved at JET 10/15/02**
- Part Sizing Readiness Assessment. **Scheduled to start 10/21/02.**
- Pretreatment of PuSPS oxide feed Readiness Assessment. **Scheduled to start week of 10/28/02.**

D&D Support

- JCO for transferring large/long items through airlocks **(On Hold)**
- Page Change to allow storage of drums and SWB's in B374 **(In draft)**

DBIO Development And Implementation.

- Submitted to DOE, RFFO for Review and Approval 7/1/02. RFFO to complete review 10/15/02. Cross table the week of 10/28/02

Out-of-commission – USQD's for placing dismantlement sets out-of-commission:

Set	Date Completed	Date to DOE	Response Due	Response/ Approval
Pending				
6 & 16				
17				
12				
Complete				
58	8/9/02	8/16/02	8/23/02	9/12/02
25	9/9/02	9/10/02	9/17/02	9/20/02
21, Ph. II	7/2/02	7/3/02	7/10/02	7/26/02
3, 4, 5	6-4-02	6/10/02	6/17/02	6/14/02
Bldg. 374 Process Steam	5-16-02	5-20-02	5-27-02	5-23-02
24	9-27-01	10-1-01	10-8-01	10-1-01
7	10-24-01	10-30-01	11-6-01	11-6-01
14	11-13-01	11-28-01	12-5-01	12-05-01
13	12-13-01	12-18-01	12-25-01	1-30-02
21, Ph. I	12-11-01	1-15-02	1-22-02	1-29-02
12, Ph. I	1-2-02	1-15-02	1-22-02	1-29-02
15	1-9-02	1-24-02	1-31-02	N/A
15 (USQD Rev 1)	2-19-02	2-26-02	3-05-02	3-19-02
AM, Ph. I	2-27-02	3-11-20	3-18-02	3-18-02
Process Vent, Sets 12/13	3-13-02	4-11-02	5-02-02*	5-01-02
Caustic transfer line	4-01-02	4-15-02	4-30-02*	5-01-02
56	4-3-02	4-15-02	5-2-02	Revision requested
56 (USQD Rev 1)	5-7-02	5-9-02	5-16-02	5-15-02
PWTS	Cancelled			

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3517	3		Tanks: D132A/B/C	MRT	Raschig Rings removed from Tanks D132A/B/C. No visible sludge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.
3517	3		Tanks: D64, D65		
3517	3		Nitric Acid Recirc pump 31-11, P28A	IE: 0049	
3517	3		Nitric Acid Recirc pump 31-11, P28B	IE: 0050	
3517	3		Nitric Acid Recirc pump 31-11, P29A	IE: 0051	
3517	3		Nitric Acid Recirc pump 31-11, P29B	IE: 0052	
3517	3		Nitric Acid pump 31-15, P63	IE: 054	
3517	3		Pumps P-28A/B, P-29A/B	IE: 0107	
3517	3		Pumps P-33A/B, P-34A/B	IE: 0109	
3571	4		Tanks: D133, D150, D151, D152A/B	MRT	Raschig Rings removed from Tanks D152A and D152B. No visible sludge or rings remaining; these tanks will be closed pursuant to "Unit Removal without On-Site Treatment" (Section 5.1.3, Component Removal RSOP) and dispositioned as non-hazardous waste.
3571	4		Ancillary Equipment: Evaporator-reboiler E-55, Evaporator Bottoms Cooler E-56, Condenser E-57, and Nitric Acid Feed Heat Exchanger E-62	MRT	
3571	4		Evaporator Bottoms Pump 31-18 P49A	IE: 0079	
3571	4		Evaporator Bottoms Pump 31-18 P49B	IE: 0080	
3571	4		Pumps 33 A/B, 34A/B	IE: 0109	
3573	5		Tanks: D134A/B/C, D135A/B, D289A/B, D289C.	MRT	
3543	6		Container Storage - Room	90.4	
3545	6		Spent Resin transfer Pump 31-11, P-18	IE: 0067	
3549	6		Tanks: T6A/B/C/D, T-7A/B/C/D, T-9A/B, D-68A/B, D-173A/B,	MRT	
3553	6		Tanks: T-4A/B/C, T-5A/B/C, T-28A/B/C, D-66A/B, D-72A/B,	MRT	
3553	6		Evaporator 31-14, P60A, P-66B	IE: 0068	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
3553	6		Evaporator Pump 31-14, P-60B, P-66B	IE: 0069	
3559	6		Tanks: D-50A/B, D-51A/B, D-55A/B, D59, D-69A/B/C	MRT	
3559	6		Additives Measuring Tank 31-11, D-63A	IE: 0072	
3559	6		Additives measuring Tank 31-11, D63B	IE: 0073	
3563	6		Tanks: D-49A/B/C/D, D-52A/B	MRT	
3563	6		Additives Measuring Tank 31-11, D-57A	IE: 0075	
3563	6		Additives measuring Tank 31-11, D57B	IE: 0076	
3563	6		Additives measuring Tank 31-11, D57C	IE: 0077	
3563	6		Additives measuring Tank 31-11, D57D	IE: 0078	
3567A	6		Container Storage - Room	90.8	
3303	7		Mixed Residue Tank - Ancillary Equipment only	MRT	
3305	7		Container Storage - Room	371.1A	The container storage refers to 3 crated gloveboxes only. All 3 gloveboxes have been uncrated, characterized, and wrapped for storage. They are temporarily stored in room 3408 until a size reduction/decontamination tent is constructed. The gloveboxes will either be further decontaminated to meet SCO or the lead will be removed for disposal.
3305	7		Pumps: P171, P172, P173, P174, P175, P176, P177, P178, P179, P180	IE: 0122	All pumps have been removed and wasted as RCRA non-hazardous.
3305	7		Mixed Residue Tank - Ancillary Equipment only	MRT	
3305	7		Mixed Residue Piping in room 3305	MRT	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
3305	7		Container Storage - Glovebox 37C	90.104	GB37C has been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3315	7		Container Storage - Room	371.1A	
1208	9		Vault Container Storage	371.1C	RCRA Stable 7/9/02
1101	12		Vault Container Storage	371.1C	
1103	12		CWTS: GB 2402, 2403	371.3A	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
1103	12		CWTS: Tanks 2401A/B/C/D, 2402A/B, and 2403	371.3A	
1103	12		Container Storage - Room	371.1A	
1105	12		CWTS: GB 401	371.3A	
1105	12		Tanks: Utility Scrubbers D131A/B		
1107	12		Tanks: D-44A-1, D-44A-2, D-44A-4, D-44A-5, D-44A-6, D-44B-1, D-44B-2, D-44B-4, D-44B-5, D-44B-6	MRT	
1109	12		Tanks: D-43A-1, D-43A-2, D-43A-3, D-43A-4, D-43A-5, D-43B-1, D-43B-2, D-43B-3, D-43B-4, D-43B-5	MRT	
1111	12		Container Storage - Room	90.14	Not currently in Permit - to be closed
1113	12		Master process control and alarm panel	N/A	
1115	12		CWTS: GB 18, 23, 2404	371.3A	
1115	12		Container Storage - Room	90.19	Not currently in Permit - to be closed
1115	12		Tanks: D-160A/B/D-400A/B/D, D-179	MRT	Raschig Rings removed from tank 400C
1115	12		Pumps P-140, P-141A, P-141B	IE: 0013	
1117	12		Tanks D-2A/B, D-157A/B, D-238A/B, D240A/B, D170, D171	MRT	
1117	12		Wash Liquid Pump 31-17, P-182	IE: 0008	
1117	12		HAS Waste Pump 34-04, P4B, Tank D4B from E9, T10 to 2, D811	IE: 0009	
1117	12		HAS Waste Pump 34-04, P3A, Tank D3A, from E1, E80 to D811	IE: 0010	
1117	12		HAS Waste Pump 34-04, P3B, Tank D3B, from E1, E80 to D811	IE: 0011	
1117	12		HAS Waste Pump 34-04, P4A, Tank D4A, from E9-E10 to D2, D811	IE: 0012	
1117	12		Pumps P-181 and P-182	IE: 0014	
1125	12		Pumps P-5A/B, P-6A/B, P-7A/B, P-15A/B, P-27A/B, P-107A/B, JP-108A/B	IE: 0015	
1127	12		Tanks: D-293A/B	MRT	Need to remove RRs and evaluate for Idle Equipment
2307	13		Pumps P-21A, P-914	IE: 0117	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
2317	13			MRT	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2317	13		Tank D-292A/B		Evaluate for Idle Equipment
2317	13		Tank D933	IE: 0119	
			Pumps P-85A/B/C; P-27A, B, C		
2317	13		Tanks D922A/B	None	Raschig Rings removed from all Tanks. No visible sludge or rings remaining. They will be dispositioned as non-regulated, non-hazardous.
2317	13		Tanks D67, D277A/B, D912, D914, D916, D922 A/B		Evaluating for Idle Equipment and inspection frequency.
2325	14		Container Storage - Room	371.1A	
2325	14		GB 7 & 9	53	Old cementation process - RCRA unit
2325	14		Mixed Residue Piping in room 2325	MRT	Piping to be removed using the walls in the room as the boundary. The piping portion of the unit will be closed using Clean Closure Option #1 under the B371/4 DOP.
2223	15		Tanks D934A/B	MRT	Tanks were removed and closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
2223	15		Mixed Residue Piping in room 2223	MRT	
3511	16		Container Storage - Room	90.71	
3521	16		Tank D-70	IE: 0055	Tank not listed in Table 3, DOP Set Descriptions
3523	16		Tanks T-23A/B/C/D	IE: 0104	
	16		Tanks: T-11 A/B/C/D, T-12 A/B/C/D, T13 A/B/C/D		Evaluating for Idle Equipment and inspection frequency.
3801	18		Tanks: D816, D817, D818, D819, D820, D821, D822, D823, D826A/B	374.3	Tank D816 has been declared RCRA Stable and transferred to D&D. Awaiting approval for inspection relief.
3805	18		Tanks: D942	374.3	
2804	19		Tanks: D801A/B/C, D802A/B/C, D804A/B/C/D, D811 A/B, D824A/B, D843, D852, D875, D847, D851	374.3	Tank D843 has been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3801	21		Tank: D826C	374.3	
3809	21		Tanks: D883A/B	374.3	Tanks D883A/B have been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3810	21		Tank: D878	374.3	

ENVIRONMENTAL STATUS
REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
4802	21		Spray Dryer Baghouse FL803	374.3	
4812	21		Spray Chamber W803	374.3	
3408	24		GB Storage - GB's 72B/C	371.1B	GB's 72B and 72C have been closed by "Unit Removal in Conjunction with 'Debris Rule' Treatment".
3408	24		Mixed Residue Tank - Ancillary Equipment only	MRT	
3412	25		Container Storage - racks only	371.1A	RCRA Stable 9/25/02
3412	25		GB Storage - GB's 47, 48A/B/C, 50A/B, 51A/B/C/E	371.1B	RCRA Stable 9/25/02
3801	56		Tanks: D806, D807A/B, D808, D812, D813, D814, D815, Polishing Filter FL831	374.3	Tanks D806, D807A/B, D808, D813, D814, and D815, have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3801	56		GB Storage - GB's 107 and 113	374.3	
3810	57		Tank: D827	374.3	
4814	57		Tanks: D830, D832, D834, D876, D879	374.3	Tanks D832, D834, and D876 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
Outside	57		T802, T803, T804, T805	374.3	Tanks T802, T803, T804, and T805 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
4805	58		Tanks: D825A/B, D848	374.3	Tanks: 825A/B, D848 have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
4807	58		Tanks: D844A/B	374.3	Tanks: D844A/B have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3803/4805	58		Sludge Dryer W801, dry Sludge Hopper: H3, FL802A/B, H3, CV813A/B	374.3	Sludge Dryer, Hopper, FL802A/B, H3, CV813A/B have been declared RCRA Stable and transferred to D&D. Approved for quarterly inspection.
3301		AJ	Container Storage - Room	371.1A	RCRA Stable 6/20/02
3315		AJ	GB Storage - GB#32	371.1B	
4101		AM	Tanks: D2860, D206, D208, D211, D212, D213, D214, D216, D217, D251, D841, D837A/B, D383A/B, D849A/B, D839A/B, D840A/B, D850		Evaluating for Idle Equipment and inspection frequency.
4103		AM	Tanks: D200, D241, D242, D243		Evaluating for Idle Equipment and inspection frequency.
4103		AM	Electric Motor/Pump		Evaluating for Idle Equipment and inspection frequency.

ENVIRONMENTAL STATUS

REGULATED ITEMS

Location	SET	AREA	RCRA UNIT DESCRIPTION	Unit #/Idle Equip. #	Status
4104		AM	Tank D250	IE: 371-01	Contains approximately 200 gallons of HNO ₃ 7.5 N + 1% H ₂ SO ₄ . Greater than 2% of volume; remaining liquid is RCRA waste.
4104		AM	Tank D254A	IE: 371-02	
4104		AM	Tank D205	IE: 371-03	

14/14 10/16/02