



KAISER ♦ HILL  
COMPANY

## MEMORANDUM

Date: December 3, 2003

Minutes are unclassified and  
NOT UCNI: *[Signature]*

To: Jan Robbins, T130G

From: David Ward

Subject: WEEKLY STATUS MEETING DOE/LRA for December 3, 2003

Attached are the minutes for the referenced weekly meeting for the Operating Record.  
In attendance were:

D. Coyne	J. Parkin
D. Delvecchio	W. Seyefrt
K. Ferrera	K. Trice
J. Floerke	R. Vonfeldt
R. Leitner	D. Ward
S. McNitt	J. Zaret
D. Onyskiw	

Additional items discussed:

1. The December monthly walkdown, scheduled to follow the meeting, will cover Sets scheduled for completion by the end of the month. They are Sets 2B, 8, 16 and 39.
2. Hart hats will be required in the back starting next Friday.

*AND PALLET  
REMOVAL.  
JPK  
12-3-03*

End

▲  
DEC 2003  
RECEIVED  
RECORDS CENTER

**Ward, David**

---

**From:** Hoffman, Betty  
**Sent:** Wednesday, December 03, 2003 10:36 AM  
**To:** Ward, David; Cunningham, Steven; Green, Ken; Nesheim, Janet  
**Subject:** RE: WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

The December 3, 2003, DOP minutes, in two parts, along with the transmittal memorandum, are Unclassified/Not UCNI.

Betty Hoffman

-----Original Message-----

**From:** Ward, David  
**Sent:** Wednesday, December 03, 2003 9:59 AM  
**To:** Cunningham, Steven; Green, Ken; Hoffman, Betty; Nesheim, Janet  
**Subject:** WEEKLY DOP MINUTES - reviewed as unclassified and NOT UCNI

Attached is the weekly DOP minutes, in two parts, along with the transmittal memorandum for November 19, 2003. All documents have been reviewed by Jim Floerke, who has signed on the cover page of transmittal memorandum, that they're unclassified and NOT UCNI. Your return E-mail indicating approval will accompany the minutes to the Administrative Record for access by the public.

David Ward  
x5938

<< File: TRANSMITTAL MINUTES (2).doc >> << File: AGENDA.doc >> << File: Weekly state status 12-03-03.doc >>

## **B371 CLOSURE PROJECT**

### **WEEKLY STATUS MEETING**

**[Every Wednesday, 9:30 am. B371 Conference Room]**

### **AGENDA**

**December 3, 2003**

**INTRODUCTION** – David Ward, X5938 (212-2578)

**D&D** – Jim Floerke, X2850 ((212-3292)

**CONSTRUCTION / MAINTENANCE** – Dan Coyne X2820 (212-6200)

**D&D WASTE** –Randy Leitner

**ENVIRONMENTAL & ACTION ITEMS** – David Ward

### **OUTSTANDING ACTION ITEMS**

1. December's monthly Set walkdown will follow today's status meeting.

**D&D Summary (AAC/AAD)  
Weekly Meeting Date 12/03/03**

<b>Set</b>	<b>D&amp;D Status Jim Floerke</b>	<b>Construction Status Dan Coyne</b>	<b>Environmental Status</b>
<b>6 1AQ31DR02B</b>	<ul style="list-style-type: none"> <li>Glovebox internal component removal is complete for GB 58 and 59.</li> <li>D&amp;D package for Room 3563 in process, attic isolation complete, 5 of 6 tanks removed.</li> <li>D&amp;D package for Room 3553 in process. 9 of 9 anion exchangers removed. Set scope complete. Preps in Room 3555.</li> <li>D&amp;D package for Room 3559 in process, 5 of 10 tanks removed.</li> <li>Electrical isolation and stripout package on hold</li> </ul>	<ul style="list-style-type: none"> <li>On hold for D&amp;D</li> </ul>	<ul style="list-style-type: none"> <li>MRT; IE quarterly insps.;</li> </ul>
<b>8 1AD108BD00</b>	<ul style="list-style-type: none"> <li>D&amp;D operations initiated, glovebox clean out on process. Working GB45.</li> <li>GB 39, 43, 42, 44, 41, and 40 removed.</li> <li>Tank and piping removal in 3202 complete.</li> <li>Electrical Isolation and strip-out in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues room 3206</li> </ul>	<ul style="list-style-type: none"> <li>Rm 3202 and 3204 vault storage are RCRA stable</li> <li>Rm 3206 room container str.</li> </ul>
<b>9 (CSV)</b>	<ul style="list-style-type: none"> <li>Initiated pallet removal through I/O 8, pallet decon in I/O 6. 1118 of 1,147 pallets removed.</li> <li>Completed entry into CSV for contamination and safeguards characterization.</li> <li>Electrical isolation and stripout of I/O stations on hold.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal on hold pending pallets</li> </ul>	<ul style="list-style-type: none"> <li>RCRA stable – no insps.</li> </ul>
<b>12 1AD112BD00 Dismantlement</b>	<ul style="list-style-type: none"> <li>Dismantlement engineering/planning in process.</li> <li>Internal GB component removal and piping removal in process for GBs 21, 22, 23, 62, and 18. GBs 31, 27, 14, 20, 19, 17, and 2404 removed.</li> <li>Electrical isolation and stripout in process.</li> <li>Rooms 1105 stripout is in process. Set scope complete Room 1103. GB 2402, 2403, 2401 removed.</li> <li>NOCHAR for liquids in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal in progress room 1105/1115.</li> </ul>	<ul style="list-style-type: none"> <li>CWTS haz. Waste removed, quarterly insp.</li> <li>Rm. 1208 vault storage RCRA stable</li> <li>MRT; IE quarterly insp.</li> </ul>
<b>16 1AD116BD00 Dismantlement</b>	<ul style="list-style-type: none"> <li>Electrical isolation and stripout package in process.</li> <li>Mechanical isolation and stripout package in process. <ul style="list-style-type: none"> <li>GB33 removed. SWB port installed.</li> <li>Set scope complete for Room 3511 and 3521.</li> <li>Canyon entries for component size reduction and removal in process for Room 3523.</li> </ul> </li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal in 3523.</li> </ul>	<ul style="list-style-type: none"> <li>IE</li> </ul>
<b>23 1A116BD00 Dismantlement</b>	<ul style="list-style-type: none"> <li><b>Electrical isolation and strip-out on hold due to resources.</b> Currently 90% complete for air gap.</li> </ul>	<ul style="list-style-type: none"> <li><b>On-hold due to resources, Air gapping 90% complete.</b></li> </ul>	<ul style="list-style-type: none"> <li>RCRA permitted storage</li> </ul>
<b>29 1AD129BD00 Dismantlement</b>	<ul style="list-style-type: none"> <li>Deinerting of Glovebox line complete. Internal component removal for GB1509 and TGA/IR in process.</li> <li>Electrical isolation and stripout in process.</li> </ul>	<ul style="list-style-type: none"> <li>Electrical removal continues</li> </ul>	<ul style="list-style-type: none"> <li></li> </ul>
<b>39 1AD139BD00 Dismantlement</b>	<ul style="list-style-type: none"> <li>Prep to initiate piping removal.</li> </ul>		

Revision: 12/03/03

Set	D&D Status Jim Floerke	Construction Status Dan Coyne	Environmental Status
Sets Pending Resources	<ul style="list-style-type: none"> <li>Set 26, Set 9 (I/O Removal), Set 12 (Rm 1117/11125/2327), Set 23, Set 6 (Rm 3549)</li> </ul>	•	
18 Dismantlement	•	<ul style="list-style-type: none"> <li>Electrical removal complete. Awaiting crew and package for mechanical removal</li> </ul>	<ul style="list-style-type: none"> <li>ALL tanks are now RCRA stable – State letter 10/14/03.</li> </ul>
19 Sludge Removal	•	<ul style="list-style-type: none"> <li>Pumping sludge from 801A into a tanker to be treated at 750 pad.</li> <li>Electrical removal in progress</li> </ul>	<ul style="list-style-type: none"> <li>RCRA Daily inspections</li> </ul>
26 Dismantlement		<ul style="list-style-type: none"> <li>Electrical removal continues in room 3602</li> </ul>	•
56 Dismantlement		<ul style="list-style-type: none"> <li>Complete.</li> <li>Waiting trades</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
57 1AD457BD00		<ul style="list-style-type: none"> <li>Tap and Drain in process.</li> <li>Piping being removed from below the vapor bodies weather dependant.</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable container storage.</li> </ul>
58 Dismantlement		<ul style="list-style-type: none"> <li>Tap and drain and PPR</li> </ul>	<ul style="list-style-type: none"> <li>All tanks RCRA stable</li> </ul>
Area AM Dismantlement [1AD1AMBX00		<ul style="list-style-type: none"> <li>Wall removal 4104 to 4101.</li> </ul>	<ul style="list-style-type: none"> <li>IE</li> </ul>
Washington Group Activities		<ul style="list-style-type: none"> <li>Electrical removal set 21. Tap and drain and PPR on set 21.</li> <li>Electrical removal 3709.</li> <li>Setting up to remove equipment from vaults 3606, 3331, 3327 and 3337.</li> </ul>	

Work "Pending Resources" is in bold print. MR – Mixed Residue tank systems IE – Idle Equipment

D&D Waste – Randy Leitner		
<b>Repackage/disposition the remaining 3000 legacy drums (May 3, 2002 starting inventory 3,163 drums)</b>	<p>December 3, 2003 inventory:</p> <p>B371 788</p> <p>B374 113 *</p> <p>Total 901</p> <p>*92 empty drums for sludge removal</p>	Net Drum Loss for Week -42
<b>Room 3305 Repack/Size Reduction Tent Status</b>	<p>Tent size reduction operations :</p> <ul style="list-style-type: none"> <li>Began repack of low risk drums this week.</li> <li>Will continue to work size reduction in with repacks.</li> </ul>	Containers repackaged. 37
<b>DOP REVISION 1</b>	<ul style="list-style-type: none"> <li>Presentations given at ER/D&amp;D and RFCLOG meetings.</li> <li>Scheduled to present at CAB Dec. 4, Meeting with Broomfield next week.</li> <li>Final draft to be issued/Public comment to begin December 8.</li> </ul>	