

**ROCKY FLATS ENVIRONMENTAL TECHNOLOGY SITE
REGULATORY CONTACT RECORD**

Date/Time: April 17, 2002 – 1515 to 1545 (CJF-004)

Site Contact(s): C J Freiboth (KH) D Parsons
Phone: (303) 966-2823 (303) 966-6458

Regulatory Contact: Dave Kruchek
Phone: (303) 692-3328

Agency: CDPHE

Purpose of Contact: Building 441 / 443 Scoping Meeting Minutes from Meeting held on April 17, 2002 from 1515 to 1545 in the Trailer 886B Conference Room

Meeting Attendance

C J Freiboth, KH PM	D Parsons, CGI	M A Eeckhout, KH
D Kruchek, CDPHE	J Hindman, CDPHE	S Tower, DOE
K Myers, RISS	Eva Bryson, DOE	

Discussion

- 1 Kaiser-Hill projected that Building 443 was an anticipated Type 1 facility and Building 441 was an anticipated Type 2 Pending characterization results, Building 441 may be a Type 1 if contamination is only found in the slab and will be handled like Building 442 was handled (i e Type 1 facility with a contaminated slab)
- 2 Trailer T441A was included as an anticipated Type 1
- 3 Characterization plans for the facilities were presented Projected characterization start dates are April 18, 2002 for Building 443 with a finish of May 18, 2002 and June 15, 2002 for Building 441/T441A with a finish of July 15, 2002
 - Two Historical Site Assessments (HSAs) were distributed (1) Building 441, Trailer T441A, and Tanks 079, 080, 081 and 278, Revision 1 and (2) Building 443, Steam Condensate Storage Tank 240, Tank 096, Tank 097, Tank 098, Tank 025, Tank 027, TK-13A (aka Tank 028), TK-9A (aka Tank 031), Tank 090, Tank 091, Tank 092, Tank 093, Tank 094 and Tank 095, Revision 0
 - The following documents were distributed for review
 - DRAFT "Reconnaissance Level Characterization Chemical Characterization Plan (Package) B443 Closure Project, Rev 0"

44

- DRAFT "Reconnaissance Level Characterization Type I Radiological Characterization Plan B443 Closure Project, Rev 0"

Comments included

- Characterization Plans for Building 441/T441A will be developed once the carpet in Building 441 is removed to gain access to floor drains located in the facility This will occur once personnel and records are removed from the facility
- 4 Anticipated facility decommissioning / demolition plans were presented as follows
- Building 443 – October 2002 through August 2003
 - Building 441/T441A – December 2002 through August 2002

Contact Record Prepared By: C J Freiboth

Required Distribution

R DiSalvo, RFFO
S MacLeod, RFFO
J Legare, RFFO
N Newell, CDPHE
S Gunderson, CDPHE
T Rehder, USEPA
C Deck, K-H
C Gilbreath, K-H 771
T Hopkins, K-H 776


S Nesta, K-H
D Shelton, K-H
K North, K-H ESS
A Rosenman, K-H ESS
J Mead, K-H ESS


Additional Distribution

S Tower, DOE
C Freiboth, K-H
D Parsons, CGI
D Kruchek, CDPHE



2





4/4