

The scope of this demolition will include Building 331 Garage.

Building 331 Garage was an anticipated Type 2 facility. The Reconnaissance Level Characterization Report (RLCR)/Pre-Demolition Survey Report (PDSR)- 05-RF-00520, dated May 26, 2005, documents the condition of Building 331 Garage. As stated in the RLCR/PDSR, B331 did not meet the unrestricted release criteria due to potential radiological contamination in five embedded sanitary waste drains and piping in the concrete slab. The sanitary waste drains and piping ran through open trenches in the slab. The sanitary waste piping in the open trenches was removed and some of the open trenches were filled with concrete in the 1960's or 1970's when the building was converted from a research and development laboratory to a vehicle maintenance facility. Therefore, the remaining embedded sanitary waste drains and piping will be managed as LLW during demolition. The filled in trenches will be managed as potentially contaminated LLW until demolition and in-process demolition surveys prove otherwise. Environmental Remediation will conduct soil sampling once the slab is removed by RISS D&D.

The point of contact for this project is Cameron Freiboth, who may be reached at x2823.

CERCLA Administrative File

- RLCR/PDSR for Building 331 Garage – 05-RF-00520 (submitted May 26, 2005)

Activity ID	Activity Description	Orig Dur	Rem Dur	% Comp	Early Start	Early Finish	Total Float	FY05		
								Q2	Q3	Q4
331 - Fire Station & Vehicle Mlce Garage										
1EFD0930	B331 Decommissioning Planning & Engineering	87	38	75	01APR05A	28JUL05	44			
1EFD0950	B331 Decommissioning Dismantlement	43	26	40	04APR05A	07JUL05	44			
1EFD0945	B331 Decommissioning Decontamination	46	30	40	04APR05A	14JUL05	44			
1EFD0940	B331 Decommissioning Final Surveys	20	20	82	04APR05A	18JUL05	50			
1EFD0955	B331 Decommissioning Demolition & Disposal	15	15	0	19JUL05	08AUG05	55			

Start Date	01FEB99	CPBA	Sheet 1 of 1
Finish Date	25OCT05		
Data Date	23MAY05	CURRENT STATUS (5/23 CPBA)	
Run Date	07JUN05 14:30	B331 Demolition	