# EG&G ROCKY FLATS

O RF D 686

DIST.

NCIS GE COMIN. R ALY TJ

BY, WA JESTIC, JA

CDES .

NER VI VECRO TH VANCA WA

avea do

CHER. 3 -

AVAN : A

BERT : L

AUUAN F!

EENGARD TIX

UDENBERG GE

KINLEY K 3 LLEN . B. ANELL A F G&G ROCKY FLATS, INC.

OCKY FLATS PLANT, P.O. BOX 464, GOLDEN, COLORADO 80402-0464 • (303) 966-7000

RINGAVE AN OPTH 4, 1990

90-RF-0686

0410,2.2.1

Jobert M. Nelson, Jr.

✓ lanager✓ XOE, RFO

ttn: P. G. Currier

JEFFERSON COUNTY REMEDIATION LANDS STATUS REPORT FOR 1989

Enclosed please find four (4) copies of subject report for your review and submittal paper paper and submittal paper propriate Jefferson County officials. This report summarizes the status of CY 989 soil remediation and revegetation activities on Jefferson County lands contiguous to Indiana Street. These remediation efforts were specified in a 1985 outif-court lawsuit settlement addressing plutonium soil contamination on private andowner properties. One of the conditions is the dissemination of an annual status eport on progress remediating these areas to the State of Colorado Soil Construction Standard for plutonium (.9pCi/g soil).

A draft transmittal letter is attached. Please address any questions on this topic to [C. B. McKinley (4934) or Ron Zuck (7079).

f. M. Kersh, Associate General Manager

Environmental Restoration & Waste Management

 $\vdash x \bowtie$ 

Orig. and 1 cc - R. M. Nelson, Jr.

1 cc - P. G. Currier

CONSTRUCTION

BUTTA

DOCUMENT CLASSIFICATION RÉVIEW WAIVER PER CLASSIFICATION OFFICE

# DRAFT DRAFT DRAFT DRAFT DRAFT DRAFT DRAFT

Mary Lynn Tucker
Assistant County Attorney
Jefferson County Courthouse
Golden, CO 80419

Lynn Wodell Jefferson County Open Space 18301 W. 10th Ave., Suite 100 Golden, CO 80401

## JEFFERSON COUNTY REMEDIATION LANDS STATUS REPORT FOR 1989

Enclosed is the annual status report for the Jefferson County Remediation Lands. We would appreciate your review and comment of this document, particularly the action proposals. Please contact Pat Currier on extension 966-2026 if you have questions.

# JEFFERSON COUNTY REMEDIAL ACTION LANDS

1989 REMEDIATION STATUS AND ACTIONS FOR 1990

#### JEFFERSON COUNTY REMEDIAL ACTION LANDS

# 1989 REMEDIATION STATUS AND ACTIONS FOR 1990

### EXECUTIVE SUMMARY

The fourth growing season of the remediation effort ended this past autumn. Weeds dominate the panorama of the remedial action lands. Approximately 90% of the plowed-reseeded lands have no seeded grass cover. The poor outcome of the reseeding effort appears very related to:

- 1) ineffective amounts and/or seasonal distribution of precipitation,
- 2) extremely rocky surfaces or clayey soils,
- 3) an expanding prairie dog population.

Most of the successfully seeded and established portions (10%) of the remedial action lands have produced a substantial stand of grasses. These areas also bear many weeds but should adequately suppress this weed onslaught.

Prairie dogs have devastated much of the vegetal cover of the remediation lands, including both the plowed, seeded strips and the alternating strips of unplowed prairie. Prairie dog control must occur in order to stabilize soils.

## Planned actions include:

1) low and no tillage methods of reseeding,

2) irrigation for seedling establishment,

3) enduring weed suppression and control through mowing and herbicidal methods,

4) prairie dog suppression and control with physical and/or toxicogenic methods.

#### INTRODUCTION

This report concludes the fourth growing season since remedial activities were initiated on these lands; it summarizes both the 1989 land status and 1990 planned remedial actions.

The goal of the remediation effort is:

- 1) soil mixing to reduce surface concentrations of plutonium of the subject land to bring them into compliance with CDH guidelines of 2 d/m/g (.9 pCi/g) of dry soil, and
- 2) revegetation to stabilize the soils with a sustainable, reproducing vegetation (one that would evolve towards a native grassland).

No remedial activities occurred on these lands this past growing season due to a temporary void in the RFP position of the soils-range scientist. The position was filled in mid-September, after which the evaluation of land status was performed. During separate occasions, outside professional critiques were solicited from Gary Finstad of the USDA Soil Conservation Service, Wayne Woods of Vegetation Services and Frank Kunze of Jefferson County Open Space.

#### ECOLOGICAL AND MANAGERIAL STATUS OBSERVATIONS


During 1989, the remedial action lands existed in a state of weed infestation with a fair, but unreliable stabilization of soils. Figure 1 illustrates the managerial status of these lands.

Tall weeds such as Canadian, Russian and musk thistles as well as mustards dominate the plowed, reseeded lands. The substratum is dominated by shorter weeds such as bindweed and cheatgrass (downy brome). Weeds are the sole vegetal cover of approximately 90% of the reseeded lands.

Only 10% of the reseeded areas have a fair to excellent establishment of grasses. Despite a co-existing weed component in these areas, most of the grasses appear well enough established and to have the competitive advantage over the weeds for control of resources.

Localized surface accumulations of rocks (cobbles) occur over approximately 30% of the reseeded land. The majority of these cobbles surfaced during tillage and in some cases impose nearly a 90 percent surface coverage. These areas have a vegetal cover of weeds with no apparent seeded grasses.

A prairie dog infestation impacts approximately 60% and 30% of the northern and southern remediation lands, respectively. These percentages are inclusive of both the plowed, seeded lands and the unplowed lands (alternating strips of land that currently are planned to be plowed). Consequently, some of the unplowed lands exist in a stressed prairie/weed vegetation or pasture/weed vegetation.



Where burrow density is greatest (about 20% of reseeded lands), the prairie dog impact to the landscape environment is of particular severity and interest. Here, with relatively minimal wind protection, are soil materials that once were purposely plowed under and now have been brought back to the surface around burrows, while between the burrows are vegetationally denuded soils. These barren soils are exposed to wind and water erosion.

#### SEEDING RESULTS ANALYSIS

Based on the above observations and precipitation records, the poor seeding and/or plant establishment results apparently can be attributed to at least three factors:

- 1) Lack of effective amounts of precipitation and soil moisture. Relative to the clayey and rocky soils, effective amounts of precipitation simply were not distributed over each year's growing season to coincide with timing of seed and/or seedling physiological demand. Winter and spring recharge of soil moisture apparently was inadequate some years for either germination or seedling requirements.
- 2) Extremely rocky surface. The rocks impeded placement and coverage of the fine seeds during the seeding operations.
- 3) Prairie dog infestation. The demise of any successfully emerged seedling is very predictable due to its palatability to the prairie dogs. In addition to their herbivory and burrowing habits, the rodent keeps a mowed vegetation as its visual defense against ground and aerial predators. Their activities promote soil destabilization. High activity areas surround individual burrows with barren soils (areas of 25ft² to 200ft² per burrow), while further out persistent and heavy grazing has eliminated grasses to favor a suppressed weed population.

The successfully seeded and established areas had little or no prairie dog activity. Otherwise, the 10% seeding success in the northern remediation lands appears very related to the factor of topography, which translates into the maintenance of favorable amounts of soil moisture. More specifically, the small areas of success occurred only on upland terrain that either was nearly level or sloping to the north (a NW to NE arc). These sites have a diminished evaporation rate of soil moisture relative to the hotter and drier south facing slopes.

Factors contributing to the 10% seeding success in the southern remediation lands were not apparent other than the possibility of pockets of deep and/or loamy soils.

#### 1990 ACTIONS

In light of the above observations and analyses, management of the remedial action program will be intensified. The following action components will occur during 1990 in order establish and nurture a desired vegetation and stable soil.

# A. Action Components

1) Change of seed mix: Through seeding evaluations and discussions with Gary Finstad and others, the following seed mix will be used for seeding operations during 1990. It is not substantially different from the original seed mix. As additional information is gleaned from results of remediation methods and procedures, it should be expected that subsequent requests for seed mix changes may be forthcoming.

<u>Species</u>	<u>Variety</u>	Percent of Mix old new
Western wheatgrass (Agropyron smithii)	arriba	40 40
Sideoats grama (Bouteloua curtipendula)	Vaughn	40 25
Blue grama (Bouteloua gracilis)		0 15
Pubescent wheatgrass (Agropyron trichophorum)	Luna	10 10
Smooth brome (Bromus inermis)	Lincoln	10 10

2) Prairie dog suppression and control: Approximately 100 acres are currently impacted by prairie dogs, perhaps 30 acres are critically impacted. Without controls or limits, prairie dog acreages tend to expand 20% to 30% per year. Thus, 80% of the northern remediation lands likely would be impacted by the end of the next growing season, 1990.

An effective control implies eliminating more than 80% of a prairie dog colony, otherwise the first annual reproduction is absorbed by the colony and brings the population back to 100%. (Normally when reproduction cannot be absorbed into the colony, pups will migrate to adjacent areas).

Live trapping and transplanting prairie dogs is discouraged by the Colorado Division of Wildlife. It is expensive and inefficient. More than half of transplanted prairie dogs die or are killed by predators during the first week unless expensive set-up efforts are performed. Late winter and early spring prior to pups being born is the best time for trapping.

A grain applied toxicant (zinc phosphide) is available and regulated by the EPA. However, it is only 85% to 90% effective and a return to 100% of the population can occur in just three years. The grain may impart a non-target kill, particularly birds. July 15 through November 15 are the effective use dates of this product.

An aluminum phosphide fumigation, regulated by the EPA, results in 95% to 98% reduction in prairie dogs. Since burrows are sealed, fleas which transmit bubonic plague become entrapped in holes. There is no residual poison on soils, vegetation or poisoned rodents (in fact, coyotes and foxes commonly dig out some of the carcasses and consume them). A non-target kill may occur in the burrows. April 1 through October 15 are the effective use dates of this product.

The most efficient approach to the arrest and control of the prairie dog infestation is fumigation. The procedure will be administer by a licensed pest control company. The prerequisite of a black-footed ferret reconnaissance or search will be complied with prior to the fumigation action.

- 3) Weed suppression and control: A program of herbicide spraying and mowing will be implemented this spring and summer to control the weed infestation and reduce any fire hazard such as might be created by downy brome (cheat grass). Applied herbicides will include only those approved by RFP, all of which have short term residuals.
- 4) Seed bed preparation: Tillage will not only provide a suitable seed bed in areas of least rockiness, but also may provide some control of certain weed species. Other than a possible herbicide treatment, the rocky areas will receive no pre-seeding treatment and seeding should occur with a hydroseeder. Any tillage of rocky areas may serve mostly to bring an even greater percentage of rocks to the surface while allowing fine soil materials to settle still further below the surface, thus, reducing both the effective area and already poor quality of seed bed.
- 5) Seeding: Two weeks subsequent to herbicide treatment of rocky areas, the seed mix will be hydroseeded (mid May at latest). On areas of least rockiness, a cover crop of forage sorghum will be drill seeded immediately following any tillage during late spring; then during late autumn interseeding of the seed mix will occur within the standing sorghum.
- 6) Mulching: Mulching will include a crimped or tackified straw mulch and a hydromulch, only the one most appropriate for site conditions to be used after each seeding operation.
- 7) Irrigation: The potentiality of another partial or season long dry spell must be reckoned with in order to have the greatest probability for success. The experiences of the past four seasons have shown moisture to be the most limiting factor of success. Subsequent to a successful seed germination, plant establishment can fail due to lack of effective soil moisture during critical periods. A single or dual truck spray irrigation system will be implemented this summer to meet the demands of

the seeded vegetation. The tanker truck will have a 4000 gallon capacity with a pump and top-mounted water gun. Source of supplemental water would be Pond C-2 or RFP domestic supply. With effective amounts of natural precipitation, supplemental watering would not be required.

## B. ACTION IMPLEMENTATION CHRONOLOGY

# 1. Winter 1990

PARTIES:

Jefferson County Officials.

ACTION 1:

Respond to any proposed action, particularly regarding herbicide spraying, prairie dog suppression and seed mix

changes.

PARTY:

Remediation Coordinator.

ACTION 2:

Evaluate responses and accordingly arrange any contracts for herbicide spraying and prairie dog suppression and

order seed mix.

Arrange contracts for tilling, seeding and mulching and

leasing equipment.

DATE

Spring 1990

# 2. Spring 1990

PARTY:

Contractors.

ACTION 1:

With appropriate consultations, apply herbicide to suppress cheatgrass and emerging broadleaf plants on lands to be reseeded. If necessary and similarly approved, apply broadleaf herbicide to the 10% successfully seeded and established areas in order to

reduce any aggressive weed competition.

DATE DUE:

Mid to late spring.

PARTY:

Contractors.

ACTION 2:

Depending upon time since herbicide application, hydroseed the rocky areas with seed mix and cover with hydromulch. Till and seed forage sorghum on non-rocky areas. Mulch with straw and secure with tackifier or

crimper.

DUE DATE:

Late April through mid-June

PARTY:

Remediation Coordinator or contractor

ACTION 3:

Irrigate when necessary for appropriate germination if

natural precipitation fails to occur.

DATES DUE:

April through mid-June

## 3. Summer 1990

PARTY:

Remediation Coordinator.

ACTION 1:

Closely monitor reseeded areas for necessary irrigation, weed control, fertilization and soil erosion. Accordingly, activate necessary contractor or personnel.

DATES DUE:

Duration of summer.

## 4. Autumn 1990

PARTY:

Remediation Coordinator.

ACTION 1:

Closely monitor reseeded areas for necessary irrigation, weed control and soil erosion. Accordingly, activate

necessary contractors or personnel.

DATE DUE:

Early autumn.

PARTY:

Contractor.

ACTION 2:

Interseed forage sorghum areas with the seed mix and

follow with mulch that is well secured and able to withstand the winds of winter and early spring.

DATE DUE:

Early November.

5. 1991

PARTY:

Remediation Coordinator.

ACTION:

Monitor all aspects and status of remediation lands. Accordingly, respond and treat as described above or in

another appropriate manner.

DATE DUE:

Year round.

# C. ACTION COSTS (estimated)

1.	<ol> <li>Prairie Dog Control (Contract)</li> </ol>	
2.	Weed Control	45,000
	Herbicide Application (Contract)	40,000
	Mowing (Contract)	5,000
3.	Supplemental Watering	45,000
	Tanker truck leasing (one unit) Driver and operator	20,000 25,000
4.	<u>Tilling</u> (Contract)	3,000
5.	Seeding	4,000
	Drill seeding (Contract)	2,500
	Hydroseeding (Contract)	1,500
6.	Mulching	7,500
	Straw tackified (Contract)	4,000
	or Straw crimped (Contract)	5,000
	Hydromulch (Contract)	2,500
7.	Fertilize (Contract)	3,500
8.	<u>Materials</u>	26,000
	Sorghum	1,000
	Seed mix	10,000
	- Mulch	5,000
	Fertilizer	10,000
9.	Other expenses	25,000
P0 <sup>-</sup>	TENTIAL TOTAL COSTS, 1990	\$165,000