

EG&G ROCKY FLATS

25801

RF 02089

EG&G ROCKY FLATS, INC
ROCKY FLATS PLANT P O BOX 464 GOLDEN COLO ADO 80402 0464 (303) 956 7000

DIST	LTR	BC
AMARAL M E		
BERMAN H S		
BRANCH D B		
CARNIVAL G J		
COPP R D		
DAVIS J G		
FERRERA D W		
HANNI B J		
HARMAN L K		
HEALY T J		
HEDAH L T		
HILBK J G		
HUTCHINS N M		
KELL R E		
KIRBY W A		
KUESTER A W		
MAHAFFEY J W		
MANN H P		
MARX G E		
MCDONALD M M		
MEKENNA F G		
MONTROSE J K		
MORGAN R V		
POTTER G L		
PIZZUTO V M		
RISING T L		
SANOLIN N B		
SETLOCK G H		
STEWART D L		
STIGER S G		
SULLIVAN M T		
SWANSON E R		
WILKINSON R B		
WILLIAMS S (ORC)		
WILSON J M		
WYANT R B		
F. S. ALST	✓	✓
G. S. HSA	✓	✓
J. S. HSA	✓	✓
L. S. ROBERTS	✓	✓
M. S. ROBERTS	✓	✓
P. S. ROBERTS	✓	✓
R. S. ROBERTS	✓	✓
S. S. ROBERTS	✓	✓
T. S. ROBERTS	✓	✓
U. S. ROBERTS	✓	✓
V. S. ROBERTS	✓	✓
W. S. ROBERTS	✓	✓
X. S. ROBERTS	✓	✓
Y. S. ROBERTS	✓	✓
Z. S. ROBERTS	✓	✓
ADMIN RECORD		
PATS/T130G		
TRAFFIC		
CLASSIFICATION	✓	✓

UCI		
UNCLASSIFIED		
CONFIDENTIAL		
SECRET		

AUTHORIZED CLASSIFIER SIGNATURE
DOCUMENT CLASSIFICATION
REVIEW WAIVER PER
CLASSIFICATION OFFICE
DATE

IN REPLY TO RPP CC NO.

ACTION ITEM STATUS
☐ PARTIAL OPEN
☐ CLOSED

LTR APPROVALS

ORIG & TYPIST INITIALS

July 1, 1994

Jessie M Roberson
Acting Assistant Manager for
Environmental Restoration
DOE/RFFO

Attn Norma Castañeda

REVISED RISK ASSESSMENT SCHEDULE - SGS-389-94

Schedule impacts for Operable Units (OUs) affected by the Human Health Risk Assessment (HHRA) stop work order were provided in a EG&G, Rocky Flats, Inc, April 10, 1994, letter to you. However, new direction was provided during the May 10 meeting with EG&G, Department of Energy (DOE), Environmental Protection Agency (EPA), and Colorado Department of Health (CDH). Attached please find the revised risk assessment schedules for OUs 2, 3, 5, and 6. The following general and OU-specific schedule assumptions were used by OUs 2, 3, 5 and 6 to develop these new schedules. Deviations from these assumptions will result in the need to modify the deliverable dates.

General Assumptions

Professional judgement within the CDH conservation screen and the Contaminants of Concern Technical Memorandum (COC TM) will only be applied to the higher risk contaminants. Higher risk contaminants are defined by being significant within the concentration toxicity screen or by significantly contributing to a ratio of ≥ 1 in the CDH conservative screen. All other chemicals, metals, and radionuclides will be addressed in the Remedial Investigation (RI) Report.

The COC TM and the CDH conservative screen will be performed with the draft Programmatic Preliminary Remediation Goals (PPRGs) before the approval process is completed. These PPRGs are based on EPA default values with no site-specific factors applied.

These schedules do not contain Human Health Risk Assessment (HHRA) information pertaining to template use and development. Template impacts will be assessed when the template is approved for use.

The assessment of "Hot Spots" will not be included in the HHRA.

The number of source areas proposed for each OU is provided in the OU-specific assumptions listed below. These source area numbers are the ones that will be used in the CDH conservative screen and risk assessment.



94-RF-07089



000034370

ADMIN RECORD

A-DU03-000501

TMs will be reviewed/approved by the agencies in a time frame consistent with the new schedule

Data Aggregation Assumptions

"Source" areas and "Areas of Concern" will be defined per the presentations given on June 3, 1994, and June 7, 1994, by DOE, EPA, and CDH for the purpose of data aggregation. The CDH conservative screen will have a formal review and approval process associated with it.

"Areas of Concern" to be used in the Baseline Risk Assessment will be reviewed and approved as part of the letter report containing the CDH conservative screen.

An addendum to the exposure scenario TM will be required to delineate which exposure scenarios will be assessed at each "Area of Concern."

The RFI/RI Reports will include sections in the risk assessment chapters to address each source area and/or area of concern.

OU 2

For risk assessment purposes, there are five source areas for OU 2.

The COC TM will be revised. Comments for this TM were received from the EPA and CDH in April 1994.

Data will be reaggregated for the groundwater units based on comments received from the agencies.

Validated data will be aggregated and used to revise the COC TM and for the risk assessment. This is preferred since much of the data will be reaggregated for groundwater as above, and using validated data will allow review and approval of the final COCs prior to issuing the Final Phase II RFI/RI Report.

Groundwater modeling will be performed on an OU-wide basis and not by source area.

Air modeling will be done for each of the source areas and/or areas of concern.

One volatile organic compound migration from groundwater to indoor air will be modeled.

COCs will be determined using the Gilbert background comparison as the validated data set is being used and COCs are being rerun. This is a result of agency comments on the COC TM.

OU 3

There will be no concurrent DOE/EG&G reviews

There will be concurrent DOE RFFO and Headquarters reviews

A maximum of five source areas will be evaluated. The risk assessment calculations based on the supplied data aggregation approach will generally coincide with the four IHSS designations and the Remedy Acreage.

There will be no added groundwater issues to address in the Phase I Remedial Feasibility Investigation/Remedial Investigation (RFI/RI) Report.

The Exposure Scenario TM (TM-2) will not require revision and resubmittal. Comments will be addressed with a responsiveness summary.

The previously negotiated duration of eight months between the draft and final RFI/RI Report will be used.

The analysis of OU 3 data will provide sufficient nature and extent evaluation to identify COCs prior to completion of the COC TM.

Modeling will be done after the COCs are determined.

OU 5

A maximum of fifteen source areas will be evaluated.

The Draft Exposure Scenario TM has been submitted and reviewed by the regulators and will not require a major revision.

The Draft Phase II field data will be incorporated into the Final Phase I RFI/RI Report. The finalized data will be submitted later as another revision of the Final Report or as an appendix.

Analytical results from additional sampling under TM15 will not deviate substantially from existing data used in the risk assessment.

OU 6

A maximum of fifteen source areas will be evaluated.

Jessie M Roberson
July 1, 1994
94-RF-07089
Page 4

The Draft Exposure Scenario TM has been submitted and reviewed by the regulators and will not require a major revision




S. G. Stiger, Director
Environmental Restoration Program Division
EG&G Rocky Flats, Inc

RAR cb

Orig and 1 cc - J M Roberson
Attachments As Stated (4)

cc

R	H	Birk	-	DOE/RFFO
E	A	Dillé	-	" "
S	R	Grace	-	" "
M		Guillaume	-	" "
M	H	McBride	-	" "
J	L	Pepe	-	" "
T		Reeves	-	" "
R	J	Schassburger	-	" "
M	N	Silverman	-	" "
L	W	Smith	-	" "



ACTIVITY ID	ACTIVITY DESCRIPTION	EARLY START	EARLY FINISH	ORIG DUE
12057C1172	COMPLETE DRAFT TOXICITY REPORT			
12057C1034	EG & G/DOE REVIEW OF DRAFT COC TECH MEMO	4AUG94		0
12057C1174	EG & G/DOE REVIEW OF DRAFT TOXICITY REPORT	5AUG94	25AUG94	15
12057C2030	EE CONCEPTUAL MODEL	5AUG94	25AUG94	15
12057C1062	EVALUATE NATURE & EXTENT OF G H	5AUG94	25AUG94	15
12057C1046	DOE / EG&G DRAFT REVIEW LETTER REPORT	12AUG94	9SEP94	20
12057C2050	EE PREPARATION FOR AGENCY MEETING	22AUG94	12SEP94	15
12057C1036	RESPOND TO COMMENTS (COCM)	26AUG94	1SEP94	5
12057C1037	RESPOND TO COMMENTS ON TOXICITY REPORT	26AUG94	9SEP94	10
12057C2050	EE PROBLEM FORM MEETING	26AUG94	9SEP94	10
12057C2210	EE WRITING	25SEP94	25SEP94	1
12057C2080	EE STATISTICAL COMP	25SEP94	6FEB95	103
12057C2100	EE EXP05 PT CALC	6SEP94	19SEP94	10
12057C2180	EE UNCERTAINTY	6SEP94	19SEP94	10
12057C2070	EE PROBLEM ANALYSIS	6SEP94	19SEP94	10
12057C2090	EE EXP05URE ANALYSIS	6SEP94	20DEC94	74
12057C1038	SUBMIT DRAFT FINAL COC TM TO AGENCIES	6SEP94	3JAN95	78
12057C1178	SUBMIT DRAFT FINAL TOXICITY REPORT TO AGENCIES	9SEP94	9SEP94	0
12057C1040	EPA/CDH REVIEW OF COC TECH MEMO	12SEP94	30SEP94	0
12057C1180	EPA/CDH REVIEW OF TOXICITY REPORT	12SEP94	30SEP94	15
12057C1065	NATURE & EXTENT TABLES & FIGURES	12SEP94	70CT94	20
12057C1077	COMMENT RESPONSE ON LETTER REPORT	13SEP94	26SEP94	10
12057C2110	EE REC. MOD RESULTS	19SEP94	19SEP94	1
12057C2120	EE EXP05 MODEL	20SEP94	3JAN95	68
12057C1018	DELIVER DRAFT FINAL LETTER REPORT TO AGENCIES	26SEP94	26SEP94	0
12057C1019	AGENCIES REVIEW LETTER REPORT	27SEP94	170CT94	15
12057C1012	RESPOND TO COMMENTS ON COC TECH MEMO	30CT94	140CT94	10
12057C1044	RESPOND TO COMMENTS ON TOXICITY REPORT	30CT94	140CT94	10
12057C1039	OU 2 RI PROJECT MANAGEMENT FY95	30CT94	11SEP95	234
12057C1043	SUBMIT FINAL COC TECH MEMO TO AGENCIES		140CT94	0
12057C1183	SUBMIT FINAL TOXICITY REPORT TO AGENCIES		140CT94	0

EG&G ROCKY FLATS, INC
OU2 - 903 PAD, MOUND, EAST TRENCHES
DETAILED BAR CHART

Page 2 of 7

ACTIVITY DESCRIPTION	EARLY START	EARLY FINISH	ORIG DUR
12057C1050 COMMENT INCORPORATION MEETING ON LETTER REPORT	180CT94	180CT94	1
12057C1051 INCORPORATE EPA / CDH COMMENTS ON LETTER REPORT	190CT94	1NOV94	10
12057C1070 GROUNDWATER MODELING	190CT94	15NOV94	20
12057C1053 SUBMIT FINAL LETTER REPORT TO AGENCIES	1NOV94	1NOV94	0
12057C1055 REVISE DRAFT EXPOSURE TM	2NOV94	5DEC94	22
12057C1075 SURFACE WATER & AIR MODELING	16NOV94	22DEC94	25
12057C1057 SUBMIT DRAFT EXPOSURE TM DOE/EG&G		5DEC94	0
12057C1059 DOE/EG&G REVIEW OF DRAFT EXPOSURE TM	6DEC94	3JAN95	15
12057C2140 EE PREP FOR MEETING	13DEC94	19DEC94	5
12057C2130 EE FIG PREP/GIS ANALYSIS	13DEC94	3JAN95	10
12057C2150 EE PROBLEM ANALYSIS MEETING	20DEC94	20DEC94	1
12057C2170 EE INTEGRATION	21DEC94	20JAN95	17
12057C2160 EE RISK CHARACTERIZATION	21DEC94	25JAN95	20
12057C1063 RESPOND TO COMMENTS ON DRAFT EXPOSURE TM	4JAN95	17JAN95	10
12057C1066 SUBMIT DRAFT FINAL EXPOSURE TM TO AGENCIES		17JAN95	0
12057C1067 AGENCY REVIEW OF DRAFT FINAL EXPOSURE TM	18JAN95	7FEB95	15
12057C2190 EE PREP FOR MEETING	23JAN95	24JAN95	2
12057C2200 EE RISK CHARACTERIZATION MEETING	25JAN95	25JAN95	1
12057C2220 EE DOCUMENT PREPARATION	7FEB95	20FEB95	10
12057C1069 RESPOND TO COMMENTS ON DRAFT FINAL EXPOSURE TM	8FEB95	21FEB95	10
12057C1073 SUBMIT FINAL EXPOSURE TM TO AGENCIES		21FEB95	0
12057C2230 EE SUBMIT DRAFT TO EG&G	21FEB95	21FEB95	1
12057C1080 SUMMARIES OF ALL TMs	22FEB95	14MAR95	15
12057C1081 DATA EVALUATION FOR 5 SOURCE AREAS	22FEB95	21MAR95	20
12057C2240 EE EG&G COMMENT	22FEB95	21MAR95	20
12057C2250 EE INCORPORATE EG&G COMMENTS	22MAR95	4APR95	10
12057C1082 EXP PT CONC TABLES	22MAR95	10MAY95	35
12057C1084 RISK CALC SPREADSHEETS	22MAR95	10MAY95	35
12057C2260 EE DRAFT FINAL TO EG&G	5APR95	5APR95	1
12057C1100 INCORPORATE EE INTO RI REPORT	6APR95	12APR95	5
12057C1083 RISK CALC	11MAY95	29JUN95	35

REMEDIAL INVESTIGATION

1994 1995 1996

FIVE YEAR PLAN

Date Revision Checked Approved

Plot Date 30JUNE94
 Data Date 2JUNE94
 Project Start 10CT93
 Project Finish 10APR95

Activity Summary Table
 Critical Activity
 Milestone Activity

EG&G ROCKY FLATS, INC
 002 - 903 PAD, MOUND, EAST TRENCHES
 DETAILED BAR CHART

Sheet 3 of 4

(c) Polysys, Inc. Systems, Inc.

ACTIVITY ID		ACTIVITY DESCRIPTION	EARLY START	EARLY FINISH	ORIG DUR
REMEDIAL INVESTIGATION					
12057C1085		RAD DOSE CALCS	11MAY95	29JUN95	35
12057C1086		SPECIAL CASE CDC S	11MAY95	29JUN95	35
12057C1087		EXP PT, CONC TEXT	30JUN95	21JUL95	15
12057C1088		RISK CHARACTERIZATION TEXT	30JUN95	28JUL95	20
12057C1089		UNCERTAINTIES EVALUATION	31JUL95	25AUG95	20
12057C1090		BRA SUMMARY & CONC	28AUG95	11SEP95	10
12057C1091		BRA REVIEW & INCOMP R I	12SEP95	20CT95	15
12057C1115		DRAFT RI REPORT TO EG&G/DOE		20CT95	0
12057C1041		OU 2 RI PROJECT MANAGEMENT FY96	20CT95	22MAR96	117
12057C1120		EG&G/DOE REVIEW DRAFT	30CT95	27OCT95	19
12057C1125		INCORPORATE COMMENTS	30OCT95	28NOV95	20
12057C1130		FINAL DRAFT TO AGENCIES/NRDA		28NOV95	0
12057C1135		AGENCY/NRDA REVIEW	29NOV95	4MAR96	63
12057C1140		RECIEVE AGENCY/NRDA COMMENTS		4MAR96	0
12057C1145		INCORPORATE AGENCY COMMENTS	5MAR96	16APR96	30
12057C1110		REPRODUCTION	17APR96	23APR96	5
12057C1165		FINAL TO EPA		23APR96	0

Plot Date 30MAY96
Data Base 200104
Project Start 100104
Project Finish 100612

Activity Summary Below
Critical Activity
Program Activity
Nonprogram Activity
O/R

EG&G ROCKY FLATS, INC
0012 - 903 PAD, HOUND, EAST TRENCHES
DETAILED BAR CHART

Sheet 1 of 1

1994

1995

1996

REMEDIAL INVESTIGATION

Plot Date 30MAY91 Data Date 24JUN94 Project Start 10C191 Project Finish 10CPR12	Activity Boundary below Proposed Activity W/100m Buffering Activity O/P	Date Revision Checked/Approved
--	--	--------------------------------------

EG&G ROCKY FLATS, INC
 OU2 - 903 PAD, HOUND, EAST TRENCHES
 DETAILED BAR CHART

ACTIVITY		EARLY START	EARLY FINISH	ORIG DUR	TREATABILITY/FEASIBILITY STUDY		
ACTIVITY ID	DESCRIPTION				1994	1995	1996
12058C1000	FEASIBILITY STUDY START	26JUL93A		0			
12058001	FS PROGRAM MANAGEMENT	26JUL93A	9MAY97	944			
12058C1040	EG&G PROVIDES SITEWIDE BENCHMARK TABLES	27JUL93A	28JUL93A	1			
12058C1170	SITEWIDE TREATABILITY STUDIES DATA	27JUL93A	28JUL93A	1			
12058C1010	PREPARE SON	27JUL93A	18AUG93A	17			
12058C1020	HOLD PREBID MEETING	18AUG93A	18AUG93A	1			
12058C1030	PERFORM TECH EVAL	19AUG93A	7SEP93A	13			
12058C1040	CONDUCT CONTRACT NEGOTIATIONS	8SEP93A	29SEP93A	16			
12058C1050	AWARD CONTRACT	30SEP93A		0			
12058C3000	NATURE AND EXTENT - OURI	10CT93A	70CT93A	5			
12058620	FS WORK PLAN DEVELOPMENT	25OCT93A	13DEC93A	50			
12058C1060	IDENTIFY COLLECT AND DELIVER RI DATA TO SUBCONT	8NOV93A	23NOV93A	11			
12058C1080	CONDUCT RI DATA SUFFICIENCY REVIEW	24NOV93A	23DEC93A	21			
12058630	SUBMIT FS WORK PLAN TO EG&G	13DEC93A		0			
12058C1085	DEL ED5 REPORT TASK 1- EVAL OF DATA SUFFICIENCY	28DEC93A	28DEC93A	1			
12058C1087	DELIV ED5 REPORT TASK 1-EVAL OF DATA EFFICIENCY	29DEC93A	29DEC93A	1			
12058C1180	DEVEL TASK 3-COMPREHENSIVE LIST OF TECHNOLOGIES	30DEC93A	12JAN94A	15			
12058C1190	DETERMINE NEED FOR TREATABILITY STUDY	11JAN94A	5APR94A	60			
12058C1100	REVIEW AND ASSESS POTENTIAL ARAR	8MAR94A	5APR94A	20			
12058C1070	SUBCONTRACTOR DEVELOPS INTERNAL WORK PLAN	9MAR94A	1APR94A	18			
12058C1120	PREP TASK 2 (REVW POTENTIAL ARAR/UPDATE) REPORT	29MAR94A	5APR94A	5			
12058C1110	EG&G/DOE MEETING TO DISCUSS POTENTIAL ARARS	5APR94A	5APR94A	1			
12058C1125	TASK 2 (REVW POTENTIAL ARAR/UPDATE) REPORT CMPLT	5APR94A	5APR94A	0			
12058C1140	DEVELOP RADs	5MAY94A	1JUN94A	19			
12058C1150	DEVELOP GRA	5MAY94A	1JUN94A	19			
12058C1155	DEVELOP PPGs	23MAY94A	17JUN94A	19			
12058C1230	CONDUCT INITIAL SCREENING OF TECH	3JUN94A	29JUN94	19			
12058C2268	UPDATE OF ARARS DATA	24JUN94A	5AUG94	30			
12058C1240	DEVEL TASK 6 (INITIAL SCREENING OF ALTS) REPORT	30JUN94	28JUL94	20			
12058C1245	SUBMIT INTERNAL SCREENING REPORT		28JUL94	0			
12058C1260	DEVELOP ALTERNATIVE LIST (TASK 7)	29JUL94	23AUG94	18			

Plot Date		30JUN94
Data Date		24JUN94
Project Start		10C191
Project Finish		10APR93
Activity		Activity boundary team
Critical activity		Project Start
Noncritical activity		Project Finish
FIVE YEAR PLAN		Revision
Date		Checked
		Approved

Sheet 1 of 1
 EG&G ROCKY FLATS, INC
 002 - 903 PAD, MOUND, EAST TRENCHES
 DETAILED BAR CHART

ACTIVITY DESCRIPTION		EARLY START	EARLY FINISH	ORIG DUR	TREATABILITY/FEASIBILITY STUDY				
					1994	1995	1996		
12058C3030	REVISE PRGs	5AUG94	11AUG94	5					
12058C1160	MEETING WITH EPA/CDH	8AUG94	8AUG94	1					
12058C1210	DEVELOP DRAFT TM #1 (PRGs)	9AUG94	13SEP94	25					
12058C3035	SUBMIT REVISED PRGs TO DOE/RFO		11AUG94	0					
12058C3040	EG&G/DOE REVIEW REVISED PRGs	12AUG94	25AUG94	10					
12058C1270	DELIVER TASK 7 (ALTERNATIVES LIST) REPORT	24AUG94	24AUG94	1					
12058C1272	SUBMIT ALTERNATIVE LIST	25AUG94	24AUG94	0					
12058C1275	MEETING WITH EPA/CDH	25AUG94	25AUG94	1					
12058C3050	PRG RESOLUTION	26AUG94	9SEP94	10					
12058C1380	SCREEN ALTERNATIVES TASK 8	26AUG94	20SEP94	17					
12058C3055	PRGs FINALIZED		9SEP94	0					
12058C1212	EG&G RECEIPT OF TM #1 (PRGs)		13SEP94	0					
12058C1220	EG&G REVIEW AND COMMENT TM #1 (PRGs)	14SEP94	29SEP94	12					
12058C1360	DEVELOP TASK 8 (SCREENING OF ALTERNATIVES) REPORT	21SEP94	4OCT94	10					
12058C1225	INCORPORATE COMMENTS TM#1 (PRGs)	30SEP94	6OCT94	5					
12058C1365	SUBMIT ALTERNATIVES REPORT		4OCT94	0					
12058C1340	DEVELOP TM#2 (SCREENING OF ALTERNATIVES) TASK 9	5OCT94	8NOV94	25					
12058C1227	SUBMIT DRAFT TM#1 (PRGs) TO DOE		6OCT94	0					
12058C1240	EG&G AND DOE REVIEW & COMMENT DRAFT TM#1 (PRGs)	7OCT94	3NOV94	20					
12058C1300	INCORPORATE COMMENTS AND PRODUCE FINAL TM#1 (PRGs)	4NOV94	17NOV94	10					
12058C1400	DELIVER TASK 9 DRAFT TM#2 (SCREENING OF ALTS)	9NOV94	9NOV94	1					
12058C1403	EG&G REVIEW TM#2 (SCREENING OF ALTERNATIVES)	10NOV94	21NOV94	8					
12058C1302	SUBMIT DRAFT TM#1 (PRGs) TO EPA/CDH		17NOV94	0					
12058C1305	EPA/CDH REVIEW OF TM#1 (PRGs)	18NOV94	5DEC94	10					
12058C1406	INCORPORATE COMMENTS TM#2 (SCREENING OF ALTS)	22NOV94	30NOV94	5					
12058C1408	SUBMIT DRAFT TM#2 (SCREENING OF ALTS) TO DOE		30NOV94	0					
12058C1410	DOE REV/COMMENT-PRELIM DRAFT TM#2 (SCRNG OF ALTS)	1DEC94	5JAN95	20					
12058C1310	MEETING WITH EPA/CDH	6DEC94	6DEC94	1					
12058C1320	COMMENT RESOLUTION ON TM#1 (PRGs)	7DEC94	16DEC94	8					
12058C1325	SUBMIT FINAL TM#1 (PRGs) TO DOE, EPA/CDH		16DEC94	0					
12058C1330	DOE, EPA/CDH APPROVE FINAL TM#1 (PRGs)	19DEC94	9JAN95	10					
Plot Date 30JUN94 Drawn By 24JUN94 Project Start 100PR13 Project Finish 100PR13					Activity Description Critical Activity Noncritical Activity				
(c) Pricas and Systems, Inc.					FIVE YEAR PLAN Decision Checked Approved				

EG&G ROCKY FLATS, INC
 0012 - 903 PAD, MOUND, EAST TRENCHES
 DETAILED BAR CHART

002

Sheet 2 of 1

ACTIVITY ID DESCRIPTION		EARLY START	EARLY FINISH	ORIG DUR	TREATABILITY/FEASIBILITY STUDY		
					1994	1995	1996
12058C1420	INCORPORATE DOE COMMENTS	6JAN95	12JAN95	5			
12058C1460	DELIV TM#2 (SCREENING OF ALTS) TO EGG/DOE/EPA/CDH	13JAN95	13JAN95	1			
12058C1462	EPA/CDH REVW OF TM#2 (SCREENING OF ALTERNATIVES)	16JAN95	3FEB95	15			
12058C1464	CONDITIONAL APPROVALS MEETING WITH EPA/CDH	6MAR95	6MAR95	1			
12058C1466	COMMENT RESOLUTION	7MAR95	13MAR95	5			
12058C1468	SUBMIT FINAL TM#2 (SCRNG OF ALTS) TO DOE/EPA/CDH		13MAR95	0			
12058C1472	END PHASE 1 FS		13MAR95	0			
12058C2160	SUMM TM1(PRGs)/TM2(SCRNG OF ALTS) TREAT STUDY	5MAR96	11MAR96	5			
12058C2270	ANALYZE ALTERNATIVES AGAINST 9 CRITERIA (TASK 10)	12MAR96	5JUN96	60			
12058C2272	COMPARATIVE ANALYSIS OF ALTER AGAINST 9 CRITERIA	6JUN96	19JUN96	10			
12058C2274	MEETING WITH EPA/CDH	20JUN96	20JUN96	1			
12058C2300	PREPARE PRELIMINARY DRAFT CMS/FS REPORT	21JUN96	19JUL96	20			
12058C2302	PRELIMINARY DRAFT CMS/FS		19JUL96	0			
12058C2305	EG&G REVIEW CMS/FS REPORT	22JUL96	26JUL96	5			
12058C2310	INCORPORATE COMMENTS	29JUL96	2AUG96	5			
12058C2315	PRELIMINARY DRAFT CMS/FS TO DOE		2AUG96	0			
12058C2320	DOE REVIEW OF PREL DRAFT CMS/FS REPORT	5AUG96	30AUG96	20			
12058C2330	ADDRESS COMMENTS & PREPARE DRAFT CMS/FS RPT	3SEP96	16SEP96	10			
12058C2340	FINAL DOE REVIEW OF DRAFT CMS/FS REPORT	17SEP96	14OCT96	20			
12058C2350	INCORPORATE COMMENTS	15OCT96	21OCT96	5			
12058C2170	IAG - SUBMIT DRAFT CMS/FS REPORT		21OCT96	0			
12058C2180	EPA/CDH, NEPA REVIEW OF DRAFT CMS/FS REPORT	22OCT96	27JAN97	62			
12058C2190	PREPARE DRAFT FINAL CMS/FS-EA REPORT	28JAN97	21FEB97	19			
12058C2195	SUBMIT FINAL CMS/FS TO DOE		21FEB97	0			
12058C2200	DOE REVIEW DRAFT FINAL CMS/FS-EA REPORT	24FEB97	19MAR97	18			
12058C2210	IAG - SUBMIT FINAL CMS/FS REPORT		19MAR97	0			
12058C2215	DOE TRANSMITTAL OF DRAFT FINAL CMS/FS REPORT	20MAR97	19MAR97	0			
12058C2230	OBTAIN CMS/FS REPORT APPROVALS	20MAR97	30APR97	10			
12058C2240	PREP FINAL CMS/FS REPORT	4APR97	2MAY97	21			
12058C2250	RE-SUBMIT FINAL CMS/FS REPORT TO DOE		2MAY97	0			
12058C2260	DOE TRANSMITTAL OF FINAL CMS/RS REPORT	5MAY97	9MAY97	5			
Plot Date 30JUN94 Data Date 24JUN94 Project Start 10C191 Project Finish 10C1915		Activity Summary Table Critical Activity Milestone/Flag Activity		0/0	FIVE YEAR PLAN Date Revision Deleted Resourced		
(c) Primavera Systems, Inc.		EG&G ROCKY FLATS, INC 002 - 903 PAD, MOUND, EAST TRENCHES DETAILED BAR CHART		Sheet 3 of 4			

EARLY START	EARLY FINISH	ORIG DUR
0	1	1
1	2	1
1	3	2
2	4	2
3	5	2
3	6	3
4	7	3
5	8	4
6	9	4
7	10	4
8	11	4
9	12	4
10	13	4
11	14	4
12	15	4
13	16	4
14	17	4
15	18	4
16	19	4
17	20	4
18	21	4
19	22	4
20	23	4
21	24	4
22	25	4
23	26	4
24	27	4
25	28	4
26	29	4
27	30	4
28	31	4
29	32	4
30	33	4
31	34	4
32	35	4
33	36	4
34	37	4
35	38	4
36	39	4
37	40	4
38	41	4
39	42	4
40	43	4
41	44	4
42	45	4
43	46	4
44	47	4
45	48	4
46	49	4
47	50	4
48	51	4
49	52	4
50	53	4
51	54	4
52	55	4
53	56	4
54	57	4
55	58	4
56	59	4
57	60	4
58	61	4
59	62	4
60	63	4
61	64	4
62	65	4
63	66	4
64	67	4
65	68	4
66	69	4
67	70	4
68	71	4
69	72	4
70	73	4
71	74	4
72	75	4
73	76	4
74	77	4
75	78	4
76	79	4
77	80	4
78	81	4
79	82	4
80	83	4
81	84	4
82	85	4
83	86	4
84	87	4
85	88	4
86	89	4
87	90	4
88	91	4
89	92	4
90	93	4
91	94	4
92	95	4
93	96	4
94	97	4
95	98	4
96	99	4
97	100	4
98	101	4
99	102	4
100	103	4
101	104	4
102	105	4
103	106	4
104	107	4
105	108	4
106	109	4
107	110	4
108	111	4
109	112	4
110	113	4
111	114	4
112	115	4
113	116	4
114	117	4
115	118	4
116	119	4
117	120	4
118	121	4
119	122	4
120	123	4
121	124	4
122	125	4
123	126	4
124	127	4
125	128	4
126	129	4
127	130	4
128	131	4
129	132	4
130	133	4

TREATABILITY/FEASIBILITY STUDY	1975	1996
1		
2		
3		
4		
5		
6		
7		
8		
9		
10		
11		
12		
13		
14		
15		
16		
17		
18		
19		
20		
21		
22		
23		
24		
25		
26		
27		
28		
29		
30		
31		
32		
33		
34		
35		
36		
37		
38		
39		
40		
41		
42		
43		
44		
45		
46		
47		
48		
49		
50		
51		
52		
53		
54		
55		
56		
57		
58		
59		
60		
61		
62		
63		
64		
65		
66		
67		
68		
69		
70		
71		
72		
73		
74		
75		
76		
77		
78		
79		
80		
81		
82		
83		
84		
85		
86		
87		
88		
89		
90		
91		
92		
93		
94		
95		
96		
97		
98		
99		
100		

6

Activity Bar/Early Status
Original Activity
Program Bar
Maintenance/Flag Activity

EG&G ROCKY FLATS, INC
002 - 903 PAD, MOUND, EAST TRENCHES
DETAILED BAR CHART

FIVE YEAR PLAN

Date	Revision	Checked	Approved

13

ACTIVITY ID DESCRIPTION		EARLY START	EARLY FINISH	ORIG DUR	REMEDIAL ACTION PLAN		
					1994	1995	1996
12060C1570	PREPARE PRELIMINARY DRAFT PROPOSED PLAN	22OCT96	18NOV96	20			
12060C1580	DOCUMENT PROCESSING & TRANSMITTAL	19NOV96	25NOV96	5			
12060C1590	DOE/RFO REVIEW DRAFT PROPOSED PLAN	26NOV96	2JAN97	20			
12060C1600	DOE-HQ REVIEW DRAFT PROPOSED PLAN	26NOV96	2JAN97	20			
12060C1610	INC COMMENTS AND FINALIZE DRAFT PROPOSED PLAN	3JAN97	16JAN97	10			
12060C1620	DOCUMENT PROCESSING & TRANSMITTAL	17JAN97	23JAN97	5			
12060C1625	DOE SECOND REVIEW DRAFT PROPOSED PLAN	24JAN97	30JAN97	5			
12060C1627	INCORPORATE COMMENTS - PROPOSED PLAN	31JAN97	6FEB97	5			
12060C1630	IAG - SUBMIT DRAFT PROPOSED PLAN (PP)		19MAR97	0			
12060C1640	EPA/CDH REVIEW DRAFT PROPOSED PLAN	20MAR97	18APR97	21			
12060C1650	NRDA TRUSTEES REVIEW DRAFT PROPOSED PLAN	20MAR97	18APR97	21			
12060C1660	INCORPORATE COMMENTS & FINALIZE PROPOSED PLAN	21APR97	9MAY97	15			
12060C1670	DOCUMENT PROCESSING & TRANSMITTAL	12MAY97	16MAY97	5			
12060C1680	DOE-HQ REVIEW FINAL PROPOSED PLAN EA	19MAY97	2JUN97	10			
12060C1690	DOE-RFO REVIEW FINAL PROPOSED PLAN EA	19MAY97	2JUN97	10			
12060C1700	INCORPORATE COMMENTS & FINALIZE PROPOSED PLAN EA	3JUN97	9JUN97	5			
12060C1710	DOCUMENT PROCESSING & TRANSMITTAL	10JUN97	16JUN97	5			
12060C1720	IAG - SUBMIT FINAL PROPOSED PLAN (PP)		16JUN97	0			
12060C1730	EPA/CDH REVIEW FINAL PROPOSED PLAN EA	17JUN97	30JUN97	10			
12060C1740	NRDA TRUSTEES REVIEW FINAL PROPOSED PLAN EA	17JUN97	30JUN97	10			
12060C1750	INCORPORATE COMMENTS & FINALIZE PROPOSED PLAN	1JUL97	15JUL97	10			
12060C1753	PLACE AD	16JUL97	22JUL97	5			
12060C1760	DOCUMENT PROCESSING & TRANSMITTAL	16JUL97	22JUL97	5			
12060C1770	PUBLIC COMMENT PERIOD - PROPOSED PLAN EA	23JUL97	18SEP97	41			
12060C1773	PUBLIC HEARING	20AUG97	20AUG97	1			
12060C1780	INCORPORATE COMMENTS	19SEP97	9OCT97	15			
12060C1781	DOCUMENT PROCESSING & TRANSMITTAL	10OCT97	16OCT97	5			
12060C1783	DOE-RFO REVIEW FINAL	17OCT97	30OCT97	10			
12060C1785	DOE-HQ REVIEW FINAL	17OCT97	30OCT97	10			
12060C1787	INCORPORATE COMMENTS & FINALIZE	31OCT97	6NOV97	5			
12060C1789	DOCUMENT PROCESSING & TRANSMITTAL	7NOV97	13NOV97	5			
Plot Date 30JUN97 Data Date 24JUN97 Project Start 10OCT96 Project Finish 10APR97		Activity Summary Table Critical Activity Noncritical Activity			FIVE YEAR PLAN Revision Checked Approved		
(c) Price era Systems, Inc.		EG&G ROCKY FLATS, INC 002 - 903 PAD, MOUND, EAST TRENCHES DETAILED BAR CHART			Sheet 1 of 2		

CALCULITY ID	ACTIVITY DESCRIPTION	EARLY START	EARLY FINISH	ORIG DUR
12060C1790	IAG - SUBMIT DRAFT RESPONSIVENESS SUMMARY		13NOV97	0
12060C1800	DOE/EPA/CDH REVIEW DRAFT RESPONSIVENESS SUMMARY	14NOV97	16DEC97	21
12060C1810	PESOLVE ISSUES & FINALIZE RESPDS SUMMARY	17DEC97	21JAN98	20
12060C1813	DOE REVIEW RESPONSIVENESS SUMMARY	22JAN98	4FEB98	10
12060C1816	INCORPORATE COMMENTS	5FEB98	18FEB98	10
12060C1820	IAG - SUBMIT FINAL RESPONSIVENESS SUMMARY		25FEB98	0

Plot Date: 30JUN94
Data Date: 24JUN94
Project Start: 10C191
Project Finish: 10C9413

(c) Primavera Systems, Inc.

Activity Summary Item:
Critical Activity
Program Bar
Milestone/Tag Activity

EG&G ROCKY FLATS, INC
OU2 - 903 PAD, MOUND, EAST TRENCHES
DETAILED BAR CHART

Sheet 2 of 2

REMEDIAL ACTION PLAN

1994 1995 1996

[illegible]

ACTIVITY ID	ACTIVITY DESCRIPTION	EARLY START	EARLY FINISH	ORIG DUR
12062C1860	PREPARE PRELIMINARY DRAFT CAD/ROD	7NOV97	8DEC97	20
12062C1870	DOCUMENT PROCESSING & TRANSMITTAL	9DEC97	15DEC97	5
12062C1880	DDE-RFO REVIEW DRAFT CAD/ROD	16DEC97	6JAN98	10
12062C1890	DDE-HQ/NEPA REVIEW DRAFT CAD/ROD	16DEC97	6JAN98	10
12062C1900	INCORPORATE COMMENTS & FINALIZE DRAFT CAD/ROD	10FEB98	18FEB98	7
12062C1910	DOCUMENT PROCESSING & TRANSMITTAL	19FEB98	25FEB98	5
12062C1920	IAG - SUBMIT DRAFT CAD/ROD		25FEB98	0
12062C1930	EPA/CDH REVIEW DRAFT CAD/ROD	26FEB98	26MAR98	21
12062C1940	NRDA TRUSTEES REVIEW DRAFT CAD/ROD	26FEB98	26MAR98	21
12062C1950	INCORPORATE COMMENTS & FINALIZE CAD/ROD	30MAR98	17APR98	15
12062C1960	DOCUMENT PROCESSING & TRANSMITTAL	20APR98	24APR98	5
12062C1970	DDE-RFO REVIEW FINAL CAD/ROD	27APR98	8MAY98	10
12062C1980	DDE-HQ/NEPA REVIEW FINAL CAD/ROD	27APR98	8MAY98	10
12062C1990	INCORPORATE COMMENTS & FINALIZE CAD/ROD	11MAY98	15MAY98	5
12062C2000	DOCUMENT PROCESSING & TRANSMITTAL	18MAY98	22MAY98	5
12062C2010	IAG - SUBMIT FINAL CAD/ROD		22MAY98	0
12062C2020	EPA/CDH REVIEW & APPROVE FINAL CAD/ROD	25MAY98	23JUN98	21
12062C2030	NRDA TRUSTEES REVIEW & APPROVE FINAL CAD/ROD	25MAY98	23JUN98	21
12062C2035	ROD/CAD SIGNED		23JUN98	0
12062C2040	RELEASE RESPONSIVENESS SUMMARY TO PUBLIC	24JUN98	8JUL98	10

RECORD OF DECISION

1994 1995 1996

Sheet 1 of 1

EG&G ROCKY FLATS, INC
002 - 903 PAD, MOUND, EAST TRENCHES
DETAILED BAR CHART

Plot Date 30JUN94
Data Date 24JUN94
Project Start 10C191
Project Finish 10C2013

(c) Primavera Systems, Inc

Activity Bar/Early Dates
Activity Bar/Activity
Milestone/Flag Activity

DATE

FIVE YEAR PLAN

Date Revision Disclosed Approved

ACTIVITY TH DESCRIPTION	REM PUR	EARLY START	EARLY FINISH	REMEDIAL INVESTIGATION					
				FY93	FY94	FY95	FY96	FY97	FY98
C06053125 TH#2 COMMENTS MEETING	0		8FEB95						
C06053120 EPA/CDH APPROVAL	0		14FEB95						
C06053185 TH#3 - MODELS SELECTION	85	2DEC94	7APR95						
C06053190 INTERNAL REVIEW DRAFT	10	2DEC94	15DEC94						
C06053195 INTERNAL REVIEW PROCESS	5	16DEC94	22DEC94						
C06053200 INTERNAL REVISION	5	23DEC94	6JAN95						
C06053205 EC&G REVIEW	10	9JAN95	20JAN95						
C06053210 REVISION	5	23JAN95	27JAN95						
C06053215 DOE REVIEW	15	30JAN95	17FEB95						
C06053220 REVISION	10	20FEB95	3MAR95						
C06053225 TH#3 DELIVERY MEETING	0		3MAR95						
C06053230 EPA/CDH REVIEW	15	6MAR95	24MAR95						
C06053235 TH#3 REVIEW MEETING	0		24MAR95						
C06053240 RESPOND TO COMMENTS	10	27MAR95	7APR95						
C06053245 TH#3 COMMENTS MEETING	0		31MAR95						
C06053250 EPA/CDH APPROVAL	0		7APR95						
C06053255 FUGITIVE DUST MODELING	21	17FEB95	17MAR95						
C06053260 TH#5- Toxicity Assessment	101	25JUL94	15DEC94						
C06056005 Internal Review Draft	10	25JUL94	5AUG94						
C06056010 Internal Review Process	5	8AUG94	12AUG94						
C06056015 Internal Revision	5	15AUG94	19AUG94						
C06056020 EC&G Review	10	22AUG94	25SEP94						
C06056025 Revision	4	6SEP94	9SEP94						
C06056030 DOE Review	15	12SEP94	30SEP94						
C06056035 Revision	5	30CT94	7OCT94						
C06056040 TH #5 Delivery Meeting	0		10NOV94						
C06056045 EPA/CDH Review	13	11NOV94	1DEC94						
C06056050 TH #5 Review Meeting	0		1DEC94						
C06056055 Respond to Comments	10	2DEC94	15DEC94						
C06056060 TH #5 Comments Meeting	1	9DEC94	9DEC94						
C06057010 RA Calculations	76	19JAN95	5MAY95						

WORKING SCHEDULE			
Date	Revision	Checked	Approved

Sheet 3 of 10

EG&G ROCKY FLATS, INC
ADS 1011
DU3 - OFFSITE AREAS

Plot Date 24JUN94
 Data Date 23JUN94
 Project Start 10CT91
 Project Finish 16NOV98

Activity Classification: Remedial Investigation

Activity Bar/Early Dates
 Critical Activity
 Progress Bar
 Milestone/Flag Activity

(c) Primavera Systems, Inc.

ACTIVITY ID	ACTIVITY DESCRIPTION	REM DUR	EARLY START	EARLY FINISH	FY93	FY94	FY95	FY96	FY97	FY98	FY99
CA07010035	SUBMIT INTERNAL SCREENING REPORT	0		1FEB95							
CA07010040	DEVELOP ALTERNATIVE LIST (TASK 7)	20	2FEB95	1MAR95							
CA07010045	DELIVER TASK 7 REPORT	1	2MAR95	2MAR95							
CA07010050	SUBMIT ALTERNATIVE LIST	0	3MAR95	2MAR95							
CA07010055	MEETING WITH EPA/CDH	1	3MAR95	3MAR95							
CA07010060	SCREEN ALTERNATIVES TASK 8	40	6MAR95	1MAY95							
CA07010065	DEVELOP TASK 8 REPORT	10	2MAY95	15MAY95							
CA07010070	SUBMIT ALTERNATIVES REPORT	0		15MAY95							
CA07010075	DEVELOP TASK 9	25	16MAY95	20JUN95							
CA07010080	DELIVER TASK 9 DRAFT TH#2	1	21JUN95	21JUN95							
CA07010085	EG&G REVIEW TH#2	8	22JUN95	3JUL95							
CA07010090	INCORPORATE COMMENTS TH#2	5	5JUL95	11JUL95							
CA07010100	SUBMIT DRAFT TH#2 TO DOE	0		11JUL95							
CA07010105	DOE REVIEW AND COMMENT ON PRELIMINARY DRAFT TH#2	20	12JUL95	8AUG95							
CA07010110	INCORPORATE DOE COMMENTS	5	9AUG95	15AUG95							
CA07010115	FINAL DOE REVIEW ON DRAFT TH#2	5	16AUG95	22AUG95							
CA07010120	DELIVER TH#2 TO EG&G/DOE, EPA/CDH	1	23AUG95	23AUG95							
CA07010125	EPA/CDH REVIEW OF TH#2	15	24AUG95	14SEP95							
CA07010130	CONDITIONAL APPROVALS MEETING WITH EPA/CDH	1	15SEP95	15SEP95							
CA07010135	COMMENT RESOLUTION	5	18SEP95	22SEP95							
CA07010140	SUBMIT FINAL TH#2 TO DOE, EPA/CDH	0		22SEP95							
CA07010145	MEETING WITH EPA/CDH	1	20DEC94	20DEC94							
CA07010150	END PHASE 1 FS	0		22SEP95							
CA07010200	DELIVER EDS REPORT TASK 1	1	11NOV94	11NOV94							
CA07010205	SITEWIDE TREATABILITY STUDIES DATA	1	11NOV94	11NOV94							
CA07010210	DEVELOP COMP LIST OF TECH, TASK 3	15	14NOV94	6DEC94							
CA07010305	REVIEW AND ASSESS POTENTIAL ARAR	20	11NOV94	12DEC94							
CA07010310	EG&G/DOE MEETING TO DISCUSS POTENTIAL ARARS	1	13DEC94	13DEC94							
CA07010315	PREPARE TASK 2 REPORT	5	14DEC94	20DEC94							
CA07010320	TASK 2 REPORT COMPLETE	0	21DEC94	20DEC94							
CA07010325	DEVELOP DRAFT TH #1	25	21DEC94	1FEB95							

Activity Classification: Hazard Activity		Sheet 6 of 10	
Plot Date 29JUN94	Activity Bar/Early Dates	EG&G ROCKY FLATS, INC	
Data Date 23JUN94	Critical Activity	ADS 1011	
Project Start 10JUL94	Progress Bar	DU3 - OFFSITE AREAS	
Project Finish 16NOV98	Milestone/Flag Activity		
WORKING SCHEDULE		Date	Revision
			Checked
			Approved


22

ACTIVITY	REVISION	REM DUR	EARLY START	EARLY FINISH	REMEDIAL ACTION PLAN											
					FY93	FY94	FY95	FY96	FY97	FY98	FY99					
CA01010100 INCORPORATE COMMENTS		5	12JUN97	18JUN97												
CA01010105 SUBMIT DRAFT PROPOSED PLAN		0		30JUL97												
CA01010100 FINAL PROPOSED PLAN																
CA01010205 EPA/COH REVIEW DRAFT PROPOSED PLAN	*	61	31JUL97	24OCT97												
CA01010210 NRDA TRUSTEES REVIEW DRAFT PROPOSED PLAN		21	31JUL97	28AUG97												
CA01010215 INCORPORATE COMMENTS & FINALIZE PROPOSED PLAN		21	31JUL97	28AUG97												
CA01010220 DOCUMENT PROCESSING & TRANSMITTAL		15	29AUG97	19SEP97												
CA01010225 DOE-HQ REVIEW FINAL PROPOSED PLAN EA		5	22SEP97	26SEP97												
CA01010230 DOE-RFO REVIEW FINAL PROPOSED PLAN EA		10	29SEP97	10OCT97												
CA01010235 INCORPORATE COMMENTS & FINALIZE PROPOSED PLAN EA		10	29SEP97	10OCT97												
CA01010240 DOCUMENT PROCESSING & TRANSMITTAL		5	13OCT97	17OCT97												
CA01010245 SUBMIT FINAL PROPOSED PLAN		5	20OCT97	24OCT97												
CA01010300 PROPOSED PLAN APPROVALS		0		24OCT97												
CA01010305 EPA/COH REVIEW FINAL PROPOSED PLAN EA	*	106	27OCT97	3APR98												
CA01010310 NRDA TRUSTEES REVIEW FINAL PROPOSED PLAN EA		10	27OCT97	7NOV97												
CA01010315 INCORPORATE COMMENTS & FINALIZE PROPOSED PLAN		10	27OCT97	7NOV97												
CA01010320 PLACE AD		10	10NOV97	21NOV97												
CA01010325 DOCUMENT PROCESSING & TRANSMITTAL		1	24NOV97	24NOV97												
CA01010330 PUBLIC COMMENT PERIOD - PROPOSED PLAN EA		5	24NOV97	20DEC97												
CA01010335 PUBLIC HEARING		41	30DEC97	5FEB98												
CA01010340 INCORPORATE COMMENTS & FINALIZE		1	8JAN98	8JAN98												
CA01010345 DOCUMENT PROCESSING & TRANSMITTAL		15	6FEB98	26FEB98												
CA01010350 DOE-RFO REVIEW FINAL PROPOSED PLAN EA		5	27FEB98	5MAR98												
CA01010355 DOE-HQ REVIEW FINAL PROPOSED PLAN EA		10	6MAR98	19MAR98												
CA01010360 INCORPORATE COMMENTS & FINALIZE PROPOSED PLAN EA		10	6MAR98	19MAR98												
CA01010365 DOCUMENT PROCESSING & TRANSMITTAL		5	20MAR98	26MAR98												
CA01010370 SUBMIT DRAFT RESPONSIVENESS SUMMARY		5	30MAR98	3APR98												
CA01010400 RESPONSIVENESS SUMMARY		0		3APR98												
CA01010405 DOE/EPA/COH REVIEW DRAFT RESPONSIVENESS SUMMARY	*	66	6APR98	8JUL98												
CA01010410 RESOLVE ISSUES & FINALIZE RESPONSIVENESS SUMMARY		21	6APR98	4MAY98												
CA01010415 DOE REVIEW RESPONSIVENESS SUMMARY		20	5MAY98	2JUN98												
CA01010420 DOE REVIEW RESPONSIVENESS SUMMARY		10	3JUN98	16JUN98												

MODIFYING SCHEDULE			
Date	Revision	Checked	Approved

Sheet 1 of 10

EG&G ROCKY FLATS, INC
ADS 1011
DU3 - OFFSITE AREAS



Activity Bar/Entry Dates
Critical Activity
Progress Bar
Milestone/Flag Activity

Plot Date 24JUN94
Data Date 23JUN94
Project Start 10JUN91
Project Finish 16NOV98

(c) Primavera Systems, Inc

100

ACTIVITY ID	ACTIVITY DESCRIPTION	ORIG DUR	REM DUR	EARLY START	EARLY FINISH	TOTL FLT
1220700070	SAMPLE ANALYSIS (UNVALIDATED)	84	0	10CT93A	7FEB94A	
1220700080	RAD (UNVALIDATED)	84	0	10CT93A	7FEB94A	
1220700090	NON-RAD (UNVALIDATED)	68	0	10CT93A	15JAN94A	
1220700100	SAMPLE ANALYSIS VALIDATED (DATABASE MANAGEMENT)	155	39	17JAN94A	24AUG94	199
1220700110	RAD (validated)	90	39	1MAR94A	24AUG94	199
1220700120	NON-RAD (validated)	45	0	17JAN94A	18MAR94A	
1220700130	EM61 GEOPHYSICAL SURVEY	95	0	10CT93A	22FEB94A	
1220700140	EM61 - CONTRACT MODIFICATION/TECHNICAL EVALUATION	45	0	10CT93A	60EC93A	
1220700150	AWARD EM61 CONTRACT MODIFICATION	0	0	15DEC93A	15DEC93A	
1220700160	IMPLEMENT EM61 GEOPHYSICAL SURVEY - FIELD ACTIVITY	24	0	6JAN94A	8FEB94A	
1220700170	EM 61 DATA EVALUATION/REPORTING	10	0	9FEB94A	22FEB94A	
1220700180	TH15 ADDENDUM TO FIELD SAMPLING PLAN	392	283	26JAN94A	17AUG95	65
1220700190	TH15 DATA MANAGEMENT	40	0	26JAN94A	22MAR94A	
1220700200	TH15 EXTRACT FROM RFEDS	0	0	26JAN94A	26JAN94A	
1220700210	TH15 DATABASE CLEANUP	20	0	26JAN94A	22FEB94A	
1220700220	TH15 BACKGROUND COMPARISONS	5	0	23FEB94A	1MAR94A	
1220700230	TH15 DATABASE PRESENTATION	5	0	2MAR94A	8MAR94A	
1220700240	TH15 STATISTICAL TESTS (UTL S)	5	0	9MAR94A	15MAR94A	
1220700250	TH15 PROFESSIONAL JUDGEMENT	5	0	16MAR94A	22MAR94A	
1220700260	PREPARE DRAFT TH 15 ADDENDUM TO FIELD SAMPLING P	17	0	23MAR94A	15APR94A	
1220700270	DELIVER DRAFT TH15 FSP TO EG&G/DOE FOR FIRST RE	0	0	15APR94A	15APR94A	
1220700280	EG&G/DOE REVIEW & COMMENT ON DRAFT TH 15	10	0	18APR94A	22APR94A	
1220700290	INCORPORATE EG&G/DOE COMMENTS INTO DRAFT FINAL	10	0	25APR94A	16MAY94A	
1220700300	DELIVER DRAFT TH 15 FSP TO EPA/CDH	0	0		17MAY94A	
1220700310	EPA/CDH REVIEW & COMMENTS PERIOD DRAFT TH 15	15	4	18MAY94A	6JUL94	22
1220700320	INCORPORATE EPA/CDH COMMENTS INTO FINAL TH 15	10	10	7JUL94	20JUL94	22
1220700330	DELIVER FINAL TH 15 FSP TO EPA/CDH	0	0	21JUL94	20JUL94	22
1220700340	CONTRACT MODIFICATION PROCUREMENT	60	36	13MAY94A	19AUG94	0
1220700350	AWARD CONTRACT MODIFICATION	0	0	22AUG94	19AUG94	0
1220700360	IMPLEMENT FSP (TH15)	62	62	29AUG94	23NOV94	0

Activity Classification: SUMMARY		Sheet 1 of 5	
Plot Date 30JUN94	Activity Bar/Early Dates	1005	
Data Date 30JUN94	Critical Activity	EG&G ROCKY FLATS, INC	
Project Start 10CT91	Progress Bar	DU 05 - WOMAN CREEK	
Project Finish 30APR93	Initiation/Flag Activity	REMEDIAL INVESTIGATION	
(c) Primavera Systems, Inc		AOS 1005 - WORK PACKAGE #12207	
		Date	Checked
		Revision	Approved

ACTIVITY ID	ACTIVITY DESCRIPTION	ORIG DUR	REM DUR	EARLY START	EARLY FINISH	TOTAL FLT
1220700370	MOBILIZE TO THE FIELD	5	5	29AUG94	2SEP94	10
1220700380	DATA REVIEW (SOP TRAINING)	5	5	22AUG94	26AUG94	15
1220700390	REVIEW REVISED HASP	10	10	22AUG94	25SEP94	10
1220700400	DEVELOP IMCP DR SOP 5	20	20	22AUG94	19SEP94	0
1220700430	FIELD SAMPLING	40	40	20SEP94	14NOV94	2
1220700440	BORINGS	20	20	20SEP94	17OCT94	0
1220700450	SURFACE SOIL SAMPLING	25	25	20SEP94	24OCT94	17
1220700460	GROUNDWATER SAMPLING	20	20	18OCT94	14NOV94	2
1220700470	SAMPLE MANAGEMENT	47	47	20SEP94	23NOV94	0
1220700480	BORINGS PACKAGING SHIPPING	47	47	20SEP94	23NOV94	0
1220700490	SURFACE SOIL SAMPLING PACKAGING SHIPPING	30	30	20SEP94	31OCT94	17
1220700500	GW SAMPLING AND SHIPPING	25	25	18OCT94	21NOV94	2
1220700510	ANALYTICAL	180	180	28NOV94	17AUG95	65
1220700520	UNVALIDATED DATA	90	90	28NOV94	10APR95	0
1220700530	RADS (non-validated)	90	90	28NOV94	10APR95	0
1220700540	NON-RADS (non-validated)	45	45	28NOV94	6FEB95	45
1220700550	VALIDATED DATA	135	135	7FEB95	17AUG95	65
1220700560	RADS (validated)	90	90	11APR95	17AUG95	65
1220700570	NON-RADS (validated)	45	45	7FEB95	10APR95	110
1220700580	EVALUATE DATA TM 15	30	30	11APR95	23MAY95	0
1220700595	INCORPORATE TM 15 DATA	30	30	24MAY95	6JUL95	0
1220700600	RESCIND HUMAN HEALTH STOP WORK ORDER	0	0		2MAY94A	
1220700600	HUMAN HEALTH RISK DEVELOPMENT	115	19	14MAR94A	24AUG94	169
1220700610	DATA CLEAN UP	15	0	11APR94A	11MAY94A	
1220700620	BACKGROUND COMPARISON	20	4	2MAY94A	6JUL94	18
1220700630	CON TOX SCREENS	5	5	7JUL94	13JUL94	18
1220700640	IDENTIFICATION OF POTENTIAL COCs/NATURE AND EXT	10	10	14JUL94	27JUL94	54
1220700650	PREPARE DATA AGGREGATION PAPER	46	46	14JUL94	16SEP94	43
1220700660	START DATA AGGREGATION METHODOLOGY	0	0	14JUL94		43
1220700670	DATA AGG/PREPARE AREA OF CONCERN MAPS/PLOT COC 5	25	25	14JUL94	17AUG94	43

Activity Classification: SUMMARY

Plot Date 30JUN94
Data Date 30JUN94
Project Start 10CT94
Project Finish 30APR13

Activity Bar/Early Dates
Critical Activity
Progress Bar
Milestone/Flag Activity

1005

EG&G ROCKY FLATS, INC
DU 05 - WOMAN CREEK
REMEDIATION INVESTIGATION

Sheet 2 of 5

ADS 1005 - WORK PACKAGE #12207

Date	Revision	Checked	Approved

(c) Primavera Systems, Inc

ACTIVITY ID	ACTIVITY DESCRIPTION	ORIG DUR	REM DUR	EARLY START	EARLY FINISH	TOTL FLT	1993												1994												1995																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
122070060	IDENTIFY MAX EXP AREAS	5	5	18AUG94	24AUG94	43																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																

ACTIVITY ID	DESCRIPTION	ORIG DUR	REM DUR	EARLY START	EARLY FINISH	TOTL FLT
1220700400	PREPARE FINAL TOXICITY TM	10	10	16SEP94	29SEP94	144
1220700490	SUBMIT FINAL TOXICITY TM	0	0	30SEP94	29SEP94	144
1220701000	MODELING TM	35	35	28JUL94	15SEP94	54
1220701010	REVISE DRAFT FINAL MODELING TM	10	10	28JUL94	10AUG94	54
1220701020	SUBMIT DRAFT FINAL MODELING TM TO EPA/CDH	0	0	11AUG94	10AUG94	54
1220701030	EPA/CDH REVIEW DRAFT FINAL MODELING TM	15	15	11AUG94	31AUG94	54
1220701040	PREPARE FINAL MODELING TM	10	10	15SEP94	15SEP94	54
1220701050	SUBMIT FINAL MODELING TM	0	0	16SEP94	15SEP94	54
1220701060	MODELING	160	90	14MAR94A	60EC94	18
1220701070	ENVIRONMENTAL EVALUATION	205	105	8FEB94A	29NOV94	133
1220701080	EE/DATA EVALUATION	90	0	8FEB94A	7JUN94A	
1220701090	EE/CDC SELECTION	5	5	10OCT94	14OCT94	133
1220701100	EE/HHRA INTERGRATION	15	15	17OCT94	4NOV94	133
1220701110	EE/REPORT PREPARATION	15	15	7NOV94	29NOV94	133
1220701120	RFI/RI REPORT	340	278	1APR94A	10AUG95	0
1220701130	PREPARE DRAFT RFI/RI REPORT	300	238	1APR94A	14JUN95	0
1220701140	CHAPTER 1, INTRODUCTION	10	10	6APR95	20APR95	38
1220701150	CHAPTER 2, FIELD OPERATIONS AND INVESTIGATION SU	60	12	1APR94A	18JUL94	226
1220701160	CHAPTER 3, PHYSICAL CHARACTERISTICS	30	10	2MAY94A	14JUL94	228
1220701170	CHAPTER 4, NATURE AND EXTENT SECTION	30	30	28JUL94	8SEP94	189
1220701180	CHAPTER 5, CONTAMINANT FATE AND TRANSPORT	30	30	7DEC94	25JAN95	98
1220701190	CHAPTER 6, INCORPORATION OF HHRA INTO RFI REPORT	15	15	16MAR95	5APR95	18
1220701200	CHAPTER 7, INCORPORATION OF EE INTO RFI REPORT	15	15	7NOV94	29NOV94	133
1220701220	CHAPTER 9, PRELIMINARY IDENTIFICATION OF DATA GA	15	15	16MAR95	5APR95	48
1220701230	CHAPTER 10, SUMMARY AND CONCLUSIONS	15	15	6APR95	27APR95	18
1220701300	PPEARE DRAFT DRAFT RFI/RI REPORT	15	15	2MAY95	14JUN95	0
1220701310	DELIVER DRAFT DRAFT RFI/RI REPORT TO EG&G/DOE	0	0	15JUN95	14JUN95	0
1220701320	EG&G/DOE REVIEW AND COMMENTS ON DRAFT DRAFT RFI/	20	20	15JUN95	13JUL95	0
1220701330	INCORPORATE EG&G/DOE COMMENTS INTO DRAFT RFI/RI	20	20	14JUL95	10AUG95	0
1220701340	DELIVER FINAL DRAFT RFI/RI REPORT TO EPA/CDH	0	0	11AUG95	10AUG95	0

Plot Date: 30JUN94 Data Date: 30JUN94 Project Start: 10CT94 Project Finish: 30APR95		Activity Bar/Early Dates Critical Activity Progress Bar Milestone/Flag Activity		1005 EG&G ROCKY FLATS, INC DU 05 - WOMAN CREEK REMEDIAL INVESTIGATION		Sheet 1 of 5 AOS 1005 - WORK PACKAGE #12207 Date: _____ Revision: _____ Checked: _____ Approved: _____	
--	--	--	--	--	--	---	--

Activity ID	Activity Description	ORIG DUR	REII DUR	EARLY START	EARLY FINISH	TOTL FLT
1220701360	EPA/CDH REV & COMMENT PERIOD FINAL DRAFT RFI/RI	60	60	11AUG95	3NOV95	0
1220701420	INCORPORATE EPA/CDH COMMENTS INTO DRAFT FINAL RFI	20	20	6NOV95	5DEC95	4289
1220701430	EG&G/DOE REVIEW DRAFT FINAL RFI/RI REPORT	20	20	6DEC95	10JAN96	4289
1220701440	INCORPORATE EG&G/DOE COMMENTS INTO FINAL RFI/RI	20	20	11JAN96	7FEB96	4289
1220701450	DELIVER FINAL RFI/RI REPORT TO EPA/CDH (PHASE I)	0	0	8FEB96	7FEB96	4289
1220701460	START RISK ASSESSMENT	0	0	24OCT94		18
1220701470	INTRODUCTION SECTIONS SUMMARIZE HHRA	15	15	24OCT94	11NOV94	98
1220701480	EXPOSURE CONCENTRATION ASSESSMENT	40	40	24OCT94	20DEC94	18
1220701490	RISK CALCULATION	30	30	21DEC94	8FEB95	18
1220701500	PAQ DOSE CALCS	10	10	21DEC94	11JAN95	23
1220701510	SPECIAL CASE CDC RISK EVALUATIONS	15	15	21DEC94	18JAN95	18
1220701520	RISK TEXT	20	20	19JAN95	15FEB95	18
1220701530	SUMMARY CONCLUSIONS	10	10	16FEB95	1MAR95	18
1220701550	QA REVIEW	10	10	2MAR95	15MAR95	18

Activity Classification: SUMMARY

Plot Date: 30JUN94

Data Date: 30JUN94

Project Start: 10OCT91

Project Finish: 30APR93

Activity Bar/Early Dates

Critical Activity

Progress Bar

Milestones/Flag Activity

EG&G ROCKY FLATS, INC

DU 05 - WOMAN CREEK

REMEDIAL INVESTIGATION

1005

Sheet 5 of 5

ADS 1005 - WORK PACKAGE #12207

Revision

Checked

Approved

(c) Primavera Systems, Inc

Activity ID	Activity Description	Orig Dur	Rem Dur	Early Start	Early Finish	Total FLT
122502460	START RISK ASSESSMENT	0	0	19SEP94		12
122502470	INTRODUCTION SECTIONS SUMMARIZE HHRA	15	15	19SEP94	7OCT94	4737
122502480	EXPOSURE CONCENTRATION ASSESSMENT	40	40	5OCT94	1DEC94	0
122502490	RISK CALCULATION	30	30	2DEC94	20JAN95	0
122502500	PAD DOSE CALCS	10	10	2DEC94	15DEC94	5
122502510	SPECIAL CASE COC RISK EVALUATIONS	15	15	2DEC94	22DEC94	0
122502520	RISK TEXT	20	20	23DEC94	27JAN95	0
122502530	SUMMARY CONCLUSIONS	10	10	30JAN95	10FEB95	0
122502550	QA REVIEW	10	10	13FEB95	24FEB95	0
122510070	Sample Analysis Unvalidated Results Back	68	0	1OCT93A	14JAN94A	
122510080	Rad	68	0	1OCT93A	14JAN94A	
122510090	Non-Rad	58	0	1OCT93A	23DEC93A	
122510100	Sample Analysis Validated Results Back	40	0	3JAN94A	25FEB94A	
122510110	Rad	30	0	17JAN94A	25FEB94A	
122510120	Non-Rad	10	0	3JAN94A	14JAN94A	
122510130	Environmental Evaluation	231	129	24JAN94A	20DEC94	4687
122510140	PCB Project	231	129	24JAN94A	20DEC94	4687
122510150	Write Addendum to Environmental Evaluation Sampl	15	0	24JAN94A	11FEB94A	
122510160	EG&G/DOE Review and Comment on Addendum	10	0	14FEB94A	25FEB94A	
122510170	Incorporate EG&G/DOE Comments into Addendum	5	0	28FEB94A	4MAR94A	
122510180	Modification of EE Contract	35	0	28FEB94A	18APR94A	
122510190	Write SOH/Cost Estimate/SSJ	10	0	28FEB94A	11MAR94A	
122510200	Contractor Proposal	10	0	14MAR94A	25MAR94A	
122510210	Technical Evaluation	15	0	28MAR94A	18APR94A	
122510220	Award Contract Modification	0	0	18APR94A	18APR94A	
122510230	Modify Standard Operating Procedures	20	0	7MAR94A	4APR94A	
122510240	Modify and internal review of HASP	15	0	7MAR94A	25MAR94A	
122510245	Readiness Review	20	0	6MAY94A	23MAY94A	
122510250	Conduct Field Sampling	25	7	24MAY94A	27JUN94	100
122510260	Sample Management	27	9	23MAY94A	29JUN94	100

Plot Date 30JUN94 Data Date 17JUN94 Project Start 10CT91 Project Finish 18OCT93		Activity Bar/Early Dates Critical Activity Progress Bar Milestone/Flag Activity		1014 EG&G ROCKY FLATS, INC OU 06 - WALNUT CREEK REMEDIAL INVESTIGATION		Sheet 1 of 4 AOS 1014 - WORK PACKAGE #1255	
Activity Classification: SUMMARY EER BACK		Date Revision Checked Approved					

ACTIVITY ID	DESCRIPTION	ORIG DUR	REM DUR	EARLY START	EARLY FINISH	TOTL FLT
125510270	Sample Analysis Unvalidated Results Back	60	60	30JUN94	23SEP94	4687
125510280	PCB s/TOC	30	30	30JUN94	11AUG94	100
125510290	Rad	60	60	30JUN94	23SEP94	4687
125510300	Sample Analysis Validated Results Back	90	90	12AUG94	20DEC94	4687
125510310	PCB s/TOC	30	30	12AUG94	23SEP94	4747
125510320	Rad	60	60	26SEP94	20DEC94	4687
125510330	EE/DATA EVALUATION	90	56	19APR94A	6SEP94	98
125510340	PROBLEM FORMULATION	30	25	13JUN94A	22JUL94	86
125510350	PROBLEM FORMULATION MEETING	1	1	25JUL94	25JUL94	86
125510360	ANALYSIS	42	42	26JUL94	23SEP94	86
125510370	ANALYSIS MEETING	1	1	23SEP94	23SEP94	86
125510380	RISK CHARACTERIZATION	30	30	26SEP94	4NOV94	86
125510390	RISK CHARACTERIZATION MEETING	1	1	7NOV94	7NOV94	86
125510400	EE/HHRA INTERGRATION	90	90	29AUG94	12JAN95	4676
125510410	EE/PEPOT PREPARATION	40	40	8NOV94	12JAN95	86
125510420	RECIND HUMAN HEALTH STOP WORK ORDER LIFTED	0	0		2MAY94A	
125510430	HUMAN HEALTH RISK DEVELOPMENT	91	5	1MAR94A	8JUL94	156
125510440	DATA CLEAN UP	15	0	28MAR94A	18APR94A	
125510450	BACKGROUND COMPARISON	20	0	19APR94A	6MAY94A	
125510460	COH TOX SCREENS	5	0	17MAY94A	23MAY94A	
125510470	IDENTIFICATION OF POTENTIAL COCS/N & E	10	0	24MAY94A	10JUN94A	
125510480	APPLY DATA AGGREGATION METHODOLOGY	30	30	17JUN94	29JUL94	0
125510490	COH CONSERVATIVE SCREEN	32	32	1AUG94	14SEP94	14
125510500	IDENTIFY COH SOURCE AREAS	5	5	1AUG94	5AUG94	14
125510510	GENERATE SOURCE AREA MAPS	10	10	8AUG94	19AUG94	14
125510520	MEETING W/AGENCIES PRESENTING SOURCE AREA MAPS	1	1	22AUG94	22AUG94	14
125510530	INCORPORATE PROGRAMMATIC PRG 5	1	1	23AUG94	23AUG94	14
125510540	APPLY COH CONSERVATIVE SCREEN/HHSS DETERMINATION	10	10	24AUG94	7SEP94	14
125510550	PREPARE LETTER REPORT	5	5	8SEP94	14SEP94	14
125510560	SUBMIT LETTER REPORT SUMMARIZING COH SCREEN	0	0	15SEP94	14SEP94	14

Plot Date: 30JUN94

Data Date: 17JUN94

Project Start: 10JUL94

Project Finish: 18OCT94

Activity Classification Summary

Activity Bar/Activity Rates

Critical Activity

Progress Bar

Milestone/Flag Activity

1014

EG&G ROCKY FLATS, INC

OU 06 - WALNUT CREEK

REMEDIAL INVESTIGATION

Sheet 2 of 4

ADS 1014 - WORK PACKAGE #1255

Date: _____

Revision: _____

Checked: _____

Approved: _____

ACTIVITY ID	ACTIVITY DESCRIPTION	ORIG		REM DUR	EARLY START		EARLY FINISH		TOTL FLT
		DUR	DUR		START	START	FINISH	FINISH	
1225510150	DATA AGGREGATION AREA OF CONCERN MAPS/PLOT CDC 5	25	25	25	1AUG94	25SEP94	25SEP94	25SEP94	0
1225510160	IDENTIFY MAX EXP AREAS	5	5	5	7SEP94	13SEP94	13SEP94	13SEP94	0
1225510470	MEETING W/AGENCIES (PRES EXP AREAS & PLACE GRID)	1	1	1	6SEP94	6SEP94	6SEP94	6SEP94	0
1225510480	PREPARE FOLLOW-UP LETTER DOCUMENTING AGREEMENT	5	5	5	14SEP94	20SEP94	20SEP94	20SEP94	0
1225510490	FINAL EPA/CDH REVIEW OF POSITION PAPER	10	10	10	21SEP94	40CT94	40CT94	40CT94	0
1225510500	CDC TECH MEMORANDUM	81	64	64	24MAY94A	16SEP94	16SEP94	16SEP94	12
1225510510	PREPARE DRAFT CDC TM	25	18	18	24MAY94A	13JUL94	13JUL94	13JUL94	12
1225510520	SUBMIT DRAFT CDC TM TO EG&G/DOE	0	0	0	14JUL94	13JUL94	13JUL94	13JUL94	12
1225510530	EG&G/DOE REVIEW DRAFT CDC TM	10	10	10	14JUL94	27JUL94	27JUL94	27JUL94	12
1225510540	PREPARE DRAFT FINAL TM	10	10	10	28JUL94	10AUG94	10AUG94	10AUG94	12
1225510550	AGENCY MEETING - DRAFT FINAL CDC TM	1	1	1	11AUG94	11AUG94	11AUG94	11AUG94	12
1225510560	SUBMIT DRAFT FINAL CDC TM TO EPA/CDH	0	0	0	12AUG94	11AUG94	11AUG94	11AUG94	12
1225510570	EPA/CDH REVIEW DRAFT FINAL CDC TM	15	15	15	12AUG94	1SEP94	1SEP94	1SEP94	12
1225510580	PREPARE FINAL CDC TM	10	10	10	2SEP94	16SEP94	16SEP94	16SEP94	12
1225510590	SUBMIT FINAL CDC TM	0	0	0	19SEP94	16SEP94	16SEP94	16SEP94	12
1225510600	EXPOSURE ASSESSMENT TM (EATH)	15	15	15	17JUN94	8JUL94	8JUL94	8JUL94	156
1225510670	PREPARE FINAL EATH	15	15	15	17JUN94	8JUL94	8JUL94	8JUL94	156
1225510680	SUBMIT FINAL EATH	0	0	0	11JUL94	8JUL94	8JUL94	8JUL94	156
1225510690	TOXICITY TM	55	55	55	17JUN94	2SEP94	2SEP94	2SEP94	116
1225510700	PREPARE DRAFT TOXICITY TM	10	10	10	17JUN94	30JUN94	30JUN94	30JUN94	46
1225510710	SUBMIT DRAFT TOXICITY TM TO EG&G/DOE	0	0	0	1JUL94	30JUN94	30JUN94	30JUN94	46
1225510720	EG&G/DOE REVIEW DRAFT TOXICITY TM	10	10	10	1JUL94	15JUL94	15JUL94	15JUL94	46
1225510730	PREPARE DRAFT FINAL TOXICITY TM	10	10	10	18JUL94	29JUL94	29JUL94	29JUL94	46
1225510740	SUBMIT DRAFT FINAL TOXICITY TM TO EPA/CDH	0	0	0	1AUG94	29JUL94	29JUL94	29JUL94	46
1225510750	EPA/CDH REVIEW DRAFT FINAL TOXICITY TM	15	15	15	1AUG94	19AUG94	19AUG94	19AUG94	116
1225510760	PREPARE FINAL TOXICITY TM	10	10	10	22AUG94	2SEP94	2SEP94	2SEP94	116
1225510770	SUBMIT FINAL TOXICITY TM	0	0	0	6SEP94	2SEP94	2SEP94	2SEP94	116
1225510780	MODELING TM	10	10	10	17JUN94	30JUN94	30JUN94	30JUN94	76
1225510820	PREPARE FINAL MODELING TM	10	10	10	17JUN94	30JUN94	30JUN94	30JUN94	76
1225510830	SUBMIT FINAL MODELING TM	0	0	0	1JUL94	30JUN94	30JUN94	30JUN94	76

Activity Classification: SUMMARY		1014		Sheet 3 of 4		805 1014 - WORK PACKAGE #12255	
Plot Date 30JUN94	Activity Bar/Early Dates Critical Activity	EG&G ROCKY FLATS, INC		Date	Revision	Checked	Approved
Data Date 17JUN94	Progress Bar	DU 06 - WALNUT CREEK					
Project Start 10CT91	Milestones/Flag Activity	REMEDIAL INVESTIGATION					
Project Finish 180CT13							
(c) Primavera Systems, Inc							

